# NETWORK RAIL Scotland Route

SC

Week No.

42

## WEEKLY OPERATING NOTICE

## Containing

SAFETY NOTICES
TEMPORARY SPEED RESTRICTIONS
ENGINEERING ARRANGEMENTS
SIGNALLING AND PERMANENT WAY ALTERATIONS

(NEW ITEMS)

(DETAILS OF WORK ALREADY CARRIED OUT)

**GENERAL INSTRUCTIONS AND NOTICES** 

(AMENDMENTS TO OPERATING PUBLICATIONS)
(MISCELLANEOUS INSTRUCTIONS)

# SATURDAY 16 JANUARY 2021 to FRIDAY 22 JANUARY 2021

THIS NOTICE COVERS ALL LINES SHOWN IN THE SCOTLAND ROUTE SECTIONAL APPENDIX

If the weekly supply of this notice is not received at the normal time, application must be made to your local Manager



\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

## **SCOTLAND ROUTE SAFETY NOTICES**

NO ITEMS

(12/01)

Programme

Infrastructure Capability

75mph

Page A-1

#### SECTION A - TEMPORARY SPEED RESTRICTIONS

(Until further notice unless otherwise specified)

Warning Boards and Indicators provided unless otherwise shown.

† Indicates that the Warning Boards and Indicators will be moved as the work progresses. Where two speeds are shown for a restriction e.g 20 the Rule Book Module SP, Section 4.3, (differential speed restrictions) applies.

ItemLocationLines AffectedMileageResNo.at or betweeniction	
--	--

<sup>\*\*</sup> REFLECTORISED WARNING BOARDS ARE APPROVED FOR USE ON ALL NETWORK RAIL LINES \*\*

## SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK)

T2020/ 154540	Carstairs South Jn and Carstairs	Down	-	73m	150yds	74m	0yds	50mph	Track - Other (20/15) IMDM Motherwell
T2020/ 154550	Carstairs and Carstairs South Jn	-	Up Main	74m	0yds	73m	150yds	50mph	Track - Other (20/14) IMDM Motherwell
T2020/ 161310	Lanark Jn and Carluke	-	Up	81m	600yds	81m	233yds	50mph	Track - Renewals - Plain Line From 0800 Sun 17/01/21 Rail Systems Alliance Scotland

SC065	PAISLEY TO GO	<u>UROCK</u>						
T2014/ 107451	Paisley St James and Bishopton	Down	-	109m	1562yds	109m	1628yds <b>30mph</b> <b>75mph</b>	Structural - Bridge (14/03) Infrastructure Capability Programme
T2014/107	751 - Network Change es	stablished.						
T2014/ 107450	Bishopton and Paisley St James	-	Up	109m	1628yds	109m	1562yds <b>30mph</b> <b>55mph</b>	Structural - Bridge (14/03) Infrastructure Capability Programme
T2014/107	7450 - Network Change 6	established.						
T2012/	Paisley St James	Down	-	110m	924yds	110m	990yds <b>30mph</b>	Structural - Bridge

T2012/84457 - Network Change established.

and Bishopton

84457

Scotland Route WON 42 2020/2021

Page A-2

#### SECTION A - TEMPORARY SPEED RESTRICTIONS

Item No.	Location	Lines Aff	ected	Mileage at or between		Restr iction	Remarks		
SC065 PA	AISLEY TO GOUROCK	- Continued							
T2012/ 84456	Bishopton and Paisley St James	-	Up	110m	990yds	110m	924yds	3 <u>0mp</u> h 75mph	Structural - Bridge (12/01) Infrastructure Capability

T2012/84456 - Network Change established.

#### SC099 WHIFFLET NORTH JN TO RUTHERGLEN EAST JN

T2020/ Carmyle and Mount Up 2m 0yds 2m 100yds **20mph** Earthworks - Other 158500 Vernon (20/26)**IMDM** Motherwell T2020/ Carmyle and Mount Down 2m 100yds 0yds 20mph Earthworks - Other 2m 158481 Vernon (20/26)**IMDM** Motherwell

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH)

T2020/ Bishopbriggs and Up 1200yds**50mph** Track - Renewals -4m 650yds † 5m 148382 S&C Lenzie

(21/40)

Programme

Rail Systems Alliance Scotland

**CADDER** (BI-DIRECTIONAL SPEED)

T2020/ Lenzie and Down 5<sub>m</sub> 1150yds 4m 750yds **50mph** Track - Renewals -148383 **Bishopbriggs** S&C

(21/40)

Rail Systems Alliance

Scotland

**CADDER** 

(BI-DIRECTIONAL SPEED)

#### SC119 GREENHILL UPPER JN TO DUNDEE

T2020/ Forgandenny Ford Up 146m 1550yds 146m 410yds **40mph** Track - Condition of 160540 LC and Forteviot **Ballast** 

Farm LC (21/41)

Scotland Infrastructure Maintenance Works

Delivery

Scotland Route WON 42 2020/2021

Page A-3

#### SECTION A - TEMPORARY SPEED RESTRICTIONS

Item	Location	Lines Affected	Mileage	Restr	Remarks
No.			at or between	iction	

#### SC123 BATHGATE TO HELENSBURGH (VIA SINGER)

T2019/ **Charing Cross** Up Airdrie 1m 1320yds 1m 1100yds**20mph** Track - Other 148621 (20/47)(Glasgow) and

**İMDM** Glasgow Finnieston East Jn

### SC125 HYNDLAND EAST JN TO DALMUIR (VIA YOKER)

Garscadden and 1540yds 2m 50mph T2020/ Down 1<sub>m</sub> 0yds Track - Other

159404 Yoker (20/29)

**IMDM Glasgow** 

Due to condition of track

T2020/ Clydebank and Up 4m 600yds 4m 400yds **20mph** Track - Other

157730 Dalmuir (20/25)

IMDM Glasgow

To issue TSR of 20mph on the up line between Clydebank to Dalmuir from 4.0400 to 4.0600, normal linespeed is 60mphh. This will be in place until further notice due to condition of track.

Conversion to TSR reduces risk of performance incident relating to speed restriction equipment.

#### SC141 CRAIGENDORAN JN TO FORT WILLIAM

T2019/ Ardlui and 33m 1530yds**20mph** Single 1510yds 33m Track - Other

149650 Crianlarich TEP (20/53)**IMDM Glasgow** 

T2020/ Upper Tyndrum and 960yds **20mph** Earthworks - Condition Single 860yds 46m 46m

160290 Bridge of Orchy of Embankment

(20/32)

**IMDM Glasgow** 

T2020/160290 - Netting Work for condition of Embankment

#### SC143 CRIANLARICH TO OBAN

T2019/ 970yds **20mph** Track - Other Oban Down 71m 440yds 71m

145623 (19/05)

Scotland Infrastructure

Maintenance Works Delivery

A warning board is not provided on the Up Platform line for trains proceeding to the Up Single line for the temporary speed restriction at 71 miles 970 yards to 71 miles 440 yards.

A warning board is not provided on the Down Platform line for trains proceeding to the Up Single line for the temporary speed restriction at 71 miles 970 yards to 71 miles 440 yards.

A warning board is not provided on the Down Sidings line for trains proceeding to the Up Single line for the temporary speed restriction at 71 miles 970 yards to 71 miles 440 yards.

Page A-4

#### SECTION A - TEMPORARY SPEED RESTRICTIONS

Item	Location	Lines Affected	Mileage	Restr	Remarks
No.		•	at or between	iction	

#### **SC143 CRIANLARICH TO OBAN - Continued**

T2019/ Oban - Up 71m 970yds 71m 440yds **20mph** Track - Other 145624 (19/05)

Scotland Infrastructure Maintenance Works Delivery

A warning board is not provided on the Up Platform line for trains proceeding to the Up Single line for the temporary speed restriction at 71 miles 970 yards to 71 miles 440 yards.

A warning board is not provided on the Down Platform line for trains proceeding to the Up Single line for the temporary speed restriction at 71 miles 970 yards to 71 miles 440 yards.

A warning board is not provided on the Down Sidings line for trains proceeding to the Up Single line for the temporary speed restriction at 71 miles 970 yards to 71 miles 440 yards.

#### SC145 FORT WILLIAM JN TO MALLAIG

T2020/ Glenfinnan and Single - 22m 880yds 22m 1320yds**20mph** Earthworks - Other 157870 Lochailort (20/24)

IMDM Glasgow

Scotland

T2020/157870 - TSM Fort William - Earthworks, known flooding issues at site

#### <u>SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY)</u>

T2020/ Aberdour Down - 17m 1348yds 17m 1748yds**50mph** Track - Renewals - Plain Line
From 0440 Tue
19/01/21 Until 0440 Fri
22/01/21
Rail Systems Alliance

#### **SC191 DUNDEE TO ABERDEEN**

T2020/ Arbroath LC Down 16m 1300yds 1380yds**40mph** Track - Condition of 16m 149251 Ballast From 0030 Mon 18/01/21 Scotland Infrastructure Maintenance Works Delivery Arbroath LC T2020/ Up 1380yds 16m 1300yds**40mph** Track - Condition of 16m Ballast 149250 (21/41)

Delivery

Scotland Infrastructure Maintenance Works

Scotland Route WON 42 2020/2021

Page A-5

#### **SECTION A - TEMPORARY SPEED RESTRICTIONS**

Item No.	Location	Lines Affe	ected	Mileage at or between		Restr iction	Remarks
SC191 D	UNDEE TO ABERDEEN	- Continued					
T2020/ 150571	Usan Junction and Inverkeilor SB	-	Up	24m	264yds † 23m	1333yds <b>50mph</b>	Track - Renewals - Plain Line (21/41) Rail Systems Alliance Scotland

IRONSHILL AND LUNAN BAY VIADUCT

At or Between	Lines Affected	Remarks
At Of Detween	LINES AMECIEU	L'EILIAI V2

Normally, signals are used to mark possession protection limits. Where points have to be used, this will be signified by the suffix "pts".

Detonator protection for possessions arranged under Rule Book Module T3 must normally be placed at 400 metres beyond the protecting signal (or points or through crossings beyond the protecting signal) at the start of the possession and 400 metres on the approach to the signal (or points or through crossings) at the exit from the possession. Where this distance cannot be obtained, the detonator protection must be placed at the greatest distance possible from the signal (or points or through crossings) concerned.

Where detonator protection has to be placed at less than the required 400 metres beyond the possession protecting signal (or points or through crossings) at the start of the possession or protection has to be placed at less than the required 400 metres on the approach to the signal (or points or through crossings) beyond the possession, then this will be indicated by a # symbol following the signal or points number quoted in the PROTECTION LIMITS.

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK)

#### SATURDAY 16 JANUARY

Ref. No. P2020/2938003 Possession Manager Scotland IMDM Glasgow

Item 1	Rutherglen East Jn and Polmadie	Down and Up Fast Line Blockage + Disconnect	0055 to SAT	0415 SAT	S&T Work 97m1103yds and 100m315yds W2020/6869924[Cost][X]
	Carmyle and	Down and Up Slow/Carmyle Line Blockage + Disconnect	0055 to SAT	0415 SAT	
	Polmadie				

#### PROTECTION LIMITS

Down Fast: GR879 to GR785 Up Fast: GR804 to GR878

Down Carmyle/Slow: GR873 to GR783 Up Slow/Carmyle: GR802 to GR872

#### POSSESSION ADDITIONAL INFORMATION

W2020/6869924 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### **SATURDAY 16 JANUARY**

Ref. No. P2020/2937985 Possession Manager Scotland IMDM Glasgow

Item 2	Polmadie and Eglinton St Jn	Down and Up Fast Line Blockage + Disconnect	0055 t SAT	to 0415 SAT	S&T Work 99m1620yds and 101m270yds W2020/6863045[Cost][X]
		Down and Up Slow	0055 t	to 0340	
		Line Blockage + Disconnect	SAT	SAT	
	Polmadie	Down/Up/Single Clydesdale	0055 t	to 0415	
	and	Line Blockage + Disconnect	SAT	SAT	
	Larkfield Jn				

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 2 CONTINUED**

#### PROTECTION LIMITS

0055 - 0340 Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804 Down Slow: GR783 to GG5203 Up Slow: GR736 to GR802 Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

0340 - 0415

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863045 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2787367 Possession Manager SODM Scotland West

Item Boundary (SC001 12m Possession 660yd)

All Lines Possession

and

Symington

2245 to 0855 Unload CWR

SUN

SAT

19m38yds and 27m294yds W2020/6731573[Cost][AP]

Preparatory Work 28m0yds and 48m138yds W2020/6979851[BP]

Earthwork

44m600yds and 45m400yds W2020/7205249[BS]

Prep for RDT

49m149yds and 63m390yds W2020/6668427[CP]

Structures Examination 60m600yds and 61m1000yds W2020/7204352[CS]

LC Work S&T 13m0yds and 14m0yds W2020/7222925[X]

S&T Work

13m913yds and 17m1320yds W2020/7214053[X]

Rail Testing and Lubrication 13m913yds and 19m38yds W2020/7213982[X]

Permanent Way Inspection 13m913yds and 40m600yds W2020/7213972[X]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 3 CONTINUED**

S&T Work 27m294yds and 39m440yds W2020/7213992[X]

Permanent Way Inspection 27m294yds and 40m600yds W2020/7214037[X]

Rail Testing and Lubrication 27m294yds and 40m600yds W2020/7213983[X]

Permanent Way Inspection 40m600yds and 52m0yds W2020/7214025[X]

S&T Work 49m100yds and 50m100yds W2020/7213993[X]

Rail Testing and Lubrication 52m0yds and 57m857yds W2020/7213984[X]

Permanent Way Inspection 57m800yds and 59m200yds W2020/6724628[X]

Permanent Way Inspection 65m1138yds and 66m490yds W2020/6623322[X]

ISOLATION OF ELECTRICAL SECTIONS

2245 Sat to 0845 Sun LM1,2,3 and 4, Complete. EM3 and 4, Complete. 0025 Sun to 0845 Sun LC1,2,3,and 4, Complete.

PROTECTION LIMITS

Down WCML: Beyond GMC863 to Approach GMC457# Up WCML: Beyond GMC458# to Approach CE544

**GENERAL REMARKS** 

COVE CCTV ON LOCAL CONTROL (IMDM MOTHERWELL TO PROVIDE)
PROTECTING SIGNALS AS FOLLOWS:DOWN: GMC861
UP: GMC860

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TO BE TAKEN AROUND:-6K20 AT SIGNAL GMC822 ON THE UP WCML

POSSESSION TO BE GIVEN UP AROUND:-6K20 AT SIGNAL GMC848 ON THE UP WCML

AN EXCLUSION ZONE APPLIES DURING RDT OPERATIONS

RRV/s IN USE WITHIN THIS POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/6731573 | Rail Systems Alliance Scotland | Unload CWR at Lockerbie, Gibsons and Three Bridges plain line track renewals sites. | RDT in use. | A train path must be available between the rail drop sites at Lockerbie, Gibsons and Three Bridges.

At or Between Lines Affected Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 3 CONTINUED**

W2020/6979851 | High Output Track Renewals | Cogrie, FD32200623A, Up Main. Prep Works; Prep for Rail Drop |

RRV in use | Access Point: Perchall Yard.

W2020/7205249 | QTS Group | Earthworks and Drainage between 44m 1288yds and 45m 220yd | RRVs and Trailers ex/to Greskine 45m 245yd | Restrictions: No passage available on Down line while works are taking place and 2 hoursâi; notice will be required to allow OTM - ET or RRV movements through site on the Up line.

W2020/7204352 | AECOM | Structural Inspection of OB 325A @ 61 miles 22 yards, mobile scaffold, ladders and hand trolley in use | Access/Egress: via Wandel Cottage @ 60 miles 1176 yards | OTP Access/Egress: N/A | Engineering Train:

N/A | OTM: N/A | Restrictions: N/A | ICW: N/A.
W2020/7214037 | TSM Dumfries | P-Way inspection. Foot patrol, supervisor patrol, S&C inspections, minor

W2020/7213982 | RTL Motherwell | Rail Testing and Lubrication. (X)
W2020/7213983 | RT&L Motherwell | Rail testing & Lubrication Ultrasonic testing after UTU run (X)
W2020/7213972 | TSM Dumfries | P-Way inspection. Foot patrol, supervisor patrol, S&C inspections, minor maintenance and ultrasonic testing. [X]
W2020/7214025 | TSM Carstairs | P-Way Inspection.
Foot patrol, minor maintenance and ultrasonic testing. [X]
W2020/7213984 | PTL Motherwell | Pail Testing and Lubrication. (X)

W2020/7213984 | RTL Motherwell | Rail Testing and Lubrication. (X)
W2020/6724628 | TSM Carstairs | Foot patrol, minor maintenance and ultrasonic testing. (X)

W2020/6623322 W2020/7213993 TSM Carstairs | Foot patrol, minor maintenance and ultrasonic testing. (X)

W2020/7213993 | SSM Carstairs | S&T Maintenance - Location and Points work. (X) | W2020/722925 | SSM Carstairs | Cove LC annual test. [X] | W2020/7213993 | SSM Carstairs | Cove LC annual test. [X] | W2020/7213993 | SSM Carstairs | S&T Maintenance Location and Points work. (X) | W2020/7213993 | SIM Carstair Trade Research

W2020/7213992 | SSM Calstails | S&T Maintena W2020/6668427 - High Output Track Renewals Bodsbury South, 32200729, Up Main Burnhead South, 32200122, Up Main Woodend, FD32201316B, Up Main Prep for CWR Drop

RRVs in use Isolation required

Access Point: Abington RR / Wandel Mill / Lamington

Eng. Access Statement v3, Section 4

Possession Status : Agreed Disruptive: non-disruptive

#### SATURDAY 16 to SUNDAY 17 JANUARY

#### Ref. No. P2020/2770954 Possession Manager L&C Carlisle (IQR3) Route Businesses EW

Item 4	Gretna Jn and Zonal Boundary	All Lines Possession	2205 to SAT	0040 SUN	Safety & Environment Work 63m54ch and 65m55ch W2020/7281312[AP]
	(Scotland) Southwaite HABD	All Lines	0040 to		S&C Tamping 65m60ch and 0m75ch W2020/6771728[Cost][BP]
	and Carlisle South Jn	Possession	SUN	SUN	In Connection With Engineering Work 0m0ch and 0m46ch
	Upperby Bridge Jn and	All Lines Possession	0040 to SUN	0935 SUN	W2020/6771735[BS]
	Bog Jn		3011	3011	In Connection With Engineering Work Om0ch and Om46ch
	Carlisle South Jn	Down and Up Main	0040 to	0935	W2020/6514837[BS]
	and	Possession	SUN	SUN	In Connection With Engineering Work
	Carlisle North Jn				0m0ch and 0m48ch   W2020/6420294[BS]
		Platform 1	0040 to	0935	• •
		Possession	SUN	SUN	IBJ Work   65m60ch and 68m53ch   W2020/6420290[BS]

At or Between Lines Affected

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

Remarks

#### ITEM 4 CONTINUED

Carlisle South Jn and	Platforms 3 and 4 Possession	0040 to 0935 SUN SUN
Carlisle North Jn		
	B and C Up & Down Goods Possession	0040 to 0935 SUN SUN
Currock Jn and	All Lines Possession	0040 to 0935
Carlisle North Jn		SUN SUN
Carlisle South Jn and	Up & Down Newcastle Possession	0040 to 0830 SUN SUN
Carlisle		00.1
Gretna Jn	All Lines Possession	0040 to 0935 SUN SUN
Carlisle North Jn and Quintinshill	All Lines Possession	0040 to 0935 SUN SUN

**S&T Points** 67m43ch and 0m40ch W2020/6514832[BS] Permanent Way Inspection 67m50ch and 0m70ch W2020/6665110[BS] Rail Changing 67m50ch and 0m75ch W2020/6773191[BS] Rail Lubricators 67m60ch and 68m22ch W2020/6552881[BS] S&T Renewal 68m23ch and 69m9ch W2020/7226123[BS] **S&T Points** 

68m40ch and 0m40ch W2020/6514859[BS] Station Work

68m42ch and 0m48ch W2020/7261114[BS]

URFDO Inspections 68m50ch and 0m62ch W2020/6620892[BS]

SO53/54 Points Inspection 68m62ch and 0m60ch W2020/6623716[BS]

OHL Inspection 4m62ch and 7m70ch W2020/6711516[CP]

Follow Up Tamping 8m0ch and 10m50ch W2020/6768287[DP]

Follow Up Tamping 8m0ch and 10m38ch W2020/6791070[DS]

Patrolling 9m40ch and 10m50ch W2020/6632916[DS]

Arc Repairs 9m60ch and 10m50ch W2020/7294985[DS]

Patrolling 63m47ch and 10m50ch W2020/6626155[X]

Rail Lubricators 63m47ch and 68m22ch W2020/6552842[X]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 4 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS

HG - 1 A, B, C, D, E, F HG - 2 D, E, F, G, H

**HG** - 5 Complete 0040 Sun to 0935 Sun

HD - 1 B, C, D, E, F, G & H HD - 2 A, B, C, D, E & F

2205 Sun to 0935 Sun PROTECTION LIMITS 2205 Sat to 0040 Sun

NW4001

Down Main: Beyond 821 pts# to Approach CE543 Up Main: Beyond CE542# to Approach 820A pts

0040 Sun to 0935 Sun

NW4001

Down Main: Beyond CE254# to Approach CE543 Up Main: Beyond CE542# to Approach CE253#

NW4021

Down Through Goods: Approach CE414 Up Through Ğoods: Beyond CE279#

NW4033

Down M & C: Beyond CE366# Up M & C: Approach CE365

NW4001

Caldew Jn and Kingmoor Yard

Down Goods / Down Arrival and Down Recess: Stop & Phone Board#

Kingmoor Yard and Floriston L.C. Down Departure / Down Goods: Beyond CEDD1

NW4031

Down Dumfries: Approach DE3103 Up Dumfries: Beyond CE525#

0040 Sun to 0730 Sun Mossband Jn and Caldew Jn

Up Goods / Arrival/Up Avoiding Line/Up Goods: Beyond CE511#. PICOP to liase with Kingmoor yard RE: Setting of 53 points

0730 Sun to 0935 Mossband Jn and Caldew Jn

Up Goods / Arrival: Beyond CE511# to Approach CE487

Up Avoiding Line/Up Goods: Beyond CE482#

0040 to 0830 NW9901

Up & Down Newcastle: Beyond CE408# to Approach 737A pts#

**Additional Protection** 

0040 to 0935 NW4001 Carlisle Station

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 4 CONTINUED**

Platform 2: Beyond CE302# Platform 7: Beyond CE327# Platform 8: Beyond CE328#

NW4001

Up Departures No.1 & No.2: Between 802 pts & 804 pts

TRAFFIC REMARKS

NO ACCESS / EGRESS KINGMOOR YARD / TMD

NOTE!

PLATFORMS 2, 7 & 8 IN CARLISLE STATION WILL NOT BE INCLUDED AS PART OF THIS POSSESSION. ADDITIONAL PROTECTION QUOTED FOR THE OTHER PLATFORMS TO ENABLE ECS STABLING.

**GENERAL REMARKS** 

OTM(S) IN POSSESSION

Floriston LC (CCTV) (6m 08ch) is within this Possession.
This crossing is affected by the work taking place within this Possession.
A Level Crossing Attendant will be in attendance at this Crossing.
The protecting signals are, Down Main CE499 (CE498 Down Goods), Up Main CE501 and Up Goods CE502.

#### POSSESSION ADDITIONAL INFORMATION

Eng. Access Statement v1, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 JANUARY

Ref. No. P2020/2938628 Possession Manager SODM Scotland West

Item 5	Symington and Shieldmuir	All Lines Possession	0025 SUN	to	0845 SUN	Major Projects 71m656yds and 76m50yds W2020/7236670[Cost][AP]
	Carstairs South Jn and	All Lines Possession	0025 SUN	to	0845 SUN	Major Projects 73m374yds and 74m941yds W2020/7236721[AS]
	Carstairs East Jn Carstairs Station Jn and	Single Possession	0025 SUN	to	0845 SUN	Track Maintenance 73m440yds and 73m880yds W2020/7226283[AS]
	Carstairs East Jn Law Jn and	All Lines Possession	0025 SUN	to	0845 SUN	Major Projects 73m816yds and 74m215yds VV2020/7236773[AS]
	Wishaw Symington	Ravenstruther Coal Terminal		to		Structures Examination 73m1560yds and 76m50yds W2020/7215270[AS]
	and Shieldmuir	Sidings Possession	SUN		SUN	Rerail Resleeper Reballast (Maintenance Only)
	Carstairs Station Jn and	Through Sidings Sidings Possession	0025 SUN	to	0845 SUN	76m500yds and 84m1600yds W2020/7214944[BP]
	Carstairs East Jn					Earthwork 80m100yds and 81m1200yds VV2020/7144979[BS]
						C1 Rerail - One Rail Only 80m100yds and 84m500yds W2020/7237144[BS]

Lines Affected

Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued ITEM 5 CONTINUED

Other E&P Work 84m0yds and 84m1600yds W2020/7214097[BS]

Other E&P Work 84m176yds and 84m900yds W2020/7214963[BS]

Drainage Work 67m700yds and 69m1640yds W2020/7208472[CP]

Survey Work 67m1277yds and 69m1640yds W2020/7270520[CS]

Rail Testing and Lubrication 66m490yds and 72m760yds W2020/7213985[X]

Rail Testing and Lubrication 72m1639yds and 83m0yds W2020/7213986[X]

Permanent Way Inspection 73m0yds and 82m1320yds W2020/7214026[X]

S&T Work 73m184yds and 75m174yds W2020/7214051[X]

S&T Work 76m0yds and 76m700yds W2020/7213990[X]

Permanent Way Inspection 83m440yds and 87m1100yds W2020/7214034[X]

S&T Work 83m572yds and 86m827yds W2020/7213995[X]

S&T Work 84m400yds and 84m767yds W2020/7213994[X]

Permanent Way Inspection 84m407yds and 85m0yds W2020/7214033[X]

Rail Testing and Lubrication 86m827yds and 87m1178yds W2020/7213987[X]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 5 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS

0025 Sun to 0845 Sun GC1 and 2 Complete. LC1,2,3 and 4 Complete. LA1 and 2 Complete. PC9 and 10 Complete.

#### PROTECTION LIMITS

Down WCML: Beyond GMC457# to Approach GMM445 Up WCML: Beyond GMM462 to Approach GMC458# Down Midcalder: Approach GMC431#

Down Midcalder: Approach GMC431 Up Midcalder: Beyond GMC426# Down Holytown: Approach GMH521 Up Holytown: Beyond GMH520

#### GENERAL REMARKS

CLEGHORN CCTV LC LOCATED WITHIN POSSESSION PROTECTING SIGNALS ARE:DOWN WCML: GML573
UP WCML: GML572
SINGLE LANARK: GML577

#### RRV/S IN USE WITHIN THIS POSSESSION

#### RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMEY, IMDM MOTHERWELL, RSA SCOTLAND TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7236670 (SC001) | Rail Systems Alliance Scotland | Carstairs Rationalisation Project | Minor civils works, P/Way Works, Laying out of piles and OLE piling works | Access/Egress: RRV's in use ex/to Carstairs UPL, Compound 2 & 3. | ICW W2020/7236721 (SC003) & W2020/7236773 (SC005).

W2020/7214097 (SC001) | OLE Carstairs | Other E&P â; law neutral section maintenance and wire run maintenance for G235, 236 | Access/Egress: Law Dn Loop 84m 1400yd | ÖTP Access/Egress: UNIMOG Law Dn Loop 84m 1400yd | Engineering Train: N/A |

OTM: N/A | Restriction's: RRV on. | ICW W2020/7214963 (SC011).

W2020/7237144| Rail Systems Alliance Scotland | Work Details: Re-Rail at Braidwood (81m 233yds -81m 600yds (UP) â¿¿ Re-Rail, Weld & Stress | Access/Egress: OB450 Bushellhead Road 81m 200y & Braidwood Old Station | Access points | OTP Access/Egress: N/A | Engineering Train (PT Noâ¿¿s): N/A | OTM(s) (OTM Noâ¿¿s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

W2020/7208472 (SC001) | QTS GROUP | Cess Drainage, Regrading of the embankment and Counterfort installation between the 68m 0yd and 68m 600yd on the Down Line | RRV and Trailers access at temp RRAP @ 68m 586yd | Restriction's: No passage available through site on the Down Line while RRV is working. W2020/7213985 (SC001) | RTL Motherwell | Rail Testing and Lubrication. (X) W2020/7213986 (SC001) | SSM Carstairs | Signalling maintenance (location and points work). (X) W2020/7214026 (SC001) | RTL Motherwell | Rail testing and lubrication. (X) W2020/7214026 (SC001) | TSM Carstairs | Foot patrol, minor maintenance and ultrasonic testing.[X] W2020/7205164 (SC001) | IMWD CAPEX (WD MOTHERWELL) | Rerailing on up and down at Craigehill with RRVs | Access/Egress: Craigenhill 78.0797 | OTP Access/Egress: Craigenhill 78.0797 | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A. W2020/7144979 (SC001) | QTS Group | Earthworks and Drainage, Existing Cess drainage to be cleaned out between 81m 1081yds and 81m 0336yds, New catch pits to install at outlets for crest drainage and embankment regrade works within site mileage. | RRV will access via Harestanes Industrial Estate 80m 1487yds | Restrictions: No RRV passage through site on the Up Line while works are taking place Movements can be allowed on the Down line with notice. W2020/7213990 (SC001) | SSM Carstairs | S&T Maintenance. (X) W2020/7214034 (SC001) | Amey Consulting | Examination of 030/415A 75m1010y & 030/417 75m1386y RRV and Amey lights in use | Access/Egress: 75m450y & 76m0y | OTP Access/Egress: 74m200y | Engineering Train(s): N/A |

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 5 CONTINUED**

OTM(s) N/A | Restrictions: RRV accessing on UP line basket will slew over the UP & DN line blocking any access to OTP

passage can only be given with prior notice | ICW: N/A. W2020/7213995 (SC001) | SSM Carstairs | S&T Cyclic Maintenance. [X] W2020/7226283 (SC001) | TSM Carstairs | Track Maintenance â¿; MMA weld 312 Xing | Access/Egress: 73.0860 Carstairs RR with Rail Trolley | OTP Access/Egress: N/A | Engineering Train: N/A | OTM: N/A | Restrictions: | ICW:

W2020/7213994 (SC011) | SSM Carstairs | S&T Maintenance. (X) W2020/7214033 (SC011) | TSM Carstairs | P-Way Inspection. Foot patrol, minor maintenance and ultrasonic testing. [X]

W2020/7270520 - High Óutput Track Renewals

FD3220301B, Design Survey at Leggatfoot, hand tools only, no impact on any other works.

Access Point: Quarry

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 JANUARY

Ref. No. P2020/2938962 Possession Manager SODM Scotland West

Item Shieldmuir All Lines 0030 to 0845 Possession and SUN SUN

Uddingston Jn

Structures Examination 88m300yds and 89m1000yds W2020/7213377[Cost][AP]

Permanent Way Inspection 88m0yds and 93m445yds W2020/7214027[X]

Rail Testing and Lubrication 88m27yds and 93m455yds W2020/7213988[X]

**S&T Work** 

88m1320yds and 93m455yds

W2020/7214001[X]

ISOLATION OF ELECTRICAL SECTIONS

0045 Sun to 0700 Sun GN1,2,3,4,5 and 6 Complete. MH1 and 2 Complete.

PROTECTION LIMITS

Down WCML: Beyond GMM445# to Approach GMN193 Up WCML: Beyond GMN194 to Approach GMM462

GENERAL REMARKS

LOGANS ROAD CCTV LC ON LOCAL CONTROL (IMDM MOTHERWELL TO PROVIDE)

PROTECTING SIGNALS AS FOLLOWS:-

**DOWN WCML: GMM399 UP WCML: GMM386** 

#### RRV/s IN USE WITHIN THIS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7213377 | Amey Consulting | Examination of 031/019 89m726y RRV, scaffold hand trolley and Amey lights in use | Access/Egress: Motherwell Station | OTP Access/Egress: 88m500y | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: RRV basket will slew over the UP & DN line blocking any access to OTP passage can only be given with prior notice | ICW: N/A.

W2020/7214027 | TSM Carstairs | P-Way Inspection. Foot patrol, minor maintenance and ultrasonic testing. [X] W2020/7213988 | RTL Motherwell | Rail Testing and Lubrication. (X) W2020/7214001 | SSM Motherwell | S&T Maintenance. (X)

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 6 CONTINUED**

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### **SUNDAY 17 JANUARY**

Ref. No. P2020/2939772 Possession Manager SODM Scotland West

Item 7	Uddingston Jn and Rutherglen East Jn	All Lines Possession	0025 to 082 SUN SU	05m220vide and 0/m2000vide
	reamon grow East an	Down North Connecting Line Possession	0025 to 082 SUN SU	1 1m69vds and 96m650vds
		Up North Connecting Line Possession	0025 to 082 SUN SU	07m1E0vdc and 00m700vdc
		South Connecting Line Possession	0025 to 082 SUN SU	0m400yds and 96m440yds W2020/7214030[X]
	Mossend West Jn and Uddingston Jn	All Lines Possession	0025 to 082 SUN SU	Permanent Way Inspection
	Hamilton West and Burnside	All Lines Possession	0025 to 082 SUN SU	Torridicite vvay inspection
		Turnback Sidings Sidings Possession	0025 to 082 SUN SU	03m//5vdc and 07m1000vdc
				S&T Work 93m555yds and 97m1000yds W2020/7186954[X]
				Rail Testing and Lubrication 93m1615yds and 97m500yds

ISOLATION OF ELECTRICAL SECTIONS 0040 Sun to 0800 Sun GN3,4,5 and 6 Complete. MH1 and 2 Complete.

#### **PROTECTION LIMITS**

Down WCML: Beyond GMN193# to Approach GR879# Up WCML: Beyond GMN128# to Approach GMN194# Down Holytown: Beyond GMY331#

Up Holytown: Approach GMY332
Down Hamilton/Kirkhill: Beyond GMN223 to Approach GC5025
Up Kirkhill/Hamilton: Beyond GC5028 to Approach GMN226

#### **GENERAL REMARKS**

LINE CLEAR VERIFICATION PROCESS APPLIES AS PER NETWORK RAIL LINE STANDARD REF: NR/L3/OCS/084

RRV/s IN USE WITHIN THIS POSSESSION

W2020/7213989[X]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 7 CONTINUED**

#### RUNAWAY RISK WITHIN THIS POSSESSION

GF OPERATOR REQUIRED (IMDM MOTHERWELL TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7186307 \ (SC001) \ | \ TSM \ Carstairs \ | \ P-Way \ Inspection. \ Foot patrol, minor maintenance and ultrasonic testing. \ | \ ICW \ W2020/7186423 \ (SC011). \ [X]$ 

 $W2020/7224678 \ (SC001) \ | \ OHL \ Resilience \ CB \ T1 \ | \ Resilience \ work \ High \ Level \ OHL \ works \ through \ Newton \ Station \ wire \ runs \ | \ Access/Egress: \ | \ OTP \ Access/Egress: \ 4x \ MEWP \ type \ OTP \ 2x \ accessing \ at \ Newton \ coal \ yard \ onto \ the \ Hamilton \ lines \ and \ 2x \ accessing \ at \ the \ RRAP \ on \ the \ Kirkhill \ lines \ | \ Engineering \ Train: \ N/A \ | \ OTM: \ N/A \ | \ Restrictions: \ | \ ICW \ W2020/7224769 \ (SC023/SC055).$ 

W2020/7185230 (SC001) | SSM Motherwell | S&T Maintenance.(X) 
W2020/7213989 (SC001) | RTL Motherwell | Rail Testing and Lubrication. (X) 
W2020/6839923 (SC011) | TSM Carstairs | PWay Inspection. (X) 
W2020/7214030 (SC023/55) | TSM Carstairs | Foot patrol, minor maintenance and ultrasonic testing.(X) 
W2020/7224819 (SC055) | Amcogiffen structure work | Stonework removal at structure 236/153 @ 98m 0330yds | Access/egress Burnside @ 98m 0700yds | Isolation required | Roadside Hi-ab in use at structure | No OTP | No OTM | No Engineer Trains | No restrictions.

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

#### SUNDAY 17 JANUARY

Ref. No. P2020/2939864 Possession Manager SODM Scotland West

Item 8	Rutherglen East Jn and Eglinton St Jn	Down and Up Fast Possession		0800 SUN	C15 Drainage Only 98m1100yds and 101m605yds W2020/6904770[Cost][AP]	
	Carmyle and	Down and Up Slow/Carmyle Possession		0800 SUN	In Connection With Engineering Work 0m0yds and 0m518yds W2020/7221934[AS]	
	Eglinton St Jn Polmadie and	Down/Up/Single Clydesdale Possession		0800 SUN	Survey Work 98m1100yds and 100m0yds W2020/7237296[AS]	
	Shields Jn Rutherglen West Jn and	All Lines Possession		0800 SUN	Structures Work 99m0yds and 99m1000yds W2020/7221932[AS]	
	Rutherglen North Jn Rutherglen East Jn and Eglinton St Jn	No.1 Through Siding Sidings Possession	0035 to 0	0800	In Connection With Engineering Work 101m62yds and 101m314yds W2020/6904587[AS]	
		No.2 Through Siding		SUN   0800	Structures Examination 0m1600yds and 0m700yds W2020/7213445[BP]	
		Sidings Possession  No.3 Through Siding		SUN S&T Work 97m1103yds an	S&T Work 97m1103yds and 100m315yds	
		Sidings Possession	SUN S	sun	W2020/6869925[X]  OLE Patrolling	
		Polmadie Down Holding Sidings Sidings Possession		0800 c	99m1100yds and 100m0yds W2020/7227930[X]	
					OLE Patrolling 99m1100yds and 100m0yds W2020/7227834[X]	

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 8 CONTINUED**

S&T Work 99m1620yds and 101m113yds W2020/6863046[X] Permanent Way Inspection 101m270yds and 102m250yds W2020/6862163[X]

ISOLATION OF ELECTRICAL SECTIONS 0040 Sun to 0800 Sun EN1,2,3 and 4, Complete.

PROTECTION LIMITS

Down WCML/Fast: Beyond GR879# to Approach 401 pts# Up Fast/WCML: Beyond 400B pts# to Approach GMN128# Down Carmyle/Slow: Beyond GR873# to Approach 400A pts# Up Slow/Carmyle: Beyond 406 pts# to Approach GR874#

Down Clydesdale: Approach 459 pts# Up/Single Clydesdale: Beyond 457 pts#

Single Kutherglen West Curve: Approach 989B pts#

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMCOGIFFEN, RSA TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7221932 (SC001) | AmcoGiffen | Investigation to determine deterioration of blocked weep holes and carry out over coring. Remedial Works to Spalling Masonry @ 99m 580yds. Hand Trolley & Tower Scaffolds in use. | Access/Egress: via Rutherglen West Curve. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Can move tower scaffolds with prior notice. | ICW W2020/7221934 (SC027).

W2020/6904770 (SC001) | Rail Systems Alliance Scotland: C15 Drainage Only down fast line at Eglinton Street down fast drainage site. | Road railers in use access/egress at Polmadie relay room. | ICW W2020/6904587 (SC029).

W2020/7227930 (SC001) | OLE Techs | Foot Patrols.
W2020/7237296 (SC001) | Rail Systems Alliance Scotland | Rutherglen Old Station 21/22- Design Survey | Access/Egress:
Rutherglen Depot | OTP Access/Egress: N/A | Engineering Train: N/A | OTM(s): N/A | Restrictions: N/A | Wheels free requirements: N/A | Signalling/Power: N/A | ICW: N/A.
W2020/7227834 (SC001) | Cyclic S&T maintenance.
W2020/6869925 (SC001) | Cyclic S&T maintenance.
W2020/6863046 (SC001) | Cyclic S&T maintenance.
W2020/6862163 (SC029) | TSM Glasgow Central | Foot patrol and minor maintenance. Ultrasonic testing using hand hold cyclipment | Inspection/maintenance of welld and lubricators

held equipment. Inspection/maintenance of weld and lubricators.

W2020/7213445 | Amey Consulting | Work Details: Examination of Clyde Viaduct Technical Monitor Amey lights in use | Access/Egress: 0m814y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A

Eng. Access Statement v3, Section 4

Possession Status: Agreed Disruptive : non-disruptive

SUNDAY 17 JANUARY

Ref. No. P2020/2780909 Possession Manager **SODM Scotland West** 

Glasgow Central Platforms 1 to 8 0040 to 0700 Track Maintenance Item Possession 0m0yds and 0m0yds SUN SUN W2020/6862980[AP]

Glasgow Central

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 9 CONTINUED**

Tops of Platforms 9 to 15 Possession	0040 SUN	to	0700 SUN	Structures Work 0m0yds and 0m0yds W2020/7205043[Cost][AS]
Lines A B C D F G H 3 4 5 6 7 and 8 Possession	0040 SUN	to	0700 SUN	S&T Work 0m0yds and 0m0yds W2020/6863017[X]
Line 1/Up Slow Possession	0040 SUN	to	0700 SUN	Permanent Way Inspection 0m0yds and 0m0yds
Line 2/Down Slow Possession	0040 SUN	to	0700 SUN	W2020/6862434[X]
Connecting Lines Possession	0040 SUN	to	0700 SUN	
Down Muirhouse Possession	0040 SUN	to	0700 SUN	
Up Muirhouse Possession	0040 SUN	to	0700 SUN	
Down and Up Ayr Possession	0040 SUN	to	0700 SUN	
Nos.1 2 3 4 5 Sidings Sidings Possession	0040 SUN	to	0700 SUN	
Depot Line Sidings Possession	0040 SUN	to	0700 SUN	

ISOLATION OF ELECTRICAL SECTIONS 0040 Sun to 0700 Sun

EG1,2,3,4,5 and 6 Complete. PROTECTION LIMITS

\*Beyond Station End Signals Buffers of Platforms 1 to 8/ GG5609/ GG5610/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals 401 PTS LINE 2/GG5191 DOWN MUIRHOUSE/GG5846 UP AYR

\*Approach Country End Signals

406 PTS LINE 1/402B PTS LINE 3/ GG5190 UP MUIRHOUSE/ GG5851 DOWN AYR/

\*Note: All Intermediate Lines, Connecting Lines and Sidings between the above named extreme limits (Station End, Country End and Up/Down Smithy Lye) are to be protected under Rule Book Module T3. Station End and Country End protection will be placed in accordance to # symbol for all protection.

REFER NETWORK RAIL SCOTLAND SECTIONAL APPENDIX GENERAL INSTRUCTION, RULE BOOK MODULE T3-POSSESSION ARRANGEMENTS.

TRAFFIC REMARKS

PLATFORMS 1, 2, 3, 4, 5, 6, 7 AND 8 TO BE KEPT CLEAR NOs.1, 2, 3, 4 AND 5 SIDINGS TO BE KEPT CLEAR

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 9 CONTINUED**

#### PLEASE NOTE ALTERED PROTECTION LIMITS AT THE COUNTRY END AND STATION END.

#### POSSESSION ADDITIONAL INFORMATION

W2020/6862434 | IMDM Glasgow | Foot patrol and minor maintenance. Ultrasonic testing using handheld equipment. W2020/6863017 | IMDM Glasgow | S&T Maintenance. W2020/6862980 | IMDM Glasgow | Repad, reclip, and spot resleeper. Repair defective rails/weld repairs. RRV/Welding

vehicle EX/TO Salkeld St.

W2020/7205043 | TAZIKER IND LTD | Clyde major structure refurbishment project | Phase 5 Installation/removal and sequencing of scaffold, hoarding and encapsulation, steel prep works, masonry repairs, engineering survey & CLED steelwork repairs and all critical work in prep for coatings system. | NO OTP | Hand tools only. | Access/egress Clyde Place 101m 1720yds | Contact: TAZIKER PLANNING MANAGER - C SHIELDS 07710 852438.

Eng. Access Statement v2, Section 5

Possession Status : Agreed Disruptive : to passenger

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2939946 Possession Manager Scotland IMDM Motherwell

Item	Uddingston Jn	All Lines	0115 to 0425	OHL Work (Resilience)
10	and	Possession	MON MON	93m520yds and 94m700yds
	Newton East Jn			W2020/7225038[Cost][AP]
	Viewpark Sidings and	All Lines Possession	0115 to 0425 MON MON	OHL Work (Resilience) 0m860yds and 0m0yds W2020/7225060[AS]
	Uddingston Jn			VV2020//223000[A3]

ISOLATION OF ELECTRICAL SECTIONS

0115 Mon to 0425 Mon GN3,4,5 and 6 Complete.

PROTECTION LIMITS

Down WCML: Beyond GMN193# to Approach GMN175# Up WCML: Beyond GMN178# to Approach GMN194#

Down Holytown: Beyond GMN187 Up Holytown: Approach GMN186

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (IMDM MOTHERWELL TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7225038 (SC001) | OLE Resilience CB | Resilience work High level OHL works through Uddingston station wire runs and working through Uddingston on both roads | Access/Egress: N/A | OTP Access/Egress: 2x MEWP type OTP accessing at Spindleknowe Rd. RRAP onto the Holytown lines | Engineering Train: N/A | OTM: N/A | Restrictions: working on both roads | ICW W2020/7225060 (SC011).

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive At or Between Lines Affected Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2939895 Possession Manager Scotland IMDM Glasgow

Item 11	Rutherglen East Jn and Eglinton St Jn	Down and Up Fast Line Blockage + Disconnect	0115 to 0425 MON MON	S&T Work 97m1103yds and 100m315yds W2020/6869926[Cost][X]
	Carmyle and	Down and Up Slow/Carmyle Line Blockage + Disconnect	0115 to 0340 MON MON	Permanent Way Inspection 97m1320yds and 101m0yds W2020/6842105[X]
	Eglinton St Jn Polmadie and Larkfield Jn	Down/Up/Single Clydesdale Line Blockage + Disconnect	0115 to 0425 MON MON	S&T Work 99m1620yds and 101m113yds W2020/6863054[X]
	Carmyle and Polmadie	Down and Up Slow/Carmyle Line Blockage + Disconnect	0340 to 0425 MON MON	

#### PROTECTION LIMITS

0115 - 0340

Down Fast: GR879 to GG5201

Up Fast: GR8/9 to GG5201 Up Fast: GR738 to GR878 Down Carmyle/Slow: GR873 to GG5203 Up Slow/Carmyle: GR736 to GR874 Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

0340 - 0425

Down Fast: GR879 to GG5201

Up Fast: GR879 to GG5201 Up Fast: GR738 to GR878 Down Carmyle/Slow: GR873 to GR783 Up Slow/Carmyle: GR802 to Approach GR874 Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

#### POSSESSION ADDITIONAL INFORMATION

W2020/6869926 | Cyclic S&T maintenance. W2020/6842105 | TSM Glasgow South | 053/054 Inspections, Technical Inspections and scoping. W2020/6863054 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive: non-disruptive

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2781777 Possession Manager Scotland IMDM Glasgow

Item 12	Glasgow Central	Tops of Platforms 1 to 7 Possession	0055 to 0350 MON MON	Track Maintenance 0m0yds and 0m0yds W2020/6862849[Cost][AP]
	Line 1/U	Line A Possession	0055 to 0350 MON MON	Track Maintenance 0m0yds and 0m0yds
		Line 1/Up Slow Possession	0055 to 0350 MON MON	W2020/6862976[AS]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 12 CONTINUED**

Glasgow Central

Line 2/Down Slow Possession	0055 MON	to	0350 MON	S&T Work 0m0yds and 0m0yds W2020/6863068[X]
Down and Up Fast Possession	0055 MON	to	0350 MON	Permanent Way Inspection 0m0yds and 0m0yds
Connecting Lines Possession	0055 MON	to	0500 MON	W2020/6862972[X]
Top of Platforms 8 to 15 Possession	0055 MON	to	0500 MON	
Line B, C, D, F, G, and H Possession	0055 MON	to	0500 MON	
Line 3, 4, 5, 6, 7, and 8 Possession	0055 MON	to	0500 MON	
Down Muirhouse Possession	0055 MON	to	0500 MON	
Up Muirhouse Possession	0055 MON	to	0500 MON	
Down and Up Ayr Possession	0055 MON	to	0500 MON	
No.1 & No.2 Sidings Sidings Possession	0055 MON	to	0350 MON	
No.3, 4, and 5 Carriage Siding Sidings Possession	0055 MON	to	0500 MON	
Depot Line Sidings Possession	0055 MON	to	0500 MON	
				•

#### **PROTECTION LIMITS**

0055 to 0350

\*Beyond Station End Signals
GG5601/ GG5602/ GG5603/ GG5604/ GG5605/ GG5606/ GG5607/ GG5608/ GG5609/ GG5610/ GG5611/ GG5612/
GG5613/ GG5614/ GG5615

\*Beyond Country End Signals GG5201 DOWN FAST/ GG5203 DOWN SLOW/ GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals GR738 UP FAST/ GR736 UP SLOW/ GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/

0350 to 0500

\*Beyond Station End Signals GG5608/ GG5609/ GG5610/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

#### \*Approach Country End Signals

GB5188 UP MUIRHOUSE GG5851 DOWN AYR/

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 12 CONTINUED**

\*Note: All Intermediate Lines, Connecting Lines and Sidings between the above named extreme limits (Station End, Country End and Up/Down Smithy Lye) are to be protected under Rule Book Module T3. Station End and Country End protection will be placed in accordance to # symbol for all protection.

REFER NETWORK RAIL SCOTLAND SECTIONAL APPENDIX GENERAL INSTRUCTION, RULE BOOK MODULE T3-POSSESSION ARRANGEMENTS.

TRAFFIC REMARKS

NOs.1 AND 2 SIDING TO BE KEPT CLEAR (0055 to 0350) NOs.3, 4 AND 5 SIDING TO BE KEPT CLEAR (0055 to 0500)

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

PLEASE NOTE ALTERED PROTECTION LIMITS AT THE COUNTRY END.

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863068 | IMDM Glasgow | S&T Maintenance.

W2020/6862849 | Repad, reclip and spot resleeper. S&C maintenance. Renew/Weld rails, repair faults. RRV in use, ex/to Salkeld Street.

W2020/6862972 | Foot patrol and minor maintenance, ultrasonic testing using hand held equipment, inspection/maintenance of welds and lubricators.

W2020/6862976 | Repad, reclip and spot resleeper.

S&C maintenance. Renew/Weld rails, repair faults. RRV in use, ex/to Salkeld Street.

W2020/6504168 | BAM NUTTALL In connection with Isolation arrangements SC131 W/6484953.

Junction possession not required.

Eng. Access Statement v2, Section 5

Possession Status : Agreed Disruptive: passenger and freight

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2779913 Possession Manager SODM Scotland West

0050 to 0510 Shieldmuir All Lines Item 13 Possession and TUE TUE

Motherwell

Vegetation Clearance 88m340yds and 89m500yds W2020/7237211[Cost][AP]

S&T Maintenance 88m200yds and 89m500yds W2020/6841686[X]

ISOLATION OF ELECTRICAL SECTIONS 0110 Tue to 0415 Tue GN1A,B,C,D,G,H,J and K. GN2D,E and F. MH1 and 2 Complete.

PROTECTION LIMITS

Down: Beyond GMM445# to Approach GMM399# Up: Beyond GMM422# to Approach GMM462#

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 13 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/6841686 | SSM Motherwell | S&T Maintenance 192, 195A+B, 198, 205A+B, 209A+B PTS + SIGNALS & TRC's within worksite.

W2020/7237211 | QTS Group | Vegetation clearance of 4 structures between 88m 1337 & 88m 1710y | RRV Access/Egress at Flemington 88m 510y | Restrictions: N/A

Eng. Access Statement v2, Section 5 Possession Status: Agreed Disruptive: passenger and freight

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2779923 Possession Manager Scotland IMDM Motherwell

Item	Uddingston Jn	All Lines	0050 t	o 0420	OHL Work (Resilience)
14	and	Possession	TUE	TUE	93m520yds and 94m700yds
	Newton East Jn				W2020/7225366[Cost][AP]
	Viewpark Sidings and	All Lines Possession	0050 t TUE	o 0420 TUE	OHL Work (Resilience) 0m860yds and 0m0yds W2020/7225307[AS]
	Uddingston Jn		. 02		VV2U2U/72233U7[A3]

ISOLATION OF ELECTRICAL SECTIONS

0050 Tue to 0420 Tue GN3,4,5 and 6 Complete.

#### PROTECTION LIMITS

Down WCML: Beyond GMN193# to Approach GMN175# Up WCML: Beyond GMN178# to Approach GMN194# Down Holytown: Beyond GMN187

Up Holytown: Approach GMN186

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (IMDM MOTHERWELL TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7225366 \ (SC001) \ | \ OLE \ Resilience \ CB \ | \ Resilience \ work \ High \ level \ OHL \ works \ through \ Uddingston \ station \ wire runs \ and \ working \ through \ Uddingston \ on \ both \ roads \ | \ Access/Egress: \ N/A \ | \ OTP \ Access/Egress: \ 2x \ MEWP \ type \ OTP \ accessing \ at \ Spindleknowe \ Rd. \ RRAP \ onto \ the \ Holytown \ lines \ | \ Engineering \ Train: \ N/A \ | \ OTM: \ N/A \ | \ Restrictions: \ working \ on \ both \ roads \ | \ ICW \ W2020/7225307 \ (SC011).$ 

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive: passenger and freight

#### **TUESDAY 19 JANUARY**

Possession Manager Scotland IMDM Glasgow Ref. No. P2020/2940262

Rutherglen East Jn Down and Up Fast 0045 to 0425 **S&T Work** Item 15 Line Blockage + Disconnect 97m1103yds and 100m315yds and TUE TUE W2020/6869927[Cost][X] Polmadie

At or Between Lines Affected Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 15 CONTINUED**

Carmyle Down and Up Slow/Carmyle 0045 to 0425 Line Blockage + Disconnect and TUE TUE

Polmadie

#### PROTECTION LIMITS

Down Fast: GR879 to GR785

Up Fast: GR804 to GR878 Down Carmyle/Slow: GR873 to GR783 Up Slow/Carmyle: GR802 to GR872

#### POSSESSION ADDITIONAL INFORMATION

W2020/6869927 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2940206 Possession Manager Scotland IMDM Glasgow

Item	Polmadie	Down and Up Fast	0055 to 0425	S&T Work
16	and	Line Blockage + Disconnect	TUE TUE	99m1620yds and 101m270yds
	Eglinton St Jn			W2020/6863055[Cost][X]
		Down and Up Slow	0055 to 0340	
		Line Blockage + Disconnect	TUE TUE	
	Polmadie	Down/Up/Single Clydesdale	0055 to 0425	
	and	Line Blockage + Disconnect	TUE TUE	
	Larkfield Jn			

#### PROTECTION LIMITS

0055 - 0340

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804 Down Slow: GR783 to GG5203 Up Slow: GR736 to GR802

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

0340 - 0425

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863055 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2781921 Possession Manager Scotland IMDM Glasgow

Item	Glasgow Central
17	-

Tops of Platforms 1 to 7	0055	to	0350
Possession	TUE		TUE
Line A	0055	to	0350
Possession	TUE		TUE
Line 1/Up Slow	0055	to	0350
Possession	TUE		TUE
Line 2/Down Slow	0055	to	0350
Possession	TUE		TUE
Down and Up Fast	0055	to	0350
Possession	TUE		TUE
Connecting Lines Possession	0055 TUE	to	0500 TUE
Top of Platforms 8 to 15	0055	to	0500
Possession	TUE		TUE
Line B, C, D, F, G, and H	0055	to	0500
Possession	TUE		TUE
Line 3, 4, 5, 6, 7, and 8	0055	to	0500
Possession	TUE		TUE
Down Muirhouse	0055	to	0500
Possession	TUE		TUE
Up Muirhouse	0055	to	0500
Possession	TUE		TUE
Down and Up Ayr	0055	to	0500
Possession	TUE		TUE
Up/Down Smithy Lye	0055	to	0500
Possession	TUE		TUE
No.1 & No.2 Sidings	0055	to	0350
Sidings Possession	TUE		TUE
No.3, 4, and 5 Carriage Siding Sidings Possession	0055 TUE	to	0500 TUE
Depot Line	0055	to	0500
Sidings Possession	TUE		TUE

Track Maintenance 0m0yds and 0m0yds W2020/6862996[Cost][AP] Permanent Way Inspection 0m0yds and 0m0yds W2020/6862992[X] OLE Patrolling 0m0yds and 0m0yds W2020/7228738[X] S&T Work 0m0yds and 0m0yds W2020/6863069[X]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 17 CONTINUED**

#### PROTECTION LIMITS

0055 to 0350

\*Beyond Station End Signals GG5601/ GG5602/ GG5603/ GG5604/ GG5605/ GG5606/ GG5607/ GG5608/ GG5609/ GG5610/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals

GG5201 DOWŃ FAST/GG5203 DOWN SLOW/ GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals

GR738 UP FAST/ GR736 ŬP SLOW/ GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY

0350 to 0500

\*Beyond Station End Signals

GG5608/ GG5609/ GG5610/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals

GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals

GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY LYE

\*Note: All Intermediate Lines, Connecting Lines and Sidings between the above named extreme limits (Station End, Country End and Up/Down Smithy Lye) are to be protected under Rule Book Module T3. Station End and Country End protection will be placed in accordance to # symbol for all protection.

REFER NETWORK RAIL SCOTLAND SECTIONAL APPENDIX GENERAL INSTRUCTION, RULE BOOK MODULE T3-POSSESSION ARRANGEMENTS.

TRAFFIC REMARKS

NOs.1 AND 2 SIDING TO BE KEPT CLEAR (0055 to 0350) NOs.3, 4 AND 5 SIDING TO BE KEPT CLEAR (0055 to 0500)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863069 | IMDM Glasgow | S&T Maintenance. W2020/6862996 | Repad, reclip and spot resleeper. S&C maintenance. Renew/Weld rails, repair faults. RRV in use, ex/to Salkeld Street.

W2020/6862992 | Foot patrol and minor maintenance, ultrasonic testing using hand held equipment,

inspection/maintenance of welds and lubricators

W2020/7228738 | OLE Central | FOOT PATROLS 6-8. [X]

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive: passenger and freight

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2779912 Possession Manager Scotland IMDM Motherwell

Item Shieldmuir South Jn All Lines 0050 to 0510 **S&T Maintenance** 

18 86m900yds and 87m1660yds and Line Blockage + Disconnect **WED WED** W2020/6841687[Cost][X]

Shieldmuir

PROTECTION LIMITS

Down: GMM483 to 230A pts Up: 231A pts to GMM484

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 18 CONTINUED**

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

POSSESSION ADDITIONAL INFORMATION

W2020/6841687 | SSM Motherwell | S&T Maintenance 228A+B, 230A+B, 231A, 233A+B & 235A+B Pts + SIGNALS &

TRC's within worksite.

Eng. Access Statement v2, Section 5

Possession Status : Agreed Disruptive: passenger and freight

WEDNESDAY 20 JANUARY

Ref. No. P2020/2779914 Possession Manager SODM Scotland West

Shieldmuir Item 19 and

All Lines

0050 to 0510

Vegetation Clearance 88m340yds and 89m500yds W2020/7237337[Cost][AP]

Motherwell

Possession **WED WED** 

**S&T Maintenance** 

88m200yds and 89m500yds W2020/6841688[X]

ISOLATION OF ELECTRICAL SECTIONS

0110 Wed to 0415 Wed GN1A,B,C,D,G,H,J and K. GN2D,E and F.

MH1 and 2 Complete. PROTECTION LIMITS

Down: Beyond GMM445# to Approach GMM399# Up: Beyond GMM422# to Approach GMM462#

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/6841688 | SSM Motherwell | S&T Maintenance 192, 195A+B, 198, 205A+B, 209A+B PTS + SIGNALS & TRC's within worksite.

 $W2020/\overline{7}237\overline{3}\overline{3}7 \mid QTS \ Group \mid Vegetation \ clearance \ of \ 4 \ structures \ between \ 88m \ 1337 \ \& \ 88m \ 1710y \mid RRV \ Access/Egress \ at \ Flemington \ 88m \ 510y \mid Restrictions: \ N/A.$ 

Eng. Access Statement v2, Section 5 Possession Status: Agreed Disruptive: passenger and freight

WEDNESDAY 20 JANUARY

Ref. No. P2020/2779924 Possession Manager Scotland IMDM Motherwell

Item Motherwell 20 and

Newton East Jn

All Lines Possession

0050 to 0420 WED **WED** 

OHL Work (Resilience) 93m520yds and 94m700yds W2020/7225446[Cost][AP] OHL Work (Resilience)

0m860yds and 0m0yds W2020/7225312[AS]

At or Between Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 20 CONTINUED**

Viewpark Sidings All Lines 0050 to 0420 and Possession WED WED

Uddingston Jn

ISOLATION OF ELECTRICAL SECTIONS

0050 Wed to 0420 Wed GN3,4,5 and 6 Complete.

#### PROTECTION LIMITS

Down WCML: Beyond GMM399 to Approach GMN175# Up WCML: Beyond GMN178# to Approach GMM422

Down Holytown: Beyond GMN187 Up Holytown: Approach GMN186

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

**GENERAL REMARKS** 

LOGANS ROAD CCTV LOCATED WITHIN POSSESSION

PROTECTING SIGNALS AS FOLLOWS:-

DOWN WCML: GMM399 UP WCML: GMM386

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (IMDM MOTHERWELL TO PROVIDE)

Down and Up Slow/Carmyle

Line Blockage + Disconnect

#### POSSESSION ADDITIONAL INFORMATION

W2020/7225446 (SC001) | OLE Resilience CB | Resilience work High level OHL works through Uddingston station wire runs and working through Uddingston on both roads | Access/Egress: N/A | OTP Access/Egress: 2x MEWP type OTP accessing at Spindleknowe Rd. RRAP onto the Holytown lines | Engineering Train: N/A | OTM: N/A | Restrictions: working on both roads | ICW W2020/7225312 (SC011).

0045 to 0425

**WED** 

**WED** 

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive : passenger and freight

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2940209 Possession Manager Scotland IMDM Glasgow

Item	Rutherglen East Jn	Down and Up Fast	0045 to	o 0425	S&T Work
21	and Polmadie	Line Blockage + Disconnect	WED	WED	97m1103yds and 100m315yds W2020/6869928[Cost][X]
	· onnaaro				

and Polmadie

Carmyle

PROTECTION LIMITS

Down Fast: GR879 to GR785 Up Fast: GR804 to GR878

Down Carmyle/Slow: GR873 to GR783 Up Slow/Carmyle: GR802 to GR872

POSSESSION ADDITIONAL INFORMATION

W2020/6869928 | Cyclic S&T maintenance.

At or Between Lines Affected Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 21 CONTINUED**

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2940210 Possession Manager Scotland IMDM Glasgow

Item 22	Polmadie and Eglinton St Jn	Down and Up Fast Line Blockage + Disconnect	0055 to 0425 WED WED	S&T Work 99m1620yds and 101m270yds W2020/6863061[Cost][X]
	-g	Down and Up Slow Line Blockage + Disconnect	0055 to 0340 WED WED	
	Polmadie and Larkfield Jn	Down/Up/Single Clydesdale Line Blockage + Disconnect	0055 to 0425 WED WED	

#### PROTECTION LIMITS

0055 - 0340

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804 Down Slow: GR783 to GG5203 Up Slow: GR736 to GR802 Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

0340 - 0425

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863061 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2781998 Possession Manager Scotland IMDM Glasgow

Item	Glasgow Central	Tops of Platforms 1 to 7	0055 to	0350	Track Maintenance
23		Possession	WED	WED	0m0yds and 0m0yds W2020/6863004[Cost][AP]
		Line A	0055 to	0350	Permanent Way Inspection
		Possession	WED	WED	0m0yds and 0m0yds W2020/6863000[X]
		Line 1/Up Slow	0055 to	0350	
		Possession	WED	WED	OLE Patrolling Om0yds and Om0yds W2020/7228758[X]

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 23 CONTINUED**

Glasgow Central

Line 2/Down Slow Possession	0055 WED	to	0350 WED	S&T Work 0m0yds and 0m0yds W2020/6863070[X]
Down and Up Fast Possession	0055 WED	to	0350 WED	VV2020/00030/0[A]
Connecting Lines Possession	0055 WED	to	0500 WED	
Top of Platforms 8 to 10 Possession	0055 WED	to	0500 WED	
Platforms 11 to 15 Possession	0055 WED	to	0500 WED	
Line B, C, D, F, G, and H Possession	0055 WED	to	0500 WED	
Line 3, 4, 5, 6, 7, and 8 Possession	0055 WED	to	0500 WED	
Down Muirhouse Possession	0055 WED	to	0500 WED	
Up Muirhouse Possession	0055 WED	to	0500 WED	
Down and Up Ayr Possession	0055 WED	to	0500 WED	
Up/Down Smithy Lye Possession	0055 WED	to	0500 WED	
No.1 & No.2 Sidings Sidings Possession	0055 WED	to	0350 WED	
No.3, 4, and 5 Carriage Siding Sidings Possession	0055 WED	to	0500 WED	
Depot Line Sidings Possession	0055 WED	to	0500 WED	

#### **PROTECTION LIMITS**

0055 to 0350

\*Beyond Station End Signals GG5601/ GG5602/ GG5603/ GG5604/ GG5605/ GG5606/ GG5607/ GG5608/ GG5609/ GG5610/ Buffers of Platforms 11 to 15

\*Beyond Country End Signals GG5201 DOWN FAST/ GG5203 DOWN SLOW/ GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

#### \*Approach Country End Signals

GR738 UP FAST/ GR736 UP SLOW/ GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY LYE

0350 to 0500

\*Beyond Station End Signals GG5608/ GG5609/ GG5610/ Buffers of Platforms 11 to 15

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 23 CONTINUED**

\*Beyond Country End Signals GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY LYE

\*Note: All Intermediate Lines, Connecting Lines and Sidings between the above named extreme limits (Station End, Country End and Up/Down Smithy Lye) are to be protected under Rule Book Module T3. Station End and Country End protection will be placed in accordance to # symbol for all protection.

REFER NETWORK RAIL SCOTLAND SECTIONAL APPENDIX GENERAL INSTRUCTION, RULE BOOK MODULE T3-POSSESSION ARRANGEMENTS.

TRAFFIC REMARKS

PLATFORMS 11, 12, 13, 14 AND 15 (0055 to 0500)

NOs.1 AND 2 SIDING TO BE KEPT CLEAR (0055 to 0350)

NOs.3, 4 AND 5 SIDING TO BE KEPT CLEAR (0055 to 0500)

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

PLEASE NOTE CHANGE OF LIMITS AT THE STATION END.

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863070 | IMDM Glasgow | S&T Maintenance.

W2020/6863000 | IMDM Glasgow | Foot Patrol and minor maintenance.

W2020/6863004 | IMDM Glasgow | Repad, reclip, and spot resleeper. Repair defective rails/weld repairs. RRV/Welding

vehicle EX/TO Salkeld St.

W2020/7228758 | OLE Sakeld Street | FOOT PATROLS 6-8.

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive: passenger and freight

#### THURSDAY 21 JANUARY

Ref. No. P2020/2779915 Possession Manager SODM Scotland West

0050 to 0510 Item Shieldmuir All Lines 24 and Possession THU

Motherwell

Vegetation Clearance 88m120yds and 89m840yds W2020/7237266[Cost][AP]

THU

Track Maintenance 88m120yds and 89m840yds W2020/6809427[AS]

ISOLATION OF ELECTRICAL SECTIONS 0110 Thu to 0415 Thu GN1A,B,C,D,G,H,J and K. GN2D, E and F.

MH1 and 2 Complete.

PROTECTION LIMITS

Down: Beyond GMM445# to Approach GMM399# Up: Beyond GMM422# to Approach GMM462#

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 24 CONTINUED**

#### RUNAWAY RISK WITHIN THIS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/6809427 | Track Maintenance (re-pad, re-clip and spot re sleeper). W2020/7237266 | QTS Group | Vegetation clearance of 4 structures between 88m 1337 & 88m 1710y | RRV Access/Egress at Flemington 88m 510y | Restrictions: N/A.

Eng. Access Statement v2, Section 5 Possession Status : Agreed
Disruptive : passenger and freight

#### THURSDAY 21 JANUARY

Ref. No. P2020/2779925 Possession Manager Scotland IMDM Motherwell

Item 25	Motherwell and	All Lines Possession	0050 to 0420 THU THU
	Newton East Jn		
	Viewpark Sidings	All Lines	0050 to 0420
	and	Possession	THU THU
	Uddingston Jn		

Track Maintenance 89m840yds and 94m880yds W2020/6807687[AP] OHL Work (Resilience)

0m860yds and 0m0yds W2020/7225316[AS]

Track Maintenance 89m1002yds and 94m880yds W2020/7213938[AS]

OHL Work (Resilience) 93m520yds and 94m700yds W2020/7225526[Cost][AS]

S&T Work

89m1002yds and 94m880yds

W2020/7213939[X]

ISOLATION OF ELECTRICAL SECTIONS

0050 Thu to 0420 Thu GN3,4,5 and 6 Complete. PROTECTION LIMITS

Down WCML: Beyond GMM399# to Approach GMN175 Up WCML: Beyond GMN178 to Approach GMM422# Down Holytown: Beyond GMN187

Up Holytown: Approach GMN186

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

GENERAL REMARKS

LOGANS ROAD CCTV LOCATED WITHIN POSSESSION

PROTECTING SIGNALS AS FOLLOWS:-

**DOWN WCML: GMM399** UP WCML: GMM386

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (IMDM MOTHERWELL TO PROVIDE)

POSSESSION ADDITIONAL INFORMATION

W2020/7225526 (SC001) | OLE Resilience CB | Resilience work High level OHL works through Uddingston station wire

Lines Affected

Remarks

#### SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 25 CONTINUED**

runs and working through Uddingston on both roads | Access/Egress: N/A | OTP Access/Egress: 2x MEWP type OTP accessing at Spindleknowe Rd. RRAP onto the Holytown lines | Engineering Train: N/A | OTM: N/A | Restrictions: working on both roads | ICW W2020/7225316 (SC011).

 $\label{eq:w2020/6807687} W2020/6807687 (SC001) \ | \ TSM \ Carstairs \ | \ Track \ Maintenance \ \hat{a}_{i,i} \ S\&C \ Maintenance \ Lesmahagow \ JN \ | \ Access/Egress: \\ 89.1129 \ Muir \ Street \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ Train: \ N/A \ | \ OTM: \ N/A \ | \ Restrictions: \ | \ ICW: \ N/A. \\ W2020/7213939 (SC001) \ | \ SSM \ Motherwell \ | \ Cyclic \ maintenance. \ [X] \\ W2020/7213938 (SC001) \ | \ SSM \ Motherwell \ | \ Cyclic \ maintenance. \ [X]$ 

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive : passenger and freight

#### THURSDAY 21 JANUARY

Ref. No. P2020/2940301 Possession Manager SODM Scotland West

Item 26	Newton East Jn and Rutherglen East Jn	All Lines Possession	0030 to 0425 THU THU	Vegetation Clearance 95m440yds and 97m440yds W2020/7233821[Cost][AP]
		Down North Connecting Line Possession	0030 to 0425 THU THU	S&T Work 94m1057yds and 97m1000yds W2020/7213940[X]
		Up North Connecting Line Possession	0030 to 0425 THU THU	
		South Connecting Line Possession	0030 to 0425 THU THU	

ISOLATION OF ELECTRICAL SECTIONS

0050 Thu to 0420 Thu GN3,4,5 and 6 Complete. MH1 and 2 Complete. EN1D. FN2A.

#### PROTECTION LIMITS

Down WCML: Beyond GMN175# to Approach GR879# Up WCML: Beyond GR878 to Approach GMN178# Down North Connecting Line: Beyond 21 pts# Up North Connecting Line: Approach 23 pts# South Connecting Line: Approach 33 pts#

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7233821 (SC001) | QTS group on behalf of IP Buildings & Civils | Vegetation Clearance within WS mileage. | RRV's Ex/To Newton Yard onto Main lines @ 96m 970yds. W2020/7213940 (SC001) | SSM Motherwell | Cyclic maintenance. [X]

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive : non-disruptive

At or Between Lines Affected Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### THURSDAY 21 JANUARY

Ref. No. P2020/2940211 Possession Manager Scotland IMDM Glasgow

Item 27	Rutherglen East Jn and Polmadie	Down and Up Fast Line Blockage + Disconnect	0045 to 0425 THU THU	S&T Work 97m1103yds and 100m315yds W2020/6869929[Cost][X]
	Carmyle and	Down and Up Slow/Carmyle Line Blockage + Disconnect	0045 to 0425 THU THU	
	Polmadie			

#### PROTECTION LIMITS

Down Fast: GR879 to GR785 Up Fast: GR804 to GR878

Down Carmyle/Slow: GR873 to GR783 Up Slow/Carmyle: GR802 to GR872

#### POSSESSION ADDITIONAL INFORMATION

W2020/6869929 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

### THURSDAY 21 JANUARY

Ref. No. P2020/2940212 Possession Manager Scotland IMDM Glasgow

Item 28	Polmadie and Eglinton St Jn	Down and Up Fast Line Blockage + Disconnect	0055 to THU	0425 THU	S&T Work 99m1620yds and 101m270yds W2020/6863067[Cost][X]
		Down and Up Slow Line Blockage + Disconnect	0055 to THU	0340 THU	
	Polmadie and Larkfield Jn	Down/Up/Single Clydesdale Line Blockage + Disconnect	0055 to THU	0425 THU	

# PROTECTION LIMITS

0055 - 0340

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804 Down Slow: GR783 to GG5203 Up Slow: GR736 to GR802

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

0340 - 0425

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804 Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

## POSSESSION ADDITIONAL INFORMATION

W2020/6863067 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4

Lines Affected

Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

# **ITEM 28 CONTINUED**

Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2782222 Possession Manager Scotland IMDM Glasgow

IXCI. I	NO. F2020/2/02222	1 0336331011 Wariager 300tland livid	Jivi Glasgow
Item 29	Glasgow Central	Tops of Platforms 1 to 7 Possession	0055 to 0350 THU THU
		Line A Possession	0055 to 0350 THU THU
		Line 1/Up Slow Possession	0055 to 0350 THU THU
		Line 2/Down Slow Possession	0055 to 0350 THU THU
		Down and Up Fast Possession	0055 to 0350 THU THU
		Connecting Lines Possession	0055 to 0500 THU THU
		Top of Platforms 8 to 15 Possession	0055 to 0500 THU THU
		Line B, C, D, F, G, and H Possession	0055 to 0500 THU THU
		Line 3, 4, 5, 6, 7, and 8 Possession	0055 to 0500 THU THU
		Down Muirhouse Possession	0055 to 0500 THU THU
		Up Muirhouse Possession	0055 to 0500 THU THU
		Down and Up Ayr Possession	0055 to 0500 THU THU
		Up/Down Smithy Lye Possession	0055 to 0500 THU THU
		No.1 & No.2 Sidings Sidings Possession	0055 to 0350 THU THU

No.3, 4, and 5 Carriage Siding

**Sidings Possession** 

Sidings Possession

Depot Line

Track Maintenance 0m0yds and 0m0yds W2020/6862988[Cost][AP] S&T Work 0m0yds and 0m0yds W2020/6863029[X] Permanent Way Inspection 0m0yds and 0m0yds W2020/6862984[X]

0055 to 0500

0055 to 0500

THU

THU

THU

THU

Lines Affected

Remarks

## SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 29 CONTINUED**

#### PROTECTION LIMITS

0055 to 0350

\*Beyond Station End Signals GG5601/ GG5602/ GG5603/ GG5604/ GG5605/ GG5606/ GG5607/ GG5608/ GG5609/ GG5610/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals

GG5201 DOWŃ FAST/GG5203 DOWN SLOW/ GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals

GR738 UP FAST/ GR736 ŬP SLOW/ GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY

0350 to 0500

\*Beyond Station End Signals

GG5608/ GG5609/ GG5610/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals

GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals

GB5188 UP MUIRHOUSE GG5851 DOWN AYR 451pts UP & DOWN SMITHY LYE

\*Note: All Intermediate Lines, Connecting Lines and Sidings between the above named extreme limits (Station End, Country End and Up/Down Smithy Lye) are to be protected under Rule Book Module T3. Station End and Country End protection will be placed in accordance to # symbol for all protection.

REFER NETWORK RAIL SCOTLAND SECTIONAL APPENDIX GENERAL INSTRUCTION, RULE BOOK MODULE T3-POSSESSION ARRANGEMENTS.

TRAFFIC REMARKS

NOs.1 AND 2 SIDING TO BE KEPT CLEAR (0055 to 0350) NOs.3, 4 AND 5 SIDING TO BE KEPT CLEAR (0055 to 0500)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863029 | IMDM Glasgow | S&T Maintenance. W2020/6862984 | Foot patrol and minor maintenance, ultrasonic testing using hand held equipment,

inspection/maintenance of welds and lubricators.

W2020/6862988 | Repad, reclip and spot resleeper. S&C maintenance. Renew/Weld rails, repair faults. RRV in use, ex/to Salkeld Street.

Eng. Access Statement v2, Section 5

Possession Status: Agreed

Disruptive: passenger and freight

# FRIDAY 22 JANUARY

Ref. No. P2020/2779888 Possession Manager **SODM Scotland West** 

All Lines 0040 to 0505 **Structures Examination** Item Law In 30 and Possession 85m100yds and 85m600yds FRI FRI W2020/7215125[Cost][AP]

Shieldmuir

PROTECTION LIMITS

Down: Beyond 276B pts to Approach GMM483 Up: Beyond GMM484 to Approach 275 pts

TRAFFIC REMARKS

Lines Affected

Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

# **ITEM 30 CONTINUED**

# SERVICES DIVERTED VIA HOLYTOWN JN

#### POSSESSION ADDITIONAL INFORMATION

W2020/7215125 | Amey Consulting | Examination of retaining walls R/031/085.0245U R/031/085.0462U | Access/Egress: 85m464y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A.

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive: passenger and freight

#### FRIDAY 22 JANUARY

Ref. No. P2020/2779926 Possession Manager Scotland IMDM Motherwell

Motherwell All Lines 0050 to 0420 S&T Work Item

89m1002yds and 94m880yds 31 Line Blockage and FRI FRI W2020/7213942[Cost][X]

Newton East Jn

PROTECTION LIMITS

Down: GMM399 to GMN175 Up: GMN178 to GMM422

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

**GENERAL REMARKS** 

LOGANS ROAD CCTV LOCATED WITHIN POSSESSION

PROTECTING SIGNALS AS FOLLOWS:-DOWN WCML: GMM399

UP WCML: GMM386

## POSSESSION ADDITIONAL INFORMATION

W2020/7213942 | SSM Motherwell | Cyclic maintenance. [X]

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive: passenger and freight

## FRIDAY 22 JANUARY

Ref. No. P2020/2940302 Possession Manager SODM Scotland West

Item 32	Newton East Jn and Rutherglen East Jn	All Lines Possession	0030 FRI	to	0425 FRI	Vegetation Clearance 95m440yds and 97m440yds W2020/7233966[Cost][AP]
		Down North Connecting Line Possession	0030 FRI	to	0425 FRI	
		Up North Connecting Line Possession	0030 FRI	to	0425 FRI	
		South Connecting Line Possession	0030 FRI	to	0425 FRI	

Lines Affected

Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 32 CONTINUED**

EN2A.

ISOLATION OF ELECTRICAL SECTIONS

0045 Fri to 0425 Fri GN3,4,5 and 6 Complete. MH1 and 2 Complete. EN1D.

**PROTECTION LIMITS** 

Down WCML: Beyond GMN175 to Approach GR879 Up WCML: Beyond GR878 to Approach GMN178 Down North Connecting Line: Beyond 21 pts# Up North Connecting Line: Approach 23 pts# South Connecting Line: Approach 33 pts#

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7233966 \ (SC001) \ | \ QTS \ group \ on \ behalf \ of \ IP \ Buildings \ \& \ Civils \ | \ Vegetation \ Clearance \ within \ WS \ mileage. \ | \ RRV's \ Ex/To \ Newton \ Yard \ onto \ Main \ lines \ @ \ 96m \ 970yds.$ 

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2940213 Possession Manager Scotland IMDM Glasgow

Item 33	Rutherglen East Jn and Polmadie	Down and Up Fast Line Blockage + Disconnect	0045 to	0410 FRI	S&T Work 97m1103yds and 100m315yds W2020/6869930[Cost][X]
	Carmyle and	Down and Up Slow/Carmyle Line Blockage + Disconnect	0045 to FRI	0410 FRI	

# PROTECTION LIMITS

Down Fast: GR879 to GR785 Up Fast: GR804 to GR878

Down Carmyle/Slow: GR873 to GR783 Up Slow/Carmyle: GR802 to GR872

# POSSESSION ADDITIONAL INFORMATION

W2020/6869930 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

# FRIDAY 22 JANUARY

Ref. No. P2020/2940214 Possession Manager Scotland IMDM Glasgow

Item 34	Polmadie and	Down and Up Fast Line Blockage + Disconnect	0055 to FRI	0425 FRI
	Eglinton St Jn	Down and Up Slow Line Blockage + Disconnect	0055 to	0340 FRI
	Polmadie and Larkfield Jn	Down/Up/Single Clydesdale Line Blockage + Disconnect	0055 to	0425 FRI

S&T Work 99m1620yds and 101m270yds W2020/6863118[Cost][X]

# PROTECTION LIMITS

0055 - 0340

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804 Down Slow: GR783 to GG5203 Up Slow: GR736 to GR802

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

0340 - 0425

Down Fast: GR785 to GG5201 Up Fast: GR738 to GR804

Down Clydesdale: 956B pts to 936A pts Down Clydesdale: 924 pts to GR721 Up/Single Clydesdale: GR722 to GR806

#### POSSESSION ADDITIONAL INFORMATION

W2020/6863118 | Cyclic S&T maintenance.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2784161 Possession Manager Scotland IMDM Glasgow

Item	Glasgow Central	Tops of Platforms 1 to 7	0055	to	0350	Track Maintenance
35		Possession	FRI		FRI	0m0yds and 0m0yds W2020/6862968[Cost][AP]
		Line A	0055	to	0350	PL Grinding Train
		Possession	FRI		FRI	101m1320yds and 0m995yds W2020/6987679[BP]
		Line 1/Up Slow	0055	to	0350	
		Possession	FRI		FRI	S&T Work 0m0yds and 0m0yds
		Line 2/Down Slow	0055	to	0350	W2020/6863030[X]
		Possession	FRI		FRI	Permanent Way Inspection 0m0yds and 0m0yds
		Down and Up Fast	0055	to	0350	W2020/6862614[X]
		Possession	FRI		FRI	
		Connecting Lines	0055	to	0500	
		Possession	FRI		FRI	

Lines Affected

Remarks

# SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

# **ITEM 35 CONTINUED**

Glasgow Central	Top of Platforms 8, and 11 to 15 Possession	0055 FRI	to	0500 FRI
	Platforms 9 and 10 Possession	0055 FRI	to	0350 FRI
	Line B, C, D, F, G, and H Possession	0055 FRI	to	0500 FRI
	Line 3, 4, 5, 6, 7, and 8 Possession	0055 FRI	to	0500 FRI
	Down Muirhouse Possession	0055 FRI	to	0500 FRI
	Up Muirhouse Possession	0055 FRI	to	0500 FRI
	Down and Up Ayr Possession	0055 FRI	to	0500 FRI
	Up/Down Smithy Lye Possession	0055 FRI	to	0500 FRI
	No.1 & No.2 Sidings Sidings Possession	0055 FRI	to	0350 FRI
	No.3, 4, and 5 Carriage Siding Sidings Possession	0055 FRI	to	0500 FRI
	Depot Line Sidings Possession	0055 FRI	to	0500 FRI

# PROTECTION LIMITS

0055 to 0350

\*Beyond Station End Signals

GG5601/ GG5602/ GG5603/ GG5604/ GG5605/ GG5606/ GG5607/ GG5608/ Buffers of Platforms 9 and 10/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals GG5201 DOWN FAST/ GG5203 DOWN SLOW/ GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals

GR738 UP FAST/ GR736 UP SLOW/ GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY LYE

0350 to 0500

\*Beyond Station End Signals

GG5608/ Buffers of Platforms 9 and 10/ GG5611/ GG5612/ GG5613/ GG5614/ GG5615

\*Beyond Country End Signals

GG5189 DOWN MUIRHOUSE/ GG5846 UP AYR

\*Approach Country End Signals

GB5188 UP MUIRHOUSE/ GG5851 DOWN AYR/ 451pts UP & DOWN SMITHY LYE

\*Note: All Intermediate Lines, Connecting Lines and Sidings between the above named extreme limits (Station End, Country End and Up/Down Smithy Lye) are to be protected under Rule Book Module T3. Station End and Country End protection will be placed in accordance to # symbol for all protection.

Lines Affected

Remarks

## SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

#### **ITEM 35 CONTINUED**

REFER NETWORK RAIL SCOTLAND SECTIONAL APPENDIX GENERAL INSTRUCTION, RULE BOOK MODULE T3-POSSESSION ARRANGEMENTS.

TRAFFIC REMARKS

PLATFORMS 9 AND 10 TO BE KEPT CLEAR (0055 to 0500) NOs.1 AND 2 SIDING TO BE KEPT CLEAR (0055 to 0350) NOs.3, 4 AND 5 SIDING TO BE KEPT CLEAR (0055 to 0500)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

ENGINEERING TRAIN WITHIN POSSESSION

POSSESSION TO BE TAKEN AROUND THE FOLLOWING TRAIN/S 4Q02 AT SIGNAL GG5849 ON THE UP AYR (DOWN DIRECTION)

POSSESSION TO BE GIVEN UP AROUND THE FOLLOWING TRAIN/S 4Q02 AT SIGNAL GG5842 ON THE UP AYR

A 50 METRE EXCLUSION ZONE MUST BE OBSERVED WHILE GRINDER IS WORKING

PLEASE NOTE CHANGE OF LIMITS AT THE STATION END SIGNALS

POSSESSION ADDITIONAL INFORMATION

W2020/6863030 | IMDM Glasgow | S&T Maintenance

W2020/6862968 | IMDM Glasgow | Repad, reclip, and spot resleeper. Repair defective rails/weld repairs. RRV/Welding vehicle EX/TO Salkeld St.

W2020/6862614 | IMDM Glasgow | Foot patrol and minor maintenance, ultrasonic testing using hand held equipment. Worksite Number|W2020/6987679 Worksite Deliverer RME Glasgow Worksite Detail| Plain Line Grinding Train working between 0m0070 â;; 0m0250yrds Up Line Access/Egress| Salkeld St OTP Access/Egress| N/A Engineering Train (with PT Noâ;;s)| 4Q02 OTM (with PT Noâ;;s)|N/A Restrictions| TBC ICW| N/A

Eng. Access Statement v2, Section 5 Possession Status: Agreed Disruptive: passenger and freight

# SC003 CARSTAIRS SOUTH JN TO HAYMARKET EAST JN

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2938628

Item 5

36

REPEATED ITEM
SEE FULL DETAILS UNDER SC001

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2931241 Possession Manager SODM Scotland East

Item Carstairs East Jn

and

Midcalder Jn

All Lines

Possession

0001 to 0925

SUN SUN

Major Projects

75m60yds and 89m1320yds W2020/7236769[Cost][AP]

Other E&P Work 79m500yds and 87m0yds W2020/7231878[AS]

Track Maintenance 79m700yds and 89m153yds W2020/7231372[AS]

Lines Affected

Remarks

# SC003 CARSTAIRS SOUTH JN TO HAYMARKET EAST JN - Continued

#### **ITEM 36 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0001 Sun to 0925 Sun PC9 and 10 Complete.

PROTECTION LIMITS

Down: Beyond GMC431# to Approach 262 pts# Up: Beyond 261A pts# to Approach GMC426#

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7231372 (SC003): IMDM Edinburgh - TM - Repadding - ECA21100 2100 83m 1450 - 84m 500 Access and Egress- Cobbinshaw W2020/7236769 (SC003) | Rail Systems Alliance Scotland | Carstairs Rationalisation Project | Work details: Eco surveys.

Access/Egress: Access at various points throughout mileage.
W2020/7231878 (SC003): Ole portobello "Other e&p work and vegetation clearance wire run maintenance from ge/14/15 & 16 to ge/15/31 & 32

Limits for ge11&12 wire runs stagger alterations, also in wire run defects, change old spill rods to new ones. Mileage to cover access a/gray in case we need to operate switches for isolation. 2 x rrv on & off cobbinshaw at mileage 82m.1106y one on up & other one dn line

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### **SUNDAY 17 JANUARY**

Ref. No. P2020/2931205 Possession Manager SODM Scotland East

0100 to 0915 Item Midcalder Jn All Lines and Possession SUN

Slateford

Rerail Resleeper Reballast (Maintenance Only)

91m0yds and 95m870yds W2020/7220605[AP]

Earthwork

**SUN** 

95m970yds and 96m1100yds W2020/7223167[Cost][BP]

Major Projects 95m970yds and 96m1100yds W2020/7219140[BS]

ISOLATION OF ELECTRICAL SECTIONS 0100 Sun to 0630 Sun

PC5,6,7 and 8 Complete.

PROTECTION LIMITS

Down: Beyond EJ703 to Approach ES687 Up: Beyond ES686 to Approach EJ704

GENERAL REMARKS

KIRKNEWTON MCB-OD IS LOCATED WITHIN POSSESSION PROTECTING SIGNALS AS FOLLOWS:-

DOWN: SIGNAL EJ703 UP: SIGNAL EJ702

KINGSKNOWE MCB-OD IS LOCATED WITHIN POSSESSION

PROTECTING SIGNALS AS FOLLOWS:

**DOWN: SIGNAL ES695** UP: SIGNAL ES692

At or Between Lines Affected Remarks

# SC003 CARSTAIRS SOUTH JN TO HAYMARKET EAST JN - Continued

#### **ITEM 37 CONTINUED**

#### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7223167 (SC003) | QTS Group | Regrading works | W2020/7220605 (SC003) | Work Deliverer: IMWD CAPEX (WD EDINBURGH) | Work Details: Ravelrigg rerail and stress with TRTS | Access/Egress: Ravelrigg Old Jn 93.880 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7219140 (SC003) | Work Deliverer: SPL Powerlines | Work Details: Survey & Gl's for upcoming Power & Distribution works, Topographical GEDO scanning, GI Drilling, Hand Trolley, GI Rig, Topo Rig in use | Access/Egress: Currie TSL|OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A | Contact: gedd.mcminn@powerlines-group.com

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

SUNDAY 17 JANUARY

Ref. No. P2020/2802669

Item 164

REPEATED ITEM

SEE FULL DETAILS UNDER SC107

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2931261 Possession Manager Scotland IMDM Edinburgh

Auchengray LC Item Down 2350 to 0515 Permanent Way Inspection 81m0yds and 85m0yds 38 and Line Blockage SUN MON W2020/7231329[Cost][X]

Midcalder Jn

2350 to 0515 Up Line Blockage SUN MON

PROTECTION LIMITS Down: GMC433 to EJ705 Up: EJ706 to GMC424

TRAFFIC REMARKS

LINE BLOCKAGE TO BE GIVEN UP FOR THE PASSAGE OF 1M16, INVERNESS TO EUSTON SLEEPER (@0125) OVER THE UP LINE, AND 1S25, EUSTON TO INVERNESS SLEEPER (@0315) OVER THE DOWN LINE

LINE BLOCKAGE TO BE GIVEN UP FOR THE PASSAGE OF THE 6K14 (@0140-0200) OVER ALL LINES

# POSSESSION ADDITIONAL INFORMATION

W2020/7231329 (SC003): IMDM Edinburgh - Track Inspection | Access- Woolfords and Egress Harburn head

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

# SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2931262 Possession Manager Scotland IMDM Edinburgh

2350 to 0430 OHL Work (Ground Level) Item Midcalder Jn Down 90m0yds and 91m550yds Line Blockage and MON SUN

W2020/7232048[Cost][X] Kirknewton

At or Between Lines Affected Remarks

# SC003 CARSTAIRS SOUTH JN TO HAYMARKET EAST JN - Continued

# **ITEM 39 CONTINUED**

Midcalder Jn Up 2350 to 0430 and Line Blockage SUN MON Kirknewton

PROTECTION LIMITS

Down: EJ705 to EJ701 Up: EJ700 to EJ706

TRAFFIC REMARKS

LINE BLOCKAGE TO BE GIVEN UP FOR THE PASSAGE OF 1S25, EUSTON TO INVERNESS (@0330) OVER THE DOWN, 1M16 INVERNESS TO EUSTON (@0120) OVER THE UP, AND 6K14 (@0155 UNTIL 0210) OVER THE DOWN

#### POSSESSION ADDITIONAL INFORMATION

 $\label{eq:w2020/7232048} W2020/7232048 \text{ ($C003)} \mid \text{OLE Cowlairs - OLE INSPECTIONS GEO GROUND LEVEL SURVEYS GEOMETRY SURVEY GE030, GE032 (X)}$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2940218 Possession Manager Scotland IMDM Motherwell

Item 40	Carstairs South Jn and Auchengray LC	Down Line Blockage	0015 to 0320 WED WED	Permanent Way Inspection 73m374yds and 79m880yds W2020/7214035[Cost][X]
		Up	0015 to 0210	
	l	Line Blockage (Between Trains)	WED WED	
		Up	0210 to 0535	
		Line Blockage	WED WED	
		Down	0320 to 0535	
		Line Blockage (Between Trains)	WED WED	

PROTECTION LIMITS

Down: 322 pts to EJ713 UP: GMC424 to 321 pts

TRAFFIC REMARKS

LINE BLOCKAGE TO BE GIVEN UP FOR PASSAGE OF 1M16 INVERNESS TO EUSTON SLEEPER @203 OVER THE UP LINE

# POSSESSION ADDITIONAL INFORMATION

W2020/7214035 | TSM Carstairs | Permanent Way Inspection. [X]

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC005 CARSTAIRS STATION JN TO CARSTAIRS EAST JN

SUNDAY 17 JANUARY

Ref. No. P2020/2938628

Item 5

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

WEDNESDAY 20 JANUARY

Possession Manager Ref. No. P2020/2940303 Scotland IMDM Motherwell

Item Carstairs Station Jn

and

41

Single

0035 to 0505

Permanent Way Inspection

Line Blockage

**WED WED** 

73m1080yds and 74m120yds W2020/7214036[Cost][X]

Carstairs East Jn

Through Siding 0035 to 0505 Sidings Possession **WED WED** 

PROTECTION LIMITS

Single: 312 pts to 314 pts

TRAFFIC REMARKS

LINE BLOCKAGE TO BE GIVEN UP FOR THE PASSAGE OF 4S92

POSSESSION ADDITIONAL INFORMATION

W2020/7214036 | TSM Carstairs | P-Way Inspection. Foot patrol, minor maintenance and ultrasonic testing.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# SC007 MIDCALDER JN TO HOLYTOWN JN

SATURDAY 16 JANUARY

Ref. No. P2020/2931263 Possession Manager Scotland IMDM Edinburgh

Item Midcalder Jn

All Lines

0130 to 0425

Other E&P Work

and

Possession

SAT SAT 23m164yds and 1m700yds W2020/7231879[Cost][AP]

Holytown Jn

PROTECTION LIMITS

Down: Beyond 262 pts# to Approach 245 pts# Up: Beyond 242 pts# to Approach 270 pts#

POSSESSION ADDITIONAL INFORMATION

W2020/7231879 (SC007) | OLE Portobello - OTHER E&P WORK & VEGETATION CLEARANCE FOOT PATROLS MC21.06 & MC21.05, MC21.04, MC21.03, MC21.02, MC21.01 ALSO N/SECTION GROUND LEVEL INSPECTION |

Access/egress MIDCALDER EGO4

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2940220 Possession Manager Scotland IMDM Motherwell

Fauldhouse Item 43 and

All Lines Possession 2200 to 0420 SUN MON Other E&P Work 7m0yds and 5m600yds W2020/7215676[Cost][AP]

Holytown Jn

Lines Affected

Remarks

#### SC007 MIDCALDER JN TO HOLYTOWN JN - Continued

#### **ITEM 43 CONTINUED**

**S&T Work** 12m580yds and 1m1558yds W2020/7214055[X]

ISOLATION OF ELECTRICAL SECTIONS

2300 Sun to 0420 Mon GL3 and 4 Complete.

PROTECTION LIMITS

Down: Beyond GMH627# to Approach 245 pts# Up: Beyond 242 pts# to Approach GMH628

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7215676 | OLE Carstairs | Other E&P âii, infant mortality checks on wire runs within isolation | Access/Egress:

Hartwood RRAP

6.950 | OTP Access/Egress: UNIMOG Hartwood RRAP 6.950 | Engineering Train: N/A | OTM: N/A | Restrictions: RRV on. | ICW: N/A. W2020/7214055 | SSM Motherwell | S&T Maintenance, Fauldhouse - Holytown Jn. (X)

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive: non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2940341 Possession Manager SODM Scotland West

Midcalder Jn Item

44

and

Holytown Jn

All Lines

Possession

0010 to 0425 TUE TUE

Other E&P Work

23m164yds and 1m700yds W2020/7231835[AP]

Survey Work

6m1700yds and 5m900yds W2020/7223085[Cost][AS]

Other E&P Work 7m0yds and 5m600yds W2020/7215820[AS]

**S&C** Retimber

23m0yds and 22m700yds W2020/7215568[AS]

ISOLATION OF ELECTRICAL SECTIONS

0010 Tue to 0425 Tue GL3 and 4 Complete.

PROTECTION LIMITS

Down Shotts: Beyond 262 pts# to Approach 245 pts# Up Shotts: Beyond 242 pts# to Approach 270 pts#

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POSSESSION ADDITIONAL INFORMATION

Lines Affected

Remarks

#### SC007 MIDCALDER JN TO HOLYTOWN JN - Continued

#### **ITEM 44 CONTINUED**

W2020/7231835 | OLE Portobello | OTHER E&P WORK & VEGETATION CLEARANCE FOOT PATROLS MC21.06 & MC21.05, MC21.04, MC21.03, MC21.02, MC21.01 | ALSO N/SECTION GROUND LEVEL INSPECTION SUPERVISORS PATROL PAT 39 BREICH STATION TO WEST CALDER STATION SUPERVISOR TO DO SITE SAFETY INSPECTION Access/egress MIDCALDER EGO4.

Worksite No: W2020/7206019 | Work Deliverer: IMWD (CAPEX) WD Motherwell | Work Details: Retimber at 268a/b pts across both lines 22m 900y- 22m 1100y | Access/Egress: Mid Calder 22m 880y | OTP Access/Egress: N/A | Engineering Train (s): N/A | OTM: N/A | Restrictions: N/A | ICW: N/A

Worksite Number: W2020/7215820|Work Deliverer Name: OLE Carstairs|Work Details: Other E&P â;; infant mortality checks on wire runs within isolation|Access/Egress: Hartwood RRAP 6.950 |OTP Access/Egress:UNIMOG Hartwood RRAP

6.950 Engineering Train: N/A

OTM (with PT Noâ;;s): N/A|Restrictions: RRV on.|ICW: N/A W2020/7223085 | OTS Group | Topographical survey between the 5m 1000yd and 6m 1420yd | Access at Hartwood Station | Restrictions: None.

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive: non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2940361 Possession Manager SODM Scotland West

Item Midcalder Jn 45 and

Holytown Jn

All Lines Possession

0010 to 0425 **WED WED**  Other E&P Work

23m164yds and 1m700yds W2020/7231791[AP]

Survey Work

6m1700yds and 5m900yds W2020/7222979[Cost][AS]

Other E&P Work 7m0yds and 5m600yds W2020/7215649[AS]

**S&C** Retimber

23m0yds and 22m700yds W2020/7215618[AS]

ISOLATION OF ELECTRICAL SECTIONS 0010 Wed to 0425 Wed GL3 and 4 Complete.

#### PROTECTION LIMITS

Down Shotts: Beyond 262 pts# to Approach 245 pts# Up Shotts: Beyond 242 pts# to Approach 270 pts#

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

# POSSESSION ADDITIONAL INFORMATION

W2020/7222979 | QTS Group | Topographical survey between the 5m 1000yd and 6m 1420yd | Access at Hartwood

Station | Restrictions: None. W2020/7215649 | OLE Carstairs | Other E&P â¿¿ infant mortality checks on wire runs within isolation | Access/Egress: Hartwood RRAP

6.950 | OTP Access/Egress: UNIMOG Hartwood RRAP

6.950 | Engineering Train: N/A |

Lines Affected

Remarks

#### SC007 MIDCALDER JN TO HOLYTOWN JN - Continued

#### **ITEM 45 CONTINUED**

OTM: N/A | Restrictions: RRV on. | ICW: N/A. W2020/77231791 | OLE Portobello | OTHER E&P WORK & VEGETATION CLEARANCE FOOT PATROLS MC21.06 & MC21.05, MC21.04, MC21.03, MC21.02, MC21.01 ALSO N/SECTION GROUND LEVEL INSPECTION | SUPERVISOR TO DO SITE SAFETY INSPECTION | Access/egress MIDCALDER EGO4. W2020/7215618 | IMWD (CAPEX) WD Motherwell | Retimber at 268a/b pts across both lines 22m 900y- 22m 1100y | Access/Egress: Mid Calder 22m 880y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM: N/A | Restrictions: N/A | ICW: N/A.

0010 to 0425

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Holytown Jn

Ref. No. P2020/2940381 Possession Manager SODM Scotland West

ItemMidcalder JnAll Lines46andPossession

sion THU THU

Other E&P Work 23m164yds and 1m700yds W2020/7231793[AP]

Survey Work 6m1700yds and 5m900yds W2020/7222980[Cost][AS]

Other E&P Work 7m0yds and 5m600yds W2020/7215776[AS]

S&C Retimber

23m0yds and 22m700yds W2020/7215619[AS]

ISOLATION OF ELECTRICAL SECTIONS

0010 Thu to 0425 Thu GL3 and 4 Complete.
PROTECTION LIMITS

Down Shotts: Beyond 262 pts# to Approach 245 pts# Up Shotts: Beyond 242 pts# to Approach 270 pts#

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7222980 \mid QTS \ Group \mid Topographical \ survey \ between \ the \ 5m \ 1000yd \ and \ 6m \ 1420yd \mid Access \ at \ Hartwood \ Station \mid Restrictions: \ None.$ 

, W2020/7215776 | OLE Carstairs | Other E&P â¿¿ infant mortality checks on wire runs within isolation | Access/Egress: Hartwood RRAP

6.950 | OTP Access/Egress: UNIMOG Hartwood RRAP

6.950 | Engineering Trăin: N/A | OTM: N/A | Restrictions: RRV on. | ICW: N/A.

W2020/7231793 | OLE Portobello | OTHER E&P WORK & VEGETATION CLEARANCE FOOT PATROLS MC21.06 & MC21.05, MC21.04, MC21.03, MC21.02, MC21.01 ALSO N/SECTION GROUND LEVEL INSPECTION | SUPERVISOR TO DO SITE SAFETY INSPECTION | Access/egress MIDCALDER EGO4.

W2020/7215619 | IMWD (CAPEX) WD Motherwell | Retimber at 268a/b pts across both lines 22m 900y- 22m 1100y | Access/Egress: Mid Calder 22m 880y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM: N/A | Restrictions: N/A | ICW: N/A.

Eng. Access Statement v4, Section 4

Lines Affected

Remarks

#### SC007 MIDCALDER JN TO HOLYTOWN JN - Continued

#### **ITEM 46 CONTINUED**

Possession Status : Agreed Disruptive : non-disruptive

FRIDAY 22 JANUARY

Ref. No. P2020/2940382 Possession Manager **SODM Scotland West** 

Item Midcalder Jn 47 and

Holytown Jn

All Lines Possession 0010 to 0425 FRI FRI

Other E&P Work 23m164yds and 1m700yds W2020/7231842[AP]

Survey Work

6m1700yds and 5m900yds W2020/7222981[Cost][AS]

Other E&P Work 7m0yds and 5m600yds W2020/7215695[AS]

ISOLATION OF ELECTRICAL SECTIONS

0010 Fri to 0425 Fri GL3 and 4 Complete. PROTECTION LIMITS

Down Shotts: Beyond 262 pts# to Approach 245 pts# Up Shotts: Beyond 242 pts# to Approach 270 pts#

GENERAL REMARKS

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7222981 | QTS Group | Topographical survey between the 5m 1000yd and 6m 1420yd | Access at Hartwood Station | Restrictions: None.

W2020/7215695 | OLE Carstairs | Other E&P â¿¿ infant mortality checks on wire runs within isolation | Access/Egress:

Hartwood RRAP

6.950 | OTP Access/Egress: UNIMOG Hartwood RRAP 6.950 | Engineering Train: N/A |

OTM: N/A | Restrictions: RRV on. | ICW: N/A. W2020/7231842 | OLE Portobello | OTHER E&P WORK & VEGETATION CLEARANCE FOOT PATROLS MC21.06 & MC21.05, MC21.04, MC21.03, MC21.02, MC21.01 ALSO N/SECTION GROUND LEVEL INSPECTION | SUPERVISOR TO DO SITE SAFETY INSPECTION | Access/egress MIDCALDER EGO4.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

# SC009 LANARK TO LANARK JN

SUNDAY 17 JANUARY

Ref. No. P2020/2940401 Possession Manager Kelvin Rail Services

Item Lanark All Lines 0020 to 0910 Station Work

0m0yds and 2m990yds Line Blockage + Detonators 48 and SUN **SUN** 

W2020/7238574[AP] Lanark Jn

Lines Affected

Remarks

#### SC009 LANARK TO LANARK JN - Continued

#### **ITEM 48 CONTINUED**

Structures Examination 0m400yds and 1m1000yds W2020/7202926[Cost][AS] Permanent Way Inspection 0m220yds and 2m990yds W2020/7214032[X]

ISOLATION OF ELECTRICAL SECTIONS 0025 Sun to 0845 Sun GC2 Complete.

PROTECTION LIMITS

Single: 292 pts to Buffers Platforms 1 & 2

TRAFFIC REMARKS

PLATFORM 2 TO BE KEPT CLEAR

**GENERAL REMARKS** 

NOT TO BE MOVED BOARDS TO BE PLACED ON TRAINS STABLED IN PLATFORM 1

### POSSESSION ADDITIONAL INFORMATION

W2020/7202926 | AECOM | Structural Inspection of OB 3 @ 0 miles 1518 yards, mobile scaffold and ladders | Access/Egress: At structure | OTP Access/Egress: N/A | Engineering Train: N/A | OTM: N/A | Restrictions: N/A | ICW: N/A

W2020/7238574 | Neary | Scaffolding installation on the Station Platform 1 in advance of the Station Renewal works. | Access/Egress: Lanark Stn 2m 990yds | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(S): N/A | Isolation: Yes | Restrictions: None | ICW: N/A

W2020/7214032 | TSM Carstairs | P-Way Inspection. Foot patrol, minor maintenance and ultrasonic testing. [X]

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2940383 Possession Manager Scotland IMDM Motherwell

ItemLanarkAll Lines0020 to 0910OLE Patrolling49andLine BlockageFRIFRI0m50yds and 2m990ydsLanark JnW2020/7225456[Cost][X]

PROTECTION LIMITS

Single: 292 pts to Buffers Platforms 1 Lanark Platform 2: GML585 to 294 pts

TRAFFIC REMARKS

PLATFORM 1 TO BE KEPT CLEAR

#### POSSESSION ADDITIONAL INFORMATION

W2020/7225456 | OLE Resilience | CB Ground level surveys access Whitelees Rd. [X]

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC011 LAW JN TO UDDINGSTON JN (VIA HOLYTOWN)

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2938628 REPEATED ITEM

Item 5 SEE FULL DETAILS UNDER SC001

SUNDAY 17 JANUARY

Ref. No. P2020/2939772 REPEATED ITEM

Item 7 SEE FULL DETAILS UNDER SC001

**MONDAY 18 JANUARY** 

Ref. No. P2020/2939946 REPEATED ITEM

Item 10 SEE FULL DETAILS UNDER SC001

TUESDAY 19 JANUARY

Ref. No. P2020/2779923 REPEATED ITEM

Item 14 SEE FULL DETAILS UNDER SC001

WEDNESDAY 20 JANUARY

Ref. No. P2020/2779924 REPEATED ITEM

Item 20 SEE FULL DETAILS UNDER SC001

THURSDAY 21 JANUARY

Ref. No. P2020/2779925 REPEATED ITEM

Item 25 SEE FULL DETAILS UNDER SC001

# SC015 MOSSEND EAST JN TO MOSSEND NORTH JN (NORTH CURVE)

SUNDAY 17 JANUARY

Ref. No. P2020/2933821 REPEATED ITEM

Item 144 SEE FULL DETAILS UNDER SC093

# SC023 MOTHERWELL TO NEWTON, HAMILTON JN (VIA HAMILTON)

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2940402 Possession Manager Scotland IMDM Motherwell

ItemMotherwellDown0025 to 0800Permanent Way Inspection50andLine BlockageSUNSUN0m80yds and 0m880ydsAirblesW2020/7214029[Cost][X]

th blos

Up 0025 to 0800 Line Blockage SUN SUN

PROTECTION LIMITS Down: 184 pts to GMM417 Up: GMM416 to 181 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7214029 | TSM Carstairs | Foot patrol, minor maintenance and ultrasonic testing. (X)

Eng. Access Statement v4, Section 4

At or Between Lines Affected Remarks

# SC023 MOTHERWELL TO NEWTON, HAMILTON JN (VIA HAMILTON) - Continued

#### **ITEM 50 CONTINUED**

Possession Status : Agreed Disruptive : non-disruptive

# **SUNDAY 17 JANUARY**

Ref. No. P2020/2940403 Possession Manager SODM Scotland West

Item Airbles All Lines 0025 to 0820 Structures Examination 51 Possession 6m1000yds and 6m500yds and SUN **SUN** W2020/7222238[Cost][AP] Hamilton Central

#### PROTECTION LIMITS

Down Hamilton: Beyond GMM417 to Approach GMN227 Up Hamilton: Beyond GMN228 to Approach GMM416

#### POSSESSION ADDITIONAL INFORMATION

W2020/7222238 | AECOM | Structural Inspection of UB 45 M74 @ 6 miles 880 yards, No OTP | Access/Egress: via Haughhead @ 6 miles 658 yards | OTP Access/Egress: N/A | Engineering Train: N/A | OTM: N/A | Restrictions: N/A | ICW: N/A.

REPEATED ITEM

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive: non-disruptive

# **SUNDAY 17 JANUARY**

Ref. No. P2020/2939772

SEE FULL DETAILS UNDER SC001 Item 7

# SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2940404 Possession Manager Scotland IMDM Motherwell

Item 52	Motherwell and Kirkhill	Down, Up and Single Line Blockage	2345 SUN	to	0520 MON	Permanent Way Inspection 0m0yds and 3m0yds W2020/7213981[X]
	Haughhead Jn and	All Lines Line Blockage	2345 SUN	to	0520 MON	S&T Work 0m180yds and 0m799yds W2020/7213943[X]
	Larkhall Motherwell and	Turnback Sidings Sidings Possession	2345 SUN	to	0520 MON	S&T Maintenance 0m799yds and 97m162yds W2020/7214056[X]
	Kirkhill					Permanent Way Inspection 0m880yds and 97m700yds W2020/7213980[Cost][X]

# PROTECTION LIMITS

Down/Single Hamilton/Down Kirkhill: 184 pts to GC5017

Up Kirkhill: GC5022 to 55A pts
Up Hamilton: 56 pts to 181 pts
Single Larkhall: 58 pts to Buffers Platform 1 Larkhall

TRAFFIC REMARKS

PLATFORM 1 LARKHALL TO BE KEPT CLEAR

GENERAL REMARKS

Lines Affected

Remarks

# SC023 MOTHERWELL TO NEWTON, HAMILTON JN (VIA HAMILTON) - Continued

#### **ITEM 52 CONTINUED**

LINE CLEAR VERIFICATION PROCESS APPLIES AS PER NETWORK RAIL LINE STANDARD REF: NR/L3/OCS/084

POSSESSION ADDITIONAL INFORMATION

W2020/7213980 (SC023) | TSM Motherwell | Permanent way inspection Foot patrol. | ICW W2020/7213981 (SC024).

[X]

W2020/7213943 (SC023) | SSM Motherwell | Cyclic Maintenance. [X] W2020/7214056 (SC023) SSM Motherwell S&T Cyclic Maintenance. (X)

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2940385 Possession Manager Scotland IMDM Motherwell

Item Motherwell All Lines 0050 to 0500 **S&C Tamping** 

53 and Possession 0m120yds and 0m1080yds TUF TUE W2020/7190618[Cost][AP]

**Airbles** 

PROTECTION LIMITS

Down: Beyond 184 pts# to Approach GMM417 Up: Beyond GMM416# to Approach 181 pts#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TO BE TAKEN AROUND:-

6T46 AT SIGNAL GMM412 ON THE UP HAMILTON

POSSESSION TO BE GIVEN UP AROUND:-

6T46 AT SIGNAL GMM407 ON THE DOWN HAMILTON

POSSESSION ADDITIONAL INFORMATION

W2020/7190618 | TSM Carstairs | S&C Tamp 186 a&b and 185b pts.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2940405 REPEATED ITEM

SEE FULL DETAILS UNDER SC055 Item 98

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2940406 Possession Manager Scotland IMDM Motherwell

Motherwell Down, Up and Single 0050 to 0520 S&T Work Item

54 and Line Blockage 0m180yds and 0m799yds WFD WFD

W2020/7214058[Cost][X] Newton Hamilton In

Lines Affected

Remarks

# SC023 MOTHERWELL TO NEWTON, HAMILTON JN (VIA HAMILTON) - Continued

#### **ITEM 54 CONTINUED**

PROTECTION LIMITS

Down/Single Hamilton: 184 pts to GMN179

Up Hamilton: GMN174 to 55A pts Up Hamilton: 56 pts to 181 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7214058 | SSM Motherwell | Cyclic Maintenance. [X]

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2935048

Item 93

REPEATED ITEM

SEE FULL DETAILS UNDER SC051

FRIDAY 22 JANUARY

Ref. No. P2020/2940744 Possession Manager SODM Scotland West

0030 to 0530 Item Hamilton West Down 55 and Possession FRI FRI

Cathcart West Jn

Up 0030 to 0530 Possession FRI FRI

In Connection With Isolation Arrangements

0m550yds and 96m900yds W2020/7234269[Cost][AP]

Permanent Way Inspection 97m700yds and 100m1694yds

W2020/6841948[X]

**S&T Work** 

97m1340yds and 100m1690yds

W2020/7229372[X]

ISOLATION OF ELECTRICAL SECTIONS

0045 Fri to 0425 Fri GN5 and 6 Complete. MH1 and 2 Complete. PROTECTION LIMITS

Down: Beyond GMN223 to Approach 125 pts

Up: Beyond Fixed Diamond at Cathcart West In to approach GMN226

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/7234269 | QTS group on behalf of IP Buildings & Civils | For Isolation purposes. W2020/7229372 SSM Central - Cyclic S&T maintenance (X). W2020/6841948 - Permanent Way Inspection, 53/54 Inspection, Technical Inspection and scoping, (X)

Possession Status: Agreed Disruptive : non-disruptive

Lines Affected

Remarks

REPEATED ITEM

# SC024 LARKHALL TO HAUGHHEAD SINGLE

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2940404

SEE FULL DETAILS UNDER SC023 Item 52

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2940407 Possession Manager Scotland IMDM Motherwell

Larkhall All Lines 0015 to 0535 **S&T Work** Item

0m0yds and 3m0yds 56 Line Blockage and TUE TUE W2020/7214063[Cost][X]

Haughhead Jn

PROTECTION LIMITS

Single: 58 pts to Buffers Larkhall Platform 2

POSSESSION ADDITIONAL INFORMATION

W2020/7214063 | SSM Motherwell | S&T Maintenance on all signals and Pts within full LOR. [X]

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

WEDNESDAY 20 JANUARY

Ref. No. P2020/2940408 Possession Manager Scotland IMDM Motherwell

0015 to 0535 S&T Work Larkhall All Lines Item

Line Blockage 0m0yds and 3m0yds and WED WFD W2020/7214064[Cost][X]

Haughhead Jn

PROTECTION LIMITS

Single: 58 pts to Buffers Larkhall Platform 2

POSSESSION ADDITIONAL INFORMATION

W2020/7214063 | SSM Motherwell | S&T Maintenance on all signals and Pts within full LOR. [X]

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive: non-disruptive

# SC025 RUTHERGLEN CENTRAL JN TO FINNIESTON INCL. BRIDGETON YARD VIA ARRIVAL LINE (GOODS LINE)

SATURDAY 16 JANUARY

Finnieston West Jn

Ref. No. P2020/2940386 Possession Manager Scotland IMDM Glasgow

Rutherglen North Jn 0030 to 0525 S&T Work Item

58 and Line Blockage + Disconnect 0m888yds and 4m1626yds SAT SAT W2020/7221099[Cost][X]

SECC DRS 0030 to 0525

Sidings Possession SAT SAT

52

Lines Affected

Remarks

# SC025 RUTHERGLEN CENTRAL JN TO FINNIESTON INCL. BRIDGETON YARD VIA ARRIVAL LINE (GOODS LINE) - Continued

#### **ITEM 58 CONTINUED**

#### **PROTECTION LIMITS**

Down: GR883 to 235 pts Up: 237 pts to GR884

#### POSSESSION ADDITIONAL INFORMATION

W2020/7221099 | SSM Yoker | Renew Light Engines & Track Circuit Bonding Checks.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2940388 Possession Manager SODM Scotland West

Sidings Possession

Item 59	Rutherglen Central Jn and Finnieston West Jn	All Lines Possession	2355 to 04 SUN MO	40 Slab Track Renewal 0m800yds and 4m1590yds W2020/7232131[Cost][AP]
		SECC DRS	2355 to 04	40

# **PROTECTION LIMITS**

Down: Beyond 971 pts to Approach 235 pts# Up: Beyond 237 pts# to Approach 970 pts

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7232131 | Amco-Giffen Slab Track Renewals | Various Slab Track associated works throughout the Argyle Lines. Rails lifted when installing SFC baseplates | RRV in use | Access @ Bridgeton Station RRAP & Exhibition Centre | runaway risk in worksite.

SUN

MON

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2940389 Possession Manager SODM Scotland West

Item	Rutherglen Central Jn	All Lines	0030	to	0500	Slab Track Renewal
60	and	Possession	TUE		TUE	0m800yds and 4m1590yds
	Finnieston West Jn					W2020/7232141[Cost][AP]
		SECC DRS	0030	to	0500	Permanent Way Inspection
		Sidings Possession	TUE		TUE	0m0yds and 0m1540yds W2020/6841488[X]

#### PROTECTION LIMITS

Down: Beyond 971 pts# to Approach 235 pts# Up: Beyond 237 pts# to Approach 970 pts#

**GENERAL REMARKS** 

At or Between Lines Affected Remarks

# SC025 RUTHERGLEN CENTRAL JN TO FINNIESTON INCL. BRIDGETON YARD VIA ARRIVAL LINE (GOODS LINE) - Continued ITEM 60 CONTINUED

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7232141 | Amco-Giffen Slab Track Renewals | Various Slab Track associated works throughout the Argyle Lines. Rails lifted when installing SFC baseplates | RRV in use | Access @ Bridgeton Station RRAP & Exhibition Centre | runaway risk in works the Control of the Control

W2020/6841488 | TSM Glasgow South | Permanent Way Inspection, 53/54 Inspections, Technical Inspections and Scoping. (X)

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2934101

Item 232

REPEATED ITEM
SEE FULL DETAILS UNDER SC123

#### THURSDAY 21 JANUARY

Ref. No. P2020/2940390 Possession Manager SODM Scotland West

Item	Rutherglen Central Jn	All Lines	0030	to	0530	Slab Track Renewal
61	and	Possession	THU		THU	0m800yds and 4m1590yds
	Finnieston West Jn					W2020/7232143[Cost][AP]
		SECC DRS	0030	to	0530	
		Sidings Possession	THU		THU	

# PROTECTION LIMITS

Down: Beyond 971 pts to Approach 235 pts# Up: Beyond 237 pts# to Approach 970 pts

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

# POSSESSION ADDITIONAL INFORMATION

W2020/7232143 | Amco-Giffen Slab Track Renewals | Various Slab Track associated works throughout the Argyle Lines. Rails lifted when installing SFC baseplates | RRV in use | Access @ Bridgeton Station RRAP & Exhibition Centre | runaway risk in worksite.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

At or Between Lines Affected

SC025 RUTHERGLEN CENTRAL JN TO FINNIESTON INCL. BRIDGETON YARD VIA ARRIVAL LINE (GOODS LINE) - Continued

Remarks

FRIDAY 22 JANUARY

Ref. No. P2020/2940391 Possession Manager SODM Scotland West

Item Rutherglen Central Jn All Lines 0030 to 0355 | Slab Track Renewal

62 and Possession FRI FRI 0m800yds and 4m1590yds W2020/7232144[Cost][AP]

Finnieston West Jn

SECC DRS

0030 to 0355

Sidings Possession FRI FRI

PROTECTION LIMITS

Down: Beyond 971 pts to Approach 235 pts# Up: Beyond 237 pts# to Approach 970 pts

**GENERAL REMARKS** 

RRV/s IN USE WITHIN THIS POSSESSION

RUNAWAY RISK WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

POSSESSION ADDITIONAL INFORMATION

W2020/7232144 | Amco-Giffen Slab Track Renewals | Various Slab Track associated works throughout the Argyle Lines. Rails lifted when installing SFC baseplates | RRV in use | Access @ Bridgeton Station RRAP & Exhibition Centre | runaway risk in worksite.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# SC027 RUTHERGLEN WEST JN TO RUTHERGLEN NORTH JN (WEST CURVE)

SUNDAY 17 JANUARY

Ref. No. P2020/2939864 REPEATED ITEM

Item 8 SEE FULL DETAILS UNDER SC001

# SC029 LARKFIELD JN TO SHIELDS JN INCL. SHIELDS JN TO TERMINUS JN (UP THROUGH TERMINUS)

SATURDAY 16 JANUARY

Ref. No. P2020/2937985 REPEATED ITEM

Item 2 SEE FULL DETAILS UNDER SC001

SUNDAY 17 JANUARY

Ref. No. P2020/2939864 REPEATED ITEM

Item 8 SEE FULL DETAILS UNDER SC001

MONDAY 18 JANUARY

Ref. No. P2020/2939895 REPEATED ITEM

Item 11 SEE FULL DETAILS UNDER SC001

Lines Affected

Remarks

# SC029 LARKFIELD JN TO SHIELDS JN INCL. SHIELDS JN TO TERMINUS JN (UP THROUGH TERMINUS) - Continued

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2940206 REPEATED ITEM

Item 16 SEE FULL DETAILS UNDER SC001

WEDNESDAY 20 JANUARY

Ref. No. P2020/2940210 REPEATED ITEM

Item 22 SEE FULL DETAILS UNDER SC001

THURSDAY 21 JANUARY

Ref. No. P2020/2940212 REPEATED ITEM

Item 28 SEE FULL DETAILS UNDER SC001

FRIDAY 22 JANUARY

Ref. No. P2020/2940214 REPEATED ITEM

Item 34 SEE FULL DETAILS UNDER SC001

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK)

**SATURDAY 16 JANUARY** 

Ref. No. P2020/2934306 Possession Manager Scotland IMDM Motherwell

3

Item Kay Park Jn GF All Lines 0020 to 0455 S&T Work om 220yds and 7m1230yds

Kilmarnock W2020/7228716[X]

S&T Work

33m1300yds and 23m0yds W2020/7228715[Cost][X]

PROTECTION LIMITS

Down Kilmarnock/Single Barassie: K53 to 98B pts Down/Up/Single/Through Line: K76 to K54 Platform 1 Kilmarnock: 28 pts to Buffers Platform 2 Kilmarnock: 27 pts to Buffers

POSSESSION ADDITIONAL INFORMATION

W2020/7228715 (SC031) -W2020/7228716 (SC039) - SSM Irvine | S&T Maint. (X)

Possession Status : Agreed Disruptive : non-disruptive

SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2770954 REPEATED ITEM

Item 4 SEE FULL DETAILS UNDER SC001

SUNDAY 17 JANUARY

Ref. No. P2020/2934444 Possession Manager SODM Scotland West

Sidings Possession

Item Annan All Lines 0035 to 1235 Structures Work

Possession SUN SUN 107m600yds and 107m0yds

Annan Down Siding SUN SUN W2020/7214269[Cost][AP]

SUN

56

**SUN** 

Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 64 CONTINUED**

PROTECTION LIMITS

Down: Beyond AN19# to Approach AN18# Up: Beyond AN3# to Approach DE3118

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

POSSESSION ADDITIONAL INFORMATION

W2020/7214269 | AmcoGiffen | Structures Work - Platform renewals at Annan Station. | RRV in use. | Access: Annan Down Sidings. | ET(s): N/A. | OTM(s): N/A.

Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 JANUARY

Ref. No. P2020/2934387 Possession Manager SODM Scotland West

ItemDumfriesAll Lines0025 to 122565andPossessionSUN SUN

Kay Park Jn GF

Track Maintenance 43m100yds and 34m975yds W2020/7233422[AP]

Structures Examination 53m1700yds and 52m700yds W2020/7227519[Cost][BP] Permanent Way Inspection 88m880yds and 53m1320yds W2020/7213974[X]

PROTECTION LIMITS

Down: Beyond DS47 to Approach K53# Up: Beyond K54 to Approach DS46

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7227519 | Amey Consulting | Work Details: Examination of 161/178 53m814y & 161/179 53m1540y scaffold trolley and Amey lights in use use | Access/Egress: 53m1500y & 52m771y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: No passage for OTP scaffold will require both lines to complete exam | ICW: N/A

W2020/7213974 - TSM Dumfries - Pway Inspection, Foot patrol, supervisor foot patrol, S&C inspections, minor maintenance and ultrasonic testing.[X]

W2020/7233422| TSM Maybole| Prep corroded rail sites through mileage, prep site @ 40m 500y on the 2100, lift and pack faults and change sleepers| Access/Egress Mauchline

Possession Status : Agreed Disruptive : non-disruptive

At or Between Lines Affected Remarks
--------------------------------------

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### SUNDAY 17 JANUARY

Ref. No. P2020/2934441 Possession Manager Scotland IMDM Motherwell

Item 66	Kay Park Jn GF and Barrhead	All Lines Line Blockage +Detonators	0020 SUN	to	0820 SUN	Permanent Way Inspection 0m220yds and 7m1320yds W2020/7214045[X]
	Kilmarnock and	Single Line Blockage +Detonators	0020 SUN	to	0820 SUN	Permanent Way Inspection 34m394yds and 6m880yds W2020/7214044[Cost][X]
	Barassie					Permanent Way Inspection 34m913yds and 34m394yds W2020/7214046[X]

#### PROTECTION LIMITS

Down Kilmarnock/Single Barassie: K53 to 98B pts Down/Up/Single/Through Line: BD1 to K54 Down Barrhead: 18B pts to GB5163 Platform 1 Kilmarnock: 28 pts to Buffers Platform 2 Kilmarnock: 27 pts to Buffers

# TRAFFIC REMARKS

PLATFORMS 1 AND 2 KILMARNOCK TO BE KEPT CLEAR

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214044 (SC031) W2020/7214045 (SC039) - TSM Maybole P-Way Inspection. Foot patrol, Track maintenance and ultrasonic testing. S&C inspection of 18 pts Barrhead (X) W2020/7214046 (SC031) - TSM Maybole Permanent Way inspections and minor maintenance

Possession Status : Agreed Disruptive : non-disruptive

# SUNDAY 17 JANUARY

Ref. No. P2020/2934426 Possession Manager SODM Scotland West

Item 67	Kennishead and Eglinton St Jn	All Lines Possession	0030 SUN	to	0800 SUN	Follow-Up Work 5m418yds and 0m0yds W2020/6749338[Cost][AP]
	East Kilbride and	All Lines Possession	0030 SUN	to	0800 SUN	In Connection With Engineering Work 0m88yds and 0m628yds W2020/6749342[AS]
	Busby Jn Muirhouse South Jn and	All Lines Possession	0030 sun	to	0800 SUN	In Connection With Engineering Work 0m150yds and 0m1290yds W2020/6749347[AS]
	Larkfield Jn Muirhouse Central Jn and	Single Possession	0030 f	to	0800 SUN	Structures Work 105m0yds and 102m1200yds W2020/7228487[BP]
	Terminus Jn Muirhouse Central Jn	Down Inner and Up Outer	0030	to	0800	Survey Work 3m1600yds and 1m400yds W2020/7235280[CP]
	and Muirhouse North Jn Neilston	Possession  All Lines	SUN 0030	to	SUN 0800	Survey Work 3m1300yds and 0m0yds W2020/7235337[CS]
	and Cathcart West Jn	Possession	SUN	.0	SUN	Vegetation Clearance 7m1408yds and 3m1400yds W2020/7232598[DP]

Lines Affected

Remarks

## SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 67 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0030 Sun to 0800 Sun EW1,2,3,4,5 and 6 Complete.

PROTECTION LIMITS

Down Barrhead: Beyond GB5167# to Approach GG5191# Up Barrhead: Beyond GG5190# to Approach GB5168# Down/Up/Single East Kilbride: Buffers East Kilbride Down Larkfield Curve: Approach 913A pts# Up Larkfield Curve: Beyond 915 pts# Single Terminus Curve: Approach 447B pts#

Neilston Branch: Buffers GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED QTS AND RSA WILL SUPPLY

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235280 (SC031) W2020/7235337 (SC045) - Bam Nuttall EKE / GBK Electrification Ground and site investigation works. Small terrier rigs will be in use and will be pushed to site on track trolleys all routes required to be in connection with each other to undertake surveys at Jn locations. RRV/s & Trailers Ex/To Crossmyloof. Contact - Ross.mcdiarmid@bamnuttall.co.uk

W2020/6739347 (SC031) W2020/6749342 (SC049) W2020/6749338 (SC051) - Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy down and up lines at Pollockshields East plain line track renewals site. RRV's ex/to Queens park Only

W2020/7228487 (SC053) | Work Deliverer: AmcoGiffen | Work Details: Structure Works - Platform Renewals works at Williamwood Station. RRV in use. Access: Patterton RRAP. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions:

Prior notice required to grant passage on the Down line.
W2020/7232598 | QTS Group | On behalf of WD | Vegetation clearance 7m 1408yds to 0m 0yds | RRV Access/Egress to Busby Station 4m'0y & East Kilbride Station 7m 1350yds

Possession Status : Agreed Disruptive : non-disruptive

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2780909

Item 9

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2934481 Possession Manager Scotland IMDM Motherwell

2330 to 0550 Item Bank Jn All Lines Track Maintenance

43m100yds and 35m259yds 68 and Possession SUN MON W2020/7233322[Cost][AP]

Kay Park Jn GF

PROTECTION LIMITS

Down: Beyond 17A pts to Approach K53# Up: Beyond K54# to Approach 17B pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

At or Between Lines Affected Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 68 CONTINUED**

#### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7233322|\ TSM\ Maybole|\ Prep\ corroded\ rail\ sites\ through\ mileage,\ prep\ site\ @\ 40m\ 500y\ on\ the\ 2100,\ lift\ and\ pack\ faults\ and\ change\ sleepers|\ RRV\ Kubota\ Access\ \&\ Egress\ @\ Mauchline$ 

Possession Status : Agreed Disruptive : non-disruptive

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2973485 Possession Manager Scotland Infrastructure Maintenance Works Delivery

 Item
 Annan
 All Lines
 0030 to 0430
 Other E&P Work

 69
 and
 Possession
 MON MON
 93m200yds and 88m0yds

 Thornhill
 W2020/7232276[Cost][AP]

#### PROTECTION LIMITS

Down Beyond AN3 to approach TH22 Up Beyond 18pts to approach AN18

# POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7232276 | Work Deliverer: IMWD CAPEX (E&P) | Work Details: SIN 119 surveys | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# **MONDAY 18 JANUARY**

Ref. No. P2020/2934522 Possession Manager SODM Scotland West

ItemAnnanAll Lines0030 to 0505Structures Work70andPossessionMONMON107m600yds and 107m0ydsAnnan SBAnnan SB0030 to 0505W2020/7214220[Cost][AP]

Annan Down Siding 0030 to 0505 Sidings Possession MON MON

#### PROTECTION LIMITS

Down: Beyond AN19# to Approach AN3 Up: Beyond AN18 to Approach DE3118

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

## POINTS OPERATOR REQUIRED AMCOGIFFEN TO PROVIDE

# POSSESSION ADDITIONAL INFORMATION

W2020/7214220| AmcoGiffen | Structures Work - Platform renewals at Annan Station. | RRV in use. | Access: Annan Down Sidings. | ET(s): N/A. | OTM(s): N/A.

Possession Status : Agreed Disruptive : non-disruptive

At or Between Lines Affected Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2934501 Possession Manager Scotland IMDM Motherwell

ItemKay Park Jn GFAll Lines0001 to 0450Permanent Way Inspection71andLine Blockage + DetonatorsMONMONMONParrhoad

Barrhead

#### PROTECTION LIMITS

Down: K53 pts to 32 pts

Down/Up/Single/Through Line: BD1 to K54 Down Barrhead: 18B pts to GB5163 Platform 1 Kilmarnock: 28 pts to Buffers Platform 2 Kilmarnock: 27 pts to Buffers

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214047| TSM Maybole |P-Way Inspection. Foot patrol, Track maintenance and ultrasonic testing.(X)

Possession Status : Agreed Disruptive : non-disruptive

#### **MONDAY 18 JANUARY**

. .

Ref. No. P2020/2934514 Possession Manager SODM Scotland West

Item 72	Kennishead and	All Lines Possession	0030 to 0530	Survey Work 3m1600yds and 0m200yds
	Eglinton St Jn		WON WON	W2020/7235197[Cost][AP]
	East Kilbride	All Lines	0030 to 0530	Survey Work 1m440yds and 101m0yds
	and	Possession	MON MON	W2020/7235318[AS]
	Busby Jn			Survey Work
	Muirhouse South Jn	All Lines	0030 to 0530	Sili i sooyus and omoyus
	and	Possession	MON MON	
	Larkfield Jn			Vegetation Clearance 7m1408yds and 3m1400yds VV2020/7232602[BP]

#### PROTECTION LIMITS

Down Barrhead: Beyond GB5167# to Approach GG5189# Up Barrhead: Beyond GB5188# to Approach GB5168# Down/Up/Single East Kilbride: Buffers East Kilbride Down Larkfield Curve: Approach 913A pts# Up Larkfield Curve: Beyond 915 pts#

**GENERAL REMARKS** 

RRV/S IN USE WITHN POSSESSION

## POINTS OPERATOR REQURED QTS WILL SUPPLY

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235197 (SC031) W2020/7235382 (SC045) W2020/7235318 (SC047) - Bam Nuttall EKE / GBK Electrification Ground and site investigation works. Small terrier rigs will be in use and will be pushed to site on track trolleys all routes required to be in connection with each other to undertake surveys at Jn locations. RRV/s & Trailers Ex/To Crossmyloof.

Contact - Ross.mcdiarmid@bamnuttall.co.uk
W2020/7232602 | QTS Group | On behalf of WD | Vegetation clearance 7m 1408yds to 0m 0yds | RRV Access/Egress to Busby Station 4m 0y & East Kilbride Station 7m 1350yds

Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 72 CONTINUED**

Possession Status : Agreed Disruptive : non-disruptive

**MONDAY 18 JANUARY** 

Ref. No. P2020/2781777

Item 12

73

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934563 Possession Manager SODM Scotland West

0135 to 0440 Item Gretna Jn All Lines Survey Work

100m880yds and 98m880yds Possession and TUE TUE W2020/7237373[AP]

**Dumfries** 

Annan Yard 0135 to 0440

Sidings Possession TUE TUE

Other E&P Work 113m0yds and 105m0yds W2020/7232321[BP]

Structures Work

107m600yds and 107m0yds W2020/7214227[Cost][BS]

PROTECTION LIMITS

Down: Beyond 822 pts to Approach DS70 Up: Beyond DS77 to Approach 822 pts

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED AMCOGIFFEN WILL SUPPLY

POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7232321 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: SIN 119 surveys | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7214227 | AmcoGiffen | Structures Work - Platform renewals at Annan Station. | RRV in use. | Access: Annan Down Sidings. | ET(s): N/A. | OTM(s): N/A.

W2020/7237373| Rail Systems Alliance Scotland | Work Details: Crossgills 20/21 - Design Survey | Access/Egress: Scewbridge| OTP Access/Egress: N/A | Engineering Train (PT Noâ;¿s): N/A | OTM(s) (OTM Noâ;¿s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Possession Status : Agreed Disruptive: non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934516 Possession Manager Scotland IMDM Motherwell

0035 to 0550 Track Maintenance Item Bank Jn All Lines 74 53m1481yds and 34m0yds Possession and TUE TUE

Kilmarnock

**PROTECTION LIMITS** 

Down: Beyond 17A pts to Approach 24A pts# Up: Beyond 24B pts# to Approach 17B pts

GENERAL REMARKS

W2020/7233424[Cost][AP]

At or Between Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 74 CONTINUED**

## RRV/S IN USE WITHIN POSSESSION

#### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7233424| TSM Maybole| Prep corroded rail sites through mileage, prep site @ 40m 500y on the 2100, lift and pack faults and change sleepers| RRV Kubota Access & Egress @ Mauchline

Possession Status : Agreed Disruptive : non-disruptive

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2934564 Possession Manager SODM Scotland West

Item	Kennishead	All Lines	0030	to	0530	Survey Work
75	and	Possession	TUE		TUE	3m1600yds and 0m200yds W2020/7235283[Cost][AP]
	Eglinton St Jn					' '' '
	East Kilbride	All Lines	0030	to	0530	Survey Work
	and	Possession	TUE		TUE	1m440yds and 101m0yds W2020/7235276[AS]
	Busby Jn					
	Muirhouse South Jn	All Lines	0030	to	0530	Survey Work 3m1300yds and 0m0yds
	and	Possession	TUE		TUE	W2020/7235383[AS]
	Larkfield Jn					Vegetation Clearance 7m1408yds and 3m1400yds W2020/7232609[RP]

# PROTECTION LIMITS

Down Barrhead: Beyond GB5167# to Approach GG5189# Up Barrhead: Beyond GB5188# to Approach GB5168# Down/Up/Single East Kilbride: Buffers East Kilbride Down Larkfield Curve: Approach 913A pts# Up Larkfield Curve: Beyond 915 pts#

**GENERAL REMARKS** 

RRV/S IN USE WITHN POSSESSION

#### POINTS OPERATOR REQURED QTS WILL SUPPLY

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235283 (SC031) W2020/7235383 (SC045) w2020/7235276 (SC047) - Bam Nuttall EKE / GBK Electrification Ground and site investigation works. Small terrier rigs will be in use and will be pushed to site on track trolleys. all routes required to be in connection with each other to undertake surveys at Jn locations. RRV/s & Trailers Ex/To Crossmyloof. Contact - Ross.mcdiarmid@bamnuttall.co.uk

W2020/7232609 | QTS Group | On behalf of WD | Vegetation clearance 7m 1408yds to 0m 0yds | RRV Access/Egress to Busby Station 4m 0y & East Kilbride Station 7m 1350yds

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

TUESDAY 19 JANUARY

Ref. No. P2020/2781921

Item 17

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

WEDNESDAY 20 JANUARY

Ref. No. P2020/2934881 Possession Manager SODM Scotland West

Item Gretna Jn 76 and

All Lines Possession 0135 to 0440 WED WED

Other E&P Work 113m0yds and 105m0yds

W2020/7231967[AP]

Dumfries

Annan Yard Sidings Possession 0135 to 0440 WED WED Structures Work 107m600yds and 107m0yds W2020/7214228[Cost][AS]

Survey Work

100m880yds and 98m880yds W2020/7237306[BP]

PROTECTION LIMITS

Down Beyond 822 pts to Approach DS70 Up Beyond DS77 to Approach 822 pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7231967 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: SIN 119 surveys | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7214228 | AmcoGiffen | Structures Work - Platform renewals at Annan Station. | RRV in use. | Access: Annan Down Sidings. | ET(s): N/A. | OTM(s): N/A.

W2020/7237306| Rail Systems Alliance Scotland | Work Details: Crossgills 20/21 - Design Survey | Access/Egress: Scewbridge| OTP Access/Egress: N/A | Engineering Train (PT Noâ¡¿s): N/A | OTM(s) (OTM Noâ¡¿s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2934862 Possession Manager Scotland IMDM Motherwell

Item Bank Jn 77 and All Lines Possession 0035 to 0550 WED WED Track Maintenance 53m1481yds and 34m0yds W2020/7236376[Cost][AP]

Kilmarnock

PROTECTION LIMITS

Down: Beyond 17A pts to Approach 24A pts# Up: Beyond 24B pts# to Approach 17B pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7236376 | TSM Maybole | Prep corroded \ rail \ sites \ through \ mileage, \ prep \ site \ @ \ 40m \ 500y \ on \ the \ 2100, \ lift \ and \ pack \ faults \ and \ change \ sleepers | RRV \ Kubota \ Access \ \& \ Egress \ @ \ Mauchline$ 

At or Between Lines Affected Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 77 CONTINUED**

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2934864 Possession Manager **SODM Scotland West** 

0001 to 0515 Preparatory Work Item Kilmarnock All Lines 14m880yds and 13m0yds 78 Possession and **WED WED** W2020/7215071[AP] Barrhead **Structures Examination** 18m800yds and 16m0yds W2020/7216995[Cost][BP]

Permanent Way Inspection 23m834yds and 6m880yds W2020/7214050[X]

#### PROTECTION LIMITS

Down/Up/Single: Beyond 36A pts to Approach GB5163

Up: Beyond BD1

#### POSSESSION ADDITIONAL INFORMATION

W2020/7216995 | Amey Consulting | Work Details: Examination of Stewarton Station platforms plus 222/081 17m700y scaffold and Amey lights in use | Access/Egress: Station access & 17m700y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: Scaffold in use | ICW: N/A W2020/7214050|TSM Maybole|P-Way Inspection.Foot patrol,ultrasonic testing.(X) Worksite No: W2020/7215071| Work Deliverer: IMWD CAPEX (WD IRVINE)| Work Details: Prep for re-rail at Lugton. No OTP| Access/Egress: Lugton SB | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2934885 Possession Manager SODM Scotland West

Item 79	Barrhead and Eglinton St Jn	All Lines Possession	0030 WED	to	0530 WED	Survey Work 3m1600yds and 0m100yds W2020/7235284[Cost][AP]
	East Kilbride and	All Lines Possession	0030 WED	to	0530 WED	Survey Work 1m440yds and 101m0yds W2020/7235319[AS]
	Busby Jn Muirhouse South Jn and	All Lines Possession	0030 WED	to	0530 WED	Survey Work 3m1300yds and 0m0yds W2020/7235419[AS]
	Larkfield Jn					Vegetation Clearance 7m1408yds and 3m1400yds W2020/7232610[BP]
						Permanent Way Inspection 5m1320yds and 0m1122yds W2020/6842141[X]

Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### **ITEM 79 CONTINUED**

#### PROTECTION LIMITS

Down Barrhead: Beyond GB5163# to Approach GG5189# Up Barrhead: Beyond GB5188# to Approach BD1# Down/Up/Single East Kilbride: Buffer's East Kilbride Down Larkfield Curve: Approach 913A pts# Up Larkfield Curve: Beyond 915 pts#

GENERAL REMARKS

RRV/S IN USE WITHN POSSESSION

POINTS OPERATOR REQURED QTS WILL SUPPLY

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235284 (SC031) W2020/7235419 (SC045) W2020/7235319 (SC047) - Bam Nuttall EKE / GBK Electrification Ground and site investigation works. Small terrier rigs will be in use and will be pushed to site on track trolleys. all routes required to be in connection with each other to undertake surveys at Jn locations. RRV/s & Trailers Ex/To Crossmyloof.

Contact - Ross.mcdiarmid@bamnuttall.co.uk
W2020/6842141 (SC031) - PWI, 053/054 Inspections, Technical Inspections and scoping.
W2020/7232610 | QTS Group | On behalf of WD | Vegetation clearance 7m 1408yds to 0m 0yds | RRV Access/Egress to Busby Station 4m 0y & East Kilbride Station 7m 1350yds

Possession Status : Agreed Disruptive: non-disruptive

#### **WEDNESDAY 20 JANUARY**

Ref. No. P2020/2781998

Item 23

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

#### THURSDAY 21 JANUARY

Ref. No. P2020/2934874 Possession Manager SODM Scotland West

Item 80	Gretna Jn and Dumfries	All Lines Possession	0135 to 0440 THU THU	Other E&P Work 113m0yds and 105m0yds W2020/7232418[Cost][AP]
	Dummes	Annan Yard Sidings Possession	0135 to 0440 THU THU	Structures Work 107m600yds and 107m0yds W2020/7214229[AS]
				Survey Work 100m880yds and 98m880yds W2020/7237381[BP]

PROTECTION LIMITS

Down Beyond 822 pts to Approach DS70 Up Beyond DS77 to Approach 822 pts

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED AMCOGIFFEN WILL SUPPLY

## POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7232418 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: SIN 119 surveys | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7214229 | AmcoGiffen | Structures Work - Platform renewals at Annan Station. | RRV in use. | Access: Annan

At or Between Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

# **ITEM 80 CONTINUED**

Down Sidings. | ET(s): N/A. | OTM(s): N/A. W2020/7237381| Rail Systems Alliance Scotland | Work Details: Crossgills 20/21 - Design Survey | Access/Egress: Scewbridge| OTP Access/Egress: N/A | Engineering Train (PT Noâi;s): N/A | OTM(s) (OTM Noâi;s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Possession Status : Agreed Disruptive: non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2934905 Possession Manager Scotland IMDM Motherwell

Item Bank Jn All Lines 0035 to 0550 Track Maintenance

81 53m1481yds and 34m0yds and Possession THU THU W2020/7236330[Cost][AP]

Kilmarnock

# PROTECTION LIMITS

Down: Beyond 17A pts to Approach 24A pts# Up: Beyond 24B pts# to Approach 17B pts

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7236330| TSM \ Maybole| \ Prep \ corroded \ rail \ sites \ through \ mileage, \ prep \ site \ @ \ 40m \ 500y \ on \ the \ 2100, \ lift \ and \ pack \ faults \ and \ change \ sleepers| \ RRV \ Kubota \ Access \ \& \ Egress \ @ \ Mauchline$ 

Possession Status: Agreed Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2934965 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Kilmarnock All Lines 0045 to 0515 **Preparatory Work** Item 82 Possession 14m880yds and 13m0yds and THU THU

Barrhead

W2020/7215073[Cost][AP]

S&T Work

23m700yds and 18m0yds W2020/7228846[X]

Permanent Way Inspection 23m814yds and 6m880yds W2020/7214038[X]

#### PROTECTION LIMITS

Down/Up/Single: Beyond 35 pts to Approach GB5163

Up: Beyond BD1

# POSSESSION ADDITIONAL INFORMATION

Worksite No: W2020/7215073| Work Deliverer: IMWD CAPEX (WD IRVINE)| Work Details: Prep for re-rail at Lugton. No OTP| Access/Egress: Lugton SB | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7214038: TSM Maybole|P-Way Inspection. Foot patrol, Track maintenance and ultrasonic testing. (X)

W2020/7228846 SSM Irvine Cyclic Maintenance (X)

Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

# **ITEM 82 CONTINUED**

Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2934961 Possession Manager SODM Scotland West

Item 83	Kennishead and Eglinton St Jn	All Lines Possession	0030 t THU	o 0530 THU	Survey Work 3m1600yds and 0m100yds W2020/7235202[Cost][AP]
	East Kilbride and	All Lines Possession	0030 t THU	o 0530 THU	Survey Work 1m440yds and 101m0yds W2020/7235277[AS]
	Busby Jn Muirhouse South Jn and	All Lines Possession	0030 t THU	o 0530 THU	Survey Work 3m1300yds and 0m0yds W2020/7235387[AS]
	Larkfield Jn				Vegetation Clearance 7m1408yds and 3m1400yds W2020/7232611[BP]

PROTECTION LIMITS

Down Barrhead: Beyond GB5167# to Approach GG5189# Up Barrhead: Beyond GB5188# to Approach GB5168# Down/Up/Single East Kilbride: Buffers East Kilbride Down Larkfield Curve: Approach 913A pts# Up Larkfield Curve: Beyond 915 pts#

GENERAL REMARKS

RRV/S IN USE WITHN POSSESSION

POINTS OPERATOR REQURED QTS WILL SUPPLY

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235202 (SC031) W2020/7235387 (SC045) W2020/7235277 (SC047) - Bam Nuttall EKE / GBK Electrification Ground and site investigation works. Small terrier rigs will be in use and will be pushed to site on track trolleys. all routes required to be in connection with each other to undertake surveys at Jn locations. RRV/s & Trailers Ex/To Crossmyloof. Contact - Ross.mcdiarmid@bamnuttall.co.uk

W2020/7232611 | QTS Group | On behalf of WD | Vegetation clearance 7m 1408yds to 0m 0yds | RRV Access/Egress to Busby Station 4m 0y & East Kilbride Station 7m 1350yds W2020/6841569 - PWI, 53/54 Inspections, Technical Inspections and Scoping (X

Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY Ref. No. P2020/2782222

Item 29

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

Permanent Way Inspection 7m1320yds and 0m200yds W2020/6841569[X]

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

#### THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2935021 Possession Manager **SODM Scotland West** 

Annan All Lines 2350 to 0505 Structures Work Item

107m600yds and 107m0yds 84 and Possession FRI THU W2020/7214230[Cost][AP] Annan SB

Annan Down Siding 2350 to 0505

Sidings Possession THU FRI

# PROTECTION LIMITS

Down: Beyond AN19 to Approach AN3 Up: Beyond AN18 to Approach DE3118

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

# POINTS OPERATOR REQUIRED AMCOGIFFEN WILL SUPPLY

# POSSESSION ADDITIONAL INFORMATION

W2020/7214230 | AmcoGiffen | Structures Work - Platform renewals at Annan Station. | RRV in use. | Access: Annan Down Sidings. | ET(s): N/A. | OTM(s): N/A.

Possession Status : Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2973429 Possession Manager SODM Scotland West

Item Annan All Lines 0135 to 0440 Survey Work

85 100m880yds and 98m880yds and Possession FRI FRI W2020/7237338[Cost][AP]

**Dumfries** 

#### PROTECTION LIMITS

Down: Beyond AN3 to Approach DS70 Up: Beyond DS77 to Approach AN18

# POSSESSION ADDITIONAL INFORMATION

W2020/7237338| Rail Systems Alliance Scotland | Work Details: Crossgills 20/21 - Design Survey | Access/Egress: Scewbridge OTP Access/Egress: N/A | Engineering Train (PT Noâ¿¿s): N/A | OTM(s) (OTM Noâ¿¿s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2934981 Possession Manager Scotland IMDM Motherwell

S&T Work 0050 to 0500 Item Kilmarnock All Lines

86 23m700yds and 18m0yds Line Blockage + Disconnect and FRI FRI W2020/7228949[Cost][X]

Barrhead

# PROTECTION LIMITS

Down/Up/Single: 36A pts to GB5163

Up: BD1

Lines Affected

Remarks

# SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK) - Continued

# **ITEM 86 CONTINUED**

# POSSESSION ADDITIONAL INFORMATION

W2020/7228949| SSM Irvine| Cyclic Maintenance (X)

Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2934964 Possession Manager SODM Scotland West

Kennishead	All Lines	0030	to	0530	Survey Work
and	Possession	FRI		FRI	3m1600yds and 0m100yds
Eglinton St Jn					W2020/7235320[Cost][AP]
East Kilbride	All Lines	0030	to	0530	Survey Work
and	Possession	FRI		FRI	1m440yds and 101m0yds W2020/7235194[AS]
Busby Jn					Survey Work
Muirhouse South Jn	All Lines	0030	to	0530	3m1300yds and 0m0yds
and	Possession	FRI		FRI	W2020/7235388[AS]
Larkfield Jn					Vegetation Clearance 7m1408yds and 3m1400yds W2020/7232636[BP]
	and Eglinton St Jn East Kilbride and Busby Jn Muirhouse South Jn and	and Possession  Eglinton St Jn  East Kilbride All Lines and Possession  Busby Jn  Muirhouse South Jn and Possession	and Possession FRI Eglinton St Jn  East Kilbride All Lines 0030 and Possession FRI Busby Jn  Muirhouse South Jn All Lines 0030 and Possession FRI	and Possession FRI Eglinton St Jn  East Kilbride All Lines 0030 to and Possession FRI  Busby Jn  Muirhouse South Jn All Lines 0030 to and Possession FRI	and         Possession         FRI         FRI           Eglinton St Jn         Fast Kilbride         All Lines         0030         to 0530           and         Possession         FRI         FRI           Busby Jn         Busby Jn         Wuirhouse South Jn All Lines         0030         to 0530           And         Possession         FRI         FRI

# PROTECTION LIMITS

Down Barrhead: Beyond GB5167# to Approach GG5189# Up Barrhead: Beyond GB5188# to Approach GB5168# Down/Up/Single East Kilbride: Buffers East Kilbride Down Larkfield Curve: Approach 913A pts#

Up Larkfield Curve: Beyond 915 pts#

GENERAL REMARKS

RRV/S IN USE WITHN POSSESSION

POINTS OPERATOR REQURED QTS WILL SUPPLY

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/7235320 (SC031) W2020/7235388 (SC045) W2020/7235194 (SC047) - Bam Nuttall EKE / GBK Electrification Ground and site investigation works. Small terrier rigs will be in use and will be pushed to site on track trolleys. all routes required to be in connection with each other to undertake surveys at Jn locations. RRV/s & Trailers Ex/To Crossmyloof. Contact - Ross.mcdiarmid@bamnuttall.co.uk

W2020/7232636 | QTS Group | On behalf of WD | Vegetation clearance 7m 1408yds to 0m 0yds | RRV Access/Egress to Busby Station 4m 0y & East Kilbride Station 7m 1350yds

Possession Status : Agreed Disruptive : non-disruptive

FRIDAY 22 JANUARY Ref. No. P2020/2784161

Item 35

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

Lines Affected

Remarks

# SC039 KILMARNOCK TO BARASSIE

SUNDAY 17 JANUARY

Ref. No. P2020/2934441

Item 66

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

THURSDAY 21 JANUARY

Ref. No. P2020/2935003 Possession Manager Scotland IMDM Motherwell

Kilmarnock Item 88

and Barassie

Line Blockage + Disconnect

0010 to 0455

THU THU **S&T Maintenance** 0m220yds and 7m1320yds

W2020/7235036[Cost][X]

PROTECTION LIMITS Single: 32 pts to 98B pts

POSSESSION ADDITIONAL INFORMATION W2020/7235036|SSM Irvine|S&T Maintenance (X)

Possession Status : Agreed Disruptive : non-disruptive

# SC045 EAST KILBRIDE TO BUSBY JN

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2934426

Item 67

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

**MONDAY 18 JANUARY** 

Ref. No. P2020/2934514

Item 72

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934564

Item 75

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

WEDNESDAY 20 JANUARY

Ref. No. P2020/2934885

Item 79

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

THURSDAY 21 JANUARY

Ref. No. P2020/2934961

Item 83

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

FRIDAY 22 JANUARY

Ref. No. P2020/2934964

Item 87

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

Lines Affected

Remarks

# SC047 MUIRHOUSE SOUTH JN TO LARKFIELD JN

SUNDAY 17 JANUARY

Ref. No. P2020/2934426

REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 67

**MONDAY 18 JANUARY** 

Ref. No. P2020/2934514 REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 72

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934564 REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 75

WEDNESDAY 20 JANUARY

Ref. No. P2020/2934885 REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 79

THURSDAY 21 JANUARY

Ref. No. P2020/2934961 REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 83

FRIDAY 22 JANUARY

Ref. No. P2020/2934964 REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 87

# SC049 MUIRHOUSE CENTRAL JN TO TERMINUS JN

SUNDAY 17 JANUARY

Ref. No. P2020/2934426 REPEATED ITEM

SEE FULL DETAILS UNDER SC031 Item 67

# SC051 MUIRHOUSE CENTRAL JN TO MUIRHOUSE NORTH JN (VIA CATHCART) (CATHCART CIRCLE)

SATURDAY 16 JANUARY

Ref. No. P2020/2935025 Possession Manager SODM Scotland West

Item Muirhouse Central Jn Down Inner and Up Outer 0105 to 0420 Structures Examination 89 1m0yds and 0m500yds and Possession SAT SAT

Muirhouse North Jn

PROTECTION LIMITS

Down Inner: Beyond 680A pts to Approach Fixed Diamond at Muirhouse North Jn

Up Outer: Beyond 672 pts to Approach 679 pts

**GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref:

NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/7213474 | Amey Consulting | Work Details: tech monitor examination of retaining wall R/232/000.1255U Amey

W2020/7213474[Cost][AP]

Lines Affected

Remarks

# SC051 MUIRHOUSE CENTRAL JN TO MUIRHOUSE NORTH JN (VIA CATHCART) (CATHCART CIRCLE) - Continued ITEM 89 CONTINUED

lights in use | Access/Egress: Queens Park Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A |

Restrictions: N/A

Possession Status : Agreed Disruptive : non-disruptive

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2934426

Item 67

REPEATED ITEM

SEE FULL DETAILS UNDER SC031

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2971334 Possession Manager Scotland IMDM Glasgow

Item<br/>90Muirhouse Central Jn<br/>andDown Inner<br/>Possession2345<br/>SUNto 0600<br/>MONOHL Work (Resilience)<br/>2m100yds and 0m0yds<br/>W2020/7323581[Cost][AP]

Up Outer 2345 to 0600 Possession SUN MON

ISOLATION OF ELECTRICAL SECTIONS

0030 Mon to 0530 Mon EW1,2,3,4,5 and 6 Complete.

PROTECTION LIMITS

Down Inner: Beyond 680A pts# to Appraoch Fixed Diamond at Muirhouse Jn#

Up Outer: Beyond 672 pts# to Approach 679 pts#

**GENERAL REMARKS** 

**RUNAWAY RISK WITHIN POSSESSION** 

POSSESSION ADDITIONAL INFORMATION

W2020/7323581 | IMDM GLASGOW | OLE RESILIENCE (SC051) | upgrade worn out ole components to avoid a catastrophic dewirement- access 2x mewp otp at Cathcart old signal box RRAP and work on the wire runs through the stations | OTP Access/Egress: Cathcart old signal box RRAP | PICOP/ES K Petto 07801 903490

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2935041 Possession Manager Scotland IMDM Glasgow

Item<br/>91Muirhouse Central Jn<br/>andDown Inner and Up Outer<br/>Possession0030 to 0530<br/>TUEOHL Work (Resilience)<br/>2m100yds and 0m0yds<br/>W2020/7323619[AP]Muirhouse North JnTUETUETUE

5m420yds and 0m0yds W2020/6842184[Cost][X] At or Between Lines Affected

# SC051 MUIRHOUSE CENTRAL JN TO MUIRHOUSE NORTH JN (VIA CATHCART) (CATHCART CIRCLE) - Continued

Remarks

# **ITEM 91 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS

0030 Tue to 0530 Tue EW1,2,3,4,5 and 6 Complete.

PROTECTION LIMITS

Down Inner: Beyond 680A pts to Approach Fixed Diamonds (Muirhouse North)

Up Outer: Beyond 672 pts to Approach 679 pts

GENERAL REMARKS

RUNAWAY RISK WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/6842184 - PWI, 53/54 Inspections, Technical Inspections and scoping. W2020/7323619 | OHL Resilience (SC051) | upgrade worn out ole components to avoid a catastrophic dewirement - access 2x mewp otp at Cathcart old signal box RRAP and work on the wire runs through the stations | OTP Access/Egress: Cathcart Old Signal Box RRAP | PICOP/ES K Petto 07801 903490

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2973604 Possession Manager Scotland IMDM Glasgow

Item 92	Muirhouse Central Jn and Muirhouse North Jn	Down Inner Possession	0025 to 0600 WED WED	Em 120 udo and 2m 0 udo
		Up Outer Possession	0025 to 0600 WED WED	

ISOLATION OF ELECTRICAL SECTIONS

0030 Wed to 05300 Wed EW1,2,3,4,5 and 6 Complete.

PROTECTION LIMITS

Down Inner: Beyond 680A pts# to Appraoch Fixed Diamond at Muirhouse Jn#

Up Outer: Beyond 672 pts# to Approach 679 pts#

# POSSESSION ADDITIONAL INFORMATION

W2020/7323592 | IMDM GLASGOW | OLE RESILIENCE (SC051) | upgrade worn out ole components to avoid a catastrophic dewirement- access 2x mewp otp at Cathcart old signal box RRAP and work on the wire runs through the stations | OTP Access/Egress: Cathcart old signal box RRAP | PICOP/ES K Petto 07801 903490

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2935048 Possession Manager SODM Scotland West

93	and  Muirhouse North Jn	Possession	THU	0530 THU	PL Tamping Om990yds and Om0yds W2020/7173343[Cost][AP]
	Hamilton West and Cathcart West Jn	All Lines Possession	0030 to THU	0530 THU	PL Tamping 2m660yds and 1m1350yds W2020/7173353[AS]

# SC051 MUIRHOUSE CENTRAL JN TO MUIRHOUSE NORTH JN (VIA CATHCART) (CATHCART CIRCLE) - Continued

# **ITEM 93 CONTINUED**

Cathcart East Jn All Lines 0030 to 0530 PL Tamping

and Possession THU THU 100m750yds and 100m1690yds

Cathcart North Jn W2020/7173426[AS]

Neilston All Lines 0030 to 0530 In Connection With Isolation Arrangements

THU THU 0m550yds and 96m900yds

Cathcart West Jn W2020/7233924[BP]

Track Maintenance

| 108m1290yds and 100m1664yds | W2020/6817841[CP]

S&T Work

97m1200yds and 100m1690yds

W2020/7230915[X]

#### PROTECTION LIMITS

Down Inner: Beyond 680A pts to Approach Fixed Diamond at Muirhouse North Jn

Up Outer: Beyond 672 pts to Approach 679 pts Down Hamilton/Kirkhill: Beyond GMN223 Up Kirkhill/Hamilton: Approach GN226

Neilston Branch: Buffers GENERAL REMARKS

**ENGINEERS TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND:-

6T48 AT SIGNAL GC5091 ON THE DOWN CATHCART NORTH CURVE

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/7173353 (SC051) W2020/713426 (SC055) W2020/7173343 (SC057) - Plain Line Tamper working between 0m 000y and 0m 990y on the Down North Curve. Ex/to Stirling to rutherglen W2020/7230915 (SC055) - SSM Central Cyclic S&T maintenance (X). W2020/7233924 (SC023/55) | QTS group on behalf of IP Buildings & Civils | For Isolation purposes. W2020/6817841 (SC053) - Track Geometry Faults and repair rail defects, 53/54 Inspection, Technical Inspection and scoping,

Possession Status : Agreed Disruptive : non-disruptive

# SC053 NEILSTON TO CATHCART WEST JN

SUNDAY 17 JANUARY

Ref. No. P2020/2934426 REPEATED ITEM

Item 67 SEE FULL DETAILS UNDER SC031

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2935141 Possession Manager SODM Scotland West

Item Neilston All Lines 2350 to 0600 Structures Work

94 and Possession SUN MON 105m0yds and 102m1200yds

Cathcart West Jn W2020/7228629[Cost][AP]

Lines Affected

Remarks

# SC053 NEILSTON TO CATHCART WEST JN - Continued

# **ITEM 94 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS

2350 Sun to 0600 Mon EW5 and 6 Complete.

PROTECTION LIMITS

Down: Buffers to Approach Fixed Diamond at Cathcart West Jn

Up: Beyond 127 pts

GENERAL REMARKS

RRV/S IN USE WITHN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/7228629 | Work Deliverer: AmcoGiffen | Work Details: Structure Works - Platform Renewals at Williamwood Station. RRV in use. Access: Patterton RRAP. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Prior notice required to grant passage on the Down line.

Possession Status: Agreed Disruptive : non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2935144 Possession Manager Scotland IMDM Glasgow

Neilston All Lines 0030 to 0530 Track Maintenance Item

95 108m1290yds and 101m400yds Possession and TUE TUE W2020/6817839[Cost][AP]

Cathcart West Jn

#### PROTECTION LIMITS

Down: Buffers to Approach Fixed Diamond at Cathcart West Jn

Up: Beyond 127 pts **GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref:

NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/6817839 - Track Geometry Faults and repair rail defects, 53/54 Inspection, Technical Inspection and scoping,

Possession Status: Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2935145 Possession Manager Scotland IMDM Glasgow

Item Neilston All Lines 0030 to 0530 Track Maintenance

108m1290yds and 101m400yds 96 Possession and WED WED W2020/6817840[Cost][AP]

Cathcart West Jn

PROTECTION LIMITS

Down: Buffers to Approach Fixed Diamond at Cathcart West Jn

Up: Beyond 127 pts GENERAL REMARKS

Lines Affected

Remarks

# SC053 NEILSTON TO CATHCART WEST JN - Continued

# **ITEM 96 CONTINUED**

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/6817840 - Track Geometry Faults and repair rail defects, 53/54 Inspection, Technical Inspection and scoping,

Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2935048

Item 93

REPEATED ITEM

SEE FULL DETAILS UNDER SC051

FRIDAY 22 JANUARY

Ref. No. P2020/2935161 Possession Manager Scotland IMDM Glasgow

ItemNeilstonAll Lines0030 to 053097andPossessionEDIEDI

Cathcart West Jn

FRI FRI

Track Maintenance 108m1290yds and 101m400yds W2020/6842076[Cost][AP]

Permanent Way Inspection 108m1290yds and 101m400yds W2020/6842224[X]

PROTECTION LIMITS

Down: Buffers to Approach Fixed Diamond at Cathcart West Jn

Up: Beyond 127 pts GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/6842076 - Track Geometry Faults and repair rail defects, 53/54 Inspection, Technical Inspection and scoping, W2020/6842224 - PWI, 53/54 Inspection, Technical Inspection and scoping,

Possession Status : Agreed Disruptive : non-disruptive

# SC055 NEWTON, HAMILTON JN TO CATHCART WEST JN

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2939772 REPEATED ITEM

Item 7 SEE FULL DETAILS UNDER SC001

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2940404 REPEATED ITEM

Item 52 SEE FULL DETAILS UNDER SC023

# SC055 NEWTON, HAMILTON JN TO CATHCART WEST JN - Continued

**TUESDAY 19 JANUARY** 

98

Ref. No. P2020/2940405 Possession Manager Scotland IMDM Motherwell

Item Newton Hamilton Jn Down and Up 0050 to 0520 S&T Maintenance

and Line Blockage TUE TUE 0m799yds and 97m162yds W2020/7214059[Cost][X]

Turnback Siding 0050 to 0520

Sidings Possession TUE TUE

PROTECTION LIMITS

Down: GMN179 to GC5017 Up: GC5022 to GMN174

**GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES AS PER NETWORK RAIL LINE STANDARD REF: NR/L3/OCS/084

POSSESSION ADDITIONAL INFORMATION

W2020/7214059 | SSM Motherwell | S&T Cyclic Maintenance. (X)

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2935048 REPEATED ITEM

Item 93 SEE FULL DETAILS UNDER SC051

FRIDAY 22 JANUARY

Ref. No. P2020/2940744 REPEATED ITEM

Item 55 SEE FULL DETAILS UNDER SC023

# SC057 CATHCART EAST JN TO CATHCART NORTH JN

THURSDAY 21 JANUARY

Ref. No. P2020/2935048 REPEATED ITEM

Item 93 SEE FULL DETAILS UNDER SC051

# SC059 GLASGOW CENTRAL TO STRANRAER

**SATURDAY 16 JANUARY** 

Ref. No. P2020/2935147 Possession Manager Scotland IMDM Glasgow

 Item
 Shields Jn
 Down Ayr
 0045 to 0405 and Jumps
 \$&T Work

 99
 Ine Blockage + Disconnect
 SAT
 SAT
 SAT

 Hillington East
 Up Ayr
 0045 to 0405
 W2020/6862858[Cost][X]

Line Blockage + Disconnect SAT SAT

Up Gourock/Up/Down Through Terminus
Line Blockage + Disconnect SAT SAT

Lines Affected

Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **ITEM 99 CONTINUED**

# PROTECTION LIMITS

Down Ayr: GG5851 to GS5921 Up Ayr: GS5922 to GG5846

Up Gourock/Up/Down Through Terminus: GS5920 to 449 pts

# POSSESSION ADDITIONAL INFORMATION

W2020/6862858 - SSM Central - S&T cyclic maintenance.

Possession Status : Agreed Disruptive : non-disruptive

# **SATURDAY 16 JANUARY**

Ref. No. P2020/2935170 Possession Manager Scotland IMDM Motherwell

Item 100	Hillington East and Paisley Gilmour Street	Down Ayr Line Blockage + Disconnect	0050 SAT	to	0405 SAT	S&T Work 4m147yds and 6m1030yds W2020/7229278[Cost][X]
		Up Ayr Line Blockage + Disconnect	0050 SAT	to	0405 SAT	
		Down Gourock Line Blockage + Disconnect	0050 SAT	to	0405 SAT	
		Up Gourock Line Blockage + Disconnect	0050 SAT	to	0405 SAT	

# PROTECTION LIMITS

Down Ayr: GS5921 to GP6207 Up Ayr:GP6204 to GS5922 Down Gourock: GP6035 to GP6061 Up Gourock: GP6060 to GS5920

# POSSESSION ADDITIONAL INFORMATION W2020/7229278|SSM Paisley|S&T Work. (X).

Possession Status : Agreed Disruptive : non-disruptive

# **SATURDAY 16 JANUARY**

Ref. No. P2020/2935169 Possession Manager Scotland IMDM Motherwell

Item	Lochwinnoch	All Lines	0045 t	to 0540	Other E&P Work
101	and	Possession	SAT	SAT	17m1100yds and 23m0yds W2020/7227481[Cost][AP]
	Dalry				W2020/7227401[C03t][AF]

ISOLATION OF ELECTRICAL SECTIONS

0045 Sat to 0540 Sat SL3 and 4 Complete. PROTECTION LIMITS

Down: Beyond 41A pts to Approach GPK215 Up: Beyond GPG214# to Approach 41B pts

TRAFFIC REMARKS

POSSESSION OF THE UP LINE TO BE GIVEN UP FOR PASSAGE 1Q76 PLPR 0345 UNTIL 0410

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **ITEM 101 CONTINUED**

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7227481|Work Deliverer Name: TSM Central|Work Details:Other E&P âi; Compliance Wire Runs LA43, LA44, LA45 & LA46 |Access/Egress: |OTP Access/Egress: MEWP Old Beith Yard |Engineering Train :N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

SATURDAY 16 to MONDAY 18 JANUARY

Ref. No. P2020/2621590 REPEATED ITEM

SEE FULL DETAILS UNDER SC131 Item 240

SUNDAY 17 JANUARY

Ref. No. P2020/2780909 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 9

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2936943 Possession Manager Scotland IMDM Motherwell

Paisley Gilmour Street 0210 to 0500 **S&T Maintenance** All Lines

102 and Line Blockage + Disconnect 6m1030yds and 15m340yds SUN SUN W2020/7229353[Cost][X]

Lochwinnoch

PROTECTION LIMITS

Down Ayr: GP6207 to 41A pts Up Ayr: 41B pts to GP6204

POSSESSION ADDITIONAL INFORMATION

W2020/7229353|SSM Paisley| S&T Cyclic Maintenance (X)

Possession Status: Agreed Disruptive : non-disruptive

SUNDAY 17 JANUARY

Ref. No. P2020/2935184 Possession Manager SODM Scotland West

**S&C** Retimber Item Lochwinnoch All Lines 0210 to 0800 103 and Possession SUN SUN

Prestwick Town

Kilwinning Jn All Lines 0210 to 0800 and Possession SUN SUN

Dubbs Jn

19m0yds and 19m1500yds W2020/7214818[AP]

Structures Examination 25m800yds and 26m500yds W2020/7215792[Cost][BP]

Structures Examination 25m1455yds and 26m300yds W2020/7216022[BS]

Structures Examination 26m1350yds and 27m400yds W2020/7215997[CP]

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 103 CONTINUED**

S&T Work 15m1100yds and 25m1400yds W2020/7229532[X] **Drainage Inspection** 22m850yds and 26m950yds W2020/7223437[X] Permanent Way Inspection 27m0yds and 37m600yds W2020/7214023[X]

#### PROTECTION LIMITS

Down Ayr: Beyond 41A pts to Approach GPA317# Up Ayr: Beyond GPA316# to Approach 41B pts#

Down Largs: Approach GPK455# Up Largs: Beyond GPK454#

# GENERAL REMARKS

#### EXCLUSION ZONE REQUIRED ICW W7215997 27M 100YDS TO 27M 270YDS

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214818 (SC059) | Work Deliverer: IMWD CAPEX (WD IRVINE) | Work Details: Retimbering @ 52a pts No otp. | Access/Egress: Glengarnock Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A | W2020/7215792 (SC059) W2020/7216022 (SC073) | Amey Consulting | Work Details: Examination of Kilwinning Station Amey lights in use | Access/Egress: Station access all platforms | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | W2020/7215997 (SC059) | Amey Consulting | Work Details: Examination of 162/017 27m250y Longford Viaduct Abseilers working | Access/Egress: 26m1456y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: Exclusion zone required 27m100y - 27m270y abseilers working | ICW: N/A | W2020/7214023 (SC059) - TSM Irvine Permanent Way inspection, foot patrol, minor maintenance and ultrasonic testing [X]

testing. [X]

W2020/7229532 (SC059) | SSM Paisley | S&T Cyclic Signalling Maintenance.(X) W2020/7223437 (SC059) : Off track Irvine Drainage inspections [X]

Possession Status: Agreed Disruptive : non-disruptive

# SUNDAY 17 JANUARY

Ref. No. P2020/2787426 Possession Manager SODM Scotland West

Item 104	Prestwick Town and Ayr	All Lines Possession	0040 SUN	to	0745 SUN	Track Maintenance 40m440yds and 40m1050yds W2020/7233035[AP]
	Ayr Harbour and	Ingoing Line Possession	0040 SUN	to	0745 SUN	Structures Examination 38m1200yds and 39m1100yds W2020/7219870[Cost][BP]
	Newton Jn (Ayr)	Outgoing Line Possession	0040 SUN	to	0745 SUN	In Connection With Engineering Work 0m370yds and 0m0yds W2020/7222268[BS]
						Permanent Way Inspection 37m700yds and 40m1078yds W2020/7243497[X]
						S&T Work 38m1500yds and 39m847yds W2020/7213996[X]

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 104 CONTINUED**

S&T Work 39m1153yds and 41m0yds W2020/7213997[X]

ISOLATION OF ELECTRICAL SECTIONS 0100 Sun to 0745 Sun

SA3 and 4 Complete.

PROTECTION LIMITS

Down Ayr: Beyond GPA317# to Approach GPA359# Up Ayr: Beyond GPA356# to Approach GPA316#

Platforms 1 and 2 Ayr: Buffers Outgoing Line: Beyond GPA333# Ingoing Line: Approach GPA332#

TRAFFIC REMARKS

AYR PLATFORMS NO1 AND NO2 TO BE KEPT CLEAR

GENERAL REMARKS

RUNAWAY RISK WITHIN POSSESISON

# POSSESSION ADDITIONAL INFORMATION

W2020/7243497 (SC059) - TSM Irvine Permanent Way inspection, foot patrol, minor maintenance and ultrasonic

testing. [X] (Part 7214023)

W2020/7213996 (SC059) - SSM Irvine Signalling maintenance cyclic plan[X]

W2020/7213997 (SC059) - SSM Irvine Signalling maintenance cyclic plan

W2020/7213997 (SC059) - SSM Irvine Signalling maintenance cyclic plan

W2020/7219870 (SC059) W2020/7222268 (SC085) - Amey Consulting | Work Details: Detailed structures examination of Newton on Ayr 39m726y scaffold and Amey lights in use | Access/Egress: Station access | OTP Access/Egress: N/A |

Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | W2020/7233035 (SC059) - Work Deliverer Name: TSM Irvine|Work Details:Track Maintenance â;;renew 144 Xing 40m 820 up rd |Access/Egress:40m 950 platform 1with Hand trolley |OTP Access/Egress: |Engineering Train:N/A|OTM (with PT Noâ;;s): N/A|Restrictions: |ICW: N/A

Eng. Access Statement v3, Section 4

Possession Status: Agreed Disruptive : to passenger

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2621562 Possession Manager SODM Scotland West

Item 105	Shields In and Paisley Gilmour Street	Down Ayr Possession	0045 to 0530 SUN MON	C14 Rerail Resleep Reball Form - Trax 1m300yds and 6m700yds W2020/6767978[Cost][AP]
		Up Ayr Possession	0045 to 0530 SUN MON	Track Maintenance 5m100yds and 6m400yds W2020/7227634[AS]
		Connecting Line Possession	0045 to 0530 SUN MON	Permanent Way Inspection 0m1300yds and 3m1100yds W2020/6862421[X]
		Down Gourock Possession	0045 to 0530 SUN MON	S&T Work 4m147yds and 6m400yds W2020/7229470[X]
		Up Gourock Possession	0045 to 0530 SUN MON	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
		Down/Up Through Terminus Possession	0045 to 0530 SUN MON	

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 105 CONTINUED**

Paisley Up Sidings 0045 to 0530 Shields Jn Sidings Possession and SUN MON

Paisley Gilmour Street

ISOLATION OF ELECTRICAL SECTIONS

0045 Sun to 0530 Mon EB1J,K,L,M and N. EB2H,J,K and L. EB3C,D,E,F and G.

PROTECTION LIMITS

0045 UNTIL 0700 SUNDAY

Down Ayr: Beyond GG5851# to Beyond GP6206 Up Ayr: Beyond GP6204 to Approach GG5846# Down Gourock: Beyond GP6062

Up Gourock/Down and Up Through Terminus Beyond: GP6060 to Approach 449 pts#

0700 SUNDAY UNTIL 0530 MONDAY

Down Ayr: Beyond 473B pts# to Beyond GP6206 Up Ayr: Beyond GP6204 to Approach 472 pts#

Down Gourock: Beyond GP6062

Up Gourock/Down and Up Through Terminus Beyond: GP6060 to Approach 449 pts#

TRAFFIC REMARKS

SCOTRAIL: GLASGOW - AYR/PAISLEY/ARDROSSAN SERVICES WITHDRAWN BETWEEN GLASGOW AND PAISLEY GILMOUR ST. ACCESS AVAILABLE TO PLATFORMS 1 TO 4 AT PGS FOR SERVICES.

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND:-

6K10 AT SIGNAL GS5882 ON THE UP AYR LINE 6K11 AT SIGNAL GS5892 ON THE UP AYR LINE

RRV/S IN USE WITH IN THIS POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POINTS OPERATOR REQUIRED RAIL SYSTEMS ALLIANCE SCOTLAND WILL SUPPLY

# POSSESSION ADDITIONAL INFORMATION

W2020/6767978 - Rail Systems Alliance Scotland:

C14 Rerail Resleep Reball Form - Trax down Ayr at Ibrox plain line track renewals site and preparatory work, site survey and lay out materials all lines at Cardonald plain line track renewal site. Ballast trains in use.

Tamper in use. AFM in use.

RRV's ex/to lbrox/Howdens and Off Queen Elizabeth Avenue, Hillington.
W2020/6862421 - TSM Glasgow Central Foot patrol and minor maintenance.
Worksite Number: W2020/7227634|Work Deliverer Name: TSM Paisley|Work Details:Track Maintenance MMA Weld shelling on 1003A Xing to remove defect TME/PP/0103 on up Gourock at 5M 0527|Access/Egress:Walneuk Sidings |OTP Access/Egress: Walneuk sidings P-Way/Welders RRV |Engineering Train:N/A|OTM (with PT Noâiis): N/A|Restrictions: |ICW: N/A W2020/7229470|SSM Paisley|S&T Work. (X).

Eng. Access Statement v1, Section 7 Possession Status : Agreed Disruptive: passenger and freight

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2935322 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Girvan Single 2045 to 0705 Other E&P Work Item

106 11m0yds and 14m592yds and Possession **SUN** MON W2020/7229038[Cost][AP]

Glenwhilly SB 2045 to 0705 Barrhill Loop

Possession SUN MON

Glenwhilly Loop 2045 to 0705 Possession SUN MON

PROTECTION LIMITS

Single: Beyond 19 pts# to Beyond GW18#

**GENERAL REMARKS** 

POSSESSION CONTAINS RUNAWAY RISK

GLENWHILLY SB TO BE OPEN OUTWITH ROSTERED HOURS IMWD TO REQUEST

POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7229038 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: Renew 650v Power Cable commission. | Access/Egress: Barrhill SB | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A |

Restrictions: N/A | ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

**MONDAY 18 JANUARY** 

Ref. No. P2020/2781777 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 12

**MONDAY 18 JANUARY** 

Ref. No. P2020/2936195 Possession Manager Scotland IMDM Motherwell

0045 to 0500 Item Paisley Gilmour Street All Lines **S&T Maintenance** 

107 Line Blockage + Disconnect 6m1030yds and 15m400yds and MON MON W2020/7229493[Cost][AP]

Lochwinnoch

PROTECTION LIMITS

Down Ayr: GP6207 to 41A pts Up Ayr: 41B pts to GP6204

POSSESSION ADDITIONAL INFORMATION

W2020/7229493|SSM Paisley| S&T Cyclic Maintenance (X)

Possession Status: Agreed Disruptive : non-disruptive

**MONDAY 18 JANUARY** 

Ref. No. P2020/2936281 Possession Manager Scotland IMDM Motherwell

Other E&P Work 0040 to 0530 Item Lochwinnoch All Lines

17m1100yds and 26m1500yds 108 Possession and MON MON

W2020/7227484[AP] Byrehill Jn

Lines Affected

Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 108 CONTINUED**

**S&C** Retimber 19m0yds and 19m1500yds W2020/7214723[Cost][AS] S&T Work 15m1100yds and 25m1400yds W2020/7229406[X] **Drainage Inspection** 22m850yds and 26m950vds W2020/7223604[X]

ISOLATION OF ELECTRICAL SECTIONS 0045 Mon to 0530 Mon SL3 and 4 Complete.

#### PROTECTION LIMITS

Down: Beyond 41A pts to Approach GPK243 Up: Beyond GPK242 to Approach 41B pts

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7223604: Off track Irvine SC059 Drainage inspections access/egress Dalry/Kilwinning Station [X] Worksite NO: 7214723 | Work Deliverer: IMWD CAPEX (WD IRVINE) | Work Details: Retimbering @ 52a pts No otp. | Access/Egress: Glengarnock Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Worksite Number: W2020/7227484|Work Deliverer Name: TSM Central|Work Details: Other E&P â¿¿Compliance Wire Runs LA43, LA44, LA45 & LA46 |Access/Egress: |OTP Access/Egress: MEWP Old Beith Yard |Engineering Train: N/A|OTM (with PT Noâ¿s): N/A|Restrictions: |ICW: N/A W2020/7229406| SSM Paisley | S&T Cyclic Signalling Maintenance.(X)

Possession Status : Agreed Disruptive : non-disruptive

# **MONDAY 18 JANUARY**

Ref. No. P2020/2936327 Possession Manager Scotland IMDM Motherwell

0110 to 0425 Track Maintenance Item Barassie All Lines 109 0m200yds and 0m1320yds and Possession MON MON W2020/7232715[Cost][AP] Troon

# PROTECTION LIMITS

Down:Beyond GPB271# to Approach GPB285 Up: Beyond GPB286 to Approach GPB268

# POSSESSION ADDITIONAL INFORMATION

Worksite Number: W2020/7232715|Work Deliverer Name: TSM Irvine|Work Details:Track Maintenance â;;renew s&c bolts 107a&b dn rd dn loop |Access/Egress:0m 950 |OTP Access/Egress: |Engineering Train :N/A|OTM (with PT Noâi¿s): N/A|Restrictions: |ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2781921

Item 17

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **TUESDAY 19 JANUARY**

Shields Jn

Item

Ref. No. P2020/2936338 Possession Manager SODM Scotland West

Down and Up Ayr

	and Brown Street	Possession	TUE		TUE	1m300yds and 5m1112yds W2020/6829235[Cost][AP]
() S	Crossover Shields Jn and	Down Gourock Possession	0045 TUE	to	0450 TUE	Structures Work 6m0yds and 6m1000yds W2020/7229992[BP] Structures Work
F	Paisley St James	Up Gourock and Up/Down Through Terminus Possession	0045 TUE	to	0450 TUE	6m0yds and 6m1000yds W2020/7229993[BS] S&T Work
8	High Street Jn and Shields Jn	Down and Up Possession	0045 TUE	to	0450 TUE	OmOyds and Om831yds W2020/7221184[X] OLE Patrolling Om500yds and 2m770yds W2020/7228768[X] OLE Patrolling Om1200yds and 6m930yds W2020/7228749[X] Permanent Way Inspection 4m0yds and 7m300yds W2020/7213976[X]

0045 to 0450

Follow-Up Work

**S&T Work** 

4m147yds and 6m1030yds W2020/7229472[X] Permanent Way Inspection 5m220yds and 108m172yds W2020/7213977[X]

# PROTECTION LIMITS

Down Ayr: Beyond GG5851# to Approach GP6211# Up Ayr: Beyond GP6216# to Approach GG5846# Down Gourock: Approach GP6065#

Up Gourock/Down and Up Through Terminus: Beyond GP6064# to Approach 449pts#

Chord Line: Beyond 460 pts# to Approach 474 pts#

Down City Union: Beyond 162 pts# Up City Union: Approach 163 pts#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/7228749 (SC059) W2020/7228768 (SC131) : OLE Salkeld Street - Foot Patrol, 6-4, 6-5, 6-6, 6-7, 6-8 & 6-9 (X) W2020/7213976 (SC059) W2020/7213977 (SC065) - TSM Paisley Permanent Way Inspection Foot Patrol V02 & V27 Minor Maintenance (X)

W2020/6829235 (SČ059)- Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy all lines at Ibrox plain line track renewals site and preparatory work and lay out materials all lines at Cardonald plain line track renewals

W2020/7229992 (SC059) W2020/7229993 (SC065) - Work Deliverer: AmcoGiffen | Work Details: Removal of vegetation from Down line retaining wall R/160/006.0704D @ 6m 604yds Incle Street. Rope Access in use. | Access: Wallneuk Jn @ 6m 406yds. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:W2020/7229993(SC065)

W2020/7229472 (SC059) - SSM Paisley|S&T Work. (X).

Lines Affected

Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 110 CONTINUED**

W2020/7221184 - SSM Yoker (SC131) Points Maintenance PTS:163 164

Possession Status : Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2936336 Possession Manager **SODM Scotland West** 

**Brown Street** Item 111

All Lines Possession 0050 to 0520 TUF TUF Survey Work

Crossover and

13m100yds and 15m1320yds W2020/7123462[Cost][AP]

Glengarnock

**S&C Retimber** 

19m0yds and 19m1500yds W2020/7214769[BP]

**S&T Maintenance** 8m0yds and 15m1320yds W2020/7229519[X]

PROTECTION LIMITS

Down: Beyond GP6211 to Approach 55B pts# Up: Beyond 55A pts# to Approach GP6216

# POSSESSION ADDITIONAL INFORMATION

W2020/7123462 | Rail Systems Alliance Scotland | Work Details: Survey work at Lochwinnoch Reserve, Down and Up lines | Access/Egress: Lochwinnoch Station | OTP Access/Egress: N/A | Engineering Train (PT Noâ;;s): N/A | OTM(s) (OTM Noâ;;s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A. Worksite NO: 7214769 | Work Deliverer: IMWD CAPEX (WD IRVINE) | Work Details: Retimbering @ 52a pts No otp. | Access/Egress: Glengarnock Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A | W2020/7229519|SSM Paisley| S&T Cyclic Maintenance (X)

Possession Status: Agreed

Disruptive : non-disruptive

# **TUESDAY 19 JANUARY**

Ref. No. P2020/2936506 Possession Manager Scotland IMDM Motherwell

Kilwinning Item 112 and

All Lines Line Blockage + Detonators 0115 to 0450 TUE TUE Permanent Way Inspection 26m1456yds and 36m950yds W2020/7214024[Cost][X]

Prestwick Town

PROTECTION LIMITS Down: GPK235 to GPA317 Up: GPA316 to GPK234

# POSSESSION ADDITIONAL INFORMATION

W2020/7214024- TSM Irvine (SC059)- Permanent way inspection, Foot patrol W17 and W23, minor maintenance and ultrasonic testing (X)

Possession Status: Agreed Disruptive : non-disruptive

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2936464 Possession Manager Scotland Infrastructure Maintenance Works Delivery

0050 to 0700 Item Girvan Single Other E&P Work 113 Possession 11m0yds and 14m592yds and TUE TUE W2020/7229046[Cost][AP] Glenwhilly SB Barrhill Loop 0050 to 0700 Possession TUE TUE Glenwhilly Loop 0050 to 0700 Possession TUE TUE

PROTECTION LIMITS

Single: Beyond 19 pts# to Beyond GW18#

**GENERAL REMARKS** 

POSSESSION CONTAINS RUNAWAY RISK

GIRVAN AND GLENWHILLY SB'S TO BE OPEN OUTWITH ROSTERED HOURS IMWD TO REQUEST

# POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7229046 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: Renew 650v Power Cable commission. | Access/Egress: Barrhill SB | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Postrictions: N/A | ICW: N/A

Restrictions: N/A | ICVV: N/A Worksite Number: W2020/7215817|Work Deliverer

Possession Status : Agreed Disruptive : non-disruptive

WEDNESDAY 20 JANUARY

Ref. No. P2020/2781998

Itom 22

Item 23

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2936768 Possession Manager SODM Scotland West

Item 114	Shields In and Brown Street	Down and Up Ayr Possession	0045 to 05° WED WE	1m 200 udo and Em 111 Juda
	Crossover Arkleston Jn and	Down Gourock Possession	0045 to 05°	\\\/2020/7230181[RP]
	Gourock	Platform 3 Gourock Possession	0045 to 05°	5
	Shields Jn and Gourock	Up Gourock/Down and Up Through Terminus Possession	0045 to 05° WED WE	W/2020/7199248ICPI
				S&T Work 119m600yds and 121m1386yds W2020/7214726[EP]

Lines Affected

Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **ITEM 114 CONTINUED**

Structures Work 119m600yds and 120m351yds W2020/7217204[ES]

Track Maintenance 123m300yds and 125m1000yds W2020/7227489[FP]

OLE Patrolling 1m300yds and 6m930yds W2020/7228775[X]

S&T Work 4m147yds and 6m1030yds W2020/7229334[X]

S&T Work 6m1100yds and 119m900yds W2020/7201619[X]

Permanent Way Inspection 107m1540yds and 126m1000yds W2020/7213978[X]

Off Track Work 116m1540yds and 124m0yds W2020/7224598[X]

ISOLATION OF ELECTRICAL SECTIONS 0045 Wed to 0515 Wed GB3 and 4 Complete.

PROTECTION LIMITS

Down Ayr: Beyond 473B pts# to Approach 1100B pts# Up Ayr: Beyond 1100A pts# to Approach 472 pts# Down Gourock: Buffers Platform 3 Gourock

Up Gourock/Down and Up Through Terminus Beyond: GPU115 to Beyond 449 pts#

TRAFFIC REMARKS

PLATFORM 3 GOUROCK TO BE KEPT CLEAR

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND:-6J51 AT SIGNAL GP6124 ON UP GOUROCK

POSSESION TO BE GIVEN UP AROUND: 6J51 AT SIGNAL GP6060 ON THE UP GOUROCK

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED AMCOGIFFEN WILL SUPPLY

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/6829236 (SC059) - Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy all lines at Ibrox plain line track renewals site and preparatory work and lay out materials all lines at Cardonald plain line track renewals site.

W2020/7230181 (SC059) W2020/7230184 (SC065) - Work Deliverer: AmcoGiffen | Work Details: Removal of

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 114 CONTINUED**

vegetation from Down line retaining wall R/160/006.0704D @ 6m 604yds Incle Street. Rope Access in use. | Access:

Wallneuk Jn @ 6m 406yds. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A.
W2020/7229334 (SC059) - SSM Paisley|S&T Work. (X).
W2020/7199248 (SC065) - Work Deliverer Name: TSM Paisley|Work Details:Plain Line tamper Working Up 113M 0880Y - 114m330Yds|Access/Egress: N/A |OTP Access/Egress: |Engineering Train :N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: N/A|ICW: N/A

X Paisley Up Siding/Paisley Up Siding return Rutherglen
W2020/7223599 (SC065) - Works Deliver / STORY | Langbank Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. Access via Station Restrictions 15min to pass. W2020/7217204 (SC065) - Works Deliver / STORY | Woodhall Station footbridge, mechanical Prep, repair and painting

of steelwork, scaffolding in use across both lines. Access via Station Restrictions 15min to pass. W2020/7213978 (SC065) - TSM Paisley Permanent Way inspection, Foot patrol, Minor Maintenance and Ultrasonic

testing (X) W2020/7214726 (SC065) - Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: S&T cable recovery Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7224598: (SC065) - Off Track Irvine fencing inspections access/egress Main Road, Langbank @ 117m 465y

W2020/7224598: (SC065) - Off Track Irvine fencing inspections access/egress Main Road, Langbank @ 117m 4659 & Greenock Central @ 123m 901y [X] W2020/7227489 (SC065) - Work Deliverer Name: TSM Paisley|Work Details:Track Maintenance â;; Weld up clamped joint on up line at 125M 0277| Access/Egress: Fort Matilda |OTP Access/Egress: Blairs yard|Engineering Train:N/A|OTM (with PT Noâ;;s): N/A|Restrictions: |ICW: N/A W2020/7201619 (SC065) - Irvine MSR Team|S&T Cable Work (X) IN CONNECTION WITH SC131

W2020/7228775: OLE Salkeld Street - Foot Patrol, 6-4, 6-5, 6-6, 6-7, 6-8 & 6-9 (X)

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2936844 Possession Manager Scotland IMDM Motherwell

Item **Brown Street** All Lines 0045 to 0500 **S&T Maintenance** 115 Crossover Line Blockage + Disconnect 6m1030yds and 15m1320yds **WED WED** W2020/7229395[Cost][X] and

Lochwinnoch

PROTECTION LIMITS

Down: 1100B pts to GPE175 Up: GPE172 to 1100A pts

POSSESSION ADDITIONAL INFORMATION

W2020/7229395|SSM Paisley| S&T Cyclic Maintenance (X)

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2936883 Possession Manager Scotland IMDM Motherwell

Item 116	Glengarnock and Byrehill Jn	All Lines Possession	0110 to 05 WED W	Track Maintenance 26m200yds and 27m0yds W2020/7233049[Cost][AP]
	Kilwinning Jn and Dubbs Jn	All Lines Possession	0110 to 05 WED W	Permanent Way Inspection 19m750yds and 26m343yds W2020/7214020[X]

Lines Affected

Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **ITEM 116 CONTINUED**

Permanent Way Inspection 25m1450yds and 26m440yds W2020/7214019[X]

# PROTECTION LIMITS

Down Ayr: Beyond GPG185# to Approach GPK243 Up Ayr: Beyond GPK242 to Approach GPG182# Down Largs: Approach GPK459

Up Largs: Beyond GPK458

GENERAL REMARKS

POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214020 (SC059) W2020/7214019 (SC073) - TSM Irvine ICW SC073 - Permanent Way Inspection, foot patrol

W15, 16, 31, 32 & 42 and minor maintenance (X)

W2020/7233049 (SC073) - Work Deliverer Name: TSM Irvine|Work Details:Track Maintenance â¿¿renew ibj 26m 1660 up rd|Access/Egress: Rail Trolley 26m1550 |OTP Access/Egress:N/A |Engineering Train :N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2936882 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item 117	Girvan and	Single Possession	0050 to 0700 WED WED	Other E&P Work 11m0yds and 14m592yds
	Glenwhilly SB			W2020/7228961[Cost][AP]
		Barrhill Loop	0050 to 0700	
		Possession	WED WED	
		Glenwhilly Loop	0050 to 0700	
		Possession	WED WED	

# PROTECTION LIMITS

Single: Beyond 19 pts# to Beyond GW18#

GENERAL REMARKS

POSSESSION CONTAINS RUNAWAY RISK

GIRVAN AND GLENWHILLY SB'S TO BE OPEN OUTWITH ROSTERED HOURS IMWD TO REQUEST

# POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7228961 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: Renew 650v Power Cable commission. | Access/Egress: Barrhill SB | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A |

Restrictions: N/A | ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY Ref. No. P2020/2782222

Item 29

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

At or Between	Lines Affected	Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# THURSDAY 21 JANUARY

Ref. No. P2020/2936928 Possession Manager SODM Scotland West

tem I18	Shields In and Brown Street	Down and Up Ayr Possession	0045 THU	to	0450 THU	Follow-Up Work 0m1200yds and 6m1000yds W2020/6829237[Cost][AP]
	Crossover Shields In	Down Gourock Possession  Up Gourock and Up/Down Through Torminus	0045 THU	to	0450 THU	Track Maintenance 0m1200yds and 4m0yds W2020/6862429[AS]
	Paisley St James		22.45	to	0450 THU	Structures Work 6m0yds and 6m1000yds W2020/7230182[AS]
						Structures Work 6m0yds and 6m1000yds W2020/7230185[AS]
						Permanent Way Inspection 6m1166yds and 7m80yds W2020/7250339[X]

#### PROTECTION LIMITS

Down Ayr: Beyond GG5851# to Approach 1100B pts Up Ayr: Beyond 1100A pts# to Approach GG5846#

Down Gourock: Approach GP6065#

Up Gourock/Up/Down Through Terminus Beyond: GP6064# to Beyond 449 pts#

# **GENERAL REMARKS**

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/6829237 (SC059) - Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy all lines at Ibrox plain line track renewals site and preparatory work and lay out materials all lines at Cardonald plain line track renewals site.

W2020/6862429 (SC059) - IMDM Glasgow - Track maintenance, repad, reclip, resleeper and PLPR faults. w2020/7230182 (SC059) W2020/7230185 (SC065) - Work Deliverer: AmcoGiffen | Work Details: Removal of vegetation from retaining wall R/160/006.0704D @ 6m 704yds Incle Street. Rope access works. | Access: Wallneuk Jn | Engineering Train(s): N/A OTM(s): N/A | Restrictions: N/A | ICW: W2020/7230182 (SC059) W2020/7250399|TSM Paisley | P Way Inspection Foot Patrol and Minor Maintenance and Ultrasonic Testing (X)

Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2937001 Possession Manager Scotland IMDM Motherwell

Item 119	Brown Street Crossover and	All Lines Possession	0050 to THU	0520 THU	Other E&P Work 17m1100yds and 23m0yds W2020/7227629[Cost][AP]
	Byrehill Jn Kilwinning Jn and	All Lines Possession	0050 to	to 0520 THU	OHL Work (Resilience) 9m500yds and 11m1000yds W2020/7233051[BP]
	Dubbs Jn		THU		Permanent Way Inspection 7m188yds and 15m1200yds W2020/7213975[X]
					S&T Maintenance 7m188yds and 15m1320yds W2020/7229397[X]

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 119 CONTINUED**

S&T Work 23m1000yds and 26m880yds W2020/7213998[X] S&T Work 25m1450yds and 26m440yds W2020/7213999[X]

ISOLATION OF ELECTRICAL SECTIONS

0050 Thu to 0520 Thu EL1 and 2 Complete. SL3 and 4 Complete.

PROTECTION LIMITS

Down Ayr: Beyond 1100B pts# to Approach GPK243 Up Ayr: Beyond GPK242 to Approach 1100A pts# Down Largs: Approach GPK455 Up Largs: Beyond GPK454

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7213975 (SC0590 - TSM Paisley|P Way Inspection Foot Patrol and Minor Maintenance and Ultrasonic Testing (X)

W2020/7229397 (SC059) - SSM Paisley| S&T Cyclic Maintenance (X) W2020/7233051 (SC059) - Work Deliverer Name: OHL Resilience CM | Work Details: OHL Resilience â¿¿ HIGH LEVEL WORKS TO REMOVE DEFECTS| Access/Egress: |OTP Access/Egress: 1 MEWP on tracking onto Johnstone station RRAP|Engineering Train: N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A W2020/7227629 (SC059) - Work Deliverer Name: TSM Central|Work Details:Other E&P â¿¿Compliance Wire Runs LA43, LA44, LA45 & LA46 | Access/Egress: |OTP Access/Egress: MEWP Old Beith Yard |Engineering Train: N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A W2020/7213998 (SC059) W2020/7213999 (SC073) - SSM Irvine Signalling work (cyclic plan)[X]

Possession Status: Agreed Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2971302 Possession Manager Scotland IMDM Motherwell

Item 120	and Avr	All Lines Line Blockage +Detonators	0120 to THU	0440 THU	Permanent Way Inspection 29m440yds and 40m1100yds W2020/6830329[Cost][X]
	Newton Jn (Ayr)	Single Line Blockage + Detonators	0120 to THU	0440 THU	Permanent Way Inspection 39m946yds and 39m1080yds W2020/6830248[X]

# PROTECTION LIMITS

Down Ayr: GPK255 to 152B PTS Up Ayr: 152A PTS to GPK254

Single Annbank Branch: 137 pts to GPA334

# POSSESSION ADDITIONAL INFORMATION

W2020/6830329 - Permanent way inspection, foot patrol WK19,WK20,WK21,WK25 Minor maintenance and ultrasonic testing ICW SC087 W2020/6830248

W2020/6789591- TSM Irvine - Permanent way inspection, foot patrol W20, minor maintenance and ultrasonic testing JUNCTION POSSESSION REQUIRED - ICW SC059

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **ITEM 120 CONTINUED**

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2936862 Possession Manager SODM Scotland West

Item 121	Girvan and Glenwhilly SB	Single Possession	0050 to 0700 THU THU	Other E&P Work 11m0yds and 14m592yds W2020/7228962[Cost][AP]
		Barrhill Loop Possession	0050 to 0700 THU THU	Structures Examination 12m600yds and 12m1000yds W2020/7219694[AS]
		Glenwhilly Loop Possession	0050 to 0700 THU THU	
		Girvan Sidings Sidings Possession	0050 to 0700 THU THU	

PROTECTION LIMITS

Single: Beyond 19 pts# to Beyond GW18#

**GENERAL REMARKS** 

POSSESSION CONTAINS RUNAWAY RISK

GIRVAN AND GLENWHILLY SB'S TO BE OPEN OUTWITH ROSTERED HOURS IMWD TO REQUEST

# POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7228962 | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: Renew 650v Power Cable commission. | Access/Egress: Barrhill SB | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Worksite Number: W2020/7216014|Work Deliverer Name: Off Track Irvine |Work Details:Track Vegetation clearance with KUBOTA and spraying|Access/Egress: Girvan sidings |OTP Access/Egress:Girvan sidings |Engineering Train: N/A|OTM (with PT Noâiis): N/A|Restrictions: N/A|CW: N/A W2020/7219694 | Amey Consulting | Work Details: Examination of Barrhill station and platforms Amey lights in use | Access/Egress: Station access | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A |

ICW: N/Ă

Possession Status: Agreed Disruptive: non-disruptive

FRIDAY 22 JANUARY

Ref. No. P2020/2784161

Item 35

REPEATED ITEM SEE FULL DETAILS UNDER SC001

FRIDAY 22 JANUARY

Ref. No. P2020/2937006 Possession Manager SODM Scotland West

Item Shields Jn Down and Up Ayr 0050 to 0500 Follow-Up Work 1m0yds and 6m1000yds 122 Possession and FRI FRI W2020/6829238[Cost][AP] **Brown Street** Crossover

94

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

# **ITEM 122 CONTINUED**

Down Gourock 0050 to 0500 Structures Work Arkleston Jn 6m0yds and 6m1000yds Possession and FRI FRI W2020/7230183[AS] Paisley St James Structures Work Shields Jn Up Gourock and Up/Down 0050 to 0500 6m0yds and 6m1000yds Through Terminus and FRI FRI W2020/7230186[AS] Possession Paisley St James

**S&T Work** 1m0yds and 3m1100yds W2020/7228693[X]

#### PROTECTION LIMITS

Down Ayr: Beyond 473B pts# to Approach 1100B pts# Up Ayr: Beyond 1100A pts# to Approach 472 pts#

Down Gourock: Approach GP6065

Up Gourock/Down and Up Through Terminus Beyond: GP6064# to Beyond 449 pts#

#### GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/6829238 (SC059) - Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy all lines at Ibrox plain line track renewals site and preparatory work and lay out materials all lines at Cardonald plain line track renewals

W2020/7230183 (SC059) W2020/7230186 (SC065) - Work Deliverer: AmcoGiffen | Work Details: Removal of vegetation Down line retaining wall R/160/006.0704D @ 6m 604yds Incle Street. Rope Access in use. | Access: Wallned Jn @ 6m (2056) . | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | W2020/7228693 (SC059) - SSM Central | S&T cyclic maintenance

Possession Status : Agreed Disruptive: non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2937009 Possession Manager Scotland IMDM Motherwell

Item **Brown Street** All Lines 0050 to 0530 123 Crossover Possession FRI FRI and Glengarnock

OHL Work (Resilience) 9m500yds and 11m1200yds W2020/7233173[Cost][AP] Track Maintenance

17m880yds and 19m1320yds W2020/7233040[BP] **S&T Maintenance** 6m1030yds and 15m1320yds

W2020/7229399[X]

ISOLATION OF ELECTRICAL SECTIONS 0050 Fri to 0530 Fri EL1 and 2 Complete.

# PROTECTION LIMITS

Down: Beyond 1100B pts# to Approach GPG193 Up: Beyond GPG188 to Approach 1100A pts#

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

Lines Affected

Remarks

# SC059 GLASGOW CENTRAL TO STRANRAER - Continued

#### **ITEM 123 CONTINUED**

# POSSESSION ADDITIONAL INFORMATION

W2020/7229399 - SSM Paisley| S&T Cyclic Maintenance (X)
Worksite Number: W2020/7233173|Work Deliverer Name: OHL Resilience CM |Work Details: OHL Resilience â¿¿
HIGH LEVEL WORKS TO REMOVE DEFECTS|Access/Egress: |OTP Access/Egress: 1 MEWP on tracking onto
Johnstone station RRAP|Engineering Train :N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A
Worksite Number: W2020/7233040|Work Deliverer Name: TSM Irvine|Work Details:Track Maintenance â¿¿regulate
ballast 18m 1200 - 18m 1300 up rd |Access/Egress:19m 1250 |OTP Access/Egress:N/A |Engineering Train :N/A|OTM

(with PT Noâ;is): N/A|Restrictions: |ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2937010 Possession Manager Scotland IMDM Motherwell

0110 to 0425 Item Barassie All Lines Track Maintenance 124 Possession 0m200yds and 0m1320yds and FRI FRI W2020/7233038[Cost][AP] Troon

# PROTECTION LIMITS

Down: Beyond GPB271# to Approach GPB285 Up: Beyond GPB286 to Approach GPB268

# POSSESSION ADDITIONAL INFORMATION

Worksite Number: W2020/7233038|Work Deliverer Name: TSM Irvine|Work Details:Track Maintenance â;¿mma 108b xing 0m 1290 up rd|Access/Egress:0m 950 |OTP Access/Egress: |Engineering Train :N/A|OTM (with PT Noâ;¿s): N/A|Restrictions: |ICW: N/A

Possession Status: Agreed Disruptive: non-disruptive

# SC061 SHIELDS JN TO PAISLEY CANAL

#### **SUNDAY 17 JANUARY**

Ref. No. P2020/2937281 Possession Manager Scotland IMDM Glasgow

0130 to 0700 Shields Jn All Lines Track Maintenance Item 125 Line Blockage + Detonators 1m330yds and 7m0yds and SUN **SUN** W2020/7207022[Cost][AP] Paisley Canal

# PROTECTION LIMITS

Down: 471 pts to S1 Single/Up: Buffers to 473 pts

# POSSESSION ADDITIONAL INFORMATION

Worksite Number: W2020/7207022 | Work Deliverer Name: TSM Central | Work Details : Track Maintenance  $\hat{a}_{ij}$  Remove 2 metres of lipping on left hand blade @ 488A pts. Defect No. CGLTP0329A. Remove 2 metres of lipping on right hand stock rail @ 488A pts. Defect No. CGLTP0330A. Rectify PLPR faults throughout mileage. | Access/Egress: Shields Jn / Motorway Gate / Hawkhead Station. | OTP Access/Egress: Hand Trolleys only. | Engineering Train : N/A | OTM (with PT No $\hat{a}_{ij}$ s): N/A | Restrictions: | ICW: N/A.

Possession Status: Agreed Disruptive: non-disruptive

Lines Affected

Remarks

# SC061 SHIELDS JN TO PAISLEY CANAL - Continued

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2937302 Possession Manager Scotland IMDM Glasgow

Shields Jn Item 126 and Corkerhill All Lines Possession 0130 to 0420 TUE TUE

Track Maintenance 1m330yds and 2m460yds W2020/6866949[Cost][AP]

Permanent Way Inspection 1m330yds and 2m460yds W2020/6862167[X]

PROTECTION LIMITS

Down: Beyond 471 pts# to Approach S1# Up: Beyond G598# to Approach 473B pts#

POSSESSION ADDITIONAL INFORMATION

W2020/6862167 - TSM Glasgow Central - Foot patrol and minor maintenance. Ultrasonic Testing with hand held equipment, inspection of weld and lubricators.

W2020/6866752 - IMDM Glasgow - Track maintenance, repad, reclip, resleeper, PLPR faults & Welding & Grinding.

Possession Status: Agreed Disruptive: non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2937301 Possession Manager Scotland IMDM Glasgow

Item Corkerhill 127 and Paisley Canal

Single Possession 0001 to 0545 TUE TUE

Track Maintenance 2m880yds and 7m0yds W2020/6867161[Cost][AP]

Permanent Way Inspection 2m880yds and 6m1660yds W2020/6862297[X]

PROTECTION LIMITS

Single: Beyond 488A pts# to Buffers

POSSESSION ADDITIONAL INFORMATION

W2020/6867161 - IMDM Glasgow - Track maintenance, repad, reclip, resleeper, PLPR faults + Welding & Grinding. W2020/6862297 - TSM Glasgow Central - Foot patrol and minor maintenance. Ultrasonic Testing with hand held equipment, inspection of weld and lubricators.

Possession Status: Agreed Disruptive : non-disruptive

# SC065 PAISLEY TO GOUROCK

SATURDAY 16 JANUARY

P2020/2935170 Ref. No.

Item 100

REPEATED ITEM

SAT

SEE FULL DETAILS UNDER SC059

SATURDAY 16 JANUARY

Ref. No. P2020/2937265 Possession Manager Scotland IMDM Motherwell

Item Paisley Gilmour Street 128

Down and Up

Line Blockage + Disconnect

0050 to 0500 SAT

**S&T Work** 

6m1030yds and 126m1280yds W2020/7229411[Cost][X]

and Gourock

# SC065 PAISLEY TO GOUROCK - Continued

# **ITEM 128 CONTINUED**

0050 to 0500 Paisley Gilmour Street Platform 3 Gourock Line Blockage + Disconnect and SAT SAT

Gourock

PROTECTION LIMITS

Down: GP6061 to Buffers Platform 3

Up: GPU115 to GP6060

TRAFFIC REMARKS

PLATFORM 3 GOUROCK TO BE KEPT CEAR

**GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/7229411| SSM Paisley Signalling cyclic maintenance.(X)

Possession Status : Agreed Disruptive : non-disruptive

# **SUNDAY 17 JANUARY**

Ref. No. P2020/2937266 Possession Manager SODM Scotland West

Paisley St James and Gourock	Down and Up Possession	0045 to 0645 SUN SUN
	Platform 3 Gourock Possession	0045 to 0645 SUN SUN
	and	and Possession Gourock

Structures Examination 112m1000yds and 115m1100yds W2020/7224297[Cost][AP] Structures Work

116m630yds and 116m1600yds W2020/7223688[BP]

Structures Work

119m440yds and 121m1386yds W2020/7217281[CP]

S&T Work

119m838yds and 121m1386yds W2020/7214822[CS]

Station Work

120m0yds and 121m643yds W2020/7224300[CS]

Structures Work

122m1000yds and 124m200yds

W2020/7180483[DP]

Structures Examination

122m1000yds and 124m200yds W2020/7202870[DS]

Station Work

125m700yds and 125m1100yds

W2020/7235477[EP]

Lines Affected

Remarks

# SC065 PAISLEY TO GOUROCK - Continued

# **ITEM 129 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0050 Sun to 0700 Sun GB1,2,3 and 4 Complete EB4 and 5 Complete. EB1A,B,C,D,E,F and G. EB2M, N, P and Q. EB3A and B. EL1 and 2 Complete.

Down: Beyond GP6101 to Buffers Platform 3 Up: Beyond GPU115 to Approach GP6100

TRAFFIC REMARKS

PROTECTION LIMITS

PLATFORM 3 GOUROCK TO BE KEPT CLEAR

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/7224297 | Amey Consulting | Work Details: Bishopton tunnel 179/052A RRV and Amey lights in use. Abseilers working | Access/Egress: Various access points | OTP Access/Egress: 112m1143y | Engineering Train(s): N/A | OTM(s) WORING | Access/Egress: Various access points | OTP Access/Egress: T12m1143y | Engineering Train(s): N/A | OTN N/A | Restrictions: No passage can be granted for OTP during tunnel examination | ICW: N/A W2020/7223688 | Works Deliver - STORY - Langbank Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass. W2020/7217281 | Works Deliver / STORY | Woodhall Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass.

W2020/7235477 : SC065 CPMS Ltd | Working: Fort Matilda station 125m900yds | Work Details: containment

replacement at track level both platforms | Access/egress: Fort Matilda Station | NO OTP Worksite NO: 7214822 | Work Deliverer: IMWD CAPEX (WD IRVINE) | Work Details: S&T cable recovery | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7224300: SC065 CPMS LTD | Working: Port Glasgow station 120m1576yds | Work Details: canopy gutter cleaning repairs both platforms | Plant: grp scaffold / spider crane on platform | Restriction: grp scaffold can be moved at sort notice | Access/egress Port Glasgow station 120m1576yds | NO OTP W2020/7180483 | Requestor: AMCO Giffen | Description: Replace displaced parapet wall will L shape pre cast units at @ 123m264y | OTP: RRV and Hand trolley ex/to Blairs Yard 123m500y | Other: Isolation required Worksite No: W2020/7202870 | AECOM | Structural Inspection of OB 19 Terrace Road @ 123 miles 946 yards, mobile scaffold and ladders in use | Access/Egress: via Greenock Central Station @ 123 miles 901 yards | OTP Access/Egress: N/A | Engineering Train: N/A | OTM: N/A | Restrictions: N/A | ICW: N/A

Possession Status : Agreed Disruptive : non-disruptive

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2621562 REPEATED ITEM

SEE FULL DETAILS UNDER SC059 Item 105

**MONDAY 18 JANUARY** 

Ref. No. P2020/2937252 Possession Manager SODM Scotland West

Down and Up 0020 to 0515 Structures Work Item Paisley Gilmour Street

116m630yds and 121m1386yds 130 Possession and MON MON

W2020/7223598[Cost][AP] Gourock

99

Lines Affected

Remarks

# SC065 PAISLEY TO GOUROCK - Continued

# **ITEM 130 CONTINUED**

Gourock

Paisley Gilmour Street and

Platform 3 Gourock Possession

0020 to 0515 MON MON Structures Work

119m600yds and 120m351yds

W2020/7217201[AS]

**S&T Work** 

119m838yds and 121m1386yds

W2020/7214774[AS]

Track Maintenance

124m0yds and 125m1000yds

W2020/7227636[BP]

Off Track Work

116m1540yds and 124m0yds

W2020/7224596[X]

ISOLATION OF ELECTRICAL SECTIONS

0020 Mon to 0515 Mon GB3 and 4 Complete. EB4 and 5 Complete. EB1A,B,C,D,E,F,G and H. EB2M, N, P and Q. EL1 and 2 Complete.

PROTECTION LIMITS

Down Gourock: Beyond GP6061 to Buffers Platform 3 Up Gourock: Beyond GPU115 to Approach GP6060

TRAFFIC REMARKS

PLATFORM 3 GOUROCK TO BE KEPT CLEAR

**GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

# POSSESSION ADDITIONAL INFORMATION

W2020/7223598 (SC065) - Works Deliver STORY | Langbank Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. Access via Station Restrictions 15min to pass. W2020/7217201 (SC065) - Works Deliver / STORY | Woodhall Station footbridge, mechanical Prep, repair and painting

of steelwork, scaffolding in use across both lines. Access via Station | Restrictions 15min to pass. W2020/7214774 (SC065) - Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: S&T cable recovery | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7224596 (SC065): Off Track Irvine fencing inspections access/egress Main Road, Langbank @ 117m 465y &Greenock Central @ 123m 901y [X] W2020/7227636 (SC065) - Work Deliverer Name: TSM Paisley|Work Details:Track Maintenance â;; Prep shift for

following night's rail, loosen pandrols etc 125M 0277|Access/Egress: Fort Matilda |OTP Access/Egress: N/A|Engineering Train :N/A|OTM (with PT Noâ;;s): N/A|Restrictions: |ICW: N/A

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2936338

Item 110

REPEATED ITEM

SEE FULL DETAILS UNDER SC059

Lines Affected

Remarks

# SC065 PAISLEY TO GOUROCK - Continued

# **TUESDAY 19 JANUARY**

Ref. No. P2020/2937370 Possession Manager **SODM Scotland West** 

Item Paisley St James 131 and Gourock

Down and Up 0045 to 0515 Possession TUE TUE

Platform 3 Gourock 0045 to 0515 Possession TUE TUE Structures Work 116m630yds and 116m1600yds

W2020/7223737[Cost][AP]

Structures Work

119m600yds and 121m1386yds W2020/7217394[BP]

**S&T Work** 

119m838yds and 121m1386yds W2020/7214725[BS]

Track Maintenance

123m300yds and 125m1000yds W2020/7227639[CP]

S&T Work

108m172yds and 119m900yds

W2020/7201581[X]

Permanent Way Inspection 108m172yds and 126m1000yds

W2020/7213979[X]

**S&T Work** 

108m220yds and 126m1280yds

W2020/7229537[X]

Off Track Work

116m1540yds and 124m0yds

W2020/7224597[X]

ISOLATION OF ELECTRICAL SECTIONS 0045 Tue to 0515 Tue GB3 and 4 Complete.

# PROTECTION LIMITS

Down: Beyond GP6065# to Buffers of Platform 3 Up: Beyond GPU115# to Approach GP6064#

TRAFFIC REMARKS

PLATFORM 3 GOUROCK TO BE KEPT CLEAR

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

# POSSESSION CONTAINS RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7213979|TSM Paisley|Permanent Way inspection, Foot patrol, Minor Maintenance and Ultrasonic testing (X) Worksite NO: 7214725 | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: S&T cable recovery | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7224597: Off Track Irvine fencing inspections access/egress Main Road, Langbank @ 117m 465y &Greenock

Central @ 123m 901y [X]
Worksite Number: W2020/7227639|Work Deliverer Name: TSM Paisley|Work Details:Track Maintenance â; Install 180ft rail for foot loss on up line at 125M 0277|Access/Egress: Fort Matilda |OTP Access/Egress: Blairs yard|Engineering Train: N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A W2020/7201581|Irvine MSR Team|S&T Cable Work (X)

Lines Affected

Remarks

# SC065 PAISLEY TO GOUROCK - Continued

# **ITEM 131 CONTINUED**

W2020/7229537| SSM Paisley (SC065) Signalling cyclic maintenance.(X) W2020/7223737 | Works Deliver / STORY | Langbank Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass. W2020/7217394 | Works Deliver / STORY | Woodhall Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass.

Possession Status : Agreed Disruptive : non-disruptive

WEDNESDAY 20 JANUARY

Ref. No. P2020/2936768

Item 114

REPEATED ITEM
SEE FULL DETAILS UNDER SC059

#### THURSDAY 21 JANUARY

Ref. No. P2020/2937385 Possession Manager SODM Scotland West

Item 132	Paisley St James and Gourock	Down and Up Possession	0045 to THU	0515 THU	Track Maintenance 108m270yds and 116m1600yds W2020/7227490[AP]
	Godiock	Platform 3 Gourock Possession	0045 to THU	0515 THU	Structures Work 116m630yds and 116m1600yds W2020/7223600[Cost][AS]

Structures Work 119m600yds and 121m1386yds W2020/7217205[BP] S&T Work 119m838yds and 121m1386yds W2020/7214727[BS]

S&T Work 108m170yds and 119m900yds W2020/7201582[X]

Off Track Work

116m1540yds and 124m0yds W2020/7224599[X]

ISOLATION OF ELECTRICAL SECTIONS 0045 Thu to 0515 Thu GB3 and 4 Complete.

PROTECTION LIMITS

Down: Beyond GP6065# to Buffers Platform 3 Up: Beyond GPU115# to Approach GP6064#

TRAFFIC REMARKS

PLATFORM 3 GOUROCK TO BE KEPT CLEAR

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/7227490|Work Deliverer Name: TSM Paisley|Work Details:Track Maintenance âii. Renew Sleepers on down line

102

Lines Affected

Remarks

## SC065 PAISLEY TO GOUROCK - Continued

#### **ITEM 132 CONTINUED**

at 110M 0900 & MMA Weld repair on wings 1032A Xing to remove TME/PP/0045 at 116M 1170|Access/Egress: Doctors Car Park,

Langbank Hand trollies in use |OTP Access/Egress: N/A|Engineering Train: N/A|OTM (with PT Noâ;;s):

N/A|Restrictions: |ICW: N/A| W2020/7223600 |Works Deliver / STORY | Langbank Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass. W2020/7217205 |Works Deliver / STORY | Woodhall Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass. Worksite NO: 7214727 | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: S&T cable recovery | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

N/A W2020/7224599: Off Track Irvine fencing inspections access/egress Main Road, Langbank @ 117m 465y &Greenock

Central @ 123m 901y [X] W2020/7201582|Irvine MSR Team|S&T Cable Work (X)

Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2937393 Possession Manager SODM Scotland West

Item 133	Paisley St James and Gourock	and Possession FRI		0515 FRI	Track Maintenance 108m270yds and 116m1600yds W2020/7227640[AP]	
		Platform 3 Gourock Possession	0045 FRI	to	0515 FRI	Structures Work 116m630yds and 116m1600yds W2020/7223601[Cost][AS]
						Structures Work 119m600yds and 121m1386yds W2020/7217206[BP]
						S&T Work 119m838yds and 121m1386yds W2020/7214728[BS]

ISOLATION OF ELECTRICAL SECTIONS 0045 Fri to 0515 Fri GB3 and 4 Complete.

PROTECTION LIMITS

Down: Beyond GP6065# to Buffers Platform 3 Up: Beyond GPU115# to Approach GP6064#

TRAFFIC REMARKS

PLATFORM 3 GOUROCK TO BE KEPT CLEAR

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES, AS PER NETWORK RAIL LINE STANDARD Ref: NR/L3/OCS/084.

POSSESSION ADDITIONAL INFORMATION

W2020/7227640|Work Deliverer Name: TSM Paisley|Work Details:Track Maintenance â;; Renew Sleepers on down line

S&T Work

W2020/7229536[X]

108m270yds and 126m1280yds

At or Between Lines Affected Remarks

## SC065 PAISLEY TO GOUROCK - Continued

### **ITEM 133 CONTINUED**

at 110M 0900 & MMA Weld repair on wings 1032AB xing TME/PP/0044|Access/Egress: Doctors Car Park, Langbank Hand trollies in use |OTP Access/Egress: N/A|Engineering Train:N/A|OTM (with PT Noâ $\dot{\iota}\dot{\iota}$ s):

N/A|Restrictions: |ICW: N/A W2020/7223601 |Works Deliver / STORY | Langbank Station footbridge, mechanical Prep, repair and painting of

steelwork, scaffolding in use across both lines. Access via Station Restrictions 15min to pass.

Worksite NO: 7214728 | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: S&T cable recovery |
Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7229536| SSM Paisley (SC065) Signalling cyclic maintenance.(X)
W2020/7217206 | Works Deliver / STORY | Woodhall Station footbridge, mechanical Prep, repair and painting of steelwork, scaffolding in use across both lines. | Access via Station | Restrictions 15min to pass.

Possession Status : Agreed Disruptive : non-disruptive

FRIDAY 22 JANUARY

Ref. No. P2020/2937006

Item 122

REPEATED ITEM

SEE FULL DETAILS UNDER SC059

# SC067 WEMYSS BAY JN TO WEMYSS BAY

## THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2937484 Possession Manager SODM Scotland West

Item 134	Wemyss Bay Jn and Wemyss Bay	Down Possession	2340 to 0610 THU FRI	Structures Examination 1m1300yds and 9m1300yds W2020/7224220[Cost][AP]
		Up/Single Possession	2340 to 0610 THU FRI	
		Dunrod Loop Possession	2340 to 0610 THU FRI	

## PROTECTION LIMITS

Down: Beyond 242A pts

Single/Up: Beyond 284 pts to Approach 242C pts

## POSSESSION ADDITIONAL INFORMATION

W2020/7224220 | Amey Consulting | Work Details: Examination of all structures 2m440y - 9m1300y Amey lights in use | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW:

Possession Status: Agreed Disruptive: non-disruptive

Lines Affected

Remarks

# SC073 KILWINNING JN TO LARGS

SATURDAY 16 JANUARY

Ref. No. P2020/2937554 Possession Manager SODM Scotland West

Item Hunterston 135 and Largs

All Lines Possession 0110 to 0550 SAT SAT

**Structures Examination** 38m1600yds and 40m440yds W2020/7225777[Cost][AP]

ISOLATION OF ELECTRICAL SECTIONS

0125 Sat to 0520 Sat SH1 Complete. PROTECTION LIMITS

Single: Beyond GPH525 to Approach 13 pts

TRAFFIC REMARKS

POSSESSION TO BE GIVEN UP FOR PASSAGE OF PLPR 0215 UNTIL 0350 OVER ALL LINES

POSSESSION ADDITIONAL INFORMATION

W2020/7225777 | Amey Consulting | Work Details: Examination of Fairlie tunnel shafts abseilers working and Amey lights in use | Access/Egress: Fairlie station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: No passage for OTP | ICW: N/A

Possession Status : Agreed Disruptive : non-disruptive

SUNDAY 17 JANUARY

Ref. No. P2020/2935184

Item 103

REPEATED ITEM

SEE FULL DETAILS UNDER SC059

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2937501 Possession Manager Scotland IMDM Motherwell

Item Dubbs Jn 136 and

and

All Lines Possession 0040 to 0835

Other E&P Work

Hunterston

SUN SUN 30m990yds and 31m770yds W2020/7229110[Cost][AP]

Ardrossan South Beach Single Possession 0040 to 0835 SUN SUN

Other E&P Work 28m593yds and 31m0yds W2020/7229122[AS]

Ardrossan Harbour

Drainage Inspection

29m1200yds and 34m880yds W2020/7224595[X]

ISOLATION OF ELECTRICAL SECTIONS

0100 Sun to 0800 Sun SL1,2,3 and 4 Complete. SA1,2,3 and 4 Complete. SH1 Complete.

PROTECTION LIMITS

Down/Single Largs: Beyond GPK455 to Approach GPH518# Up Freight/Up Largs: Beyond GPH514 to Approach GPK454 Single Ardrossan Harbour: Buffers

GENERAL REMARKS

PRINCES STREET AND ARDROSSAN HARBOUR AOCL+B LC'S ON LOCAL CONTROL IMDM MOTHERWELL WILL **SUPPLY** 

Lines Affected

Remarks

## SC073 KILWINNING JN TO LARGS - Continued

#### **ITEM 136 CONTINUED**

STEVENSTON CCTV LC LOCATED WITHIN POSSESSION

PROTECTING SIGNALS ARE:-

DOWN: GPK465 UP: GPK466

## POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7224595 (SC073): Off Track Irvine Drainage inspections (X) W2020/7229122 (SC073) W2020/7220110 (SC077) |Work Deliverer Name: OLE Central|Work Details:Other E&P Compliance Wire Run Maintenance, LB144A & LB145A|Access/Egress: |OTP Access/Egress:MEWP Princes St Industrial Estate |Engineering Train:N/A|OTM (with PT Noâ¿s): N/A|Restrictions: |ICW: W2020/7229110 (SC077)

Possession Status: Agreed Disruptive : non-disruptive

## **MONDAY 18 JANUARY**

Ref. No. P2020/2937524 Possession Manager Scotland IMDM Motherwell

Item 137	Kilwinning Jn and Largs	Down/Single Line Blockage + Detonators	0040 to 0520 MON MON	Permanent Way Inspection 25m1754yds and 41m1660yds W2020/7214021[Cost][X]
	Largs	Up Freight/Up Main Line Blockage +Detonators	0040 to 0520 MON MON	Drainage Inspection 29m1200yds and 34m880yds

# **PROTECTION LIMITS**

Down/Single: 83 pts to Buffers Platforms 1 and 2 Up Freight/Up Main: GPH514 to 82A pts

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214021- TSM Irvine Permanent Way Inspection, foot patrol W50 & W51 and minor maintenance (X) W2020/7224594: Off Track Irvine Drainage inspections (X)

Possession Status: Agreed Disruptive : non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2937544 Possession Manager SODM Scotland West

ltem	Kilwinning Jn	All Lines	0100	to	0530	Track Maintenance
138	and Androscop South Booch	Possession	TUE		TUE	26m161yds and 27m551yds W2020/7233043[AP]
	Ardrossan South Beach					Structures Examination 28m300yds and 28m700yds

W2020/7216976[Cost][BP]

### PROTECTION LIMITS

Down: Beyond 83 pts to Approach GPK477 Up: Beyond GPK474 to Approach 82B pts

GENERAL REMARKS

STEVENSTON CCTV LC LOCATED WITHN POSSESSION PROTECTING SIGNALS ARE:-

DOWN: GPK465 UP: GPK466

Lines Affected

Remarks

## SC073 KILWINNING JN TO LARGS - Continued

## **ITEM 138 CONTINUED**

## POSSESSION CONTAINS A RUNAWAY RISK

### POSSESSION ADDITIONAL INFORMATION

W2020/7233043 - Work Deliverer Name: TSM Irvine|Work Details:Track Maintenance â¿¿ transport IBJ using iron men & KUBOTA 26m 1320 - 26m 1660 up rd|Access/Egress:26m1550 |OTP Access/Egress:26m1550 |Engineering Train :N/A|OTM (with PT Noâ¡¿s): N/A|Restrictions: |ICW: N/A W2020/7216976 | Amey Consulting | Work Details: Examination of Stevenston Station platforms Amey lights in use | Access/Egress: Station access | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A |

Possession Status: Agreed Disruptive: non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2937550 Possession Manager Scotland IMDM Motherwell

Item 139	Hunterston and Largs	Single Line Blockage + Disconnect		S&T Work 0m0yds and 0m800yds W2020/7228764[X]
	Luigo	Up Freight Line Blockage + Disconnect		S&T Work 36m541yds and 41m1700yds W2020/7228918[Cost][X]
	Hunterston	Down Low Level Sidings	0050 to 05	40
		Line Blockage + Disconnect	TUE T	UE
		Up Low Level Sidings Line Blockage + Disconnect		40 UE

### PROTECTION LIMITS

Single Largs: GPH513 to Buffers Platforms 1 and 2

Up Freight: GPH514 to GPH512

Down and Up Hunterston Low Level: GPH524 to 6A pts

# POSSESSION ADDITIONAL INFORMATION

W2020/7228918 (SC073) W2020/7228764 (SC079) : SSM Irvine S&T Cyclic maintenance [X]

Possession Status : Agreed Disruptive : non-disruptive

## WEDNESDAY 20 JANUARY

Ref. No. P2020/2936883 REPEATED ITEM

SEE FULL DETAILS UNDER SC059 Item 116

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2937752 Possession Manager Scotland IMDM Motherwell

Item 140	Hunterston and Largs	Single Line Blockage + Disconnect	0050 to 0540 WED WED	S&T Work 0m0yds and 0m800yds W2020/7228932[X]
	Larys	Up Freight Line Blockage + Disconnect	0050 to 0540 WED WED	S&T Work 36m541yds and 41m1700yds W2020/7228839[Cost][X]

At or Between Lines Affected Remarks

## SC073 KILWINNING JN TO LARGS - Continued

### **ITEM 140 CONTINUED**

0050 to 0540 Hunterston Down Low Level Sidings

Line Blockage + Disconnect WED WED Up Low Level Sidings 0050 to 0540 Line Blockage + Disconnect **WED WED** 

PROTECTION LIMITS

Single Largs: GPH513 to Buffers Platforms 1 and 2

Up Freight: GPH514 to GPH512 Down and Up Hunterston Low Level: GPH524 to 6A pts

POSSESSION ADDITIONAL INFORMATION

W2020/7228839 (SC073) W2020/7228932 (SC079) : SSM Irvine S&T Cyclic maintenance [X]

Possession Status: Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2937001

REPEATED ITEM SEE FULL DETAILS UNDER SC059 Item 119

FRIDAY 22 JANUARY

Ref. No. P2020/2937791 Possession Manager Scotland IMDM Motherwell

Ardrossan South Beach All Lines 0100 to 0535 Other E&P Work Item

141 34m1650yds and 36m900yds and Possession FRI FRI W2020/7227630[Cost][AP] Largs

ISOLATION OF ELECTRICAL SECTIONS

0100 Fri to 0520 Fri SH1, Complete.

PROTECTION LIMITS

Single: Beyond GPK477 to Approach 13 pts Up Freight: Beyond GPH514 to Approach GPK474

**GENERAL REMARKS** 

RRV/S IN USE WITHN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7227630|Work Deliverer Name: OLE Central|Work Details:Other E&P Compliance Wire Run Maint & Defects LB07|Access/Egress: West Kilbride |OTP Access/Egress: WEST Kilbride RRAP|Engineering Train:N/A|

OTM (with PT Noâ¿¿s): N/A|Restrictions: RRV on ICW: N/A

Possession Status: Agreed Disruptive : non-disruptive

# SC077 ARDROSSAN SOUTH BEACH TO ARDROSSAN HARBOUR

SUNDAY 17 JANUARY

P2020/2937501 Ref. No. Item 136

REPEATED ITEM SEE FULL DETAILS UNDER SC073

Lines Affected

Remarks

# SC077 ARDROSSAN SOUTH BEACH TO ARDROSSAN HARBOUR - Continued

FRIDAY 22 JANUARY

Ref. No. P2020/2937792 Possession Manager Scotland IMDM Motherwell

Ardrossan South Beach Item

0001 to 0600

S&T Work

142

Line Blockage + Disconnect

FRI FRI 30m1040yds and 31m1100yds

W2020/7228843[Cost][X]

Ardrossan Harbour

PROTECTION LIMITS Single: 194 pts to Buffers

POSSESSION ADDITIONAL INFORMATION

W2020/7228843 - SSM Irvine - S&T Cyclic maintenance [X]

Possession Status: Agreed Disruptive: non-disruptive

# SC079 HUNTERSTON TO HUNTERSTON LOW LEVEL SDG (GOODS LINE)

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2937550

Item 139

REPEATED ITEM

SEE FULL DETAILS UNDER SC073

# <u>SC085 AYR HARBOUR TO NEWTON JN (GOODS LINE)</u>

SUNDAY 17 JANUARY

Ref. No. P2020/2787426

Item 104

REPEATED ITEM

SEE FULL DETAILS UNDER SC059

# SC087 NEWTON JN TO MAUCHLINE (GOODS LINE)

SUNDAY 17 JANUARY

Ref. No. P2020/2937807 Possession Manager Scotland IMDM Motherwell

Item Mauchline

143

Up Branch Line Blockage 0015 to 0530

SUN

Permanent Way Inspection 49m1453yds and 50m364yds W2020/7214049[Cost][X]

Single/Down Branch Line Blockage

0015 to 0530

SUN

SUN **SUN** 

PROTECTION LIMITS Down/Single: MM34 to 20 pts

Up: 24 pts to 32 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7214049 TSM Maybole Track inspections and minor maintenance [X]

Possession Status: Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2971302

Item 120

REPEATED ITEM

SEE FULL DETAILS UNDER SC059

Lines Affected

Remarks

# SC093 MOTHERWELL TO GREENHILL LOWER JN

# SUNDAY 17 JANUARY

Ref. No. P2020/2933821 Possession Manager SODM Scotland West

Item 144	Motherwell and	All Lines Possession	0035 SUN	to	0800 SUN
	Gartsherrie South Jn				
	Mossend East Jn	All Lines	0035	to	0800
	and	Possession	SUN		SUN
	Mossend North Jn				
Whiffl	Whifflet South Jn	All Lines	0035	to	0800
	and	Possession	SUN		SUN
	Sunnyside Jn				
	Whifflet North Jn	All Lines	0035	to	0800
	and	Possession	SUN		SUN
	Carmyle				

Earthwork 91m730yds and 92m1420yds W2020/7221309[Cost][AP]

Track Maintenance 91m1000yds and 92m880yds W2020/7228036[AS]

Structures Examination 5m250yds and 3m600yds W2020/7195138[BP]

Structures Work 93m900yds and 94m767yds

W2020/7238538[CP] Track Maintenance 94m867yds and 95m1410yds W2020/7228320[DP]

In Connection With Isolation Arrangements 0m0yds and 0m300yds W2020/7238576[X]

In Connection With Isolation Arrangements 0m200yds and 0m0yds W2020/7221198[X]

In Connection With Isolation Arrangements 9m1386yds and 9m1000yds W2020/7238575[X]

Permanent Way Inspection 89m1123yds and 89m1345yds

W2020/7214031[X]

S&T Work

89m1123yds and 90m1300yds W2020/7214060[X]

S&T Work

90m1300yds and 94m476yds W2020/7214061[X]

S&T Work

94m867yds and 95m1410yds W2020/7214062[X]

ISOLATION OF ELECTRICAL SECTIONS 0100 Sun to 0740 Sun RG5 and 6 Complete. PROTECTION LIMITS

Down Coatbridge: Beyond 176 pts# to Approach GMW905# Up Coatbridge: Beyond GMW906# to Approach 178 pts# Down Mossend North Curve: Beyond 126 pts#

Up Mossend North Curve: Approach 132 pts# Down/Up/Single Sunnyside: Approach 131 pts Down Carmyle: Approach GR873 Up Carmyle: Beyond GR874

Lines Affected

Remarks

## SC093 MOTHERWELL TO GREENHILL LOWER JN - Continued

#### **ITEM 144 CONTINUED**

## TRAFFIC REMARKS

MOSSEND UP RECEPTION ROADS 1,2,3 AND DOWN RECEPTION ROADS 1,2,3,4 ENCOMPASSED WITHIN THE "ALL LINES" POSSESSION OF THE DOWN AND UP COATBRIDGE, MUST BE KEPT CLEAR IN ACCORDANCE WITH RULE BOOK MODULE T3/HANDBOOK 11 AND SECTIONAL APPENDIX TABLE A )LOR SC093, SEQ 003)

#### GENERAL REMARKS

HEATHERBELL CCTV LC LOCATED WITHIN POSSESSION (UP LINE ONLY) PROTECTING SIGNALS ARE:-UP PERTH: GMW906

#### RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7238538 (SC093) | Work Deliverer: AmcoGiffen | Work Details: Structures Work - Footbridge Refurbishment at Whifflet Station. Tower Scaffolds in use. | Access: Whifflet Station. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Scaffold can be moved with prior notice. | ICW: W2020/7238576(SC099) & W2020/7238575(SC097)

W2020/7221309 (SC093) | QTS Group | Embankment Works on the Up Line installing Catch fence hand trolley in use ex/to 92m 1320yds | Restrictions: Passage allowed through site with 30 mins notice ICW W2020/7221198 (SC015)

W2020/7214060 (SC093) SSM Motherwell S&T Cyclic Maintenance FPL, Points, Signals and Track circuits within mileage

W2020/7214031 (SC093) TSM Carstairs - Permanent Way Inspection. Foot patrol, minor maintenance and ultrasonic inpections.(X)

W2020/7214062 (SC093)- SSM Motherwell S&T Maintenance FPLs ,Points, Signals and Track circuits within Mileage [X] W2020/7228036 (SC093)|Work Deliverer Name: TSM Motherwell|Work Details:Track Maintenance â;¿Flux Core Welding @94B Xing (MWO/54/0250) |Access/Egress:Mossend yard with Hand trolley |OTP Access/Egress:N/A |Engineering Train:N/A|OTM (with PT Noâ;;s): N/A|Restrictions: |ICW: N/A |W2020/7214061 (SC093) SSM Motherwell (SC093) S&T Maintenance FPLs ,Points, Signals and Track circuits within

Mileage [X]

W2020/7228320 (SC093)|Work Deliverer Name: TSM Motherwell|Work Details:Track Maintenance âزناnstall 12 X Timbers on 502B Xing AIP 053 Inspections 66B & 504pts |Access/Egress:Gartsherrie |OTP Access/Egress:RRV Ex/To Coatbridge Underlive |Engineering Train :N/A|OTM (with PT Noâ¿¿s): N/A|Restrictions: |ICW: N/A)
W2020/7221198 | QTS Group | In connection with SC093.
W2020/7195138|ASPRO: Structure examination of M73 Over Bridges|Access/Egress: Bargeddie Station|OTP: Scaffold &

bogie in use OTM: N/A

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive : non-disruptive

## **SUNDAY 17 JANUARY**

Ref. No. P2020/2931264 Possession Manager SODM Scotland East

Item	Gartsherrie South Jn	All Lines	0040	to	0800	Earthwork
145	and Greenhill Lower Jn	Possession	SUN		SUN	97m1477yds and 104m800yds W2020/7219271[Cost][AP]
		Down Siding Sidings Possession	0040 SUN	to	0800 SUN	Permanent Way Inspection 96m676yds and 103m440yds W2020/7225271[X]
						Permanent Way Inspection 103m0yds and 106m1148yds W2020/7231949[X]

## PROTECTION LIMITS

Down: Beyond GMW905# to Approach 156 pts# Up: Beyond 154 pts# to Approach GMW906#

Lines Affected

Remarks

## SC093 MOTHERWELL TO GREENHILL LOWER JN - Continued

#### **ITEM 145 CONTINUED**

#### **GENERAL REMARKS**

GREENFOOT CCTV IS LOCATED WITHIN POSSESSION PROTECTING SIGNALS AS FOLLOWS:-

DOWN: SIGNAL CN353 DOWN GOODS LOOP: SIGNAL CN451

**UP: SIGNAL CN354** 

## POSSESSION ADDITIONAL INFORMATION

W2020/7225271 (SC093) | TSM Glasgow East | Permanent Way Inspection by Track Inspections teams and Section

Supervisors, Minor Maintenance W2020/7231949 (SC093): IMDM Edinburgh - Foot patrols by teams and section supervisors and minor maintenance. W2020/7219271 (SC093) | Work Deliverer QTS Group | Work Details: Testing of Sacrificial Soil Nails on Up & Down Cess Cuttings. | Access/Egress Staff: Forrest Rd 101m 1373yds & 103m 0363yds. | OTP Access/Egress: N/A| Engineering trains: N/A | OTM(s): N/A Restrictions: Passage through allowed through site with 5 mins notice.

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

## **MONDAY 18 JANUARY**

Ref. No. P2020/2931206 Possession Manager SODM Scotland East

Item Greenfaulds All Lines 0110 to 0505 Earthwork

146 101m400yds and 104m800yds and Possession MON MON W2020/7219273[Cost][AP]

Greenhill Lower Jn

## PROTECTION LIMITS

Down: Beyond CN359 to Approach 156 pts Up: Beyond 154 pts to Approach CN358

## TRAFFIC REMARKS

POSSESSION TO BE GIVEN UP FOR THE PASSAGE OF 6K02 (@0355 UNTIL 0415) OVER THE UP PERTH

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7219273 \ (SC093) \ | \ QTS \ Group \ | \ Work \ Details: \ Testing \ of \ Sacrificial \ Soil \ Nails \ on \ Up \ \& \ Down \ Cess \ Cuttings. \ | \ Access/Egress \ Staff: \ Forrest \ Rd \ 101m \ 1373yds \ \& \ 103m \ 0363yds. \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ trains: \ N/A \ | \ OTM(s): \ N/A \ Restrictions: \ Passage \ through \ allowed \ through \ site \ with \ 5 \ mins \ notice.$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# **TUESDAY 19 JANUARY**

Ref. No. P2020/2779839 Possession Manager Scotland IMDM Motherwell

Motherwell All Lines 0050 to 0415 Track Maintenance Item

89m1220yds and 91m880yds W2020/6841681[Cost][AP] 147 Possession and TUE TUE

Mossend North Jn

## PROTECTION LIMITS

Down: Beyond 176 pts# to Approach 114B pts# Up: Beyond 116 pts# to Approach 178 pts#

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

GENERAL REMARKS

Lines Affected

Remarks

## SC093 MOTHERWELL TO GREENHILL LOWER JN - Continued

#### **ITEM 147 CONTINUED**

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/6841681 | Work Deliverer Name: TSM Motherwell | Work Details: Track Maintenance  $\hat{a}_{i,i}$  Plain Line 164A Xing ZZC8/Access/Egress: Braidhurst | OTP Access/Egress: Mossend South (Under live) | Engineering Train : N/A|OTM (with PT No $\hat{a}_{i,i}$ s): N/A| Restrictions: |ICW:N/A

Eng. Access Statement v2, Section 5 Possession Status: Agreed Disruptive: passenger and freight

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2779891 Possession Manager Scotland IMDM Motherwell

Motherwell All Lines 0050 to 0415 Track Maintenance ltem

148 Possession 89m1220yds and 91m880yds and WED **WED** W2020/6841585[Cost][AP]

Mossend North Jn

PROTECTION LIMITS

Down: Beyond 176 pts# to Approach 114B pts# Up: Beyond 116 pts# to Approach 178 pts#

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/6841610 - SSM Motherwell - S&T Maintenance 175, 174, 173, 172, 171, 160, 159, 158, 157, 149, 148, 147, 146, 145 & 143pts including Signals within.

W2020/6841585 | Work Deliverer Name: TSM Motherwell | Work Details: Track Maintenance âزز Plain Line 164B Xing ZZC8/Access/Egress: Braidhurst |OTP Access/Egress: Mossend South (Under live)| Engineering Train :N/A|OTM (with PT Noâ;;s): N/A| Restrictions: |ICW:N/A| W2020/6874212: SSM Motherwell - S&T Maintenance 175, 174, 173, 172, 171, 160, 159, 158, 157, 149, 148, 147, 146,

145 & 143pts including Signals within.(X).

Eng. Access Statement v2, Section 5 Possession Status: Agreed Disruptive: passenger and freight

WEDNESDAY 20 JANUARY

Ref. No. P2020/2931208 Possession Manager Scotland IMDM Edinburgh

Cumbernauld All Lines 0045 to 0505 PL Stoneblowing Item

149 103m400yds and 105m1260yds Possession and **WED** WED W2020/7158673[Cost][AP]

Greenhill Lower Jn

PROTECTION LIMITS

Down: Beyond CN363 to Approach 156 pts Up: Beyond 154 pts to Approach CN362

Lines Affected

Remarks

## SC093 MOTHERWELL TO GREENHILL LOWER JN - Continued

#### **ITEM 149 CONTINUED**

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6U30 AT SIGNAL CN367 ON THE DOWN

POSSESSION GIVEN UP AROUND 6U30 AT SIGNAL GJ415 ON THE DOWN

### POSSESSION ADDITIONAL INFORMATION

W2020/7158673 (SC093) | IMDM Edinburgh | Work Details: Plain Line Stoneblower working on the down line between 103m 1500yds to 104m440yds @ Walton road and 104m1100yds to 104m 1540yds @ Castlecary | Access/Egress: 6U35 PTA @ CN367 103m440yds Along from Broom road and 6U35 PGU @ GJ415 105m1244yds Dalnair farm on the down line | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6U35 (OTM535747) | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2779892 Possession Manager Scotland IMDM Motherwell

Motherwell All Lines 0050 to 0415 Track Maintenance Item

150 89m1220yds and 91m880yds and Possession THU THU W2020/6841586[Cost][AP]

Mossend North Jn

PROTECTION LIMITS

Down: Beyond 176 pts# to Approach 114B pts# Up: Beyond 116 pts# to Approach 178 pts#

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/6841586 |Work Deliverer Name: TSM Motherwell| Work Details: Track Maintenance â¿¿ S&C Yard Maintenance ZZC8 & RRV Move Scrap/Access/Egress: Braidhurst |OTP Access/Egress: Mossend South (Under live)| Engineering Train: N/A|OTM (with PT Noâ¿¿s): N/A| Restrictions: |ICW:N/A

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive: passenger and freight

## FRIDAY 22 JANUARY

Ref. No. P2020/2779893 Possession Manager Scotland IMDM Motherwell

All Lines 0050 to 0415 Item Motherwell Track Maintenance

89m1220yds and 91m880yds 151 Possession and FRI FRI W2020/6841587[Cost][AP]

Mossend North Jn

PROTECTION LIMITS

Down: Beyond 176 pts# to Approach 114B pts# Up: Beyond 116 pts# to Approach 178 pts#

Lines Affected

Remarks

## SC093 MOTHERWELL TO GREENHILL LOWER JN - Continued

## **ITEM 151 CONTINUED**

TRAFFIC REMARKS

SERVICES DIVERTED VIA HOLYTOWN JN

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/6841587 |Work Deliverer Name: TSM Motherwell| Work Details:Track Maintenance  $\hat{a}_{i,i}$  S&C Yard Maintenance ZZC8 & RRV Move Scrap/Access/Egress: Braidhurst |OTP Access/Egress: Mossend South Under live) | Engineering Train :N/A|OTM (with PT No $\hat{a}_{i,i}$ s): N/A| Restrictions: |ICW:N/A

Eng. Access Statement v2, Section 5 Possession Status : Agreed Disruptive : passenger and freight

### FRIDAY 22 JANUARY

Ref. No. P2020/2931209 Possession Manager Scotland IMDM Glasgow

Item 152	Gartsherrie South Jn and Greenhill Lower Jn	Down Line Blockage +Detonators	0040 FRI	to	0500 FRI	Track Maintenance 96m600yds and 103m440yds W2020/7225345[Cost][AP]
		Up Line Blockage +Detonators	0040 FRI	to	0500 FRI	
		Down Goods Loop Line Blockage +Detonators	0040 FRI	to	0500 FRI	

PROTECTION LIMITS
Down: GMW905 to 156 pts
Up: 154 pts to GMW904

GENERAL REMARKS

LINE BLOCKAGE CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7225345 - Glasgow East (SC093) General maintenance, welding defects and PLPR faults. Prepping for weekend work (instlaling adj sws @ 854B) and packing Greenfoot Loop.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC097 WHIFFLET SOUTH JN TO SUNNYSIDE JN (GOODS LINE)

SUNDAY 17 JANUARY Ref. No. P2020/2933821

Item 144

REPEATED ITEM

SEE FULL DETAILS UNDER SC093

115

Lines Affected

Remarks

# SC099 WHIFFLET NORTH JN TO RUTHERGLEN EAST JN

SATURDAY 16 JANUARY

Ref. No. P2020/2938003 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 1

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2933821 REPEATED ITEM

SEE FULL DETAILS UNDER SC093 Item 144

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2939864 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 8

**MONDAY 18 JANUARY** 

Ref. No. P2020/2939895 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 11

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2940262 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 15

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2937563 Possession Manager Scotland IMDM Motherwell

Item Whifflet North Jn 0100 to 0455 S&T Work All Lines

153 Line Blockage 0m200yds and 6m200yds and **WED WED** W2020/7214065[Cost][X]

Kirkwood

PROTECTION LIMITS

Down: 84pts to GMW263

Up: GMW262 to Fixed Diamonds Whifflet North

POSSESSION ADDITIONAL INFORMATION

W2020/7214065| SSM Motherwell|S&T Maintenance including all Signals, Points, Track Circuits & Locations within full

worksite (X)

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

WEDNESDAY 20 JANUARY

Ref. No. P2020/2940209 REPEATED ITEM

SEE FULL DETAILS UNDER SC001 Item 21

THURSDAY 21 JANUARY

Ref. No. P2020/2937514 Possession Manager Scotland IMDM Motherwell

Item Whifflet North Jn 0100 to 0455 S&T Work All Lines

154 and Line Blockage 0m200yds and 6m200yds THU THU

W2020/6877341[Cost][X] Kirkwood

Lines Affected

Remarks

## SC099 WHIFFLET NORTH JN TO RUTHERGLEN EAST JN - Continued

## **ITEM 154 CONTINUED**

PROTECTION LIMITS

Down: 84pts to GMW263

Up: GMW262 to Fixed Diamonds Whifflet North

POSSESSION ADDITIONAL INFORMATION

W2020/6877341: SSM Motherwell - S&T Maintenance including all Signals, Points, Track Circuits & Locations within full

worksite

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2940211

Item 27

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

FRIDAY 22 JANUARY

Ref. No. P2020/2937532 Possession Manager Scotland IMDM Motherwell

Whifflet North Jn 0045 to 0455 Item All Lines **S&T Work** 

0m200yds and 6m200yds 155 and Line Blockage FRI FRI W2020/6877342[Cost][X]

Kirkwood

PROTECTION LIMITS

Down: 84pts to GMW263

Up: GMW262 to Fixed Diamonds Whifflet North

POSSESSION ADDITIONAL INFORMATION

W2020/6877342: SSM Motherwell - S&T Maintenance including all Signals, Points, Track Circuits & Locations within full

worksite

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

FRIDAY 22 JANUARY

Ref. No. P2020/2940213

Item 33

REPEATED ITEM

SEE FULL DETAILS UNDER SC001

# SC103 GARNQUEEN NORTH JN TO COWLAIRS WEST JN

## SATURDAY 16 JANUARY

Barnhill

Ref. No. P2020/2931266 Possession Manager Scotland IMDM Glasgow

Item 156	Sighthill East Jn and Cowlairs West Jn	Down Springburn/Up Stepps Line Blockage + Disconnect	0050 to 0455 SAT SAT	S&T Work 0m900yds and 0m1400yds W2020/7224237[X]
	Cowiaii 3 West iii	Down Stepps/Up Springburn Line Blockage + Disconnect	0050 to 0455 SAT SAT	S&T Work 103m700yds and 0m0yds W2020/7224234[Cost][X]
	Springburn and	Down Line Blockage + Disconnect	0050 to 0455 SAT SAT	

At or Between Lines Affected Remarks

## SC103 GARNQUEEN NORTH JN TO COWLAIRS WEST JN - Continued

### **ITEM 156 CONTINUED**

0050 to 0455 Springburn Up Line Blockage + Disconnect and SAT SAT Barnhill

PROTECTION LIMITS

Down Stepps/Up Springburn: CS445 to Fixed Diamond (Cowlairs West Jn)

Down Springburn/Up Stepps: 735 pts to CS446 Down Springburn: 810A pts to CS325

Up Springburn: CS326 to 811 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7224234 | (SC103) | IMDM Glasgow SSM Cowlairs | Renew 815A Back Drive | ICW SC129 W2020/7224237 | (SC129) | SSM Cowlairs | Renew 815A Back Drive | ICW SC103

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2931267 Possession Manager SODM Scotland East

0050 to 0455 Track Maintenance Item Garnqueen North Jn Down Springburn/Up Stepps 157 Possession 1m626yds and 0m100yds and TUE TUE W2020/7225201[AP] Cowlairs West Jn

Major Projects Down Stepps/Up Springburn 0050 to 0455

99m1410yds and 100m200yds Possession TUE TUE W2020/7229557[Cost][AS]

PROTECTION LIMITS

Down Stepps/Up Springburn: Beyond 850A pts# to Approach Fixed Diamond (Cowlairs West Jn)#

Down Springburn/Up Stepps: Beyond 735 pts# to Approach 851 pts#

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7225201 (SC103) | IMDM GLASGOW | Track Maintenance - general maintenance such as welding, PLPR faults,

packing S&C

RRV EX/TO Cowlairs West jn W2020/7229557 (SC103) | SPL Powerlines | Work Details: Bonding works on OLE Structures, Hand Trolley in use|

Access/Egress: Stèpps Státion|OTP Access/Égress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A |

ICW: N/A| Contact: gedd.mcminn@powerlines-group.com

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2931268 Possession Manager Scotland IMDM Glasgow

Garnqueen North Jn Down Springburn/Up Stepps 0050 to 0455 Track Maintenance ltem 158 1m626yds and 0m100yds and Possession WED **WED** W2020/7225215[Cost][AP]

Cowlairs West Jn

At or Between Lines Affected Remarks

## SC103 GARNQUEEN NORTH JN TO COWLAIRS WEST JN - Continued

## **ITEM 158 CONTINUED**

Down Stepps/Up Springburn 0050 to 0455 Garnqueen North Jn Possession and WED WED

Cowlairs West Jn

### PROTECTION LIMITS

Down Stepps/Up Springburn: Beyond 850A pts# to Approach Fixed Diamond (Cowlairs West Jn)#

Down Springburn/Up Stepps: Beyond 735 pts# to Approach 851 pts#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7225215 (SC103) | IMDM GLASGOW | Track Maintenance - general maintenance such as welding, PLPR faults,

packing S&C RRV EX/TO Cowlairs West jn

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## THURSDAY 21 JANUARY

Ref. No. P2020/2931210 Possession Manager Scotland IMDM Glasgow

Item 159	Garnqueen North Jn and Cowlairs West Jn	Down Springburn/Up Stepps Possession	0050 to THU	0455 THU	Track Maintenance 1m626yds and 0m100yds W2020/7225342[Cost][AP]
		Down Stepps/Up Springburn Possession	0050 to THU	0455 THU	Permanent Way Inspection 103m440yds and 0m0yds W2020/7225390[X]
		Arrival/Departure Line Possession	0050 to THU	0455 THU	

#### PROTECTION LIMITS

Down Stepps/Up Springburn: Beyond 850A pts# to Approach Fixed Diamond (Cowlairs West Jn)#

Down Springburn/Up Stepps: Beyond 735 pts# to Approach 851 pts# Arrival/Departure Line: Notice Board

### **GENERAL REMARKS**

RRV/S IN USE WITHIN POSSESSION

## POSSESSION CONTAINS A RUNAWAY RISK

### POSSESSION ADDITIONAL INFORMATION

W2020/7225342 (SC103) | IMDM GLASGOW | Track Maintenance - general maintenance such as welding, PLPR faults, packing S&C

RRV EX/TO Cowlairs West in

W2020/7225390 (SC103) | IMDM GLASGOW | Permanent Way Inspection by Track Inspections teams and Section Supervisors, Minor Maintenance

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC106 SIGHTHILL WEST JN TO COWLAIRS SOUTH JN (CHORD LINE)

THURSDAY 21 JANUARY

Ref. No. P2020/2931211 Possession Manager Scotland IMDM Glasgow

Item Sighthill West Jn 160 and Single Chord Line Line Blockage 0020 to 0525 THU THU

Permanent Way Inspection 0m660yds and 0m0yds W2020/7225216[Cost][X]

Cowlairs South Jn

**PROTECTION LIMITS** 

Single Chord Line: 807 pts to 743 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7225216 (SC106) | IMDM GLASGOW | Permanent Way Inspection by Track Inspections teams and Section Supervisors, Minor Maintenance

Supervisors, Minor Maintenance

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH)

#### **SATURDAY 16 JANUARY**

Ref. No. P2020/2931223 Possession Manager SODM Scotland East

Item Gartshore 161 and All Lines 0035 to 0550 Possession SAT SAT

Follow-Up Work 6m1339yds and 3m460yds W2020/6936670[Cost][AP]

Cowlairs East Jn

Cadder Sidings 0035 to 0550 Sidings Possession SAT SAT

ISOLATION OF ELECTRICAL SECTIONS

0035 Sat to 0550 Sat RQ3B,C,D,E and F. RQ4A,B,C,D and E. PROTECTION LIMITS

Down: Beyond CG19 to Approach CE47 Up: Beyond CE48 to Approach CG18 Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511#

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED (RAIL SYSTEMS ALLIANCE TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/6936670 (SC107) - Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy all lines at Cadder East and Cadder West S&C and plain line track renewals sites | Cadder Yard RRV Access

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### SATURDAY 16 JANUARY

Ref. No. P2020/2950589 Possession Manager SODM Scotland East

Cowlairs West Jn Item 162

All Lines Possession 0105 to 0500

Off Track Work

and

SAT

0m1650yds and 0m1550yds

SAT

W2020/7274427[Cost][AP]

Queen Street High

Level

### PROTECTION LIMITS

Down: Beyond 739B pts to Approach 751 pts# Up: Beyond CQ84 to Approach 739A pts#

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

### POSSESSION ADDITIONAL INFORMATION

W2020/7274427 (SC107) | ASPRO: Lineside demolition of building at Pinkston Road|OTP: N/A|OTM: N/A|Access/Egress: Pinkston Road.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

### **SUNDAY 17 JANUARY**

Ref. No. P2020/2931213 Possession Manager SODM Scotland East

Newbridge Jn Item 163

Linlithgow

and

All Lines Possession 0025 to 0805 SUN

**SUN** 

Structures Examination 38m500yds and 32m1100yds W2020/7225899[Cost][AP]

Structures Work

35m1510yds and 33m1400yds

W2020/7207172[AS]

Structures Work

36m1000yds and 32m1100yds

W2020/7228840[AS]

ISOLATION OF ELECTRICAL SECTIONS

0030 Sun to 0740 Sun RN3 and 4 Complete.

PROTECTION LIMITS

Down: Beyond 211 pts to Approach 231B pts# Up: Beyond 231A pts# to Approach 208 pts

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7207172 (SC107) | Amcogiffen | Structure work | rebuild damaged retaining wall R/070/034.1194D Scaffold in use on Down line side | Access Winchburgh RR 34m 1232y carry tools across track | No restrictions can pass with notice W2020/7228840 (SC107) | AmcoGiffen | Work Details: Structure works - Installation Ground anchors & mesh facing at retaining walls R/070/033.0360U & R/070/033.0593D. Winchburgh Cutting vegetation clearance & masonry repairs. | RRV's in use access: Philipstoun @ 32m 1227yds. | Engineering Train(s): N/A | OTM(s): N/A | ICW: N/A W2020/7225899 (SC107) | Amey Consulting | Work Details: Examination of all structures 38m0y - 34m0y Amey lights in use | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 163 CONTINUED**

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## SUNDAY 17 JANUARY

Ref. No. P2020/2802669 Possession Manager SODM Scotland East

Item 164	Portobello Jn (Scotland) and Haymarket West Jn	Down/Down South Possession	0100 SUN	to	0645 SUN
	,	Up South/Up Possession	0100 SUN	to	0645 SUN
		Down/Down North Possession	0100 SUN	to	0645 SUN
		Up North/Up Possession	0100 SUN	to	0645 SUN
		All Lines Waverley Station Possession	0100 SUN	to	0645 SUN
		Haymarket Platform 0 Possession	0100 SUN	to	0645 SUN
	Slateford Jn and Haymarket East Jn	All Lines Possession	0100 SUN	to	0645 SUN

Other E&P Work 0m400yds and 1m600yds W2020/7223333[U] Other E&P Work 0m400yds and 45m1670yds W2020/7223401[U] Slab Track Renewal 0m630yds and 1m460yds W2020/7235010[Cost][U] Slab Track Renewal 0m630yds and 45m1700yds W2020/7234955[U] Follow-Up Work 0m700yds and 45m1089yds W2020/7239018[U] Vegetation Clearance 0m740yds and 45m120yds W2020/7233018[U] Track Maintenance 0m740yds and 45m120yds W2020/6866337[U] Structures Examination 0m1200yds and 1m500yds W2020/7221285[U] Other E&P Work 1m120yds and 45m120yds W2020/7231845[U] Vegetation Clearance 2m500yds and 0m0yds W2020/7232771[U]

Vegetation Clearance 99m550yds and 100m600yds

W2020/7232427[U]
Vegetation Clearance
99m600yds and 100m902yds

W2020/7232969[U]
URFDO Inspections
0m740yds and 45m120yds
W2020/6866336[X]
Permanent Way Inspection
0m740yds and 45m120yds
W2020/6866333[X]

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### **ITEM 164 CONTINUED**

**S&T Work** 0m740yds and 45m120yds W2020/6866388[X]

ISOLATION OF ELECTRICAL SECTIONS 0100 Sun to 0630 Sun PC1,2,3,4,5,6,7,8,9 and 10 Complete.

#### PROTECTION LIMITS

Down/Down South: Beyond 64A pts# to Approach 195 pts# Up South/Up: Beyond 196B pts# to Approach 66A pts# Down/Down North: Beyond 64A pts# to Approach 198B pts# Up North/Up: Beyond 203B pts# to Approach 66A pts# Haymarket Platform 0: Beyond 180 pts# to Buffers Down Midcalder: Beyond ES687#

Up Midcalder: Approach ES686#

TRAFFIC REMARKS

WAVERLEY STATION PLATFORM NUMBERS 1,2,7,8,9,10,11,12,13,19 AND 20 TO BE KEPT CLEAR HAYMARKET STATION PLATFORM NUMBER 0 TO BE KEPT CLEAR

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

POINTS OPEARTOR REQUIRED (OLE PORTOBELLO TO PROVIDE)

## POSSESSION ADDITIONAL INFORMATION

W2020/6866333 - IMDM Edinburgh - PWI -Foot patrols and minor maintenance and track section managers inspections

W2020/6866388 - IMDM Edinburgh - S&T - Cyclic maintenance
W2020/6866386 - IMDM Edinburgh - URFDO - Cyclic maintenance ultrasonic testing and maintenance to lubrication

W2020/6866337 - IMDM Edinburgh - TM - Cyclic maintenance W2020/7234955 | AmcoGiffen | Slab track work Haymarket South Tunnels: Attrition surveys and changing clips,

W2020/7234955 | AmcoGiffen | Slab track work Haymarket South Tunnels: Attrition surveys and changing clips, insulators and pads. SFC baseplate installation, rails to be lifted | RRV Personnel Carrier & Hand trolley's in use ex/to Princes street Gardens 0m 760yds | ROTR times 0100 - 0925 | ICW NORTH LINES W2020/7235010 | AmcoGiffen | Slab track works South Tunnels, Attrition surveys and changing clips and insulators and pads | RRV Personnel Carrier & Hand trolley's in use ex/to Princes street Gardens 0m 760yd | ICW South Lines W2020/7233018 - IMDM Edinburgh - Vegetation Clearance - OLE Vegetation clearance between Haymarket Station and Slippery Slope. 1 x RRV Unimog Chipper access at Dip 'N' Strip 45m 1230y Down South. ICW SC003 W2020/7232969 W2020/7232969 - IMDM Edin - Vegetation Clearance - OLE vegetation clearance throughout mileage. 1 x RRV Unimog Chipper access/egress at Russell Rd 100m 600y onto Up line. ICW SC107 W2020/7233018 W2020/7232427 | QTS Group | Vegetation Clearance of structure at 99m 870y | RRV Access/Egress: Slateford Yard 99m 815y | Restrictions: N/A

99m 815y | Restrictions: N/A W2020/7223401 | IMWD CAPEX (WD S&T)| Installing PAN MON System at Princes Street Gardens all 4 lines, but would have RRVs on 2 lines at a time. | Access/Egress: Access at PSG RRAP EGM3 0m0761yds | OTP Access/Egress: RRV Access at PSG RRAP EGM3 0m0761yds

W2020/7223333 | IMWD CAPEX (WD S&T) | nstalling PAN MON System at Princes Street Gardens all 4 lines, but would have RRVs on 2 lines at a time | Access/Egress: Access at PSG RRAP EGM3 0m0761yds | OTP Access/Egress: RRV Access at PSG RRAP EGM3 0m0761yds | V1TAL on behalf of CAPEX | Snagging works and site tidy at south tunnel Re-railing sites. HT's only |

Access/Egress: Haymarket Station

W2020/7221285| AECOM |Structural Inspection of UB 4 Milton Street@ 0 miles 1562 yards, No OTP | Access/Egress: via Abbeyhill Jn @ 0 mile 1500 yards
W2020/7232771 | QTS Group | Structure vegetation clearance within worksite mileage | RRV Access / Egress at

Abbeyhill 0m 1500y

Eng. Access Statement v4, Section 5

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 164 CONTINUED**

Possession Status: Agreed Disruptive : to passenger

## **SUNDAY 17 JANUARY**

Ref. No. P2020/2931225 Possession Manager SODM Scotland East

Item Boness All Lines 165 and

Greenhill Upper Jn

0030 to 0740 Possession SUN SUN

Slab Track Renewal 22m776yds and 21m900yds W2020/7235037[Cost][AP]

Structures Work 24m400yds and 23m1550yds W2020/7195218[BP] Permanent Way Inspection 27m1320yds and 17m0yds W2020/7230743[X]

ISOLATION OF ELECTRICAL SECTIONS 0030 Sun to 0740 Sun

RN1,2,3 and 4 Complete. PROTECTION LIMITS

Down: Beyond EPB543# to Approach GJ337# Up: Beyond GJ336# to Approach EPB542#

## POSSESSION ADDITIONAL INFORMATION

W2020/7195218 (SC107) | QTS Group | Installation of New Access Staircase at 23m 1772yd | Off track Hi ab in use | Restrictions: 30 minutes notice required to pass through site | No OTP. W2020/7230743 (SC107) | IMDM Edinburgh - Track Patrol W2020/7235037 (SC107) | Amco-Giffen | Slabtrack Work| Falkirk High Tunnel| SFC Baseplate installation works | H/Trolley in use| Access Falkirk High Station|Restrictions: Rails to be lifted for installation works to take place

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## **SUNDAY 17 JANUARY**

Ref. No. P2020/2793343 Possession Manager SODM Scotland East

Item 166	Gartshore and Cowlairs East In	All Lines Possession	0055 SUN	to	0735 SUN	Follow Up Tamping 6m1339yds and 3m0yds W2020/6721694[Cost][AP]
	GOWING Edge 311	Eastfield Passenger Loop Possession	0055 SUN	to	0735 SUN	Structures Work 3m700yds and 3m0yds W2020/7214954[AS]
		Cadder Sidings Sidings Possession	0055 SUN	to	0735 SUN	S&T Work 5m1000yds and 2m310yds W2020/7224223[X] S&T Work 10m1200yds and 4m800yds W2020/7224333[X]

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 166 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0055 Sun to 0715 Sun RQ3B,C,D,E and F. RQ4A,B,C,D and E.

#### PROTECTION LIMITS

Down E&G: Beyond CG19# to Approach CC51# Up E&G: Beyond CE50# to Approach CG18# Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511# Eastfield Passenger Loop: Approach CC235#

#### GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6T46 AT SIGNAL CG38 ON THE UP 6J51 AT SIGNAL CG37 ON THE DOWN

POSSESSION GIVEN UP AROUND 6T46 AT SIGNAL CG38 ON THE UP 6J51 AT SIGNAL CG37 ON THE DOWN

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED FOR CADDER S&C (RSA SCOTLAND TO PROVIDE)

#### POSSESSION CONTAINS RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

 $W2020/6721694 \ (SC107) \ | \ RSA \ Scotland: Follow \ up \ tamping, follow \ up \ work, \ weld, \ stress \ and \ site \ tidy \ at \ Cadder \ East \ and \ Cadder \ West \ S&C/PLTR \ sites. \ 2 \ x \ S&C \ Tampers \ in \ use \ | \ OTM(s): 6J51 \ \& \ 6T46 \ (OTM481031 \ \& \ OTM481032)$ RRVs: ex/to Cadder Yard and Lenzie.

W2020/7224333 (SC107) | IMDM Glasgow S&T Work -Points Annual tests,717,716,715,714,711,710,709,708, Track

Circuit + Signal annual tests Cowlairs East-Cadder W2020/7224223 - SSM Cowlairs (SC107) - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce

W2020/7214954 (ŠC107) | Story Contracting | Work Details De-vegetation works & trackside mechanical prep works|Access/Egress Bishopbriggs station 3m 0458yds.

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive: non-disruptive

#### **SUNDAY 17 JANUARY**

Ref. No. P2020/2931214 Possession Manager SODM Scotland East

Item 167	Cowlairs West Jn and Queen Street High	Down Possession	0055 SUN	to	0735 SUN	Structures Work 1m1227yds and 0m0yds W2020/7235584[Cost][AP]
	Level	Up Possession	0055 SUN	to	0735 SUN	Off Track Work 0m1650yds and 0m1550yds W2020/7274869[AS]
		Cowlairs Passenger Loop Possession	0055 SUN	to	0735 SUN	Structures Work 1m400yds and 0m0yds W2020/7224923[AS]
		Platform 1 Possession	0055 SUN	to	0735 SUN	Station Work 1m1200yds and 0m0yds W2020/7319070[AS]

At or Between Lines Affected Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### **ITEM 167 CONTINUED**

Cowlairs West Jn and Queen Street High Level	Platform 2 Possession	0055 to SUN	0735 SUN
	Platform 3	0055 to	0735
	Possession	SUN	SUN
	Platform 6	0055 to	0735
	Possession	SUN	SUN
	Platform 7	0055 to	0735
	Possession	SUN	SUN

## ISOLATION OF ELECTRICAL SECTIONS

0055 Sun to 0715 Sun RQ5 and 6 Complete.

PROTECTION LIMITS

Down: Beyond 735 pts# to Buffer of Platform 5 Up: Beyond CQ84# to Approach 736 pts# Platform 1: Beyond CQ81#

Platform 2: Beyond CQ82# Platform 3: Beyond CQ83# Platform 6: Buffers

Platform 7: Buffers TRAFFIC REMARKS

PLATFORMS 5, 6 AND 7 TO BE KEPT CLEAR

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235584 (SC107) Story | (R/070/000.1320 â¿¿ 001.0465) - Queens treet/ Bishopbriggs retaining walls, de-

vegetation, major prepairs & soil nailing works (Rope access/ Alloy towers & RRV| RRV X/R Keppochhill Drive Springburn âj; 1m 124yds
W2020/7224923 (SC107) | Amco-Giffen | Structure Work, Removal of vegetation from retaining wall R/070/000.0120D on platform 7 | Access Platform 7 | Rope access in use | Scaffold in use on platform 7 with exclusion zone around local area | No OTP | No OTM | No Engineer Trains | Disruptive CRF sent to late notice to keep Platform 6 & 7 clear 06.11.2020

W2020/7274869|ASPRO:Lineside demolition of building at Pinkston Road|OTP: N/A|OTM: N/A|Access/Egress: Pinkston Road.

W2020/7319070 | Work Deliverer Name: Balfour Beatty| Work Details: OLE snagging works & Remove redundant services with a MEWP on platformâ¿¿s 5 & 6. | Access/Egress: Queen Street High Level. - 0m0yds| OTP Access/Egress: N/A| Engineering Train: N/A| OTM: N/A| Restrictions: Platform's 5 & 6 to be kept clear| ICW: N/A. Requester: chic@kelvinrs.co.uk

Late Notice Possession Possession Status: Agreed Disruptive: to passenger

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

**MONDAY 18 JANUARY** 

Ref. No. P2020/2931608 Possession Manager Scotland IMDM Edinburgh

Haymarket West Jn Item 168

and Winchburgh Jn All Lines Possession 0040 to 0420

MON MON Track Maintenance

38m1300yds and 37m1000yds W2020/7230735[Cost][AP]

S&T Work

39m148yds and 34m982yds W2020/7231288[X]

Permanent Way Inspection 44m1320yds and 38m400yds

W2020/7230646[X]

PROTECTION LIMITS

Down: Beyond 201A pts# to Approach EW607# Up: Beyond EW606# to Approach 202A pts#

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7230646 (SC107) | IMDM Edinburgh - PWI - Foot patrols by teams and section supervisors and minor maintenance. W2020/7230735 (SC107) | IMDM Edinburgh - Track maint HRW Repair 37m 1629y

Iveco in use, access/egress Newbridge RRAP

W2020/7231288 (SC107) | IMDM Edinburgh - S&T Work - Cyclic maintenance and FPL testing,

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

**MONDAY 18 JANUARY** 

Ref. No. P2020/2931338 Possession Manager SODM Scotland East

Item Boness 169

and Falkirk High All Lines Possession 0025 to 0435

MON MON Slab Track Renewal

22m776yds and 21m900yds W2020/7235168[Cost][AP]

Structures Work

24m400yds and 23m1550yds W2020/7195320[BP]

ISOLATION OF ELECTRICAL SECTIONS

0025 Mon to 0435 Mon RN1 and 2 Complete. PROTECTION LIMITS

Down: Beyond EPB525 to Approach GJ371 Up: Beyond GJ372# to Approach EPB522#

POSSESSION ADDITIONAL INFORMATION

W2020/7195320 (SC107) | QTS Group | Installation of New Access Staircase at 23m 1772yd | Off track Hi ab in use |

Restrictions: 30 minutes notice required to pass through site | No OTP.
W2020/7235168 (SC107) | Amco-Giffen | Slabtrack Work| Falkirk High Tunnel| SFC Baseplate installation works |H/Trolley in use| Access Falkirk High Station|Restrictions: Rails to be lifted for installation works to take place

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

Lines Affected

Remarks

MON

MON

W2020/7224244[X]

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2793344 Possession Manager SODM Scotland East

Item 170	Gartshore and	All Lines Possession	0055 to 0500 MON MON	Follow Up Tamping 6m1339yds and 3m460yds
	Cowlairs East Jn		mort mort	W2020/6721720[Cost][AP]
		Eastfield Passenger Loop Possession	0055 to 0500 MON MON	S&T Work 5m1000yds and 2m310yds W2020/7224155[X]
		Cadder Sidings Sidings Possession	0055 to 0500 MON MON	S&T Work 10m1200yds and 4m800yds

ISOLATION OF ELECTRICAL SECTIONS 0055 Mon to 0500 Mon RQ3B,C,D,E and F. RQ4A,B,C,D and E.

PROTECTION LIMITS

Down E&G: Beyond CG19 to Approach CC51# Up E&G: Beyond CE50# to Approach CG18 Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511# Eastfield Passenger Loop: Approach CC235#

GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6T46 AT SIGNAL CG38 ON THE UP 6J51 AT SIGNAL CG37 ON THE DOWN

POSSESSION GIVEN UP AROUND 6T46 AT SIGNAL CG38 ON THE UP 6J51 AT SIGNAL CG37 ON THE DOWN

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED FOR CADDER S&C (RSA SCOTLAND TO PROVIDE)

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/6721720 (SC107) RSA Scotland: Follow up tamping, follow up work, weld, stress and site tidy at Cadder East and Cadder West S&C/PLTR sites. 2 x S&C Tampers in use OTM(s): 6J51 & 6T46 (OTM481042 & OTM481043) RRVs: ex/to Cadder Yard and Lenzie.

W2020/7224244 (SC107) | SSM Cowlairs (sc107) | IMDM Glasgow - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce W2020/7224155 (SC107) - SSM Cowlairs (SC107) - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2931583 Possession Manager SODM Scotland East

Item 171	Cowlairs West Jn and Queen Street High Level	Down Possession	0055 t MON	to 0500 MON	Structures Work 1m1227yds and 0m0yds W2020/7235566[AP] Station Work
		Up Possession	0055 t MON	to 0500 MON	1m1227yds and 0m0yds W2020/7319071[Cost][AS]
		Cowlairs Passenger Loop Possession	0055 t MON	to 0500 MON	
		Platform 1 Possession	0055 t MON	to 0500 MON	
		Platform 2 Possession	0055 t MON	to 0500 MON	
		Platform 3 Possession	0055 t MON	to 0500 MON	
		Platform 6 Possession	0055 t MON	to 0500 MON	
		Platform 7 Possession	0055 t MON	to 0500 MON	

ISOLATION OF ELECTRICAL SECTIONS

00505Mon to 0430 Mon RQ5 and 6 Complete.

PROTECTION LIMITS

Down: Beyond 735 pts# to Beyond CQ85# Up: Beyond CQ84# to Approach 736 pts# Platform 1: Buffers

Platform 2: Beyond CQ82# Platform 3: Beyond CQ83# Platform 6: Beyond CQ86# Platform 7: Beyond CQ87#

TRAFFIC REMARKS

PLATFORM 1 TO BE KEPT CLEAR

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

## POSSESSION ADDITIONAL INFORMATION

W2020/7235566 (SC107) | Story | (R/070/000.1320 â¿¿ 001.0465) - Queens treet/ Bishopbriggs retaining walls, devegetation, masonry repairs & soil nailing works (Rope access/ Alloy towers & RRV | RRV X/R Keppochhill Drive Springburn â¡¿ 1m 124yds | W2020/7319071 | Work Deliverer Name: Balfour Beatty | Work Details: OLE snagging works with a MEWP on platform 1. | Access/Egress: Queen Street High Level. - 0m0yds | OTP Access/Egress: N/A | Engineering Train: N/A | OTM: N/A | Restrictions: Platform 1 to be kept clear | ICW: N/A.

Requester: chic@kelvinrs.co.uk

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 171 CONTINUED**

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2802846 Possession Manager Scotland IMDM Edinburgh

Item 172	Calton North Tunnel and Haymarket East Jn	Platform 15/Line Y/Down North Line Blockage +Detonators	0025 TUE	to	0345 TUE	Track Maintenance 0m1200yds and 1m600yds W2020/6865631[Cost][AP]
	·	Up North/Line Z/Platforms 2&19/North Line Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platforms 1 & 20 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 3 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 4 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 5 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 6 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 16 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		No.16 Mid Road Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 17 Line Blockage +Detonators	0025 TUE	to	0345 TUE	
		Platform 18 Line Blockage +Detonators	0025 TUE	to	0345 TUE	

# PROTECTION LIMITS

Platform 15/Line Y/Down North: Buffers to 179B pts
Up North/Line Z/Platforms 2&19/North Line: 174B pts to 113 pts
Platform 3: 126 pts to Buffers
Platform 4: 118 pts to Buffers
Platform 5: 124 pts to Buffers
Platform 6: 116 pts to Buffers
Platform 16: Buffers to 158 pts
No.16 Mid Road: Buffers to 141B pts
Platform 17: Buffers to 140B pts Platform 17: Buffers to 140B pts Platform 18: Buffers to 151 pts

TRAFFIC REMARKS

WAVERLEY PLATFORMS 1, 2, 3, 5, 6, 16, 16MR, 17, 18, 19 AND 20 TO BE KEPT CLEAR

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

#### **ITEM 172 CONTINUED**

ILLUMINATED 'NOT TO BE MOVED' BOARDS TO BE PLACED ON SETS STABLED IN WAVERLEY PLATFORMS 4 AND 15

THROUGH TRAFFIC TO BE ROUTED VIA THE SOUTH-SIDE OF WAVERLEY STATION

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/6865631 (SC147/SC107) | IMDM Edinburgh - Track maintenance S&C Maintenance at 134A/B 136A/B pts

Eng. Access Statement v4, Section 5 Possession Status: Agreed Disruptive: passenger and freight

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2931587 Possession Manager SODM Scotland East

Havmarket West Jn Item 173

Winchburgh Jn

All Lines Possession 0110 to 0415 TUE TUE Structures Examination 35m1600yds and 35m0yds W2020/7226209[AP]

S&T Work

42m880yds and 36m880yds W2020/7232023[BP]

Survey Work

42m880yds and 37m0yds W2020/7237431[Cost][BS]

S&T Work

39m148yds and 34m982yds W2020/7231322[X]

ISOLATION OF ELECTRICAL SECTIONS

0110 Tue to 0415 Tue RN3 and 4 Complete. PROTECTION LIMITS

Down: Beyond EH547 to Approach EW607# Up: Beyond EW606# to Approach EH552

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7226209 (SC107) | Amey Consulting | Work Details: Examination of 070/022 @ 35m 429y Scaffold trolley and Amey lights in use | Access/Egress: Access at 35m457y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: Scaffold will require both lines no passage without prior agreement | ICW: N/A | W2020/7232023 (SC107) | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: Busbar Monitoring install works | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7231322 (SC107) : IMDM Edinburgh - S&T Work - Cyclic maintenance and FPL testing, W2020/7237431 (SC107) - Rail Systems Alliance Scotland: Site Inspection of Norton Farm Renewals site Access/Egress at Ratho

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### **TUESDAY 19 JANUARY**

Ref. No. P2020/2931550 Possession Manager **SODM Scotland East** 

Falkirk Tunnel Item 174 and

All Lines Possession 0020 to 0600 TUE TUE Slab Track Renewal 22m776yds and 21m900yds W2020/7235130[Cost][AP]

Falkirk High

#### PROTECTION LIMITS

Down: Beyond EPJ501# to Approach GJ371 Up: Beyond GJ372 to Approach EPJ502

## POSSESSION ADDITIONAL INFORMATION

W2020/7235130 (SC107) | Amco-Giffen | Slabtrack Work| Falkirk High Tunnel| SFC Baseplate installation works |H/Trolley in use| Access Falkirk High Station|Restrictions: Rails to be lifted for installation works to take place

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2931621 Possession Manager SODM Scotland East

Item Greenhill Upper Jn 175 and

Cowlairs East Jn

All Lines Possession

Eastfield Passenger Loop Possession TUE

Cadder Yard Sidings Sidings Possession

0105 to 0500 TUE TUE

TUE

0105 to 0500 TUE 0105 to 0500

TUE

5m1000yds and 2m310yds W2020/7224225[X]

Track Maintenance

Follow-Up Work

W2020/7225276[AP]

8m0yds and 3m460yds

W2020/6721766[Cost][AS]

16m440yds and 3m460yds

**S&T Work** 

10m1200yds and 4m800yds W2020/7224335[X]

Permanent Way Inspection 16m440yds and 3m1320yds W2020/7225373[X]

ISOLATION OF ELECTRICAL SECTIONS

0105 Tue to 0500 Tue RQ3B,C,D,E and F. RQ4A,B,C,D and E.

PROTECTION LIMITS

Down: Beyond GJ337 to Approach CC51# Up: Beyond CE50# to Approach GJ336 Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511# Eastfield Passenger Loop: Approach CC235#

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED (RAIL SYSTEMS ALLIANCE SCOTLAND TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### **ITEM 175 CONTINUED**

W2020/6721766 (SC107) | RSA Scotland | Follow up work, weld, stress and site tidy all lines at Cadder East and Cadder West S&C and plain line track renewals sites | Access/Egress: Cadder yard | OTP Access/Egress:Cadder Yard | W2020/7225373 (SC107) | IMDM GLASGOW | Permanent Way Inspection by Track Inspections teams and Section Supervisors, Minor Maintenance

W2020/7225276 (SC107) | IMDM GLASGOW | TSM East (SC107) | Track Maintenance - general maintenance such as welding, PLPR faults, packing S&C

RRV EX/TO Gartshore

W2020/7224335 (SC107) | SSM Cowlairs (sc107) | IMDM Glasgow - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce W2020/7224225 (SC107) | SSM Cowlairs - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

### **TUESDAY 19 JANUARY**

Ref. No. P2020/2931549 Possession Manager SODM Scotland East

Item 176	Cowlairs West Jn and Queen Street High Level	Down Possession	0105 TUE	to	0500 TUE	Structures Work 1m1227yds and 0m250yds W2020/7235669[Cost][AP]
		Up Possession	0105 TUE	to	0500 TUE	
		Cowlairs Passenger Loop Possession	0105 TUE	to	0500 TUE	
		Platform 1 Possession	0105 TUE	to	0500 TUE	
		Platform 2 Possession	0105 TUE	to	0500 TUE	
		Platform 3 Possession	0105 TUE	to	0500 TUE	
		Platform 6 Possession	0105 TUE	to	0500 TUE	
		Platform 7 Possession	0105 TUE	to	0500 TUE	

ISOLATION OF ELECTRICAL SECTIONS

0105 Tue to 0430 Tue RQ5 and 6 Complete. PROTECTION LIMITS

Down: Beyond 735 pts# to Beyond CQ85# Up: Beyond CQ84# to Approach 736 pts# Platform 1: Beyond CQ81# Platform 2: Beyond CQ82#

Platform 3: Beyond CQ83# Platform 6: Beyond CQ86# Platform 7: Beyond CQ87#

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 176 CONTINUED**

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

# POSSESSION ADDITIONAL INFORMATION

W2020/7235669 (SC107) | Story | (R/070/000.1320  $\hat{a}_{i\dot{\iota}}$  001.0465) - Queens treet/ Bishopbriggs retaining walls, devegetation, masonry repairs & soil nailing works (Rope access/ Alloy towers & RRV| RRV X/R Keppochhill Drive Springburn  $\hat{a}_{i\dot{\iota}}$  1m 124yds

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2802847 Possession Manager Scotland IMDM Edinburgh

	. 2020,20020		ag	
Item 177	Calton North Tunnel and Haymarket East Jn	Platform 15/Line Y/Down North Line Blockage +Detonators	0025 to 0345 WED WED	Track Maintenance 0m1200yds and 1m600yds W2020/6865719[Cost][AP]
	·	Up North/Line Z/Platforms 2&19/North Line Line Blockage +Detonators	0025 to 0345 WED WED	
		Platforms 1 & 20 Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 3 Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 4 Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 5 Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 6 Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 16 Line Blockage +Detonators	0025 to 0345 WED WED	
		No.16 Mid Road Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 17 Line Blockage +Detonators	0025 to 0345 WED WED	
		Platform 18 Line Blockage +Detonators	0025 to 0345 WED WED	

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 177 CONTINUED**

#### PROTECTION LIMITS

Platform 15/Line Y/Down North: Buffers to 179B pts

Up North/Line Z/Platforms 2&19/North Line: 174B pts to 113 pts

Platform 3: 126 pts to Buffers Platform 4: 118 pts to Buffers Platform 5: 124 pts to Buffers Platform 6: 116 pts to Buffers
Platform 16: Buffers to 158 pts
No.16 Mid Road: Buffers to 141B pts Platform 17: Buffers to 140B pts Platform 18: Buffers to 151 pts

TRAFFIC REMARKS

WAVERLEY PLATFORMS 1, 2, 3, 5, 6, 16, 16MR, 17, 18, 19 AND 20 TO BE KEPT CLEAR

ILLUMINATED 'NOT TO BE MOVED' BOARDS TO BE PLACED ON SETS STABLED IN WAVERLEY PLATFORMS 4 AND 15

THROUGH TRAFFIC TO BE ROUTED VIA THE SOUTH-SIDE OF WAVERLEY STATION

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/6865719 (SC147/SC107): IMDM Edinburgh - Track maintenance S&C Maintenance at 149, 152 and 158 pts

Eng. Access Statement v4, Section 5 Possession Status: Agreed Disruptive: passenger and freight

## WEDNESDAY 20 JANUARY

Ref. No. P2020/2931589 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item 178	Haymarket West Jn and Winchburgh Jn	All Lines Possession	0110 to WED	0415 WED	S&T Work 41m400yds and 36m880yds W2020/7232040[Cost][AP]
	Newbridge Jn and Drumgelloch	All Lines Possession	0110 to WED	0415 WED	Track Maintenance 34m0yds and 25m390yds W2020/7230641[AS] In Connection With Engineerin

ineering Work

35m500yds and 25m390yds W2020/7232051[AS]

Permanent Way Inspection 35m0yds and 11m1320yds W2020/7230649[X]

**S&T Work** 

39m148yds and 34m982yds W2020/7231323[X]

PROTECTION LIMITS

Down E&G: Beyond EH547 to Approach EW607# Up E&G: Beyond EW606# to Approach EH552

Down Bathgate: Approach YS149# Up Bathgate: Beyond YS152#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### **ITEM 178 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/7232040 (SC107) | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: Busbar Monitoring install works | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7231323 (SC107): IMDM Edinburgh - S&T Work - Cyclic maintenance and FPL testing, W2020/7232051 (SC111) | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: Busbar Monitoring install works | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

W2020/7230649 (SC111/SC123) IMDM Edinburgh - PWI - Foot patrols by teams and section supervisors and minor maintenance.

W2020/7230641 (SC111): IMDM Edinburgh - Track Maint - Ballast regulate Starlaw S&C/install rail 32m 795y | Iveco in use, access/egress Bathgtae/Knightbridge

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## **WEDNESDAY 20 JANUARY**

Ref. No. P2020/2931667 Possession Manager SODM Scotland East

Item	Falkirk Tunnel	All Lines	0020 to	0600	Slab Track Renewal
179	and	Possession	WED	WED	22m776yds and 21m900yds
	Falkirk High				W2020/7235131[Cost][AP]

# PROTECTION LIMITS

Down: Beyond EPJ501# to Approach GJ371 Up: Beyond GJ372 to Approach EPJ502

## POSSESSION ADDITIONAL INFORMATION

W2020/7235131 (SC107) | Amco-Giffen | Slabtrack Work| Falkirk High Tunnel| SFC Baseplate installation works |H/Trolley in use| Access Falkirk High Station|Restrictions: Rails to be lifted for installation works to take place

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## WEDNESDAY 20 JANUARY

Ref. No. P2020/2931645 Possession Manager SODM Scotland East

Item 180	Greenhill Upper Jn and Cowlairs East Jn	All Lines Possession	0105 to 0500 WED WED	Track Maintenance 16m440yds and 3m460yds W2020/7225326[AP]
		Eastfield Passenger Loop Possession	0105 to 0500 WED WED	Follow-Up Work 8m0yds and 3m460yds W2020/6721767[Cost][AS]
		Cadder Yard Sidings Sidings Possession	0105 to 0500 WED WED	S&T Work 5m1000yds and 2m310yds W2020/7224226[X]
				S&T Work 10m1200yds and 4m800yds W2020/7224247[X]
				Permanent Way Inspection 16m440yds and 3m1320yds W2020/7225212[X]

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

## **ITEM 180 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0105 Wed to 0500 Wed RQ3B,C,D,E and F. RQ4A,B,C,D and E.

#### PROTECTION LIMITS

Down: Beyond GJ337 to Approach CC51# Up: Beyond CE50# to Approach GJ336 Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511# Eastfield Passenger Loop: Approach CC235#

## **GENERAL REMARKS**

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED (RAIL SYSTEMS ALLIANCE SCOTLAND TO PROVIDE)

### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/6721767 (SC107) | RSA Scotland | Follow up work, weld, stress and site tidy all lines at Cadder East and Cadder West S&C and plain line track renewals sites | Access/Egress: Cadder yard | OTP Access/Egress: Cadder Yard | W2020/7225326 (SC107) | IMDM GLASGOW | Track Maintenance - general maintenance such as welding, PLPR faults, packing S&C

RRV EX/TO Gartshore

W2020/7225212 (SC107) | IMDM GLASGOW | Permanent Way Inspection by Track Inspections teams and Section Supervisors, Minor Maintenance

W2020/7224247 (SC107) | SSM Cowlairs |

IMDM Glasgow - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce W2020/7224226 (SC107) - SSM Cowlairs (SC107) - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **WEDNESDAY 20 JANUARY**

Ref. No. P2020/2802889 Possession Manager SODM Scotland East

Item 181	Cowlairs West Jn and Queen Street High Level	Down Possession	0105 to 0500 WED WED	Structures Work 1m1227yds and 0m250yds W2020/7235670[Cost][AP] Permanent Way Inspection
		Up Possession	0105 to 0500 WED WED	0m209yds and 0m0yds W2020/6870656[X]
		Cowlairs Passenger Loop Possession	0105 to 0500 WED WED	
		Platform 1 Possession	0105 to 0500 WED WED	
		Platform 2 Possession	0105 to 0500 WED WED	
		Platform 3 Possession	0105 to 0500 WED WED	

At or Between Lines Affected Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

### **ITEM 181 CONTINUED**

Cowlairs West Jn Platform 6 0105 to 0500 and Possession WED WED

Queen Street High

Level

Platform 7 0105 to 0500 Possession WED WED

ISOLATION OF ELECTRICAL SECTIONS

0105 Wed to 0430 Wed RQ5 and 6 Complete.

#### PROTECTION LIMITS

Down: Beyond 735 pts# to Beyond CQ85# Up: Beyond CQ84# to Approach 736 pts#

Platform 1: Buffers Platform 2: Buffers Platform 3: Buffers

Platform 6: Beyond CQ86# Platform 7: Beyond CQ87#

TRAFFIC REMARKS

PLATFORMS 1, 2 AND 3 TO BE KEPT CLEAR

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

# POSSESSION ADDITIONAL INFORMATION

W2020/6870656 (SC107) - IMDM Glasgow - Permanent Way Inspection Foot Patrol by teams and Section Supervisors, Minor Maintenance.

W2020/7235670 (SC107) | Story | (R/070/000.1320 â¿¿ 001.0465) - Queens treet/ Bishopbriggs retaining walls, devegetation, masonry repairs & soil nailing works (Rope access/ Alloy towers & RRV | RRV X/R Keppochhill Drive Springburn â¿¿ 1m 124yds

Eng. Access Statement v1, Section 5

Possession Status : Agreed Disruptive : to passenger

## THURSDAY 21 JANUARY

Ref. No. P2020/2931594 Possession Manager Scotland IMDM Edinburgh

0115 to 0415 Down South Permanent Way Inspection Item Haymarket East Jn 182 45m1320yds and 44m1300yds Line Blockage and THU THU W2020/6866261[Cost][X] Haymarket West Jn Up South 0115 to 0415 Line Blockage THU THU

PROTECTION LIMITS

Down South: 173B pts to EH547 Up South: EH552 to 175A pts

TRAFFIC REMARKS

LINE BLOCKAGE TO BE GIVEN UP FOR THE PASSAGE OF CLASS 0 SLEEPER LOCOS BETWEEN EDINBURGH &

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

#### **ITEM 182 CONTINUED**

#### MILLERHILL/CRAIGENTINNY

#### POSSESSION ADDITIONAL INFORMATION

W2020/6866261 (SC107): IMDM Edinburgh - PWI - Foot patrols, minor maintenance and Track Section Manager inspections.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2931596 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Haymarket West Jn Item 183

**Boness** 

and

All Lines Possession 0110 to 0415 THU THU **S&T Work** 41m400yds and 36m880yds W2020/7232027[Cost][AP]

Permanent Way Inspection 34m1620yds and 28m1344yds

W2020/7230698[X] **S&T Work** 

39m148yds and 34m982yds

W2020/7231369[X]

ISOLATION OF ELECTRICAL SECTIONS

0110 Thu to 0415 Thu BH5 and 6 Complete.

PROTECTION LIMITS

Down: Beyond EH547 to Approach EPB543 Up: Beyond EPB542 to Approach EH558

# POSSESSION ADDITIONAL INFORMATION

W2020/7232027 (SC107) | IMWD CAPEX (WD S&T) | Work Details: Busbar Monitoring install works | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7231369 (SC107) : IMDM Edinburgh - S&T Work - Cyclic maintenance and FPL testing, W2020/7230698 (SC107) : IMDM Edinburgh - Track and S&C inspections by teams and section supervisors @ Winehburgh Limitheaux

Winchburgh ,Linlithgow

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2931681 Possession Manager SODM Scotland East

Falkirk Tunnel All Lines 0020 to 0600 Slab Track Renewal Item

22m776yds and 21m900yds 184 Possession and THU THU W2020/7235132[Cost][AP]

Falkirk High

PROTECTION LIMITS

Down: Beyond EPJ501# to Approach GJ371 Up: Beyond GJ372 to Approach EPJ502

#### POSSESSION ADDITIONAL INFORMATION

W2020/7235132 (SC107) | Amco-Giffen | Slabtrack Work| Falkirk High Tunnel| SFC Baseplate installation works

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

# ITEM 184 CONTINUED

|H/Trolley in use| Access Falkirk High Station|Restrictions: Rails to be lifted for installation works to take place

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2802854 Possession Manager SODM Scotland East

IVCI. IV	U. FZUZU/ZUUZUJ4	rossession ividiagei SODIVI Scotland i	-451	
185	Croy and Queen Street High	Down Possession	0105 to 0500 THU THU	Follow-Up Work 6m1339yds and 3m460yds W2020/6721768[Cost][AP]
	Level	Up Possession	0105 to 0500 THU THU	Structures Work 1m1227yds and 0m200yds W2020/7235671[BP]
		Down Gartshore Loop Possession	0105 to 0500 THU THU	PL Stoneblowing 11m1320yds and 6m1449yds W2020/7190648[CP]
		Up Gartshore Loop Possession	0105 to 0500 THU THU	S&T Work 2m600yds and 0m0yds W2020/7224164[X]
		Down Cadder Loop Possession	0105 to 0500 THU THU	Permanent Way Inspection 3m451yds and 0m0yds W2020/6863008[X]
		Up Cadder Loop Possession	0105 to 0500 THU THU	S&T Work 5m1000yds and 2m310yds W2020/7224227[X]
		Arrival & Departure Line Possession	0105 to 0500 THU THU	S&T Work 10m1200yds and 4m800yds
		Eastfield Passenger Loop Possession	0105 to 0500 THU THU	W2020/7224338[X]
		Cowlairs Passenger Loop Possession	0105 to 0500 THU THU	
		Platform 1 Possession	0105 to 0500 THU THU	
		Platform 2 Possession	0105 to 0500 THU THU	
		Platform 3 Possession	0105 to 0500 THU THU	
		Platform 6 Possession	0105 to 0500 THU THU	
		Platform 7 Possession	0105 to 0500 THU THU	
		Cadder Yard Sidings Possession	0105 to 0500 THU THU	

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

#### **ITEM 185 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 00105 Thu to 0430 Thu RQ5 and 6 Complete. 0105 Thu to 0500 Thu RQ3B,C,D,E and F. RQ4A,B,C,D and E.

#### PROTECTION LIMITS

Down: Beyond CG11# to Buffers of Platform 5 Up: Buffers of Platform 4 to Approach CG12# Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511# Eastfield Passenger Loop: Approach 804 pts# Platform 1: Beyond CQ81#

Platform 2: Beyond CQ82# Platform 3: Beyond CQ83# Platform 6: Beyond CQ86# Platform 7: Beyond CQ87#

TRAFFIC REMARKS

PLATFORMS 4 AND 5 TO BE KEPT CLEAR

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6U30 AT SIGNAL CG22 ON THE UP

POSSESSION GIVEN UP AROUND 6U30 AT SIGNAL CG22 ON THE UP

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED FOR CADDER S&C (RSA SCOTLAND TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

#### POSSESSION ADDITIONAL INFORMATION

W2020/6721768 (SC107) | RSA Scotland | Follow up work, weld, stress and site tidy all lines at Cadder East and Cadder West S&C and plain line track renewals sites | Access/Egress: Cadder yard | OTP Access/Egress: Cadder Yard | W2020/6863008 (SC107) - IMDM Glasgow - Permanent Way Inspection Foot Patrol by teams and Section Supervisors,

W2020/7235671 (SC107) | Story | (R/070/000.1320 â¡¿ 001.0465) - Queens treet/ Bishopbriggs retaining walls, devegetation, masonry repairs & soil nailing works (Rope access/ Alloy towers & RRV | RRV X/R Keppochhill Drive Springburn â¡¿ 1m 124yds W2020/7224164 (SC107) SSM Cowlairs S&T IMDM Glasgow S&T Attending FFF Hi-Hi Alarms within Mileage W2020/7224227 (SC107) SSM Cowlairs S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points

and TC & signal mtce

W2020/7224338 (SC107) | SSM Cowlairs | IMDM Glasgow - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce W2020/7190648 (SC107) | TME East Techs | PL Stoneblower working up 9.0880 - 10.0440

Eng. Access Statement v1, Section 5 Possession Status : Agreed

Disruptive : to passenger

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

FRIDAY 22 JANUARY

Ref. No. P2020/2931741 Possession Manager SODM Scotland East

Haymarket West Jn Item 186 and

Winchburgh Jn

All Lines Possession 0110 to 0415

FRI FRI S&T Work

42m0yds and 36m880yds W2020/7232028[AP]

Structures Examination 42m0yds and 39m1200yds W2020/7226923[Cost][AS]

S&T Work

39m148yds and 34m982yds W2020/7231370[X]

ISOLATION OF ELECTRICAL SECTIONS

0110 Fri to 0415 Fri BH5 and 6 Complete.

PROTECTION LIMITS

Down: Beyond EH547 to Approach EW607# Up: Beyond EW606# to Approach EH552

TRAFFIC REMARKS

POSSESSION TO BE GIVEN UP FOR THE PASSAGE OF THE PLPR 1Q75, MOSSEND TO MOSSEND (@0315) OVER THE DOWN LINE

#### POSSESSION ADDITIONAL INFORMATION

W2020/7226923 (SC107) | Amey Consulting | Work Details: Examination of 070/007 40m1676y scaffold trolley and Amey lights in use | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A

W2020/7232028 (SC107) | IMWD CAPEX (WD S&T) | Work Details: Busbar Monitoring install works | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7231370 (SC107) IMDM Edinburgh - S&T Work Cyclic maintenance and FPL testing,

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2931762 Possession Manager SODM Scotland East

Item Falkirk Tunnel All Lines 0020 to 0600 Slab Track Renewal 187 Possession 22m776yds and 21m900yds and FRI FRI W2020/7235133[Cost][AP]

Falkirk High

# PROTECTION LIMITS

Down: Beyond EPJ501# to Approach GJ371 Up: Beyond GJ372 to Approach EPJ502

# POSSESSION ADDITIONAL INFORMATION

W2020/7235133 (SC107) | Amco-Giffen | Slabtrack Work| Falkirk High Tunnel| SFC Baseplate installation works |H/Trolley in use| Access Falkirk High Station|Restrictions: Rails to be lifted for installation works to take place

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

Lines Affected

Remarks

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

# FRIDAY 22 JANUARY

Ref. No. P2020/2802856 Possession Manager SODM Scotland East

		J			
Item 188	Gartshore and Queen Street High Level	Down Possession	0105 FRI	to	0500 FRI
		Up Possession	0105 FRI	to	0500 FRI
		Down Gartshore Loop Possession	0105 FRI	to	0500 FRI
		Up Gartshore Loop Possession	0105 FRI	to	0500 FRI
		Cadder Down Passenger Loop Possession	0105 FRI	to	0500 FRI
		Cadder Up Passenger Loop Possession	0105 FRI	to	0500 FRI
		Arrival & Departure Line Possession	0105 FRI	to	0500 FRI
		Eastfield Passenger Loop Possession	0105 FRI	to	0500 FRI
		Cowlairs Passenger Loop Possession	0105 FRI	to	0500 FRI
		Platform 1 Possession	0105 FRI	to	0500 FRI
		Platform 2 Possession	0105 FRI	to	0500 FRI
		Platform 3 Possession	0105 FRI	to	0500 FRI
		Platform 6 Possession	0105 FRI	to	0500 FRI
		Platform 7 Possession	0105 FRI	to	0500 FRI
		Cadder Sidings Sidings Possession	0105 FRI	to	0500 FRI

Follow-Up Work
6m1339yds and 3m460yds
W2020/6721769[Cost][AP]
Structures Work
1m1227yds and 0m250yds
W2020/7235672[BP]
Permanent Way Inspection
3m451yds and 0m0yds
W2020/6862853[X]
S&T Work
5m1000yds and 2m310yds
W2020/7224321[X]
S&T Work
10m1200yds and 4m800yds
W2020/7224339[X]

Lines Affected

Remarks

## SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN ST (VIA FALKIRK HIGH) - Continued

#### **ITEM 188 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0105 Fri to 0430 Fri RQ5 and 6 Complete. 0105 hu to 0500 Thu RQ3B,C,D,E and F. RQ4A,B,C,D and E.

#### PROTECTION LIMITS

Down: Beyond CG19 to Beyond CQ85# Up: Beyond CQ84# to Approach CG18 Cadder Down Arrival: Beyond CG508# Cadder Down Departure: Beyond CE511# Eastfield Passenger Loop: Approach 804 pts#

Platform 1: Beyond CQ81# Platform 2: Beyond CQ82# Platform 3: Beyond CQ83#

Platform 6: Buffers Platform 7: Buffers

TRAFFIC REMARKS

PLATFORMS 6 AND 7 TO BE KEPT CLEAR

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED FOR CADDER S&C (RSA SCOTLAND TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

### POSSESSION ADDITIONAL INFORMATION

W2020/6721769 (SC107) | RSA Scotland | Follow up work, weld, stress and site tidy all lines at Cadder East and Cadder West S&C and plain line track renewals sites | Access/Egress: Cadder yard | OTP Access/Egress:Cadder Yard | W2020/6862853 (SC107) - IMDM Glasgow - Permanent Way Inspection Foot Patrol by teams and Section Supervisors, Minor Maintenance

 $W2020/7235672~(SC107)~|~Story~|~(R/070/000.1320~\hat{a}_{i,i}~001.0465)~-~Queens~treet/~Bishopbriggs~retaining~walls,devegetation,masonry~repairs~\&~soil~nailing~works~(Rope~access/~Alloy~towers~\&~RRV|~RRV~X/R~Keppochhill~Drive$ 

Springburn â;; 1m 124yds W2020/7224321 (SC107) SSM Cowlairs - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce W2020/7224339 (SC107) | SSM Cowlairs |

IMDM Glasgow - S&T cyclic maintenance tests:720, 717, 716, 715, 714, 711, 710, 709, 708 points and TC & signal mtce

Eng. Access Statement v1, Section 5

Possession Status: Agreed Disruptive : to passenger

# SC109 POLMONT JN TO GREENHILL UPPER JN (VIA FALKIRK GRAHAMSTON)

SUNDAY 17 JANUARY

Ref. No. P2020/2931881 Possession Manager SODM Scotland East

Item Polmont Jn 189 and Carmuirs East Jn

All Lines Possession 0045 to 0805 SUN **SUN** 

Structures Work 22m990yds and 24m250yds W2020/7111023[Cost][AP] Structures Work

0m0yds and 0m200yds W2020/7120226[AS]

At or Between Lines Affected Remarks

## SC109 POLMONT JN TO GREENHILL UPPER JN (VIA FALKIRK GRAHAMSTON) - Continued

#### **ITEM 189 CONTINUED**

Grangemouth Jn SB 0045 to 0805 All Lines Track Maintenance

0m300yds and 2m1320yds Possession and SUN SUN

W2020/7233485[BP] Oil Terminal LC

Permanent Way Inspection Shunt Sidings 0045 to 0805 0m140yds and 2m1320yds **Sidings Possession** SUN **SUN** W2020/6866573[X]

ISOLATION OF ELECTRICAL SECTIONS

0020 Sun to 0900 Sun RS3C,D,E,F,G,H,J and K. PROTECTION LIMITS

Down Grahamston: Beyond 282 pts to Approach 7210A pts Up Grahamston: Beyond 7210B pts to Approach 280 pts Grangemouth Down Goods: Network Rail Boundary

Grangemouth Oil Terminal Single Line/Up Goods: Network Rail Boundary

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7111023 (SC109) | STORY | UB076/009 23m 1452yds|preperation of Steelwork |Trackside

mechanical|Steelwork repairs Access/Egress at 23m 1570yds|Hand trolley in use.
W2020/7120226 (SC117) STORY | Lineside De-veg clearance|Removal of old trough route|S&T works| ICW SC109 7111023

W2020/6866573: IMDM Edinburgh - (SC117) - Foot patrols by teams and section supervisors and minor maintenance. W2020/7233485 (SC117) - IMDM Edinburgh - Track Maintenance - Installing RH Switch 10 pts RRV ACCESS/EGRESS - Central Docks 2m 0910y

W2020/7231685: (SC119) IMDM Edinburgh - Edinburgh West Signals - Carmuirs West JN (priority) & Larbert JN

7214A&B, 7213, 7215, 7218, 7219,7220, 7221 pts/tracks/locs & signals within Mileage

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2931862 REPEATED ITEM

SEE FULL DETAILS UNDER SC119 Item 211

WEDNESDAY 20 JANUARY

Ref. No. P2020/2931863 REPEATED ITEM

SEE FULL DETAILS UNDER SC119 Item 215

THURSDAY 21 JANUARY

Ref. No. P2020/2931885 Scotland IMDM Edinburgh Possession Manager

Polmont Jn All Lines 0040 to 0430 Permanent Way Inspection Item 21m440yds and 24m0yds 190 Line Blockage and THU THU W2020/7232269[Cost][X]

Falkirk Grahamston

PROTECTION LIMITS Down: 282 pts to ECL267 Up: ECL268 to 280 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7232269: IMDM Edinburgh - PWI -

Lines Affected

Remarks

# SC109 POLMONT JN TO GREENHILL UPPER JN (VIA FALKIRK GRAHAMSTON) - Continued

# **ITEM 190 CONTINUED**

Foot patrol by teams and section supervisors and minor maintenance

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2932754 REPEATED ITEM

Item 216 SEE FULL DETAILS UNDER SC119

FRIDAY 22 JANUARY

REPEATED ITEM Ref. No. P2020/2932757

SEE FULL DETAILS UNDER SC119 Item 220

# SC110 CARMUIRS EAST JN TO LARBERT JN

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2931862 REPEATED ITEM

SEE FULL DETAILS UNDER SC119 Item 211

WEDNESDAY 20 JANUARY

Ref. No. P2020/2931863 REPEATED ITEM

SEE FULL DETAILS UNDER SC119 Item 215

THURSDAY 21 JANUARY

Ref. No. P2020/2932754 REPEATED ITEM

SEE FULL DETAILS UNDER SC119 Item 216

FRIDAY 22 JANUARY

Ref. No. P2020/2932757 REPEATED ITEM

SEE FULL DETAILS UNDER SC119 Item 220

# SC111 NEWBRIDGE JN TO BATHGATE

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2931921 Possession Manager Scotland IMDM Edinburgh

Item Newbridge Jn All Lines 0105 to 0455 191 and

Bathgate

Possession TUE TUE

> PL Tamping 30m100yds and 28m1000yds W2020/7172779[Cost][AS]

34m0yds and 28m1000yds

Track Maintenance

W2020/7230640[AP]

PROTECTION LIMITS

Down: Beyond 207A pts to Approach EN2045 Up: Beyond EN2040 to Approach 211 pts

**GENERAL REMARKS** 

Lines Affected

Remarks

#### SC111 NEWBRIDGE JN TO BATHGATE - Continued

#### **ITEM 191 CONTINUED**

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6T48 AT SIGNAL EN2020 ON THE UP LINE

POSSESSION GIVEN UP AROUND 6T48 AT SIGNAL EN2020 ON THE UP LINE

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7172779 (SC111) | IMDM Edinburgh | Work Details: Plain Line Tamper working on the up line between 28m 1210yds to 28m1540yds @ Livingston North and 29m1000yds to 29m1650yds Knightsridge West | Access/Egress: 6T48 PTA @ EN2020 29m555yds Knightsridge West and PGU @ EN2020 29m555yds Knightsridge West on the up line | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6T48(OTM537020) | Restrictions: N/A | ICW: N/A W2020/7230640 (SC111) : IMDM Edinburgh - Track Maint - Install rail 30m 133y/clean rubbish from cess/embankment 29m - 30m Iveco in use, access/egress Knightsbridge

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2931589

Item 178

REPEATED ITEM
SEE FULL DETAILS UNDER SC107

# THURSDAY 21 JANUARY

Ref. No. P2020/2931961 Possession Manager Scotland IMDM Edinburgh

ItemNewbridge JnAll Lines0105 to 0455Track Maintenance192andPossessionTHUTHUTHULivingston NorthTHUTHUTHUW2020/7230697[Cost][AP]

# **PROTECTION LIMITS**

Down: Beyond EN575 to Appraoch EN2019# Up: Beyond EN2020# to Approach EN576

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7230697 (SC111) | IMDM Edinburgh - Track Maint - Install rail 32m 352y | Iveco in use, access/egress Knightsbridge

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC115 COWLAIRS WEST JN TO KNIGHTSWOOD NORTH JN

# THURSDAY 21 JANUARY

Ref. No. P2020/2935404 Possession Manager Scotland IMDM Glasgow

Item 193	Cowlairs West Jn and Knightswood North Jn	All Lines Possession	0025 to 0455 THU THU	Permanent Way Inspection 0m0yds and 0m1610yds W2020/7095654[X]
	Maryhill Park Jn and Knightswood South Jn	Down/Up Single Anniesland Possession	0025 to 0455 THU THU	Permanent Way Inspection 8m80yds and 4m880yds W2020/7095912[Cost][X]
	Dawsholm Jn and Anniesland	Anniesland Single Platform Line Possession	0025 to 0455 THU THU	

#### PROTECTION LIMITS

Down Maryhill: Beyond 801B pts# to Approach 326 pts# Up Maryhill: Beyond 325 pts# to Approach 801A pts# Down/Up Single Anniesland: Approach 312 pts# Single Anniesland Platform Line: Buffers

# POSSESSION ADDITIONAL INFORMATION

W2020/7095912 (SC115), W2020/7095654 (SC1150) - TSM North - Foot patrol, S&C inspections & minor maintenance.

Possession Status : Agreed Disruptive : non-disruptive

# SC1150 MARYHILL PARK JN TO ANNIESLAND BAY PLATFORM SINGLE

THURSDAY 21 JANUARY Ref. No. P2020/2935404

Ref. No. P2020/2935404

Item 193

REPEATED ITEM

SEE FULL DETAILS UNDER SC115

# SC117 GRANGEMOUTH JN TO GRANGEMOUTH OIL TERMINAL AND DOCK YARD (GOODS LINES)

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2931881

Item 189

REPEATED ITEM

SEE FULL DETAILS UNDER SC109

# SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2931927 Possession Manager Scotland IMDM Edinburgh

Item<br/>194Grangemouth Jn SB<br/>andAll Lines<br/>Line Blockage2315<br/>SUNto 0430<br/>MONPermanent Way Inspection<br/>0m140yds and 2m1320yds<br/>W2020/6866673[Cost][X]

PROTECTION LIMITS

Down Goods: 7202 pts to Network Rail Boundary

Oil Terminal Single Line/Up Goods: Network Rail Boundary to 7203 pts

## POSSESSION ADDITIONAL INFORMATION

W2020/6866673: IMDM Edinburgh - (SC117) - Foot patrols by teams and section supervisors and minor maintenance.

At or Between Lines Affected Remarks

# SC117 GRANGEMOUTH JN TO GRANGEMOUTH OIL TERMINAL AND DOCK YARD (GOODS LINES) - Continued **ITEM 194 CONTINUED**

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2931942 Possession Manager Scotland IMDM Edinburgh

All Lines 2340 to 0545 Permanent Way Inspection Item Grangemouth Jn SB 195 0m140yds and 2m1320yds Line Blockage and THU FRI W2020/6866645[Cost][X]

Oil Terminal LC

PROTECTION LIMITS

Down Goods: 7202 pts to Network Rail Boundary

Oil Terminal Single Line/Up Goods: Network Rail Boundary to 7203 pts

POSSESSION ADDITIONAL INFORMATION

W2020/6866645: IMDM Edinburgh - (SC117) - Foot patrols by teams and section supervisors and minor maintenance.

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

# SC119 GREENHILL UPPER JN TO DUNDEE

SUNDAY 17 JANUARY

Ref. No. P2020/2932028 Possession Manager Scotland IMDM Edinburgh

0110 to 0750 Greenhill Upper Jn Permanent Way Inspection ltem All Lines 196 Line Blockage 0m0yds and 106m1320yds and SUN **SUN** W2020/7231954[Cost][X]

Greenhill Lower Jn

PROTECTION LIMITS

Up Branch/Down Perth: 120 pts to GJ433 Up Perth/Down Branch: GJ432 to 125C pts

POSSESSION ADDITIONAL INFORMATION

W2020/7231954 (SC119) IMDM Edinburgh - PWI -

Foot patrol by teams and section supervisors and minor maintenance

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2958105 Possession Manager Scotland IMDM Edinburgh

0045 to 0530 Carmuirs West Jn All Lines **S&T Work** Item

108m1320yds and 111m0yds Line Blockage and SUN **SUN** 

W2020/7231685[Cost][X] Larbert North SB

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

# **ITEM 197 CONTINUED**

PROTECTION LIMITS

Down: ECL389 to ECL463 Up: ECL468 to GJ436

#### POSSESSION ADDITIONAL INFORMATION

W2020/7231685: IMDM Edinburgh - IMDM Edinburgh - Edinburgh West Signals - Carmuirs West JN (priority) & Larbert JN 7214A&B, 7213, 7215, 7218, 7219,7220, 7221 pts/tracks/locs & signals within Mileage

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### **SUNDAY 17 JANUARY**

Ref. No. P2020/2932062 Possession Manager SODM Scotland East

Item 198	Stirling Middle SB and Blackford LC	Down Possession	0115 to 0840 SUN SUN	Survey Work 117m215yds and 123m1106yds W2020/7156498[AP]
		Up Possession	0115 to 0840 SUN SUN	Survey Work 118m160yds and 1m0yds W2020/7208247[AS]
		Stirling Up Passenger Loop Possession	0115 to 0840 SUN SUN	Load / Unload Other Materials 118m440yds and 123m660yds W2020/7152686[Cost][AS]
		Dunblane Down Passenger Loop Possession	0115 to 0840 SUN SUN	Rerail Resleeper Reballast (Maintenance Only) 118m1320yds and 119m1225yds
	Stirling and Causewayhead Jn	Platform 6/Down Kincardine Possession	0115 to 0840 SUN SUN	W2020/7215367[AS] Structures Work
		Platform 9/Up Kincardine	0115 to 0840	121m0yds and 122m572yds W2020/7234633[AS]
		Possession	SUN SUN	Rerail Resleeper Reballast (Maintenance Only)
		Connecting Line Possession	0115 to 0840 SUN SUN	121m145yds and 123m1106yds W2020/7238435[AS]
			3314 3314	Structures Work 122m500yds and 123m600yds W2020/7208493[AS]

ISOLATION OF ELECTRICAL SECTIONS 0115 Sun to 0820 Sun

RS5,6,7,8 and 9 Complete. PROTECTION LIMITS

Down Perth: Beyond SM88 to Approach BK9# Up Perth: Beyond BK23 to Approach SM89 Platform 6/Down Kincardine: Approach 212 pts# Platform 9/Up Kincardine: Beyond 212 pts#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

CORNTON AHB ON LOCAL CONTROL (BABCOCK INTERNATIONAL TO PROVIDE)

Vegetation Clearance (Non-Flail) 124m1048yds and 125m1579yds

W2020/7226876[BP]

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 198 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/7152686 (SC119) BABCOCK INTERNATIONAL:-Distribute Materials & Civils installations, RRV & trailer in use Access: Bridge of Allan RRAP

Hand Trolley and Hand Tools in use.

Contact: Ben. Allen@babcockinternational.com 07989 442 597

W2020/7226876 (SC119) | Trac Engineering on behalf of IMWD Capex david.garstang@trac.com | Work Details: Vegetation clearance of various earthworks on the Up and Down between 124m1210y â;; 124m1650y chainsaws, strimmers, hedge cutters, tracked chipper and hand trolley in use. | Access Egress: Ashfield 124m1158 and Kinbuck 125m1469 | OTP: N/A | Engineering Trains: N/A | OTMs: N/A | Restrictions: Exclusion zones around workforce 20 metres or 2 tree lengths whichever is greater, if other work activities need to pass through contact the COSS via

telephone and he will stand down the work to allow people machines to pass | ICW: N/A W2020/7215367 (SC119) | IMWD CAPEX (WD COWLAIRS) | Work Details: Causewayhead re-rail works with 2 TRTs | Access/Egress: Cornton | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A |

W2020/7234633 (SC119) | AmcoGiffen | Structures Work | Bridge of Allan | HCE works, carry out enabling works | Hand trolley in use ex/to Bridge of Allan Station | No RRV | No OTM | No Engineer Trains W2020/7208493 (SC119) | Amcogiffen structure works|Steel work repairs to underside of Beach Avenue Kippenross 132/006 122m 814y| Hand trolley in use|access Dunblane station 123m 418y|no restrictions W2020/7156498 (SC119) - BAM Nuttall Stirling Station Drainage Jetting & CCTV Survey Works. Off Track Vactor In Use Access/Egress Stirling Station 118m 500yds ICW SAA/SC183. contact - Ross.mcdiarmid@bamnuttall.co.uk W2020/7208247 (SC183) - BAM Nuttall Stirling Station Drainage Jetting & CCTV Survey Works. Off Track Vactor In Use Access/Egress Stirling Station 118m 500yds ICW SCM3/SC119.

contact - Ross.mcdiarmid@bamnuttall.co.uk
W2020/7238435 (SC119) | VITAL on behalf of IMWD CAPEX | Work details: S&C renewal at 25A&B + 34A+B PTS. |
OTP Access/Egress: Dunblane Abattoir 123m120yds | Engineering Train(s): N/A | OTM(S): N/A | Restrictions: N/A | ICS:

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# **SUNDAY 17 JANUARY**

Ref. No. P2020/2932048 Possession Manager BAM Nuttall Limited

Item 199	Stirling	Platform 7 Line Blockage +Detonators	0110 SUN	to	0820 SUN	Survey Work 118m168yds and 118m500yds W2020/7208362[Cost][AP]
		Platform 8 Line Blockage + Detonators	0110 SUN	to	0820 SUN	**Z0Z0//Z0000Z[000x[][/#]

## PROTECTION LIMITS

Platform 7: 41 pts to Buffers Platform 8: 31 pts to Buffers

TRAFFIC REMARKS

TRAIN(S) STABLED IN PLATFORMS 7 AND 8 \*\*\*TRAIN(S) NOT TO BE MOVED\*\*\*

## POSSESSION ADDITIONAL INFORMATION

W2020/7208362 (SC119) - BAM Nuttall Stirling Station Platforms 7&8. contact - Ross.mcdiarmid@bamnuttall.co.uk

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2932053 Possession Manager **SODM Scotland East** 

Blackford LC Item 200

Hilton Jn SB

All Lines and

Possession

0130 to 0850

SUN **SUN**  Follow-Up Work

135m1000yds and 141m1320yds

W2020/7237880[Cost][AP]

PROTECTION LIMITS

Down: Beyond BK9# to Approach HJ18 Up: Beyond 1B pts to Approach BK23

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

WHITEMOSS AHB ON LOCAL CONTROL (RAIL SYSTEMS ALLIANCE SCOTLAND TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7237880 (SC119) Rail Systems Alliance Scotland: Follow up Works: Civils works at Gleneagles Platform and

Ballast and Snagging works at Jeanfield PLTR site

Road railers in use access/egress at Dunning Old Station and Gleneagles.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**SUNDAY 17 JANUARY** 

Dundee Central Jn

Ref. No. P2020/2932042 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item Barnhill SB 201

and

All Lines Possession

SUN

0205 to 0840 **SUN** 

S&T Work

19m1160yds and 10m960yds

W2020/7214561[Cost][AP]

Vegetation Clearance 3m1100yds and 1m0yds W2020/7237979[BP]

PROTECTION LIMITS

Down: Beyond BH2# to Approach D699 Up: Beyond D698 to Approach BH16#

GENERAL REMARKS

MURIE AHB ON LOCAL CONTROL (IMWD CAPEX TO PROVIDE)

INCHCOONANS AHB ON LOCAL CONTROL (IMWD CAPEX TO PROVIDE)

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

BARNHILL S.B. TO BE OPEN OUT WITH ROSTERED HOURS (0001 to 0800 SUN: IMWD CAPEX TO REQUEST)

ERROL S.B. TO BE OPEN OUT WITH ROSTERED HOURS (0001 to 0800 SUN: IMWD CAPEX TO REQUEST)

POSSESSION ADDITIONAL INFORMATION

W2020/7214561 (SC119) | IMWD CAPEX (WD S&T) | Work Details: Replacement of Generator and final D&P snagging works | Access/Egress: | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | IČW:

W2020/7237979 (SC119) | IMDM Perth | Clearing veg for safety task force with Scottish Woodlands | Access/Egress:

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

# **ITEM 201 CONTINUED**

Invergowrie RRAP | OTP Access/Egress: RRV at Invergowrie RRAP 3m 1000y. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# **MONDAY 18 JANUARY**

Ref. No. P2020/2932038 Possession Manager SODM Scotland East

Item 202	Stirling Middle SB and Blackford LC	Down Possession	0135 to 0435 MON MON	Survey Work 117m215yds and 123m660yds W2020/7208359[AP]
		Up Possession	0135 to 0435 MON MON	Survey Work 118m160yds and 1m0yds W2020/7208356[AS]
		Stirling Up Passenger Loop Possession	0135 to 0435 MON MON	Preparatory Work 118m440yds and 123m660yds W2020/7152687[Cost][AS]
		Dunblane Down Passenger Loop Possession	0135 to 0435 MON MON	Vegetation Clearance (Non-Flail) 124m1048yds and 125m1579yds W2020/7226972[BP]
	Stirling and Alloa East Jn	Platform 6/Down Kincardine Possession	0135 to 0435 MON MON	Permanent Way Inspection 1m0yds and 8m170yds W2020/7232294[X]
		Platform 9/Up Kincardine Possession	0135 to 0435 MON MON	
		Connecting Line Possession	0135 to 0435 MON MON	
		Cambus Loop Possession	0135 to 0435 MON MON	
		Alloa Loop Possession	0135 to 0435 MON MON	

ISOLATION OF ELECTRICAL SECTIONS

0135 Mon to 0415 Mon RS5,6,7,8 and 9 Complete. PROTECTION LIMITS

Down Perth: Beyond SM88 to Approach BK9# Up Perth: Beyond BK23 to Approach SM89 Single Kincardine: Beyond SK6554#

TRAFFIC REMARKS

POSSESSION TO BE GIVEN UP FOR THE PASSAGE OF 6K02, (@0320 UNTIL 0340) ON THE UP PERTH

**GENERAL REMARKS** 

CAMBUS CCTV IS LOCATED WITHIN THIS POSSESSION PROTECTING SIGNALS AS FOLLOWS:-

**DOWN DIRECTION: SIGNAL SK6533** 

UP DIRECTION: SIGNAL SK6536, SK6534 (CAMBUS LOOP)

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 202 CONTINUED**

BLACKGRANGE CCTV IS LOCATED WITHIN THIS POSSESSION

PROTECTING SIGNALS AS FOLLOWS:-DOWN DIRECTION: SIGNAL SK6527 **UP DIRECTION: SIGNAL SK6528** 

WATERSIDE CCTV IS LOCATED WITHIN THIS POSSESSION

PROTECTING SIGNALS AS FOLLOWS:-**DOWN DIRECTION: SIGNAL SK6523 UP DIRECTION: SIGNAL SK6524** 

#### POSSESSION ADDITIONAL INFORMATION

W2020/7152687 (SC119) BABCOCK INTERNATIONAL:-

Civil installations of trough route, line side assets & bases. Hand trolley and hand tools in use

Access: Bridge of Allan.

Hand Tools in use

Contact: Ben.Allen@babcockinternational.com 07989 442 597

W2020/7226972 (SC119) | Trac Engineering on behalf of IMWD Capex david.garstang@trac.com | Work Details: W2020/7208356 (SC183) BAM Nuttall Stirling Station Drainage letting & CCTV Survey Works. Off Track, Vactor In Use

W2020/7208356 (SC183) BAM Nuttall Stirling Station Drainage Jetting & CCTV Survey Works. Off Track Vactor In Use Access/Egress Stirling Station 118m 500yds ICW SCM3/SC119.

contact - Ross.mcdiarmid@bamnuttall.co.uk W2020/7232294 (SC183) IMDM Edinburgh - Permanent Inspection - PWI - Foot patrol by teams and section supervisors and minor maintenance

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

# **MONDAY 18 JANUARY**

Ref. No. P2020/2932486 Possession Manager BAM Nuttall Limited

Item	Stirling	Platform 7	0105 to 0415	
203		Line Blockage + Detonators	MON MON	118m168yds and 118m500yds W2020/7208569[Cost][AP]
		Dlatform 0	0105 to 0415	

Platform 8 0105 to 0415 Line Blockage + Detonators MON MON

PROTECTION LIMITS

Platform 7: 41 pts to Buffers Platform 8: 31 pts to Buffers

TRAFFIC REMARKS

TRAIN(S) STABLED IN PLATFORMS 7 AND 8 \*\*\*TRAIN(S) NOT TO BE MOVED\*\*\*

POSSESSION ADDITIONAL INFORMATION

W2020/7208569 (SC119) BAM Nuttall Stirling Station Platforms 7&8.

contact - Ross.mcdiarmid@bamnuttall.co.uk

Late Notice Possession Possession Status: Agreed

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 203 CONTINUED**

Disruptive: non-disruptive

**MONDAY 18 JANUARY** 

Ref. No. P2020/2932541 Possession Manager Scotland IMDM Perth

Item Easter Balgour LC 204 and

Hilton Jn SB

C All Lines Possession 0115 to 0515 MON MON

Track Maintenance

142m600yds and 147m960yds W2020/7220985[Cost][AP]

Rerail Resleeper Reballast (Maintenance

Only)

144m965yds and 147m960yds

W2020/7215145[AS]

**PROTECTION LIMITS** 

Down: Beyond HJ20# to Approach HJ18# Up: Beyond 1B pts# to Approach HJ8#

TRAFFIC REMARKS

POSSESSION TO BE GIVEN UP FOR THE PASSAGE OF 6K02 (@0255 UNTIL 0320) OVER THE UP PERTH

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

FORTEVIOT AHB ON LOCAL CONTROL (IMDM PERTH TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7220985 (SC119) | IMDM Perth | Work Details: Robel pack, FCW welding RAILN/16099 143m 79y Dn RH, RAILN/16169 143m 661y Dn LH | Access/Egress: Staff @ Forgandenny, Balgour and Baldinnies | OTP Access/Egress: Welders Canter @ Balgour/Baldinnies | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7215145 (SC119) | IMWD CAPEX (WD EDINBURGH) | Work Details: Forgandenny Resleepering | Access/Egress: Broombarns UWC 146.682 | OTP Access/Egress: Broombarns UWC 146.682 | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No passage through mileage | ICW: N/A

0120 to 0435

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# **TUESDAY 19 JANUARY**

Ref. No. P2020/2932766 Possession Manager SODM Scotland East

Item Larbert North SB Down 0

Item 205	Larbert North SB and
	Blackford LC

Possession	TUE		TUE
Up Possession	0120 TUE		0435 TUE
Dunblane Down Passenger Loop	0120	to	0435
Possession	TUE		TUE

Preparatory Work 116m440yds and 123m660yds W2020/7152688[Cost][AP] Track Maintenance

116m440yds and 118m1100yds W2020/7232332[AS]

Vegetation Clearance (Non-Flail) 124m1048yds and 125m1579yds W2020/7226921[BP]

Ballast Regulating 129m390yds and 133m546yds W2020/7181431[CP]

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 205 CONTINUED**

#### PROTECTION LIMITS

Down: Beyond ECL465 to Approach BK11# Up: Beyond BK24# to Approach ECL468

GENERAL REMARKS

ENGINEERING TRAIN/S IN POSSESSION

POSSESSION TAKEN AROUND 6J98 AT SIGNAL DB45 ON THE DOWN

#### POSSESSION ADDITIONAL INFORMATION

W2020/7152688 (SC119) BABCOCK INTERNATIONAL:-Civil installations of trough route, line side assets & bases. Hand trolley and hand tools in use Access: Bridge of Allan.

Hand Tools in use

Contact: Ben.Allen@babcockinternational.com 07989 442 597

W2020/7226921 (SC119) | Trac Engineering on behalf of IMWD Capex david.garstang@trac.com | Work Details: Vegetation clearance of various earthworks on the Up and Down between 124m1210y â¿¿ 124m1650y chainsaws, strimmers, hedge cutters, tracked chipper and hand trolley in use. | Access Egress: Ashfield 124m1158 and Kinbuck 125m1469 | OTP: N/A | Engineering Trains: N/A | OTMs: N/A | Restrictions: Exclusion zones around workforce 20 metres or 2 tree lengths whichever is greater, if other work activities need to pass through contact the COSS via telephone and he will stand down the work to allow people machines to pass | ICW: N/A W2020/7181431 (SC119) | IMDM Perth | Ballast Regulating Down Line 131.0000-133.0000 | Crew Relief Point:

Blackford LC/ Grid Ref. NN 901022 / PH4 1PZ| OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6J98 (OTM537354) | Restrictions: N/A | ICW: N/A W2020/7232332 (SC119) IMDM Edinburgh - Track Maintenance - Down Road -116m880 - 117m repad and renew

fastenings MMA 41 Crossing

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# TUESDAY 19 JANUARY

Ref. No. P2020/2932764 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Easter Balgour LC All Lines 0115 to 0425 Rerail Resleeper Reballast (Maintenance Item Only) 206 and Possession TUE TUE 144m965yds and 147m960yds Hilton Jn SB W2020/7214958[Cost][AP]

#### PROTECTION LIMITS

Down: Beyond HJ20# to Approach HJ18 Up: Beyond 1B pts to Approach HJ8#

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214958 (SC119) | IMWD CAPEX (WD EDINBURGH) | Work Details: Forgandenny Resleepering | Access/Egress: Broombarns UWC 146.682 | OTP Access/Egress: Broombarns UWC 146.682 | Engineering Train(s): N/A OTM(s): N/A | Restrictions: No passage through mileage | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive At or Between Lines Affected Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2802915 Possession Manager Scotland IMDM Perth

Item 207	Moncrieffe Tunnel and Perth	Down Fast Possession	0130 to 0445 TUE TUE	Changing Sleepers & Timbers 151m500yds and 20m1720yds W2020/7221026[Cost][AP]
		Up Fast Possession	0130 to 0445 TUE TUE	
		Platform 5 Possession	0130 to 0445 TUE TUE	
		Platform 6 Possession	0130 to 0445 TUE TUE	

#### **PROTECTION LIMITS**

Down Fast: Beyond P11# to Approach 370A pts# Up Fast: Beyond P96# to Approach P6# Platform 5: Buffers

Platform 6: Buffers TRAFFIC REMARKS

PLATFORMS 5 AND 6 TO BE KEPT CLEAR

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

# POSSESSION ADDITIONAL INFORMATION

W2020/7221026 (SC119/SC193) | IMDM Perth | Work Details: Resleepering, FCW weld RAILN/16077, 16078 150m 752y Up LH | Access/Egress: Staff @ Perth South | OTP Access/Egress: Welders Canter @ Friarton | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A (Full mileage only achievable within Platforms 5 & 6)

Eng. Access Statement v4, Section 5 Possession Status: Agreed Disruptive: passenger and freight

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2932562 Possession Manager Scotland IMDM Perth

ltem	Perth	Single/Down	0040 to 0530	Permanent Way Inspection
208	and	Line Blockage	TUE TUE	20m1069yds and 19m1500yds
	Barnhill SB			W2020/6802077[Cost][X]
		Up	0040 to 0530	
		Line Blockage	TUE TUE	

PROTECTION LIMITS Single/Down: P113 to BH4 Up: BH17 to 15 pts

# POSSESSION ADDITIONAL INFORMATION

W2020/6802077 (SC119) IMDM Perth - Foot patrolling

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2932542 Possession Manager Scotland IMDM Perth

Item 209 and

Barnhill SB All Lines Line Blockage 0040 to 0430 TUE TUE Permanent Way Inspection 19m1170yds and 10m800yds W2020/6801810[Cost][X]

Errol SB & LC (MCB)

PROTECTION LIMITS Down: BH4 to ER14 Up: ER8 to BH17

POSSESSION ADDITIONAL INFORMATION

W2020/6801810 (SC119) IMDM Perth - Foot patrolling

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2937049 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Longforgan SB & LC

and

210 (MCB)

All Lines Possession 0045 to 0430 TUE TUE Rerail Resleeper Reballast (Maintenance

Only)

Dundee Central Jn

4m300yds and 1m300yds W2020/7248772[Cost][AP]

PROTECTION LIMITS

Down: Beyond LF4 to Approach D699# Up: Beyond D698# to Approach LF11

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7248772 (SC119) | IMWD CAPEX (WD PERTH) | Work Details: Riverside Drive Resleeper | Access/Egress: Riverside Drive 1m 428y | OTP Access/Egress: Riverside Drive 1m 428y | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2931862 Possession Manager **SODM Scotland East** 

0100 to 0430 Item Greenhill Upper Jn All Lines 211 Possession and TUE

Larbert North SB

Carmuirs West Jn

Polmont Jn All Lines Possession and

TUE 0100 to 0430

TUE

TUE

**Structures Examination** 24m1200yds and 24m1700yds W2020/7227520[AP]

Resignalling Work 108m0yds and 110m0yds W2020/7257372[BP]

Resignalling Work 25m1320yds and 0m87yds W2020/7257327[Cost][BS]

Electronic copy - uncontrolled when printed

Page

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

# ITEM 211 CONTINUED

Larbert Jn

Carmuirs East Jn and

All Lines Possession 0100 to 0430 TUE TUE

Resignalling Work 25m1738yds and 26m898yds W2020/7257202[BS]

Permanent Way Inspection 0m40yds and 111m0yds W2020/7232277[X]

S&T Work

108m1320yds and 111m0yds

W2020/7231698[X]

# PROTECTION LIMITS

Up Branch/Down Perth: Beyond 120 pts# to Approach ECL465# Up Perth/Down Branch: Beyond ECL468 to Approach 125C pts#

Down Grahamston/Down Branch: Beyond 282 pts# Up Branch/Up Grahamston: Approach 280 pts#

#### GENERAL REMARKS

AN EXCLUSION ZONE WILL APPLY ON SC109 BETWEEN 24M 1300YDS AND 24M 1600YDS FOR THE DURATION OF THE POSSESSION (AMEY)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7227520 (SC109) | Amey Consulting | Work Details: Examination of 076/014 24m1496y absellers working Amey lights in use | Access/Egress: 24.1472 & 24.1517 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: EXCLUSION ZONE REQUIRED ABSEILERS WORKING 24m1300y - 24m1600y FULL POSSESSION

TIMES| ICW: N/A
W2020/7231698 (SC119) IMDM Edinburgh - IMDM Edinburgh - Edinburgh West Signals - Carmuirs West JN (priority) & Larbert JN 7214A&B, 7213, 7215, 7218, 7219,7220, 7221 pts/tracks/locs & signals within Mileage
W2020/7232277 (SC119) IMDM Edinburgh - PWI -

Foot patrol by teams and section supervisors and minor maintenance W2020/7257372 (SC119) | Siemens | Work Details:Pre-Testing of TAWS fitments | Access/Egress:Various Throughout mileage | OTP:Access/Egress:N/A | Engineering Trains:N/A | OTM(s:N/A | Restrictions:N/A | ICS:SC110:W2020/7257202 & SC109:W2020/7257327

W2020/7257202 (SC110) | Siemens | Work Details:Pre-Testing of TAWS fitments | Access/Egress:Various Throughout Mileage | OTP:Access/Egress:N/A | Engineering Trains: N/A | OTM(s:N/A | Restrictions:N/A | ICS:SC119:W2020/7257372 &

W2020/7257427 (SC109) | Siemens | Work Details: Pre-Testing of TAWS fitments | Access/Egress: Various Throughout Mileage|OTP:Access/Egress:N/A|Engineering Trains: N/A| OTM(s:N/A| Restrictions:N/A|ICS:SC119:W2020/7257372 & SC110:W2020/7257202

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2932770 Possession Manager SODM Scotland East

Item 212	Larbert North SB and Blackford LC	Down Possession	0120 to 0435 WED WED	Preparatory Work 116m440yds and 123m660yds W2020/7152689[Cost][AP]
		Up Possession	0120 to 0435 WED WED	Track Maintenance 116m440yds and 118m1100yds W2020/7232289[AS]
		Dunblane Down Passenger Loop Possession	0120 to 0435 WED WED	Vegetation Clearance (Non-Flail) 124m1048yds and 125m0yds W2020/7226974[BP]
		Stirling Up Passenger Loop Possession	0120 to 0435 WED WED	

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 212 CONTINUED**

Changing Sleepers & Timbers 125m270yds and 129m600yds W2020/7221118[CP]

**Ballast Regulating** 125m270yds and 129m390yds W2020/7181257[CS]

Permanent Way Inspection 117m704yds and 121m220yds W2020/7231957[X]

Permanent Way Inspection 125m440yds and 133m600yds W2020/6801152[X]

PROTECTION LIMITS

Down: Beyond ECL469 to Approach BK11# Up: Beyond BK24# to Approach ECL472

GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6J98 AT SIGNAL DB45 ON THE DOWN

RRV/S IN USE WITHIN POSSESSION

# POSSESSION ADDITIONAL INFORMATION

W2020/7152689 (SC119) BABCOCK INTERNATIONAL:-Civil installations of trough route, line side assets & bases.

Hand trolley and hand tools in use

Access: Bridge of Allan. Hand Tools in use

Contact: Ben.Allen@babcockinternational.com 07989 442 597

W2020/7231957 (SC119) IMDM Edinburgh - PWI -

Foot patrol by teams and section supervisors and minor maintenance

W2020/7232289 (SC119) IMDM Edinburgh -Track Maintenance - Down Road -116m880 - 117m repad and renew

W2020/7232289 (SC119) IMDM Edinburgh -Track Maintenance - Down Road -116m880 - 117m repad and renew fastenings MMA Repair 41 Crossing
W2020/7221118 (SC119) | IMDM Perth | Work Details: Robel pack, resleeper/timber, FCW weld RAILN/13096 127m
623y Up LH | Access/Egress: Staff @ Greenloaning | OTP Access/Egress: Welders Canter @ Greenloaning | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A
W2020/7181257 (SC119) | IMDM Perth | Ballast Regulating Down Line 125.0440-127.0440 | Crew Relief Point:
Greenloaning SC / Grid Ref. NNN 837078 / FK15 0LX | OTP Access/Egress: N/A | Engineering Train(s): N/A |
OTM(s): 6J98 (OTM537355) | Restrictions: N/A | ICW: N/A
W2020/6801152 (SC119) IMDM Perth - Foot patrolling
W2020/7226974 (SC119) | Trac Engineering on behalf of IMWD CAPEX david.garstang@trac.com | Work Details:
Vegetation clearance of various earthworks on the Up and Down between 124m1210y â;; 124m1650y chainsaws, strimmers, hedge cutters, tracked chipper and hand trolley in use. | Access Egress: Ashfield 124m1158 and Kinbuck
125m1469 | OTP: N/A | Engineering Trains: N/A | OTMs: N/A | Restrictions: Exclusion zones around workforce 20 metres or 2 tree lengths whichever is greater, if other work activities need to pass through contact the COSS via telephone and he will stand down the work to allow people machines to pass | ICW: N/A telephone and he will stand down the work to allow people machines to pass | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive At or Between Lines Affected Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### WEDNESDAY 20 JANUARY

213

and

Ref. No. P2020/2793345 Possession Manager SODM Scotland East

Possession

Blackford LC Down 0120 to 0405 Structures Work Item

137m750yds and 137m1350yds **WED WED** W2020/7234722[Cost][AP] Hilton Jn SB

Rerail Resleeper Reballast (Maintenance 0120 to 0405 Up

Only) Possession **WED WED** 144m965yds and 147m960yds

W2020/7214959[BP]

PROTECTION LIMITS

Down: Beyond BK11 to Approach HJ18 Up: Beyond 10A pts to Approach BK24

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7214959 (SC119) | IMWD CAPEX (WD EDINBURGH) | Work Details: Forgandenny Resleepering | Access/Egress: Broombarns UWC 146.682 | OTP Access/Egress: Broombarns UWC 146.682 | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No passage through mileage | ICW: N/A W2020/7234722 (SC119) | Amcogiffen | Structure Work | Auchterarder | HCE enabling works | Hand trolley in use ex/to Auchterarder No RRV | No OTM | No Engineer Train

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

## WEDNESDAY 20 JANUARY

Ref. No. P2020/2937050 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Rerail Resleeper Reballast (Maintenance Item Longforgan SB & LC All Lines 0045 to 0430 Only) 214 (MCB) Possession WED **WED** 4m300yds and 1m300yds and

Dundee Central Jn

PROTECTION LIMITS

Down: Beyond LF4 to Approach D699# Up: Beyond D698# to Approach LF11

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7248596 (SC119) | IMWD CAPEX (WD PERTH) | Work Details: Riverside Drive Resleeper | Access/Egress: Riverside Drive 1m 428y | OTP Access/Egress: Riverside Drive 1m 428y | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive W2020/7248596[Cost][AP]

At or Between Lines Affected Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2931863 Possession Manager SODM Scotland East

Item 215	Greenhill Lower In and Larbert North SB	All Lines Possession	0100 to WED	0430 WED	Structures Examination 24m100yds and 24m1700yds W2020/7227568[AP]
	Polmont Jn and	All Lines Possession	0100 to WED	0430 WED	Resignalling Work 108m0yds and 110m0yds W2020/7257373[Cost][BP]
	Carmuirs West Jn Carmuirs East Jn and	All Lines Possession	0100 to WED	0430 WED	Resignalling Work 25m1320yds and 0m87yds W2020/7257328[BS]
	Larbert Jn				Resignalling Work 25m1738yds and 26m898yds W2020/7257203[BS]
					S&T Work 108m1320yds and 111m0yds W2020/7231719[X]

ISOLATION OF ELECTRICAL SECTIONS 0100 Wed to 0430 Wed RS3 and 4 Complete. PROTECTION LIMITS

Down Perth: Beyond 156 pts# to Approach ECL465# Up Perth: Beyond ECL468 to Approach 155B pts# Down Grahamston/Down Branch: Beyond 282 pts# Up Branch/Up Grahamston: Approach 280 pts#

# POSSESSION ADDITIONAL INFORMATION

W2020/7227568 (SC109) | Amey Consulting | Work Details: Examination of 076/011 24m660y scaffold trolley Amey lights in use | Access/Egress: 24m240y & 24.1517 also station access | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: Scaffold requires both lines no passage for OTP | ICW: N/A W2020/7257428 (SC109) | Siemens | Work Details:Pre-Testing of TAWS fitments|Access/Egress:Various Throughout Mileage|OTP:Access/Egress:N/A|Engineering Trains: N/A| OTM(s:N/A| Restrictions:N/A|ICS:SC119:W2020/7257373 & SC110:W2020/7257303 (SC110) | Siemens | Work Details:Pre-Testing of TAWS fitments|Access/Egress:Various Throughout

W2020/7257203 (SC110) | Siemens | Work Details:Pre-Testing of TAWS fitments | Access/Egress: Various Throughout Mileage | OTP: Access/Egress: N/A | Engineering Trains: N/A | OTM(s:N/A | Restrictions: N/A | ICS: SC119: W2020/7257373 & SC109: W2020/7257328

W2020/7257373 (SC119) | Siemens | Work Details: Pre-Testing of TAWS fitments | Access/Egress: Various Throughout mileage|OTP:Access/Egress:N/A|Engineering Trains:N/A| OTM(s:N/A| Restrictions:N/A |ICS:SC110:W2020/7257203 & SC109:W2020/7257328

W2020/7231719 (SC119) IMDM Edinburgh - Edinburgh West Signals - Carmuirs West JN (priority) & Larbert JN 7214A&B, 7213, 7215, 7218, 7219,7220, 7221 pts/tracks/locs & šignals within Mileage

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2932754 Possession Manager SODM Scotland East

Item	Greenhill Lower Jn	All Lines	0100	to	0430	Resignalling Work
216	and	Possession	THU		THU	108m0yds and 110m0yds W2020/7257374[AP]
	Larbert North SB					
	Falkirk Grahamston	All Lines	0100	to	0430	Resignalling Work
	and	Possession	THU		THU	25m1320yds and 0m87yds W2020/7257329[Cost][AS]
	Carmuirs West Jn					\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

# **ITEM 216 CONTINUED**

Carmuirs East Jn and

Larbert Jn

All Lines Possession

0100 to 0430

THU THU Resignalling Work

25m1738yds and 26m898yds

W2020/7257204[AS]

S&T Work

108m1320yds and 111m0yds

W2020/7231700[X]

#### PROTECTION LIMITS

Down Perth: Beyond 156 pts# to Approach ECL465# Up Perth: Beyond ECL468 to Approach 155B pts# Down Grahamston/Down Branch: Beyond ECL267 Up Branch/Up Grahamston: Approach ECL268#

#### POSSESSION ADDITIONAL INFORMATION

W2020/7231700 (SC119) IMDM Edinburgh - Edinburgh West Signals - Carmuirs West JN (priority) & Larbert JN 7214A&B, 7213, 7215, 7218, 7219,7220, 7221 pts/tracks/locs & signals within Mileage W2020/7257374 (SC119) | Siemens | Work Details:Pre-Testing of TAWS fitments|Access/Egress:Various Throughout mileage|OTP:Access/Egress:N/A|Engineering Trains:N/A|OTM(s:N/A| Restrictions:N/A | ICS:SC110;W2020/7257204 & COLON MARCH CONTRACTOR | COLON MARCH CONTRACTOR | COLON MARCH COLON SC109:W2020/7257329

W2020/7257204 (SC110) | Siemens | Work Details: Pre-Testing of TAWS fitments | Access/Egress: Various Throughout Mileage|OTP:Access/Egress:N/A|Engineering Trains: N/A| OTM(s:N/A| Restrictions:N/A|ICS:SC119:W2020/7257374 & SC109:W2020/7257329

W2020/7257429 (SC109) | Siemens | Work Details: Pre-Testing of TAWS fitments | Access/Egress: Various Throughout Mileage|OTP:Accèss/Egréss:N/A|Engineering Trains: N/A| OTM(s:N/A| Restrictions:N/A|ICS:SC119:W2020/7257374 & SC110:\\V2020/7257204

0120 to 0435

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Larbert North SB

Ref. No. P2020/2932753 Possession Manager SODM Scotland East

Down

217	and Blackford LC	THU	THU	
		Up Possession	0120 to THU	0435 THU
		Dunblane Down Passenger Loop Possession	0120 to THU	0435 THU

Preparatory Work 116m440yds and 129m594yds W2020/7152690[Cost][AP]

Track Maintenance

116m440yds and 118m1100yds W2020/7232291[AS]

Survey Work

122m200yds and 124m1320yds W2020/7237468[AS]

Vegetation Clearance (Non-Flail) 124m1048yds and 125m1579yds

W2020/7226878[AS]

Survey Work

125m1369yds and 129m594yds

W2020/7237472[AS]

Permanent Way Inspection 119m1320yds and 125m440yds

W2020/7232278[X]

#### PROTECTION LIMITS

Down: Beyond ECL469 to Approach BK9# Up: Beyond BK23 to Approach ECL472

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

## **ITEM 217 CONTINUED**

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7152690 (SC119) BABCOCK INTERNATIONAL:-Civil installations of trough route, line side assets & bases. Hand trolley and hand tools in use

Access: Bridge of Allan.

Hand Tools in use

Contact: Ben.Allen@babcockinternational.com 07989 442 597 W2020/7232278 (SC119) IMDM Edinburgh - PWI -

Foot Patrol and minor maintenance and Track Section Manager inspections.

W2020/7237468 (SC119) | Rail Systems Alliance Scotland | Work Details: Supplementary inspection at Dunblane | Access/Egress: UB8 Mill O'Keir Road 122m 660y & Dunblane Station | OTP Access/Egress: N/A | Engineering Train (PT Noâi;s): N/A | OTM(s) (OTM Noâi;s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A |

W2020/7232291 (SC119) IMDM Edinburgh -Track Maintenance -Down Road -116m880 - 117m repad and renew

fastenings MMA Repair 41 Crossing W2020/7237472 (SC119) | Rail Systems Alliance Scotland | Work Details: supplementary inspection at Drumallan |

W2020/723/4/2 (SC119) | Rail Systems Alliance Scotland | Work Details: supplementary inspection at Drumallan | Access/Egress: Greenloaning | OTP Access/Egress: n/a | Engineering Train (PT Noâi¿s): n/a | OTM(s) (OTM Noâ¿s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW: n/a W2020/7226878 (SC119) | Trac Engineering on behalf of IMWD Capex david.garstang@trac.com | Work Details: Vegetation clearance of various earthworks on the Up and Down between 124m1210y â¿s 124m1650y chainsaws, strimmers, hedge cutters, tracked chipper and hand trolley in use. | Access Egress: Ashfield 124m1158 and Kinbuck 125m1469 | OTP: N/A | Engineering Trains: N/A | OTMs: N/A | Restrictions: Exclusion zones around workforce 20 metres or 2 tree lengths whichever is greater, if other work activities need to pass through contact the COSS via telephone and he will stand down the work to allow people machines to pass | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2932752 Possession Manager SODM Scotland East

0130 to 0505 Blackford LC All Lines Item 218 Possession and THU THU

Perth South Jn

Follow Up Tamping 135m1249yds and 141m1320yds W2020/6714247[Cost][AP]

Track Maintenance 142m600yds and 147m960yds W2020/7220767[BP]

Rerail Resleeper Reballast (Maintenance Only)

144m965yds and 147m960yds W2020/7214960[BS]

Permanent Way Inspection 149m300yds and 150m477yds W2020/6801987[X]

PROTECTION LIMITS

Down: Beyond BK9# to Approach P29 Up: Beyond P14# to Approach BK23

GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6J67 AT SIGNAL AR14 ON THE UP LINE

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 218 CONTINUED**

POSSESSION CONTAINS A RUNAWAY RISK

RRV/S IN USE WITHIN POSSESSION

WHITEMOSS AHB ON LOCAL CONTROL (RAIL SYSTEMS ALLIANCE SCOTLAND TO PROVIDE)

FORTEVIOT AHB ON LOCAL CONTROL (IMDM PERTH TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/6714247 (SC119) Rail Systems Alliance Scotland: Follow up tamping, follow up work and site tidy down & up lines at Jeanfield plain line track renewals site.

Tamper in use. OTM 545274

Road railers in use access/egress at Dunning Old Station and Gleneagles.

Details to be confirmed.

W2020/6801987 (SC119) - IMDM Perth - Foot patrolling
W2020/6801987 (SC119) - IMDM Perth - Foot patrolling
W2020/7220767 (SC119) | IMDM Perth | Work Details: Robel pack, FCW welding RAILN/13445 143m 979y Dn RH,
RAILN/16110 143m 1416y Dn LH | Access/Egress: Staff @ Forgandenny, Balgour and Baldinnies | OTP Access/Egress:
Welders Canter @ Balgour/Baldinnies | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A
W2020/7214960 (SC119) | IMWD CAPEX (WD EDINBURGH) | Work Details: Forgandenny Resleepering |
Access/Egress: Broombarns UWC 146.682 | OTP Access/Egress: Broombarns UWC 146.682 | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No passage through mileage | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2937017 Possession Manager Scotland Infrastructure Maintenance Works Delivery

0045 to 0430 Item Longforgan SB & LC All Lines 219 (MCB) Possession THU THU and

Rerail Resleeper Reballast (Maintenance Only) 4m300yds and 1m300yds W2020/7248597[Cost][AP]

Dundee Central Jn

PROTECTION LIMITS

Down: Beyond LF4 to Approach D699# Up: Beyond D698# to Approach LF11

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7248597 (SC119) | IMWD CAPEX (WD PERTH) | Work Details: Riverside Drive Resleeper | Access/Egress: Riverside Drive 1m 428y | OTP Access/Egress: Riverside Drive 1m 428y | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

#### SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### FRIDAY 22 JANUARY

Ref. No. P2020/2932757 Possession Manager SODM Scotland East

Item 220	Greenhill Lower Jn and	All Lines Possession	0100 FRI	to	0430 FRI
	Larbert North SB				
	Falkirk Grahamston	All Lines	0100	to	0430
	and	Possession	FRI		FRI
	Carmuirs East Jn				
	Carmuirs East Jn	All Lines	0100	to	0430
	and	Possession	FRI		FRI
	Larbert Jn				

Resignalling Work 108m0yds and 110m0yds W2020/7257375[AP]

Resignalling Work 25m900yds and 0m87yds W2020/7257330[AS]

Survey Work

25m900yds and 0m87yds W2020/7238300[AS]

In Connection With Engineering Work 25m1720yds and 26m770yds W2020/7238356[AS]

Resignalling Work 25m1738yds and 26m898yds W2020/7257205[AS]

In Connection With Engineering Work 108m1200yds and 109m1100yds W2020/7238353[Cost][AS]

**S&T Work** 

108m1320yds and 111m0yds W2020/7231720[X]

OHL Work (Ground Level)

111m1054yds and 112m447yds W2020/7231568[X]

#### PROTECTION LIMITS

Down Perth: Beyond 156 pts# to Approach ECL467 Up Perth: Beyond ECL470 to Approach 155B pts# Down Grahamston/Down Branch: Beyond ECL267 Up Branch/Up Grahamston: Approach ECL266

# GENERAL REMARKS

# POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7238353 (SC119) | Rail Systems Alliance Scotland | Work Details: In connection with Development walkout at Carmuirs West Topic Scotland | Access/Egress: Carmuirs East and West Junction's | ICW: SC109:W2020/7238300 & SC110:W2020/7238356

W2020/7231568 (SC119): OLE Motherwell - OLE inspections geo ground level surveys geometry foot patrols Larbert Sink hole moving OLE structure GD/36/15 and surrounding area moving worksite No OTP or HT W2020/7231720 (SC119) | IMDM Edinburgh - Edinburgh West Signals - Carmuirs West JN (priority) & Larbert JN 7214A&B, 7213, 7218, 7219, 7220, 7221 pts/tracks/locs & signals within Mileage W2020/7238300 (SC109) | Rail Systems Alliance Scotland | Work Details: Development walkout at Carmuirs West for

future works | Access/Egress: Carmuirs East and West Junction's | ICW:Sc119: W2020/7238353 & Sc110:W2020/7238356

W2020/7238356 (SC110) | Rail Systems Alliance Scotland | Work Details: In connection with Development walkout at Carmuirs West for future works | Access/Egress: Carmuirs East and West Junction's | ICW: SC109:W2020/7238300 & SC119: W2020/7238353

W2020/7257430 (SC109) | Siemens | Work Details:Pre-Testing of TAWS fitments | Access/Egress: Various Throughout Mileage | OTP:Access/Egress: N/A | Engineering Trains: N/A | OTM(s:N/A | Restrictions: N/A | ICS:SC119:W2020/7257375 & SC110:W2020/7257205.

W2020/7257204 (SC110) | Siemens | Work Details: Pre-Testing of TAWS fitments | Access/Egress: Various Throughout Mileage|OTP:Access/Egress:N/A|Engineering Trains: N/A| OTM(s:N/A| Restrictions:N/A|ICS:SC119:W2020/7257374 & SC109:W2020/7257329

W2020/7257375 (SC119) | Siemens | Work Details: Pre-Testing of TAWS fitments | Access/Egress: Various Throughout

Lines Affected

Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

#### **ITEM 220 CONTINUED**

 $\label{local-problem} \mbox{mileage|OTP:Access/Egress:N/A|Engineering Trains:N/A|OTM(s:N/A| Restrictions:N/A|ICS:SC110:W2020/7257205 \& SC109:W2020/7257330 \\ \mbox{}$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2932845 Possession Manager SODM Scotland East

Item 221	Larbert North SB and Blackford LC	Down Possession	0120 FRI	to	0435 FRI	Preparatory Work 116m440yds and 123m660yds W2020/7152691[Cost][AP]
	2.00.11.01.01	Up Possession	0120 FRI	to	0435 FRI	Track Maintenance 116m440yds and 118m1100yds W2020/7232334[AS]
		Dunblane Down Passenger Loop Possession	0120 FRI	to	0435 FRI	Vegetation Clearance (Non-Flail) 124m1048yds and 125m1579yds W2020/7226976[RP]

#### PROTECTION LIMITS

Down: Beyond ECL467 to Approach BK9# Up: Beyond BK23# to Approach ECL470

# POSSESSION ADDITIONAL INFORMATION

W2020/7152691 (SC119) BABCOCK INTERNATIONAL:-Civil installations of trough route, line side assets & bases.

Civil installations of trough route, line side assets & bases.

Hand trolley and hand tools in use

Access: Bridge of Allan.

Hand Tools in use

Contact: Ben.Allen@babcockinternational.com 07989 442 597

W2020/7232334 (SC119) IMDM Edinburgh - Track Maintenance - MMA Repair 41 Crossing

W2020/7226976 (SC119) | Trac Engineering on behalf of IMWD Capex david.garstang@trac.com | Work Details:

Vegetation clearance of various earthworks on the Up and Down between 124m1210y â;; 124m1650y chainsaws, strimmers, hedge cutters, tracked chipper and hand trolley in use. | Access Egress: Ashfield 124m1158 and Kinbuck 125m1469 | OTP: N/A | Engineering Trains: N/A | OTMs: N/A | Restrictions: Exclusion zones around workforce 20 metres or 2 tree lengths whichever is greater, if other work activities need to pass through contact the COSS via telephone and he will stand down the work to allow people machines to pass | ICW: N/A telephone and he will stand down the work to allow people machines to pass | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### FRIDAY 22 JANUARY

Ref. No. P2020/2932863 Possession Manager Scotland IMDM Perth

Item	Easter Balgour LC	All Lines	0115 to	0515	URFDO Inspections
222	and	Line Blockage	FRI	FRI	142m0yds and 148m0yds
	Hilton Jn SB				W2020/7220509[Cost][X]

PROTECTION LIMITS Down: HJ20 to HJ18 Up: 1B pts to HJ8

POSSESSION ADDITIONAL INFORMATION

At or Between Lines Affected Remarks

# SC119 GREENHILL UPPER JN TO DUNDEE - Continued

# **ITEM 222 CONTINUED**

W2020/7220509 (SC119) - IMDM Perth - URFDO inspections (U7 testing) with access/egress @ Forteviot LC and Forgandenny LC - Line Blockage

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER)

#### SATURDAY 16 JANUARY

Ref. No. P2020/2933824 Possession Manager Scotland IMDM Glasgow

0035 to 0515 Item Bellgrove Down and Up **S&T Work** 

0m900yds and 3m300yds 223 Line Blockage + Disconnect and SAT SAT W2020/7221106[Cost][X] **Partick** 

PROTECTION LIMITS

Down: YF215 to YH499 Up: YH498 to YS214

POSSESSION ADDITIONAL INFORMATION

W2020/7221106 - SSM Yoker (SC123) Renew Light Engines & Track Circuit Bonding Checks

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive : non-disruptive

# SUNDAY 17 JANUARY

Ref. No. P2020/2933804 Possession Manager **SODM Scotland West** 

Item 224	Airdrie and Hyndland East Jn	All Lines Possession	0055 to SUN		o 0745 SUN	
	Rutherglen Central Jn and Finnieston West Jn	All Lines Possession	0055 SUN	to	0745 SUN	
		SECC DRS Sidings Possession	0055 SUN	to	0745 SUN	

C1 Rerail - One Rail Only 1m1380yds and 3m1650yds W2020/7238345[AP]

Slab Track Renewal 0m600yds and 2m400yds W2020/7232154[Cost][AS]

Station Construction 0m650yds and 2m500yds W2020/7230596[AS]

Slab Track Renewal 0m800yds and 4m1590yds W2020/7232127[AS]

In Connection With Engineering Work 0m800yds and 4m1590yds

W2020/7274476[AS]

Structures Work 1m750yds and 4m400yds W2020/7203066[AS]

Station Work

1m1380yds and 0m1200yds W2020/7319068[AS]

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

## **ITEM 224 CONTINUED**

OHL Work 2m100yds and 3m1650yds W2020/7225533[AS]

Structures Work 10m200yds and 7m1000yds W2020/7237738[BP]

Structures Work 10m200yds and 7m1200yds W2020/7238324[BS]

Permanent Way Inspection 0m900yds and 4m1630yds W2020/7094905[X]

In Connection With Isolation Arrangements 1m1500yds and 1m1200yds W2020/7238274[X]

In Connection With Isolation Arrangements 1m1500yds and 1m1200yds W2020/7237845[X]

ISOLATION OF ELECTRICAL SECTIONS 0100 Sun to 0700 Sun PA1 and 2 Complete. 0055 Sun to 0715 Sun PF1A and B. PF2B and C. DF7 and 8 Complete. PR1 and 2 Complete.

# PROTECTION LIMITS

Down Airdrie: Beyond 127B pts to Approach YH505# Up Airdrie: Beyond 250A pts# to Approach 127A pts

Down Argyle: Beyond 971 pts Up Argyle: Approach 970 pts

#### GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION CONTAINS RUNAWAY RISK

ICW W2020/7237738- EXCLUSION ZONE REQUIRED AT BLAIRHILL STATION DURING LIFTING OPERATIONS

# POINTS OPERATOR REQUIRED (AMCO TO PROVIDE)

W2020/7203066| Work Deliverer: AmcoGiffen | Work Details: Masonry & Concrete repairs at various locations throughout Stobcross Tunnel. RRV in use. Access: Exhibition Centre & Bridgeton. | Engineering Train(s): N/A | OTM(s): N/A.

W2020/7274476 - RSA Scotland - In connection with engineering work at Finnieston on Route SC123, Down and Up lines. In connection with Route SC123 (W2020/7238345).

## POSSESSION ADDITIONAL INFORMATION

 $W2020/7232154 \mid AMCO \ Giffen \ Slab \ Track \mid Various \ Slab track \ associated \ works \ within \ High \ St, \ Charing \ X \ \& \ Finnieston \ Tunnels. \ Rails \ will be \ raised for \ SFC \ baseplate \ installations \mid RRV \ personnel \ Carrier \mid ex/to \ High \ St \ RRAP \mid runaway \ risk \ in \ worksite$ 

W2020/7225533 | OHL Cowlairs (SC123) Wire Tension to be taken throughout wire runs B-01A & RF-14 due to excessive sagging during hot weather. This is requested by RAM. Station wire run B-01a, B-02a also B-04 & B-03 can do 50%

UNIMOG EX/TO Finnieston West Jn

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 224 CONTINUED**

W2020/7230596: CPMS SC123 | Working: Charing Cross NEM3 1m400yds | Work Detail: removal of existing station canopy | Plant: mobile tower scaffold in use | Access/egress Charing Cross station | NO OTP W2020/7238324 | Story | Installation temp RRAP|De-veg work|Masonry repairs|Soil nailing|Access/Egress:RRV/s Kennedy drive 9m 1610.ICW W2020/7238274 | W2020/7238274 | Story | ICW with W2020/7238324 for Isolation. W2019/7237738: | Work Deliverer: AmcoGiffen | Work Details: Structure Works - Removal of redundant foot bridge, ticket office superstructure & substructure at Blairhill Station. Off Track crane in use. | Access: Blairhill Station. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Exclusion zone required within Blairhill station limits during lifting operations. Access with agreement from AmcoGiffen.RRV access gartsherrie road 8m 550yds drainage works W2020/7237845 | Work Deliverer: AmcoGiffen | Work Details: In connection with isolation arrangements. Access required to Parkhead Feeder Station to operate OHL switches required to Parkhead Feeder Station to operate OHL switches.

ICW: W2020/7237738 (SC123)

W2020/7238345| Rail Systems Alliance Scotland | Work Details: Finnieston - install breathers at finnieston| Access/Egress: Network Rail Yard, Kelvinhaugh Street, G3 8PR | OTP Access/Egress: Sandyford Street | Engineering Train (PT Noâ¿¿s): N/A | OTM(s) (OTM Noâ¿¿s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | Signalling/Power N/A | ICW: SC025 - W2020/7274476 W2020/7319068 | Work Deliverer: Balfour Beatty | Work Details: Removal of Screen from the Scaffolding on Platforms 8 & 9 of Queen Street Low Level. | Access/Egress: Queen Street Low Level Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(S): N/A | Isolation: Yes | Restrictions: N/A | ICW: N/A.

Requester: chic@kelvinrs.co.uk

W2020/7232127 | Amco-Giffen Slab Track Renewals | Various Slab Track associated works throughout the Argyle Lines. Rails lifted when installing SFC baseplates | RRV in use | Access @ Bridgeton Station RRAP & Exhibition Centre | runaway risk in worksite

W2020/7203066| Work Deliverer: AmcoGiffen | Work Details: Masonry & Concrete repairs at various locations throughout Stobcross Tunnel. RRV in use. Access: Exhibition Centre & Bridgeton. | Engineering Train(s): N/A | OTM(s):

W2020/7203066| Work Deliverer: AmcoGiffen | Work Details: Masonry & Concrete repairs at various locations throughout Stobcross Tunnel. RRV in use. Access: Exhibition Centre & Bridgeton. | Engineering Train(s): N/A | OTM(s):

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# SUNDAY 17 JANUARY

Ref. No. P2020/2933782 Possession Manager SODM Scotland West

Item 225	Westerton and Helensburgh Central	All Lines Possession	0110 t SUN	0725 SUN	Structures Examination 0m400yds and 2m1400yds W2020/7225442[AP]
	Hyndland East Jn and Dalmuir Park Jn	All Lines Possession	0110 t SUN	0725 SUN	Structures Examination 1m1480yds and 2m1320yds W2020/7225306[AS]
	Dailliuli Falk Jii	Platform 5 Possession	0110 t	0725 SUN	Track Maintenance 6m300yds and 7m0yds W2020/7223948[BP]
	Westerton Jn and	All Lines Possession	0110 t SUN	 0725 SUN	Track Maintenance 6m440yds and 7m440yds W2020/7223940[BS]
	Milngavie Dalreoch Jn and	All Lines Possession	0110 t	 0725 SUN	Station Work 7m0yds and 8m0yds W2020/7236400[CP]
	Balloch Craigendoran Jn and Helensburgh Upper	Single Possession	0110 t SUN	0725 SUN	Structures Work 8m300yds and 9m200yds W2020/7203325[DP]

At or Between Lines Affected Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

# **ITEM 225 CONTINUED**

Craigendoran Jn and Helensburgh Up	Possession	0110 to 0725 SUN SUN	Vegetation Clearance 9m1500yds and 13m100yds W2020/7232970[Cost][EP]
Hyndland East Jr and	•	0110 to 0725 SUN SUN	Structures Work 17m800yds and 18m350yds W2020/6783773[FP]
Dalmuir Park Jn	Reception/Departure Sidings Possession	0110 to 0725 SUN SUN	S&T Work 0m0yds and 2m94yds W2020/7221179[X]
	Washer/Reception Line Sidings Possession	0110 to 0725 SUN SUN	In Connection With Isolation Arrangements 4m1100yds and 4m1300yds W2020/7233022[X]
Yoker CSD	All Lines Sidings Possession	0130 to 0630 SUN SUN	Permanent Way Inspection 6m440yds and 24m680yds W2020/7095047[X]
			OLE Patrolling 7m0yds and 9m1000yds W2020/7228933[X]
			Permanent Way Inspection 16m860yds and 20m850yds

ISOLATION OF ELECTRICAL SECTIONS

0130 Sun to 0630 Sun DF1,2,3,4,5 and 6 Complete. 0110 Sun to 0725 Sun DB1 Complete.

# PROTECTION LIMITS

Down Singer/Down Yoker/Down Helensburgh: Beyond YH531#
Single and Up Helensburgh/Up Singer/Up Yoker: Buffers Platform 1 to Approach YH528#
Platform 2 Helensburgh Central: Beyond YC646#
Platform 3 Helensburgh Central: Beyond YC648#
Down Yoker: Beyond 252 pts#
Up Yoker: Approach Fixed Diamonds at Hyndland East jn#
Platform 5 Dalmuir: Puffers

Platform 5 Dalmuir: Buffers Down/Up/Single Milngavie: Buffers Down/Up/Single Balloch: Buffers Single WHL: Beyond YC652#

TRAFFIC REMARKS

PLATFORM 1 HELENSBURGH CENTRAL TO BE KEPT CLEAR

**GENERAL REMARKS** 

CARDROSS CCTV LC LOCATED WITHIN THIS POSSESSION. PROTECTING SIGNALS ARE:

DOWN: YC633 UP: YC634

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED (AMEY TO PROVIDE)

W2020/7095034[X]

W2020/7221176[X]

115m1210yds and 24m436yds

**S&T Work** 

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 225 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/7223948 | IMDM GLASGOW (SC123)| Installation of 1x709 and adj switches on 3400 JUNCTION POSSESSION REQUIRED | OTP EX/TO WESTERTON | ICW W2020/7223940 (SC133)

W2020/7095047 (SC123), W2020/7095034 (SC135) TSM North - Foot patrol, S&C inspections & minor maintenance.

W2020/7232970 (SC123) | QTS Group | Structure vegetation clearance within worksite mileage | RRV Access / Egress at Kilpatrick Station 11m 450y & Bowling Station 12m 1500y| Restrictions N/A W2020/7228933 (SC123) | OLE Techs Motherwell| OLE Geometry Surveys W2020/7203325 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from add of structure and replacement/re hodding of damaged coning stones on wingwalls @ OR240/150 Kilhowie Road @

edge of structure and replacement/re-bedding of damaged coping stones on wingwalls @ OB240/150 Kilbowie Road @ 8m 1683yds. Hand Tools & Tower Scaffold in use. | Access: Singer Station. | Engineering Train(s) N/A | OTM(s): N/A | Restrictions: Prior notice required to move scaffold.

W2020/7236400 (SC123) - NEM5 CPMS | Working: Drumchapel station 7m440yds | Work Details: repairs to footbridge | Plant: grp scaffold in use | Access/egress Drumchapel station | NO OTP W2020/7225442 (SC125) | Amey Consulting | Work Details: Detailed examination of 268/007 2m390y RRV Scaffold hand trolley and Amey lights in use | Access/Egress: Various | OTP Access/Egress: West Brae Drive | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: RRV basket will slew over the UP & DN line blocking any access to OTP

passage can only be given with prior notice | ICW: Yoker Depot Worksite contains a runaway risk W2020/7233022 (SC125) | QTS Group | Erecting/Removing earth's for isolation purposes only | No OTP. access on foot from Dalmuir Station | Restrictions N/A

W2020/6783773 (SC135) - AmcoGiffen Structure Works. Inspection and tightening of trestle jacks on the underside of structure 058/082 @ 17m 1100yds Renton. Hand Trolley & Tower Scaffold in use. Access Renton Road @ 17m 1000yds W2020/7225306 | Amey Consulting | Work Details: ICW SC125 examination of 268/007 | Access/Egress: Yoker | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: W2020/7225442

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

# **MONDAY 18 JANUARY**

Ref. No. P2020/2933845 Possession Manager SODM Scotland West

Item Coatdyke 226 and **Hyndland** 

All Lines Possession

0005 to 0440 MON MON Structures Work 8m1500yds and 7m1000yds

W2020/7237883[AP]

Vegetation Clearance 5m1000yds and 1m1200yds W2020/7234270[BP]

Slab Track Renewal 0m600yds and 3m0yds W2020/7232165[Cost][CP]

Follow-Up Work 2m0yds and 3m0yds W2020/7237525[CS]

In Connection With Isolation Arrangements 1m1500yds and 1m1200yds W2020/7237804[X]

Rail Testing and Lubrication 2m680yds and 3m518yds W2020/7220058[X]

172

At or Between Lines Affected Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 226 CONTINUED**

S&T Work 3m440yds and 3m1210yds W2020/7252935[X]

ISOLATION OF FLECTRICAL SECTIONS 0110 Mon to 0435 Mon PA1 and 2 Complete.

#### PROTECTION LIMITS

Down: Beyond YS159 to Approach YH503 Up: Beyond 247A pts to Approach YS158

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7232165 | AMCO Giffen Slab Track | Various Slabtrack associated works within High St, Charing X & Finnieston Tunnels. Rails will be raised for SFC baseplate installation | RRV personnel Carrier | ex/to High St RRAP | runaway risk in

W2020/7237883 | Work Deliverer: AmcoGiffen | Structures Work - Removal of redundant ticket office & footbridge at Blairhill Station. Alloy Tower Scaffolds in use. | Access: Blairhill Station. | Engineering Train(s): N/A | OTM(s): N/A |

Restrictions: Scaffold can be moved with prior notice.
W2020/7237804 | Work Deliverer: AmcoGiffen | Work Details: In connection with isolation arrangements. Access required to Parkhead Feeder Station to operate OHL switches.
ICW: W2020/7237883(SC123)

W2020/7234270 | QTS Group | Structure vegetation clearance between 2m 1298y to 4m 1570y. Worksite mileage covers Parkhead F/S for switching purposes | RRV Access / Egress at Gartocher Terrace 3m 940y & Easterhouse station 5m 780y| Restrictions N/A

W2020/7220058 | RME Glasgow (SC123) | Lubricators to be removed on both lines W2020/7227525 | Rail Systems Alliance Scotland | Work Details: Finnieston Re-Railing - Weld and Site Tidy) | Access/Egress: Network Rail Yard, Kelvinhaugh Street, G3 8PR | OTP Access/Egress: n/a | Engineering Train (PT Noâ;;s): N/A | OTM(s) (OTM Noâ;;s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW:

W2020/7252935 | SSM Yoker Techs (SC123) | II RCM Install | COSS A MacLeod 07922028849

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2787350 Possession Manager SODM Scotland West

Item 227	Hyndland East Jn and Dalmuir	All Lines Possession	0010 to 0	1435 10N	PL Grinding Train 0m363yds and 5m1513yds W2020/6834025[AP]
	Westerton Jn and	All Lines Possession		1435 10N	Track Maintenance 6m300yds and 7m0yds W2020/7224022[BP]
	Milngavie				Track Maintenance 6m440yds and 7m440yds W2020/7223950[BS]
					Structures Work

8m300yds and 9m200yds W2020/7203468[Cost][CP]

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

# **ITEM 227 CONTINUED**

**OLE Patrolling** 4m220yds and 7m220yds W2020/7228799[X]

ISOLATION OF ELECTRICAL SECTIONS 0025 Mon to 0525 Mon DF3 and 4 Complete.

#### PROTECTION LIMITS

Down Singer: Beyond YH515# to Approach YY549 Up Singer: Beyond YY548 to Approach YH506# Down/Up/Single Milngavie: Buffers

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TO BE TAKEN AROUND THE FOLLOWING TRAIN/S 4Q02 AT SIGNAL YH528 ON THE UP SINGER

POSSESSION TO BE GIVEN UP AROUND THE FOLLOWING TRAIN/S 4Q02 AT SIGNAL YH528 ON THE UP SINGER

AN EXCLUSION ZONE APPLIES DURING THE TRAIN OPERATIONS (ICW W/6834025)

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7224022 | IMDM GLASGOW (SC123)| Installation of 1x709 and adj switches on 3400 JUNCTION POSSESSION REQUIRED | OTP EX/TO WESTERTON | ICW W2020/7223950 (SC133)

W2020/6834025 (SC123) - RME Glasgow - PL Grinding Train working on the up line.

W2020/7203468 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from edge of structure and replacement/re-bedding of damaged coping stones on wingwalls @ OB240/150 Kilbowie Road @ 8m 1683yds. Hand Tools & Tower Scaffold in use. | Access: Singer Station. | Engineering Train(s) N/A | OTM(s): N/A | Restrictions: Prior notice required to move scaffold.

W2020/7228799 (SC123) | OLE Techs | OLE geometry surveys & follow up tamp sites Hyndland East Jn

Eng. Access Statement v3, Section 4 Possession Status: Agreed Disruptive : non-disruptive

# **MONDAY 18 JANUARY**

Ref. No. P2020/2938445 Possession Manager Scotland IMDM Glasgow

Item 228	Dalmuir Park Jn and Helensburgh Central	All Lines Possession	0025 to MON	0540 MON	OHL Work (Resilience) 10m300yds and 114m60yds W2020/7252311[Cost][AP]
		Down RCE Sidings Sidings Possession	0025 to MON	0540 MON	S&T Work 11m445yds and 16m835yds W2020/7221270[X]
					OLE Patrolling 17m285yds and 24m680yds W2020/7225597[X]

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 228 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS

0025 Mon to 0525 Mon DF1 and 2, Complete.

PROTECTION LIMITS

Down Singer/Helensburgh: Beyond 350A pts# Up Helensburgh/Singer: Buffers of Platform 1 to Approach 349A pts#

Platform 2 Helensburgh Central: Beyond YC646# Platform 3 Helensburgh Central: Beyond YC648#

TRAFFIC REMARKS

PLATFORM 1 HELENSBURGH CENTRAL TO BE KEPT CLEAR

**GENERAL REMARKS** 

CARDROSS CCTV LC LOCATED WITHIN POSSESSION

PROTECTING SIGNALS ARE:-

DOWN: YC633 UP: YC634

#### POSSESSION CONTAINS RUNAWAY RISK

### POSSESSION ADDITIONAL INFORMATION

W2020/7252311 | OHL Resilience (SC123) | HIGH LEVEL WORKS TO REMOVE DEFECTS risk of catastrophic dewirement and major disruption/danger to passengers | EX/TO Bowling RRAP | ES/COSS Calum McIntosh 07701 063614

W2020/7225597 | OHL Cowlairs (SC123) | OLE Foot Patrol - FOOT PATROLS 1-1, 1-2, 1-3, 1.4

W2020/7221270 - SSM Yoker (SC123) Sigs, Loc and Track Circuit Mtce

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

#### TUESDAY 19 JANUARY

Ref. No. P2020/2932881 Possession Manager SODM Scotland East

All Lines 0055 to 0500 Structures Examination Item Blackridge 15m500yds and 14m1300yds 229 Possession and TUE TUE W2020/7227569[Cost][AP] Drumgelloch

# PROTECTION LIMITS

Down: Beyond EN2055 to Approach YS149 Up: Beyond EN2070 to Approach EN2054

GENERAL REMARKS

AN EXCLUSION ZONE WILL APPLY BETWEEN 14M 1700YDS AND 15M 200YDS

# POSSESSION ADDITIONAL INFORMATION

 $W2020/7227569 \ (SC123) \ | \ Amey \ Consulting \ | \ Work \ Details: Examination \ of 240/050 \ 15m0011y \ Abseilers \ working \ hand trolley \ Amey \ lights in use \ | \ Access/Egress: \ 15m415y \& \ 14m1443y \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ Train(s): \ N/A \ | \ OTM(s) \ N/A \ | \ Restrictions: Exclusion \ zone \ required \ from \ 14m1700y \ - \ 15m200y \ | \ ICW: \ N/A$ 

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2933928 Possession Manager SODM Scotland West

	Coatdyke	All Lines	0055 to 0500
	and	Possession	TUE TUE
	Hyndland East Jn		
	Duke Street All Lines	0055 to 0500	
	and	Possession	TUE TUE
	Bellgrove Jn		

Structures Work 8m1500yds and 7m1000yds W2020/7238272[AP]

Vegetation Clearance 5m1000yds and 2m800yds W2020/7234201[BP]

RRAP Work 4m1400yds and 3m300yds W2020/7238942[BS]

Slab Track Renewal 2m700yds and 3m1300yds W2020/7231959[Cost][CP]

Follow-Up Work 0m600yds and 3m440yds W2020/7237568[CS]

In Connection With Isolation Arrangements 1m1500yds and 1m1200yds W2020/7281348[CS]

Track Maintenance 2m700yds and 0m50yds W2020/7223872[CS]

Survey Work 3m500yds and 3m1300yds W2020/7221670[CS]

In Connection With Isolation Arrangements 1m1500yds and 1m1200yds W2020/7238278[X]

Permanent Way Inspection 2m650yds and 0m440yds W2020/7094889[X]

S&T Work 2m823yds and 2m1280yds W2020/7221321[X]

Permanent Way Inspection 2m880yds and 2m1276yds W2020/7095116[X]

S&T Work 3m440yds and 3m1210yds W2020/7252939[X]

S&T Work 3m1385yds and 0m8yds W2020/7221187[X]

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 230 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0110 Tue to 0435 Tue PA1 and 2 Complete.

#### PROTECTION LIMITS

Down Airdrie: Beyond YS159 to Approach YH515 Up Airdrie: Beyond YH506 to Approach YS158 Down Springburn: Beyond YS213#

Up Springburn: Approach YS212#

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7094889 (SC123), W2020/7095116 (SC129) TSM North - Foot patrol, S&C inspections & minor maintenance.

W2020/7221187 (SC123) | SSM Yoker (sc123) | Points maintenance PTS:157,158,160,162 ICW W2020/7221321 (SC129)

W2020/7231959 (SC123) | AMCO Giffen Slab Track | Various Slabtrack associated works within High St, Charing X & Finnieston Tunnels. Rails will be raised for SFC baseplate installations | RRV personnel Carrier | ex/to High St RRAP. runaway risk in worksite

W2020/7238272 (SC123) | Work Deliverer: AmcoGiffen | Work Details: Structures Work - Removal of redundant ticket office & footbridge at Blairhill Station. Tower Scaffolds in use. | Access: Blairhill Station | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Scaffold can be moved with prior notice.

W2020/7223872 (SC123) IMDM GLASGOW (SC123) TRACK MAINTENANCE Renew rail and weld 0.0856 up line -PLPR faults

EX/TO High Street

W2020/7234201 (SC123) | QTS Group | Structure vegetation clearance between 2m 1298y to 4m 1570y. Worksite mileage covers Parkhead F/S for switching purposes | RRV Access / Egress at Gartocher Térrace 3m 940y & Easterhouse

station 5m 780y| Restrictions N/A
W2020/7238942 (SC123) | Vital on behalf of IMWD CAPEX | Replace Timber RRAP at Shettleston down loop. HT's
Access: Shettleston DN Loop| OTP Access: N/A | Engineering Trains: N/A | OTM's: N/A | Restrictions: N/A | ICS: N/A
W2020/7238278 (SC123) | Work Deliverer: AmcoGiffen | Work Details: In connection with isolation arrangements.

ICW: W2020/7238272 (SC123) W2020/7237568 (SC123)| Rail Systems Alliance Scotland | Work Details: Finnieston Re-Railing - Weld and Site Tidy)| Access/Egress: Network Rail Yard, Kelvinhaugh Street, G3 8PR | OTP Access/Egress: n/a| Engineering Train (PT Noâ;;s): N/A | OTM(s) (OTM Noâ;;s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW:

W2020/7221670 (SC123) | Work Deliverer: IMWD CAPEX (WD IRVINE) | Work Details: Clarence Drive track monitoring Access/Egress: Clarence Drive 3.0947 | OTP Access/Egress: N/Å | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7252939 (\$C123) | SSM Yoker Techs (\$C123) | II RCM Install | COSS A MacLeod 07922028849

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive : non-disruptive

#### TUESDAY 19 JANUARY

Ref. No. P2020/2787434 Possession Manager SODM Scotland West

Hyndland East Jn 0115 to 0445 Track Maintenance Item All Lines 6m300yds and 7m0yds 231 Possession and TUE TUE W2020/7223955[AP]

Helensburgh Central

At or Between Lines Affected Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

# **ITEM 231 CONTINUED**

Westerton Jn	All Lines	0115	to	0445
and	Possession	TUE		TUE
Milngavie				
Dalreoch Jn	All Lines	0115	to	0445
and	Possession	TUE		TUE
Balloch				
Hyndland East Jn	Down RCE Loop	0115	to	0445
and	Sidings Possession	TUE		TUE
Helensburgh Central				

Track Maintenance 6m440yds and 7m440yds W2020/7223953[AS]

Structures Work 8m300yds and 9m200yds W2020/7203470[Cost][BP]

PL Grinding Train 11m490yds and 16m835yds W2020/6834069[CP]

Survey Work 11m490yds and 16m835yds W2020/7275700[CS]

**OLE Patrolling** 4m220yds and 7m220yds W2020/7229068[X]

Permanent Way Inspection 6m440yds and 24m680yds W2020/7210089[X]

S&T Work

11m445yds and 16m835yds W2020/7221274[X]

Permanent Way Inspection 16m860yds and 20m850yds W2020/7095482[X]

**OLE Patrolling** 

114m60yds and 19m1165yds W2020/7225542[X]

ISOLATION OF ELECTRICAL SECTIONS

0115 Tue to 0445Tue DF3 and 4 Complete.

#### PROTECTION LIMITS

Down Singer/Down Yoker/Down Helensburgh: Beyond YH515 Single/Up Helensburgh/Up Yoker/Up Singer: Buffers of Platform 2 Helensburgh Central to Approach YH506 Platform 1 Helensburgh Central: Beyond YC644# Platform 3 Helensburgh Central: Beyond YC648#

Down/Up/Single Milngavie: Buffers Down/Up/Single Balloch: Buffers

TRAFFIC REMARKS

PLATFORM 2 HELENSBURGH CENTRAL TO BE KEPT CLEAR

**GENERAL REMARKS** 

CARDROSS CCTV LC LOCATED WITHIN POSSESSION PROTECTING SIGNALS ARE:-DOWN: YC633

UP: YC634

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND:

4Q02 AT SIGNAL YD612 ON THE UP LINE

POSSESSION GIVEN UP AROUND: 4Q02 AT SIGNAL YD612 ON THE UP LINE

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 231 CONTINUED**

AN EXCLUSION ZONE APPLIES DURING THE TRAIN OPERATIONS (ICW W/6834069)

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7223955 (SC123) | IMDM GLASGOW | Installation of 1x709 and adj switches on 3400 JUNCTION POSSESSION REQUIRED | OTP EX/TO WESTERTON | ICW W2020/7223953 (SC133)

W2020/7210089 (SC123), W2020/7095482 (SC135) - TSM North - Foot patrol, S&C inspections & minor maintenance

W2020/6834069 (SC123) - RME Glasgow - PL Grinding Train working on the up line.

W2020/7221274 (SC123) - SSM Yoker Sigs, Loc and Track Circuit Mtce
W2020/7225542 (SC123) | OHL Cowlairs | OLE Foot Patrols
FOOT PATROLS 1-4, 1-5, 1-6
W2020/7203470 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from edge of structure and replacement/re-bedding of damaged coping stones on wingwalls @ OB240/150 Kilbowie Road @ 8m 1683yds. Hand Tools & Tower Scaffold in use. | Access: Singer Station. | Engineering Train(s) N/A | OTM(s): N/A |
Pastrictions: Prior patics required to move scaffold Restrictions: Prior notice required to move scaffold.

W2020/7229068 (SC123) | OLE Techs | OLE geometry surveys & follow up tamp sites Hyndland East Jn W2020/7275700 - Rail Systems Alliance Scotland | Work Details: Dumbarton East Station (20/21)- Rail Inspection | Access/Egress: Dumbarton East Station | OTP Access/Egress: N/A | Engineering Train (PT Noâ¿¿s): N/A | OTM(s) (OTM Noâ¿¿s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2931589

Item 178

REPEATED ITEM SEE FULL DETAILS UNDER SC107

## WEDNESDAY 20 JANUARY

Ref. No. P2020/2934101 Possession Manager SODM Scotland West

Item 232	Coatdyke and Partick	All Lines Possession	0055 to WED	0500 WED	Structures Work 8m1500yds and 7m1000yds W2020/7238291[AP]
	Rutherglen Central Jn and	All Lines Possession	0055 to WED	0500 WED	Slab Track Renewal 0m800yds and 4m1630yds W2020/7232142[BP]
	Finnieston West Jn  Duke Street and  Bellgrove Jn	All Lines Possession	0055 to WED	0500 WED	In Connection With Isolation Arrangements 4m0yds and 4m1630yds W2020/7227571[BS]
	Rutherglen Central Jn and Finnieston West Jn	SECC DRS Sidings Possession	0055 to WED	0500 WED	RRAP Work 4m1400yds and 3m300yds W2020/7239068[CP]
	THIRIESTON WEST JII				Slab Track Renewal 2m800yds and 2m1600yds W2020/7231960[Cost][DP]

Lines Affected

Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

# **ITEM 232 CONTINUED**

Structures Examination 2m250yds and 2m1600yds W2020/7227570[DS]

Track Maintenance 2m700yds and 0m50yds W2020/7223874[DS]

S&C Tamping 2m800yds and 0m800yds W2020/7190640[DS]

In Connection With Isolation Arrangements 1m1500yds and 1m1200yds W2020/7238242[X]

S&T Work 2m823yds and 2m1280yds W2020/7221286[X]

S&T Work 3m1385yds and 0m8yds W2020/7221188[X]

ISOLATION OF ELECTRICAL SECTIONS 0110 Wed to 0435 Wed PA1 and 2 Complete. 0055 Wed to 0510 Wed DF7 and 8 Complete. PF1A and B. PF2B and C. PR1 and 2 Complete.

PROTECTION LIMITS

Down Airdrie: Beyond YS159 to Approach YF497 Up Airdrie: Beyond YF496 to Approach YS158 Down Argyle: Beyond 971 pts Up Argyle: Approach 970 pts Down Springburn: Beyond YS213# Up Springburn: Approach YS212#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND: 6T46 AT SIGNAL YF215 ON DOWN AIRDRIE LINE

POSSESSION GIVEN UP AROUND: 6T46 AT SIGNAL YF215 ON DOWN AIRDRIE LINE

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED (AMCOGIFFEN TO PROVIDE)

EXCLUSION ZONE REQUIRED ICW W/S 7225750 2m 600y to 2m 1600y

POSSESSION ADDITIONAL INFORMATION

W2020/7221188 (SC123), | SSM Yoker (sc123) | Points maintenance PTS:157,158,160,162 ICW W2020/7221286 (SC129)

W2020/7227570 (SC123) | Amey Consulting | Work Details: Detailed structure examination of 240/131 @ 2m 1298y

At or Between Lines Affected Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 232 CONTINUED**

Abseilers tying of to the rails NO passage for OTP while abseilers are working | Access/Egress: 2m1100y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: Exclusion zone required 2m600y - 2m1600y | ICW W2020/7227571 (SC025).

W2020/7232142 (SC025) | Amco-Giffen Slab Track Renewals | Various Slab Track associated works throughout the Argyle Lines. Rails lifted when installing SFC baseplates | RRV in use | Access @ Bridgeton Station RRAP & Exhibition Centre | runaway risk in worksite.

W2020/7231960 (SC123) | AMCO Giffen Slab Track | Various Slabtrack associated works within High St, Charing X & Finnieston Tunnels. Rails will be raised for SFC baseplate installations | RRV personnel Carrier | ex/to High St RRAP. runaway risk in worksite

W2020/7238291 (SC123) | Work Deliverer: AmcoGiffen | Work Details: Structures Work - Removal of redundant ticket office & footbridge at Blairhill Station. Tower Scaffolds in use. | Access: Blairhill Station | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Scaffold can be moved with prior notice.

W2020/7239068 (SC123) | Vital on behalf of IMWD CAPEX | Replace Timber RRAP at Shettleston down loop. HT's .|

Access: Shettleston DN Loop| OTP Access: N/A | Engineering Trains: N/A | OTM's: N/A | Restrictions: N/A | ICS: N/A W2020/7238242 (SC123) | Work Deliverer: AmcoGiffen | Work Details: In connection with isolation arrangements. Access required to Parkhead Feeder Station to operate OHL switches. ICW: W2020/7238291 (SC123)

W2020/7223874 (SC123)| IMDM GLASGOW (SC123) | TRACK MAINTENANCE Weld 0.0856 up line - PLPR faults.

EX/TO High Street

W2020/7190640 (SC123) | TSM North (SC123) | S&C Tamper working 158A pts. EX Rutherglen

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

## WEDNESDAY 20 JANUARY

Ref. No. P2020/2935641 Possession Manager SODM Scotland West

		J			
233	Partick and Dumbarton Central	All Lines Possession	0115 to WED	0445 WED	PL Grinding Train 13m200yds and 15m1665yds W2020/6834077[AP]
H á	Hyndland East Jn and Dalmuir Park Jn	All Lines Possession	0115 to WED	0445 WED	Vegetation Clearance 6m300yds and 9m200yds W2020/7234474[Cost][BP]
L	Dailliuii Falk Jii	Platform 5 Possession	0115 to WED	0445 WED	Track Maintenance 6m300yds and 7m0yds W2020/7223959[BS]
8	Hyndland North Jn and	Single Possession	0115 to WED	0445 WED	Vegetation Clearance 6m418yds and 6m650yds W2020/7234488[BS]
\	Hyndland West Jn Westerton Jn and	All Lines Possession	0115 to WED	0445 WED	Track Maintenance 6m440yds and 7m440yds W2020/7223956[BS]
F	Milngavie Hyndland East Jn and	Headshunt/Departure Sidings Possession	0115 to WED	0445 WED	Structures Work 8m300yds and 9m200yds W2020/7203471[BS]
Γ	Dalmuir Park Jn	Reception/Departure Sidings Possession	0115 to	0445	Permanent Way Inspection 0m0yds and 0m417yds W2020/7095553[X]
		Washer/Reception Line Sidings Possession	WED 0115 to WED	WED 0445 WED	Permanent Way Inspection 0m0yds and 4m1606yds W2020/7095540[X]
				I	

Lines Affected

Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

## **ITEM 233 CONTINUED**

Permanent Way Inspection 3m53yds and 4m580yds W2020/7095488[X] **OLE Patrolling** 9m1490yds and 115m1398yds W2020/7225925[X]

ISOLATION OF ELECTRICAL SECTIONS 0115 Wed to 0445 Wed DF3 and 4 Complete.

#### PROTECTION LIMITS

Down: Beyond YF497# to Approach YD627# Up: Beyond YD622# to Approach YF496# Platform 5 Dalmuir: Buffers

Down/Up/Single Milngavie: Buffers Platforms 1 and 2 Milngavie

GENERAL REMARKS

**ENGINEERING TRAIN/S WITHIN POSSESSION** 

POSSESSION TAKEN AROUND: 4Q02 AT SIGNAL YD612 ON THE UP LINE

POSSESSION GIVEN UP AROUND: 4Q02 AT SIGNAL YD612 ON THE UP LINE

EXCLUSION ZONE WHILE TRAIN IS WORKING ICW W/6834077)

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

## POSSESSION ADDITIONAL INFORMATION

W2020/7095488 (SC123), W2020/7095540 (SC125), W2020/7095553 (SC136) - TSM North - Foot patrol, S&C inspections & minor maintenance.

W2020/7223959 | IMDM GLASGOW (SC123)| Installation of 1x709 and adj switches on 3400 JUNCTION POSSESSION REQUIRED | OTP EX/TO WESTERTON | ICW W2020/7223956 (SC133)

W2020/7234474 (SC123) | QTS Group | Structure Vegetation Clearance at 7m 44y | RRV ex/to Westerton Jn 6m

ICW W2020/7234488 (SC133)

W2020/7203471 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from edge of structure and replacement/re-bedding of damaged coping stones on wingwalls @ OB240/150 Kilbowie Road @ 8m 1683yds. Hand Tools & Tower Scaffold in use. | Access: Singer Station. | Engineering Train(s) N/A | OTM(s): N/A | Restrictions: Prior notice required to move scaffold.

W2020/6834077 (SC123) - RME Glasgow - PL Grinding Train working on the up line. W2020/7225925 (SC123) | OHL Cowlairs| OLE Foot Patrols FOOT PATROLS 1-6, 1-7, 1-8

Eng. Access Statement v4, Section 4 Possession Status: Agreed

Disruptive: non-disruptive

Lines Affected

Remarks

THU

THU

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### THURSDAY 21 JANUARY

Ref. No. P2020/2934222 Possession Manager SODM Scotland West

Item 234	Drumgelloch and Partick	All Lines Possession	0055 to 0510 THU THU
		Platform 1 (Airdrie) Possession	0055 to 0510 THU THU
		CE Sidings Sidings Possession	0055 to 0510 THU THU

Structures Work 8m1500yds and 7m1000yds W2020/7238292[AP] **RRAP Work** 4m1400yds and 3m300yds W2020/7239069[BP] Slab Track Renewal 0m600yds and 3m0yds

Other E&P Work 0m620yds and 3m0yds W2020/6736901[CS]

W2020/7231961[Cost][CP]

In Connection With Isolation

Arrangements

1m1500yds and 1m1200yds W2020/7238243[X]

Permanent Way Inspection 11m1320yds and 2m650yds W2020/7095567[X]

S&T Work

12m515yds and 0m1160yds W2020/7221189[X]

ISOLATION OF ELECTRICAL SECTIONS 0110 Thu to 0435 Thu PA1 and 2 Complete.

#### PROTECTION LIMITS

Down Airdrie: Beyond YS149 to Approach YF497 Up Airdrie: Beyond YF496 to Approach EN2070 Platform 1 Airdrie: Beyond YS153#

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION CONTAINS RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7231961 | AMCO Giffen Slab Track | Various Slabtrack associated works within High St, Charing X & Finnieston Tunnels. Rails will be raised for SFC baseplate installations | RRV personnel Carrier | ex/to High St RRAP. runaway risk in worksite

W2020/7221189 - SSM Yoker (SC123) S&T Points Mtce | Pts Mtce - PTS:122,123,126,127,131,137

W2020/7095567 - TSM North - Foot patrol, S&C inspections & minor maintenance.

W2020/7238243 | Work Deliverer: AmcoGiffen | Work Details: In connection with isolation arrangements. Access

required to Parkhead Feeder Station to operate OHL switches.

ICW: W2020/7238292 (SC123)

W2020/7239069 | Vital on behalf of IMWD CAPEX | Replace Timber RRAP at Shettleston down loop. HT's .| Access: Shettleston DN Loop| OTP Access: N/A | Engineering Trains: N/A | OTM's: N/A | Restrictions: N/A | ICS: N/A W2020/7238292 | Work Deliverer: AmcoGiffen | Work Details: Structures Work - Removal of redundant ticket office & footbridge at Blairhill Station. Tower Scaffolds in use. | Access: Blairhill Station | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Scaffold can be moved with prior notice.

W2020/6736901 - D&P - emergency tunnel lighting at Charing X.

Eng. Access Statement v4, Section 4

Possession Status: Agreed

Lines Affected

Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

# **ITEM 234 CONTINUED**

Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2936423 Possession Manager SODM Scotland West

Item 235	Partick and Dalmuir	All Lines Possession	0110 THU	to	0515 THU
	Hyndland East Jn and Dalmuir Park Jn	All Lines Possession	0110 THU	to	0515 THU
		Platform 5 Possession	0110 THU	to	0515 THU
	Westerton Jn and Milngavie	All Lines Possession	0110 THU	to	0515 THU
	Hyndland East Jn and Dalmuir Park Jn	Headshunt/Departure Sidings Possession	0110 THU	to	0515 THU
		Reception/Departure Sidings Possession	0110 THU	to	0515 THU
		Washer/Reception Line Sidings Possession	0110 THU	to	0515 THU

8m300yds and 9m200yds W2020/7203472[AP] Survey Work 3m500yds and 4m900yds W2020/7221503[BP] Structures Examination 6m0yds and 7m660yds W2020/7227521[Cost][CP] Track Maintenance 6m300yds and 7m0yds W2020/7223966[CS]

Structures Work

In Connection With Engineering Work 6m418yds and 7m0yds W2020/7227576[CS] Track Maintenance

6m440yds and 7m440yds W2020/7223965[CS] Track Maintenance 0m0yds and 3m0yds

W2020/7223922[DP]

S&T Work

3m1164yds and 6m321yds W2020/7221296[X]

**OLE Patrolling** 

4m220yds and 7m220yds W2020/7228938[X]

Permanent Way Inspection 6m420yds and 9m746yds W2020/7095821[X]

ISOLATION OF ELECTRICAL SECTIONS 0110 Thu to 0515 Thu DF3 and 4 Complete.

#### PROTECTION LIMITS

Down Singer: Beyond YF497 to Approach YY549 Up Singer: Beyond YY548 to Approach YF496 Down Yoker: Approach 346 pts#

Down Yoker: Approach 346 pts# Up Yoker: Beyond 348 pts# Platform 5 Dalmuir: Buffers

Down/Up/Single Milngavie: Buffers Platforms 1 and 2 Milngavie

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 235 CONTINUED**

#### POINTS OPERATOR REQUIRED (AMEY TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7227521 (SC123) | Amey Consulting | Work Details: Examination of 240/146 7m44y RRV in use | Access/Egress: 7m11y | OTP Access/Egress: Westrton Jn 6m450y | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: RRV basket will slew over the UP & DN line blocking any access to OTP passage can only be given with prior notice | ICW: W2020/7227576 (SC133)

W2020/7223966 (SC123) | IMDM GLASGOW (SC123)| Installation of 1x709 and adj switches on 3400 JUNCTION POSSESSION REQUIRED | OTP EX/TO WESTERTON | ICW W2020/7223965 (SC133)

W2020/7221503 (SC123) | Work Deliverer: IMWD CAPEX (WD IRVINE) | Work Details: Clarence Drive track monitoring Access/Egress: Clarence Drive 3.0947 | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A | W2020/7203472 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from

W2020/72034/2 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from edge of structure and replacement/re-bedding of damaged coping stones on wingwalls @ OB240/150 Kilbowie Road @ 8m 1683yds. Hand Tools & Tower Scaffold in use. | Access: Singer Station. | Engineering Train(s) N/A | OTM(s): N/A | Restrictions: Prior notice required to move scaffold.

W2020/7228938 (SC123) | OLE Techs | OLE geometry surveys & follow up tamp sites Hyndland East Jn W2020/7221296 (SC123) - SSM Yoker | (SC123) | Points Maint | Sigs, Loc and Track Circuit Mtce W2020/702123922 (SC123) - TSM North - Foot patrol, S&C inspections & minor maintenance.

W2020/7223922 (SC125) | TSM North Transport rail for defect - residual voltage work

EX/TO Westbrae Drive

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2938424 Possession Manager SODM Scotland West

Item Bowling All Lines 0120 to 0540 236 and Possession THU THU Helensburgh Central

Vegetation Clearance 17m50yds and 24m600yds W2020/7234877[Cost][AP]

PL Grinding Train 13m200yds and 16m750yds W2020/6834079[BP]

Vegetation Clearance 115m400yds and 16m750yds W2020/7234670[BS]

**OLE Patrolling** 16m888yds and 24m680yds W2020/7225928[X]

ISOLATION OF ELECTRICAL SECTIONS

0120 Thu to 0515 Thu DF1 and 2, Complete. 0120 Thu to 0520 Thu DH1 and 2 Complete. PROTECTION LIMITS

Down Helensburgh: Beyond YD607

Up/Single Helensburgh: Beyond YC644# to Approach 357A pts# Helensburgh Platform 2: Beyond YC646# Helensburgh Platform 3: Buffers

TRAFFIC REMARKS

PLATFORM 3 HELENSBURGH CENTRAL TO BE KEPT CLEAR

Lines Affected

Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 236 CONTINUED**

#### **GENERAL REMARKS**

CARDROSS CCTV LC LOCATED ON LOCAL CONTROL (QTS TO PROVIDE) PROTECTING SIGNALS ARE:-

DOWN: YC633 UP: YC634

# MOSS ROAD LC ON LOCAL CONTROL (QTS TO PROVIDE)

ENGINEERING TRAIN/S IN POSSESSION POSSESSION TAKEN AROUND: 4Q02 AT SIGNAL YD612 ON THE UP LINE

POSSESSION GIVEN UP AROUND: 4Q02 AT SIGNAL YD612 ON THE UP LINE

RRV/S IN USE WITHIN THIS POSSESSION

# POSSESSION CONTAINS RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7234877 | QTS Group | Vegetation clearance of structures at 17m 650y, 19m 539y, 19m 1590y, 23m 880y & 24m 330y | RRV ex/to Havoc Road 17m 400y, Cardross LC 19m 1250y & Moss Road LC 21m 1640y | Restrictions: Unable to pass between Cardross & Helensburgh when working on the single line.
W2020/7225928 | OHL Cowlairs (SC123) | OLE Foot Patrol - FOOT PATROLS 1-1, 1-2, 1-3, 1.4
W2020/7234670 | QTS Group | Structure Vegetation Clearance at 16m 133y | RRV ex/to Castlegreen St RRAP at 155m

740y W2020/6834079 - RME Glasgow - PL Grinding Train working on the up line.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2934261 Possession Manager SODM Scotland West

Item Coatdyke 237 and Partick All Lines Possession 0055 to 0340

FRI FRI

Structures Work

8m1500yds and 7m1000yds W2020/7238293[AP]

RRAP Work

4m1400yds and 3m300yds W2020/7239070[BP]

Slab Track Renewal 0m600yds and 2m400yds W2020/7231962[Cost][CP]

Permanent Way Inspection 0m440yds and 3m53yds W2020/7096076[X]

In Connection With Isolation Arrangements

1m1500yds and 1m1200yds

W2020/7238244[X]

Lines Affected

Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 237 CONTINUED**

ISOLATION OF ELECTRICAL SECTIONS 0110 Fri to 0340 Fri PA1 and 2 Complete.

#### PROTECTION LIMITS

Down Airdrie: Beyond YS159 to Approach YF497 Up Airdrie: Beyond YF496 to Approach YS158

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

#### POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7231962 | AMCO Giffen Slab Track | Various Slabtrack associated works within High St, Charing X & Finnieston Tunnels. Rails will be raised for SFC baseplate installations | RRV personnel Carrier | ex/to High St RRAP. runaway risk in

W2020/7096076 - TSM North - Foot patrol, S&C Inspections & minor maintenance. Inspection of slab track in tunnels. W2020/7238293 | Work Deliverer: AmcoGiffen | Work Details: Structures Work - Removal of redundant ticket office & footbridge at Blairhill Station. Tower Scaffolds in use. | Access: Blairhill Station | Engineering Train(s): N/A | OTM(s): N/A

| Restrictions: Scaffold can be moved with prior notice. | W2020/7239070 | Vital on behalf of IMWD CAPEX | Replace Timber RRAP at Shettleston down loop. HT's . | Access: Shettleston DN Loop | OTP Access: N/A | Engineering Trains: N/A | OTM's: N/A | Restrictions: N/A | ICS: N/A W2020/7238244 | Work Deliverer: AmcoGiffen | Work Details: In connection with isolation arrangements. Access required to Parkhead Feeder Station to operate OHL switches.

ICW: W2020/7238244 (SC123)

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2935001 Possession Manager SODM Scotland West

Item 238	Hyndland East Jn and Helensburgh Central	All Lines Possession	0115 FRI	to	0340 FRI	Track Maintenance 0m0yds and 3m0yds VV2020/7223928[AP]
	Hyndland East Jn and	All Lines Possession	0115 FRI	to	0340 FRI	Structures Work 2m0yds and 2m1400yds W2020/6860124[AS]
	Dalmuir Park Jn	Platform 5 Possession	0115 FRI	to	0340 FRI	Structures Work 8m300yds and 9m200yds W2020/7203473[BP]
	Craigendoran Jn and	Single Possession	0115 FRI	to	0340 FRI	PL Stoneblowing 10m200yds and 115m880yds W2020/7203534[CP]
	Helensburgh Upper	West Highland Loop Possession	0115 FRI	to	0340 FRI	S&T Work 0m0yds and 2m94yds W2020/7221338[X]
	Hyndland East Jn and	Down RCE Loop Sidings Possession	0115 FRI	to	0340 FRI	Permanent Way Inspection 4m500yds and 10m200yds W2020/7095960[Cost][X]
	Helensburgh Central Hyndland East Jn and Dalmuir Park Jn	Headshunt/Departure Sidings Possession	0115 FRI	to	0340 FRI	OLE Patrolling 9m1590yds and 16m700yds W2020/7225968[X]

At or Between Lines Affected Remarks

## SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

#### **ITEM 238 CONTINUED**

Hyndland East Jn Reception/Departure 0115 to 0340 S&T Work

Sidings Possession 11m445yds and 16m835yds and FRI FRI

W2020/7221191[X] Dalmuir Park Jn

**S&T Work** Washer/Reception Line 0115 to 0340

115m1210yds and 24m436yds **Sidings Possession** FRI FRI W2020/7221337[X]

ISOLATION OF ELECTRICAL SECTIONS

0115 Fri to 0340 Fri DF3 and 4 Complete. PROTECTION LIMITS

Down Singer/Yoker/Helensburgh: Beyond YH515#

Up Helensburgh/Yoker/Singer: Buffers Platform 3 Helensburgh Central to Approach YH506#

Platform 1 Helensburgh Central: Beyond YC644# Platform 2 Helensburgh Central: Beyond YC646# Down Yoker: Beyond 252 pts#

Up Yoker: Approach Fixed Diamonds at Hyndland East Jn#

Platform 5 Dalmuir: Buffers Single WHL: Beyond YC652#

TRAFFIC REMARKS

PLATFORM 3 HELENSBURGH CENTRAL TO BE KEPT CLEAR

GENERAL REMARKS

CARDROSS CCTV LC ON LOCAL CONTROL (QTS TO PROVIDE)

PROTECTING SIGNALS ARE:-

DOWN: YC633 UP: YC634

MOSS ROAD LC ON LOCAL CONTROL (QTS TO PROVIDE)

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND:

6U30 AT SIGNAL YD612 ON THE UP LINE

POSSESSION GIVEN UP AROUND:

6U30 AT SIGNAL YD612 ON THE UP LINE

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7095960 (SC123) - TSM North - Foot patrol, S&C inspections & minor maintenance. W2020/7203473 (SC123) | Work Deliverer: AmcoGiffen | Work Detail: Structure Work - Removal of large tree from edge of structure and replacement/re-bedding of damaged coping stones on wingwalls @ OB240/150 Kilbowie Road @ 8m 1683yds. Hand Tools & Tower Scaffold in use. | Access: Singer Station. | Engineering Train(s) N/A | OTM(s): N/A |

Restrictions: Prior notice required to move scaffold.

W2020/7221191 (SC123) - SSM Yoker (SC123) pts mtce PTS:357, 370,371,373,376,377,378

W2020/7221337 (SC123), W2020/7221338 (SC141) - SSM Yoker (SC123) S&T Loc Mtce Cable Test

W2020/7203534 (SC123) - Stoneblower working on NEM6 Up line between 114.0880-115.0440

W2020/7225968 (SC123) | OHL Cowlairs | OLE Foot Patrols

W2020/6860124 (SC125) Amcogiffen: Structure works, Laser Scan at 268/008 2m 0880y. Structure is situated over the Down and Up lines and is also within Yoker depot.

W2020/7223922 (SC125) | TSM North Renew rail and weld 0.1500 down line - residual voltage work

EX/TO Westbrae Drive

Eng. Access Statement v4, Section 4

Possession Status: Agreed

Lines Affected

Remarks

# SC123 BATHGATE TO HELENSBURGH (VIA SINGER) - Continued

**ITEM 238 CONTINUED** 

Disruptive : non-disruptive

# SC125 HYNDLAND EAST JN TO DALMUIR (VIA YOKER)

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2933782 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 225

WEDNESDAY 20 JANUARY

Ref. No. P2020/2935641 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 233

THURSDAY 21 JANUARY

Ref. No. P2020/2936423 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 235

FRIDAY 22 JANUARY

Ref. No. P2020/2935001 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 238

# SC129 SPRINGBURN TO BELLGROVE JN

**SATURDAY 16 JANUARY** 

Ref. No. P2020/2931266 REPEATED ITEM

SEE FULL DETAILS UNDER SC103 Item 156

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2938610 Possession Manager Scotland IMDM Glasgow

Springburn All Lines 0015 to 0800 Permanent Way Inspection Item 239 and Line Blockage 0m924yds and 2m880yds SUN **SUN** W2020/7225240[Cost][X]

Bellgrove Jn

PROTECTION LIMITS

Down: 810A pts to 157 pts

Up: 156 pts to 811 pts Platform 3: 813B pts to Buffers Platform 4: 812 pts to Buffers

POSSESSION ADDITIONAL INFORMATION

W2020/7225240: TSM Glasgow East (SC129) Permanent Way Inspection by Track Inspections teams and Section Supervisors, Minor Maintenance (X)

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

REPEATED ITEM

# SC129 SPRINGBURN TO BELLGROVE JN - Continued

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2933928 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 230

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2934101

SEE FULL DETAILS UNDER SC123 Item 232

# SC131 HIGH STREET JN TO SHIELDS JN

#### SATURDAY 16 to MONDAY 18 JANUARY

Ref. No. P2020/2621590 Possession Manager SODM Scotland West

240	High Street Jn and Shields Jn	Down and Up Possession	0040 SAT	to	0500 MON	Structures Work 0m500yds and 2m700yds W2020/6484953[Cost][AP]
		Down and Up Smithy Lye Possession	0040 SAT	to	0500 MON	In Connection With Isolation Arrangements OmOyds and Om1034yds W2020/7011493[AS]
	3	All Lines Possession	0105 SAT	to	0500 SAT	In Connection With Isolation Arrangements 0m120yds and 0m700yds W2020/6504122[AS]

### PROTECTION LIMITS

0040 to 0105 SAT

Down City Union: Beyond 162 pts# to Approach 454 pts# Up City Union: Beyond 453 pts# to Approach 163 pts# Single Smithy Lye: Approach 391B pts#

0105 to 0500 SAT

Down Ayr: Beyond 386A pts# to Approach GG5851# Up Ayr: Beyond GG5846# to Approach 386B pts# Down City Union: Beyond 162 pts# to Approach 454 pts# Up City Union: Beyond 453 pts# to Approach 163 pts#

0500 SAT to 0500 MON

Down City Union: Beyond 162 pts# to Approach 454 pts# Up City Union: Beyond 453 pts# to Approach 163 pts# Single Smithy Lye: Approach 391B pts#

TRAFFIC REMARKS

SR: SERVICES TO SHIELDS DEPOT TO RUN VIA THE AYR LINES. SMITHY LYE TO BE ISOLATED FOR THE **DURATION OF THE POSSESSION** 

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

# POSSESSION ADDITIONAL INFORMATION

W2020/6484953 (SC131), W2020/7011493 (SC059) - BAM Nuttall - OB 218/018 Shields Road 2m 22y.- Structure Work. Replace structure with new 4 lane structure with design loading and lane. RRV ex/to Kilbirnie Place 1m1398y. Scaffold / hand trolley and lights in use.

No passage for ET's and OTM's ICW SC059 W/6504122 and W/6504168 - Isolation for Smithy Lye required for duration of disruptive. No passage for ET's and OTM's for the duration of the disruptive access. W2020/6504122: In connection with Isolation arrangements W/6484953.

Junction possession not required.

Lines Affected

Remarks

#### SC131 HIGH STREET JN TO SHIELDS JN - Continued

#### **ITEM 240 CONTINUED**

Eng. Access Statement v1, Section 7 Possession Status : Agreed Disruptive: passenger and freight

**MONDAY 18 JANUARY** 

Ref. No. P2020/2934243 Possession Manager SODM Scotland West

High Street Jn 241 and

All Lines Possession

1245 to 2145 MON MON

C2 Rerail - Both Rails 0m440yds and 2m300yds W2020/7207642[Cost][AP]

Shields Jn

PROTECTION LIMITS

Down: Beyond 162 pts# to Approach 454 pts# Up: Beyond 453 pts# to approach 163 pts#

GENERAL REMARKS

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7207642| Rail Systems Alliance Scotland | Work Details: salkeld St Rerailing works | Access/Egress: TBC | OTP Access/Egress: Salkeld Street & Bell Street | Engineering Train (PT Noâ $_{i\dot{\iota}}$ s): n/a | OTM(s) (OTM Noâ $_{i\dot{\iota}}$ s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW: n/a

Late Notice Possession Possession Status: Agreed Disruptive: passenger and freight

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2936338

Item 110

REPEATED ITEM

SEE FULL DETAILS UNDER SC059

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934248 Possession Manager SODM Scotland West

High Street Jn Item 242 and

All Lines Possession 1245 to 2145 TUE TUE

**Preparatory Work** 0m440yds and 2m300yds W2020/7207730[Cost][AP]

Shields Jn

PROTECTION LIMITS

Down: Beyond 162 pts# to Approach 454 pts# Up: Beyond 453 pts# to approach 163 pts#

GENERAL REMARKS

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7207730|\ Rail\ Systems\ Alliance\ Scotland\ |\ Work\ Details:\ Salkeld\ St\ -\ Prep\ works\ ahead\ of\ re-\ railing\ |\ Access/Egress:\ Salkeld\ Street\ \&\ Bell\ Street\ |\ Engineering\ Train\ (PT\ Noâ;¿s):\ N/A\ |\ OTM(s)\ (OTM\ Noâ;¿s):\ N/A\ |\ Restrictions:\ N/A\ |\ Wheels\ free\ requirements\ N/A\ |\ Signalling/Power\ N/A\ |\ ICW:\ N/A$ 

Late Notice Possession Possession Status: Agreed Disruptive: passenger and freight

Lines Affected

Remarks

# SC131 HIGH STREET JN TO SHIELDS JN - Continued

#### TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2973431 Possession Manager Scotland IMDM Glasgow

High Street Jn Item

All Lines

2240 to 0500

S&T Work

243 and

Possession Shields Jn

TUE **WED**  0m0yds and 0m831yds W2020/7221289[X]

**OLE Patrolling** 

0m500yds and 2m770yds W2020/7228825[Cost][X]

#### PROTECTION LIMITS

Down: Beyond 162 pts# to Approach 459 pts# Up: Beyond 453 pts# to Approach 163 pts#

#### POSSESSION ADDITIONAL INFORMATION

IN CONNECTION WITH SC059 W2020/7228825 | OLE Salkeld Street | OLE Central FOOT PATROLS 6-4, 6-5, 6-6, 6-7, 6-8, 6-9 (X) W2020/7221289 - SSM Yoker (SC131) Points Maintenance PTS:163 164

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2934293 Possession Manager **SODM Scotland West** 

High Street Jn Item 244 and

All Lines Possession

1245 to 2145 WED **WED** 

**Preparatory Work** 0m440yds and 2m300yds W2020/7207731[Cost][AP]

Shields Jn

PROTECTION LIMITS

Down: Beyond 162 pts# to Approach 454 pts# Up: Beyond 453 pts# to approach 163 pts#

**GENERAL REMARKS** 

POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7207731| Rail Systems Alliance Scotland | Work Details: Salkeld St - Prep works ahead of re- railing | Access/Egress: Salkeld Street | OTP Access/Egress: Salkeld Street & Bell Street | Engineering Train (PT Noåi;s): N/A | OTM(s) (OTM Noåi;s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive: passenger and freight

#### THURSDAY 21 JANUARY

Ref. No. P2020/2934249 Possession Manager SODM Scotland West

Item High Street Jn 245 and

Shields Jn

All Lines Possession 1245 to 2045 THU THU **Preparatory Work** 0m440yds and 2m300yds W2020/7207732[Cost][AP]

# PROTECTION LIMITS

Down: Beyond 162 pts# to Approach 454 pts# Up: Beyond 453 pts# to approach 163 pts#

Lines Affected

Remarks

## SC131 HIGH STREET JN TO SHIELDS JN - Continued

### **ITEM 245 CONTINUED**

TRAFFIC REMARKS

POSSESSION TO BE GIVEN UP FOR THE PASSAGE OF PLPR 1Q75 AT 1845 OVER THE DOWN LINE

**GENERAL REMARKS** 

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7207732| Rail Systems Alliance Scotland | Work Details: Salkeld St - Prep works ahead of re- railing | Access/Egress: Salkeld Street | OTP Access/Egress: Salkeld Street | Engineering Train (PT Noâ $_{i,i}$ s): N/A | OTM(s) (OTM Noâ $_{i,i}$ s): N/A | Restrictions: N/A | Wheels free requirements N/A | Signalling/Power N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : passenger and freight

FRIDAY 22 JANUARY

Ref. No. P2020/2934251 Possession Manager SODM Scotland West

ItemHigh Street JnAll Lines1245 to 2145Preparatory Work246andPossessionFRIFRIFRIW2020/7207733[Cost][AP]

Shields Jn

PROTECTION LIMITS

Down: Beyond 162 pts# to Approach 454 pts# Up: Beyond 453 pts# to approach 163 pts#

**GENERAL REMARKS** 

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7207733|\ Rail\ Systems\ Alliance\ Scotland\ |\ Work\ Details:\ Salkeld\ St\ -\ Prep\ works\ ahead\ of\ re-\ railing\ |\ Access/Egress:\ Salkeld\ Street\ |\ Engineering\ Train\ (PT\ Noâ<math>_{i,i}$ s):\ N/A |\ OTM(s)\ (OTM\ Noâ $_{i,i}$ s):\ N/A |\ Restrictions:\ N/A |\ Wheels\ free\ requirements\ N/A |\ Signalling/Power\ N/A |\ ICW:\ N/A

Late Notice Possession Possession Status : Agreed Disruptive : passenger and freight

# SC133 WESTERTON JN TO MILNGAVIE

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2933782 REPEATED ITEM

Item 225 SEE FULL DETAILS UNDER SC123

MONDAY 18 JANUARY

Ref. No. P2020/2787350 REPEATED ITEM

Item 227 SEE FULL DETAILS UNDER SC123

TUESDAY 19 JANUARY

Ref. No. P2020/2787434 REPEATED ITEM

Item 231 SEE FULL DETAILS UNDER SC123

Lines Affected

Remarks

#### SC133 WESTERTON JN TO MILNGAVIE - Continued

WEDNESDAY 20 JANUARY

Ref. No. P2020/2935641 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 233

THURSDAY 21 JANUARY

Ref. No. P2020/2936423 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 235

# SC135 DALREOCH JN TO BALLOCH

**SATURDAY 16 JANUARY** 

Ref. No. P2020/2935462 Possession Manager Scotland IMDM Glasgow

Item Dalreoch Jn All Lines 0045 to 0550 **OLE Patrolling** 

247 16m850yds and 20m850yds and Possession SAT SAT

W2020/7225575[Cost][X] Balloch

PROTECTION LIMITS

Down: Beyond Fixed Diamonds at Dalreoch Jn# to Approach 385 pts#

Up/Single: Buffers to Approach 384 pts#

POSSESSION ADDITIONAL INFORMATION

W2020/7225575 | IMDM GLASGOW | OLE FOOT PATROL FOOT PATROLS 1-9 , 1-10

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2933782 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 225

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2787434 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 231

# SC136 HYNDLAND NORTH JN TO HYNDLAND WEST JN

WEDNESDAY 20 JANUARY

Ref. No. P2020/2935641 REPEATED ITEM

SEE FULL DETAILS UNDER SC123 Item 233

# SC141 CRAIGENDORAN JN TO FORT WILLIAM

SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2934404 Possession Manager SODM Scotland West

2350 to 1150 Upper Tyndrum Preparatory Work Item Single

248 Possession 48m1150yds and 64m1092yds and SAT SUN

W2020/6982627[Cost][AP] Roy Bridge

194

At or Between Lines Affected Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

# **ITEM 248 CONTINUED**

and Roy Bridge

Upper Tyndrum

Upper Tyndrum Loop	2350	to	1150
Possession	SAT		SUN
Bridge of Orchy Loop	2350	to	1150
Possession	SAT		SUN
Gorton Loop	2350	to	1150
Possession	SAT		SUN
Rannoch Loop	2350	to	1150
Possession	SAT		SUN
Corrour Loop	2350	to	1150
Possession	SAT		SUN
Tulloch Loop	2350	to	1150
Possession	SAT		SUN
Bridge of Orchy CE Sidings	2350	to	1150
Sidings Possession	SAT		SUN
Gorton Sidings	2350	to	1150
Sidings Possession	SAT		SUN
Rannoch Sidings	2350	to	1150
Sidings Possession	SAT		SUN
Tulloch Sidings	2350	to	1150
Sidings Possession	SAT		SUN

PROTECTION LIMITS

PLBs AND DETONATOR POSSESSION

UPPER TYNDRUM UP SLB TO ROY BRIDGE DOWN SLB

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

RRV/S IN USE WITHIN THIS POSSESSION

RETB POINTS/GF OPERATOR REQUIRED (RAIL SYSTEMS ALLIANCE SCOTLAND TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/6982627 | Work Deliverer: Rail Systems Alliance Scotland | Work Details: Preparatory work and unload ballast all lines at Gorton virtual quarry site and Cranoch Wood plain line track renewals site 52m 1325yds and 58m 00yds | Access/Egress: Bridge of Orchy 48m 1496yds | OTP Access/Egress: Bridge of Orchy - 48m 1496yds | Engineering Train: 6K?? (PT TBC) | OTM(s): N/A | Restrictions: No passage on all lines between 48m 1150yds and 64m 1092yds for the duration of the works details to be confirmed | Wheels free requirements: details to be confirmed | Signalling/Power disconnections: details to be confirmed.

Eng. Access Statement v4, Section 4 Possession Status : Agreed

Disruptive : non-disruptive

Lines Affected

Remarks

#### SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

**SUNDAY 17 JANUARY** Ref. No. P2020/2933782

Item 225

REPEATED ITEM SEE FULL DETAILS UNDER SC123

#### SUNDAY 17 JANUARY

Ref. No. P2020/2937881 Possession Manager SODM Scotland West

Item 249	Garelochhead and
	Crianlarich

Single	0200	to	1030
Possession	SUN		SUN
Garelochhead Loop	0200	to	1030
Possession	SUN		SUN
Glen Douglas Loop	0200	to	1030
Possession	SUN		SUN
Arrochar and Tarbet Loop	0200	to	1030
Possession	SUN		SUN
Ardlui Loop	0200	to	1030
Possession	SUN		SUN
Crianlarich Loops	0200	to	1030
Possession	SUN		SUN
Glen Douglas Sidings	0200	to	1030
Sidings Possession	SUN		SUN
Ardlui Sidings	0200	to	1030
Sidings Possession	SUN		SUN

Earthwork 15m200yds and 19m800yds W2020/7197824[AP] Survey Work 20m0yds and 36m400yds W2020/7238675[Cost][BP] Structures Work 22m400yds and 27m1320yds W2020/7220177[BS]

PROTECTION LIMITS PLB & DETONATORS POSSESSION GENERAL REMARKS RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR/GF OPERATOR REQUIRED (AMCO/QTS TO PROVIDE)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7238675| Work Deliverer: AmcoGiffen | Work Details: Topographical Survey's & Borholes at Culverts 310/076F @ 24m 1740yds, 310/105D @ 32m 240yds, 310/106F @ 33m 100yds & 310/1109 @ 33m 1600yds. RRV in use. | Access: Ardlui Station. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Would need at prior notice to allow passage. W2020/7220177| AMCO GIFFEN | DE-Veg & repairs to retaining walls between 25m1600y & 25m1700y | RRV's ex/to Ardlui Sidings 27m1000y | No passage due to single line and RRV's being on line | Runaway risk W2020/7197824 | QTS Group | Rockfall protection, Veg Clearance, Scaling and Drainage works at Glen Douglas between the 15m 1125yd and 17m 0550yd | 1 x RRV and Trailers working on the Single Line | Access / Egress at Glen Douglas at 15m 432yd | Restrictions No RRV Passage through site will be possible while works are taking place | Worksite contains a Runaway risk,

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

## SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2937867 Possession Manager SODM Scotland West

Item 250	Helensburgh Upper and Crianlarich	Single Possession	2250 SUN	to	0550 MON
		Garelochhead Loop Possession	2250 SUN	to	0550 MON
		Glen Douglas Loop Possession	2250 SUN	to	0550 MON
		Arrochar and Tarbet Loop Possession	2250 SUN	to	0550 MON
	Ardlui Loop Possession		2250 SUN	to	0550 MON
		Crianlarich Loops Possession	2250 SUN	to	0550 MON
		Glen Douglas Siding Sidings Possession	2250 SUN	to	0550 MON
		Ardlui Sidings Sidings Possession	2250 SUN	to	0550 MON
		Garelochhead Siding	2250	to	0550

Sidings Possession

Earthwork 15m200yds and 19m800yds W2020/7197776[Cost][AP] Survey Work 20m0yds and 36m400yds W2020/7238676[BP]

PROTECTION LIMITS
PLB & DETONATORS POSSESSION
GENERAL REMARKS
RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR/GF OPERATOR REQUIRED (AMCO/QTS TO PROVIDE)

# POSSESSION ADDITIONAL INFORMATION

W2020/7197776 | QTS Group | Rockfall protection, Veg Clearance, Scaling and Drainage works at Glen Douglas between the 15m 1125yd and 17m 0550yd | 1 x RRV and Trailers working on the Single Line | Access / Egress at Glen Douglas at 15m 432yd | Restrictions No RRV Passage through site will be possible while works are taking place | Worksite contains a Runaway risk,

W2020/7238676| Work Deliverer: AmcoGiffen | Work Details: Topographical Survey's & Borholes at Culverts 310/076F @ 24m 1740yds, 310/105D @ 32m 240yds, 310/106F @ 33m 100yds & 310/1109 @ 33m 1600yds. RRV in use. | Access: Ardlui Station. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Would need at prior notice to allow passage.

SUN

MON

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

#### SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2934389 Possession Manager SODM Scotland West

Item 251	Upper Tyndrum and Roy Bridge	Single Possession	2200 to	0735 MON
	, ,	Upper Tyndrum Loop Possession	2200 to	o 0735 MON
		Bridge of Orchy Loop Possession	2200 to	o 0735 MON
		Gorton Loop Possession	2200 to	o 0735 MON
		Rannoch Loop Possession	2200 to	o 0735 MON
		Corrour Loop Possession	2200 to	o 0735 MON
		Tulloch Loop Possession	2200 to	o 0735 MON
		Bridge of Orchy CE Sidings Sidings Possession	2200 to	0735 MON
		Gorton Sidings Sidings Possession	2200 to	0735 MON
		Rannoch Sidings Sidings Possession	2200 to	0 0735 MON

Preparatory Work 48m1150yds and 64m1092yds W2020/6983372[Cost][AP] Vegetation Clearance 71m440yds and 82m0yds W2020/7252633[BP]

PROTECTION LIMITS

PLBs AND DETONATOR POSSESSION

UPPER TYNDRUM UP SLB TO ROY BRIDGE DOWN SLB

**Tulloch Sidings** 

**Sidings Possession** 

**GENERAL REMARKS** 

RRV'S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/6983372 | Work Deliverer: Rail Systems Alliance Scotland | Work Details: Preparatory work at Cranoch Wood plain line track renewals site 52m 1325yds and 58m 00yds | Access/Egress: Bridge of Orchy 48m 1496yds | OTP Access/Egress: N/A | Engineering Train: N/A | OTM(s): N/A | Restrictions: N/A | Wheels free requirements: N/A | Signalling/Power disconnections: N/A W2020/7252633 | Off Track Glasgow | SC141 | Vegetation Clearance using 2 x RRVs Road Rail Tractor and Road Rail Landrover | RRVs ex/to Tulloch Sidings

2200 to 0735

MON

SUN

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

## **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2937885 Possession Manager SODM Scotland West

Item 252	Helensburgh Upper and Crianlarich	Single Possession	2335 MON	to	0550 TUE	
		Garelochhead Loop Possession	2335 MON	to	0550 TUE	
		Glen Douglas Loop Possession	2335 MON	to	0550 TUE	
		Arrochar and Tarbet Loop Possession	2335 MON	to	0550 TUE	
		Ardlui Loop Possession	2335 MON	to	0550 TUE	
		Crianlarich Loops Possession	2335 MON	to	0550 TUE	
		Glen Douglas Siding Sidings Possession	2335 MON	to	0550 TUE	
		Ardlui Sidings Sidings Possession	2335 MON	to	0550 TUE	
		Garelochhead Siding Sidings Possession	2335 MON	to	0550 TUE	

Earthwork 15m200yds and 19m800yds W2020/7197877[AP] Survey Work 20m0yds and 36m400yds W2020/7238677[Cost][BP]

PROTECTION LIMITS PLB & DETONATORS POSSESSION **GENERAL REMARKS** RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR/GF OPERATOR REQUIRED (AMCO/QTS TO PROVIDE)

# POSSESSION ADDITIONAL INFORMATION

W2020/7238677 | Work Deliverer: AmcoGiffen | Work Details: Topographical Survey's & Borholes at Culverts 310/076F @ 24m 1740yds, 310/105D @ 32m 240yds, 310/106F @ 33m 100yds & 310/1109 @ 33m 1600yds. RRV in use. | Access: Ardlui Station. | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Would need at prior notice to

TUE

allow passage.

W2020/7197877 | QTS Group | Rockfall protection, Veg Clearance, Scaling and Drainage works at Glen Douglas between the 15m 1125yd and 17m 0550yd | 1 x RRV and Trailers working on the Single Line | Access / Egress at Glen Douglas at 15m 432yd | Restrictions No RRV Passage through site will be possible while works are taking place | Worksite contains a Runaway risk,

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive: non-disruptive

Lines Affected

Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

#### **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2934422 Possession Manager SODM Scotland West

Item 253	Upper Tyndrum and Roy Bridge	Single Possession	2215 MON	to	0735 TUE
		Upper Tyndrum Loop Possession	2215 MON	to	0735 TUE
		Bridge of Orchy Loop Possession	2215 MON	to	0735 TUE
		Gorton Loop Possession	2215 MON	to	0735 TUE
		Rannoch Loop Possession	2215 MON	to	0735 TUE
		Corrour Loop Possession	2215 MON	to	0735 TUE
		Tulloch Loop Possession	2215 MON	to	0735 TUE
		Bridge of Orchy CE Sidings Sidings Possession	2215 MON	to	0735 TUE
		Gorton Sidings Sidings Possession	2215 MON	to	0735 TUE
		Rannoch Sidings Sidings Possession	2215 MON	to	0735 TUE

Preparatory Work 48m1150yds and 64m1092yds W2020/6983469[Cost][AP] Vegetation Clearance 71m440yds and 82m0yds W2020/7252730[BP]

PROTECTION LIMITS

PLBs AND DETONATOR POSSESSION

UPPER TYNDRUM UP SLB TO ROY BRIDGE DOWN SLB

**Tulloch Sidings** 

Sidings Possession

**GENERAL REMARKS** 

RRV'S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/6983469 | Work Deliverer: Rail Systems Alliance Scotland | Work Details: Preparatory work at Cranoch Wood plain line track renewals site 52m 1325yds and 58m 00yds | Access/Egress: Bridge of Orchy 48m 1496yds | OTP Access/Egress: N/A | Engineering Train: N/A | OTM(s): N/A | Restrictions: N/A | Wheels free requirements: N/A | Signalling/Power disconnections: N/A W2020/7252730 | Off Track Glasgow | SC141 | Vegetation Clearance using 2 x RRVs Road Rail Tractor and Road Rail Landrover | RRVs ex/to Tulloch Sidings

2215 to 0735

TUE

MON

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

## TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2937888 Possession Manager SODM Scotland West

Item 254	Helensburgh Upper and Arrochar and Tarbet	Single Possession	2335 to 0550 TUE WED	Earthwork 15m200yds and 19m800yds W2020/7197878[Cost][AP]
		Garelochhead Loop Possession	2335 to 0550 TUE WED	
		Glen Douglas Loop Possession	2335 to 0550 TUE WED	
		Arrochar and Tarbet Loop Possession	2335 to 0550 TUE WED	
		Garelochhead CE Sidings Sidings Possession	2335 to 0550 TUE WED	
		Glen Douglas Sidings Sidings Possession	2335 to 0550 TUE WED	

PROTECTION LIMITS
PLB AND DETONATORS POSSESSION

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

# POSSESSION ADDITIONAL INFORMATION

W2020/7197878 | QTS Group | Rockfall protection, Veg Clearance, Scaling and Drainage works at Glen Douglas between the 15m 1125yd and 17m 0550yd | 1 x RRV and Trailers working on the Single Line | Access / Egress at Glen Douglas at 15m 432yd | Restrictions No RRV Passage through site will be possible while works are taking place | Worksite contains a Runaway risk,

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2938644 Possession Manager SODM Scotland West

Item 255	Upper Tyndrum and Roy Bridge	Single Possession	2215 to	0735 WED	Vegetation Clearance 71m440yds and 82m0yds W2020/7252732[Cost][AP]
	, ,	Corrour Loop Possession	2215 to	0735 WED	Preparatory Work 48m1150yds and 64m1092yds W2020/7208724[BP]
		Tulloch Loop Possession	2215 to	0735 WED	
		Upper Tyndrum Loop Possession	2215 to	0735 WED	

At or Between	Lines Affected	Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

# ITEM 255 CONTINUED

and Roy Bridge

Upper Tyndrum

Bridge of Orchy Loop Possession	2215 to 0735 TUF WFD
	TUE VVED
Gorton Loop Possession	2215 to 0735
1 0330331011	TUE WED
Rannoch Loop	2215 to 0735
Possession	TUE WED
Tulloch Sidings	2215 to 0735
Sidings Possession	TUE WED
Gorton Sidings	2215 to 0735
Sidings Possession	TUE WED
Rannoch Sidings	2215 to 0735
Sidings Possession	TUE WED
Bridge of Orchy CE Sidings	2215 to 0735
Sidings Possession	TUE WED

PROTECTION LIMITS PLB AND DETONATORS POSSESSION

Up SLB Upper Tyndrum to Dn SLB Roy Bridge

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7252732 | Off Track Glasgow | SC141 | Vegetation Clearance using 2 x RRVs Road Rail Tractor and Road Rail Landrover | RRVs ex/to Tulloch Sidings W2020/7208724 | Work Deliverer: Rail Systems Alliance Scotland | Work Details: Tech Preparatory work at Crannoch Wood plain line track renewals site 52m 1325yds and 58m 00yds - | Access/Egress: Bridge of Orchy 48m 1496yds | OTP Access/Egress: N/A | Engineering Train : N/A | OTM(s): N/A | Restrictions: N/A | Wheels free requirements: N/A | Signalling/Power disconnections: N/A

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2937921 Possession Manager SODM Scotland West

Item 256	Helensburgh Upper and Arrochar and Tarbet	Single Possession	2335 to 055 WED TH	1Em 200 uds and 10m 000 uds
		Garelochhead Loop Possession	2335 to 055 WED TH	
		Glen Douglas Loop Possession	2335 to 055 WED TH	

	Remarks	Lines Affected	At or Between
--	---------	----------------	---------------

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

# **ITEM 256 CONTINUED**

Helensburgh Upper and	Arrochar and Tarbet Loop Possession	2335 to 0550 WFD THU
Arrochar and Tarbet		WLD IIIO
	Garelochhead CE Sidings	2335 to 0550
	Sidings Possession	WED THU
	Glen Douglas Sidings	2335 to 0550
	Sidings Possession	WED THU

PROTECTION LIMITS
PLB AND DETONATORS POSSESSION
GENERAL REMARKS
RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

# POSSESSION ADDITIONAL INFORMATION

W2020/7197879 | QTS Group | Rockfall protection, Veg Clearance, Scaling and Drainage works at Glen Douglas between the 15m 1125yd and 17m 0550yd | 1 x RRV and Trailers working on the Single Line | Access / Egress at Glen Douglas at 15m 432yd | Restrictions No RRV Passage through site will be possible while works are taking place | Worksite contains a Runaway risk,

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2934461 Possession Manager SODM Scotland West

Rei. NO. P2020/2934401	FUSSESSIUM Manager SUDIM SCUTIAM	iu vvest	
Item Upper Tyndrum 257 and Roy Bridge	Single Possession	2330 to 0500 WED THU	Preparatory Work 48m1150yds and 64m1092yds W2020/7208725[Cost][AP]
,	Bridge of Orchy Loop Possession	2330 to 0500 WED THU	Vegetation Clearance 71m440yds and 82m0yds W2020/7252639[BP]
	Gorton Loop Possession	2330 to 0500 WED THU	
	Rannoch Loop Possession	2330 to 0500 WED THU	
	Corrour Loop Possession	2330 to 0500 WED THU	
	Tulloch Loop Possession	2330 to 0500 WED THU	
	Upper Tyndrum Loop Possession	2330 to 0500 WED THU	
	Tulloch Sidings Sidings Possession	2330 to 0500 WED THU	

|--|

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

# **ITEM 257 CONTINUED**

Upper Tyndrum	Bridge of Orchy CE Sidings	2330 to 0500
and	Sidings Possession	WED THU
Roy Bridge		
	Gorton Sidings	2330 to 0500
	Sidings Possession	WED THU
	Rannoch Sidings	2330 to 0500
	Sidings Possession	WED THU

PROTECTION LIMITS

PLB'S AND DETONATORS POSSESSION.

Up SLB Upper Tyndrum to Dn SLB Roy Bridge

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7252639 | Off Track Glasgow | SC141 | Vegetation Clearance using 2 x RRVs Road Rail Tractor and Road Rail Landrover | RRVs ex/to Tulloch Sidings W2020/7208725 | Work Deliverer: Rail Systems Alliance Scotland | Work Details: Tech Preparatory work at Crannoch Wood plain line track renewals site 52m 1325yds and 58m 00yds - | Access/Egress: Bridge of Orchy 48m 1496yds | OTP Access/Egress: N/A | Engineering Train: N/A | OTM(s): N/A | Restrictions: N/A | Wheels free requirements: N/A | Signalling/Power disconnections: N/A

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2937872 Possession Manager SODM Scotland West

Item 258	Helensburgh Upper and Arrochar and Tarbet	Single Possession	2335 THU	to	0550 FRI	Earthwork 15m200yds and 19m800yds W2020/7197880[Cost][AP]
		Garelochhead Loop Possession	2335 THU	to	0550 FRI	
		Glen Douglas Loop Possession	2335 THU	to	0550 FRI	
		Arrochar and Tarbet Loop Possession	2335 THU	to	0550 FRI	
		Garelochhead CE Sidings Sidings Possession	2335 THU	to	0550 FRI	
		Glen Douglas Sidings Sidings Possession	2335 THU	to	0550 FRI	

PROTECTION LIMITS PLB AND DETONATORS POSSESSION

Lines Affected

Remarks

# SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

# **ITEM 258 CONTINUED**

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

# POSSESSION ADDITIONAL INFORMATION

W2020/7197880 | QTS Group | Rockfall protection, Veg Clearance, Scaling and Drainage works at Glen Douglas between the 15m 1125yd and 17m 0550yd | 1 x RRV and Trailers working on the Single Line | Access / Egress at Glen Douglas at 15m 432yd | Restrictions No RRV Passage through site will be possible while works are taking place | Worksite contains a Runaway risk,

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2934443 Possession Manager SODM Scotland West

	12020/2701110					
Item 259	Upper Tyndrum and Tulloch	Single Possession	2330 THU	to	0500 FRI	Preparatory Work 48m1150yds and 64m1092yds W2020/7208726[Cost][AP]
		Bridge of Orchy Loop Possession	2330 THU	to	0500 FRI	Vegetation Clearance 71m440yds and 82m0yds W2020/7277360[BP]
		Gorton Loop Possession	2330 THU	to	0500 FRI	
		Rannoch Loop Possession	2330 THU	to	0500 FRI	
		Corrour Loop Possession	2330 THU	to	0500 FRI	
		Tulloch Loop Possession	2330 THU	to	0500 FRI	
		Upper Tyndrum Loop Possession	2330 THU	to	0500 FRI	
		Bridge of Orchy CE Sidings Sidings Possession	2330 THU	to	0500 FRI	
		Gorton Sidings Sidings Possession	2330 THU	to	0500 FRI	
		Rannoch Sidings Sidings Possession	2330 THU	to	0500 FRI	
		Tulloch CE Sidings Sidings Possession	2330 THU	to	0500 FRI	

Lines Affected

Remarks

## SC141 CRAIGENDORAN JN TO FORT WILLIAM - Continued

#### **ITEM 259 CONTINUED**

PROTECTION LIMITS

PLB'S AND DETONATORS POSSESSION.

Up SLB Upper Tyndrum to Dn SLB Roy Bridge

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7208726 | Work Deliverer: Rail Systems Alliance Scotland | Work Details: Tech Preparatory work at Crannoch Wood plain line track renewals site 52m 1325yds and 58m 00yds - | Access/Egress: Bridge of Orchy 48m 1496yds | OTP Access/Egress: N/A | Engineering Train: N/A | OTM(s): N/A | Restrictions: N/A | Wheels free requirements: N/A | Signalling/Power disconnections: N/A1496yds details to be confirmed | OTP Access/Egress: Bridge of Orchy - 48m 1496yds details to be confirmed | Engineering Train: N/A | OTM(s): N/A | Restrictions: No passage on all lines between 48m 1150yds and 64m 1092yds for the duration of the works details to be confirmed | Wheels free requirements: details to be confirmed | Signalling/Power disconnections: details to be confirmed to be confirmed | Signalling/Power disconnections: details to be confirmed.
W2020/7277360 | Off Track Glasgow | SC141 | Vegetation Clearance using 2 x RRVs Road Rail Tractor and Road Rail Landrover | RRVs ex/to Tulloch Sidings

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

FRIDAY 22 JANUARY

Ref. No. P2020/2935001

Item 238

REPEATED ITEM

SEE FULL DETAILS UNDER SC123

# SC145 FORT WILLIAM JN TO MALLAIG

#### SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2935586 Possession Manager SODM Scotland West

2240 to 1010 Fort William Jn Single Major Projects ltem 260 and

Loch Eil Outward

Bound

Possession SAT **SUN** 

0m417yds and 1m660yds W2020/7238668[Cost][AP]

# PROTECTION LIMITS

Single Mallaig: Beyond Dn SLB Fort William Jn to Loch Eil Outward Bound Dn SLB

PLB & DETONATORS POSSESSION

GENERAL REMARKS

WHEELS FREE REQUIRED FROM 0M 417YDS - 1M 660YDS FOR LAST TWO HOURS OF POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7238668 | Work Deliverer: Amcogiffen | Commissioning of new control system at Banavie Swing Bridge. | OTP: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Wheels Free required from 0m 417yds - 1m 660yds for last two hours of possession.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive At or Between Lines Affected Remarks

# SC145 FORT WILLIAM JN TO MALLAIG - Continued

# SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2934429 Possession Manager Scotland IMDM Glasgow

Item 261	Glenfinnan and Mallaig	Single Possession	2340 to 0600 SUN MON	Track Maintenance 14m600yds and 39m800yds W2020/7220012[Cost][AP]
		Glenfinnan Loop Possession	2340 to 0600 SUN MON	
		Arisaig Loop Possession	2340 to 0600 SUN MON	
		Mallaig Platform 2 Possession	2340 to 0600 SUN MON	
		Glenfinnan Siding Sidings Possession	2340 to 0600 SUN MON	
		Arisaig Engineering Sidings Sidings Possession	2340 to 0600 SUN MON	
		Mallaig Sidings Sidings Possession	2340 to 0600 SUN MON	

PROTECTION LIMITS

**RETB POSSESSION** 

Glenfinnan Up SLB - Mallaig Plat 2 & Up Sidings

TRAFFIC REMARKS

NOT TO BE MOVED BOARDS TO BE PLACED ON TRAIN IN PLATFORM 1 MALLAIG

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7220012 \mid Fort\ William \mid Re\text{-railing},\ Re\text{-sleepering},\ Track\ Geometry\ -Track\ Maintenance\ works \mid RRV/s\ ex/to\ Mallaig,\ Arisaig\ and\ Sluish\ gates$ 

Possession Status : Agreed Disruptive : non-disruptive

# **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2934468 Possession Manager Scotland IMDM Glasgow

Item 262	Glenfinnan and Mallaig	Single Possession	2340 to 0600 MON TUE	Track Maintenance 14m600yds and 39m800yds W2020/7220013[Cost][AP]
		Glenfinnan Loop Possession	2340 to 0600 MON TUE	
		Arisaig Loop Possession	2340 to 0600 MON TUE	

Damanda	Lines Affected	At an Datuman
Remarks	Lines Affected	At or Between

# SC145 FORT WILLIAM JN TO MALLAIG - Continued

# ITEM 262 CONTINUED

Glenfinnan and	Mallaig Platform 2 Possession	2340 to 0600 MON TUE
Mallaig		WOW TOE
	Glenfinnan Siding	2340 to 0600
	Sidings Possession	MON TUE
	Arisaig Engineering Sidings	2340 to 0600
	Sidings Possession	MON TUE
	Mallaig Sidings	2340 to 0600
	Sidings Possession	MON TUE

PROTECTION LIMITS
RETB POSSESSION

Glenfinnan Up SLB - Mallaig Plat 2 & Up Sidings

TRAFFIC REMARKS

NOT TO BE MOVED BOARDS TO BE PLACED ON TRAIN IN PLATFORM 1 MALLAIG

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7220013 \mid Fort\ William \mid Re\text{-railing},\ Re\text{-sleepering},\ Track\ Geometry\ -Track\ Maintenance\ works \mid RRV/s\ ex/to\ Mallaig,\ Arisaig\ and\ Sluish\ gates$ 

Possession Status : Agreed Disruptive : non-disruptive

# TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2934434 Possession Manager Scotland IMDM Glasgow

Item 263	Glenfinnan and Mallaig	Single Possession	2340 TUE	to	0600 WED	Track Maintenance 14m600yds and 39m800yds W2020/7220014[Cost][AP]
		Glenfinnan Loop Possession	2340 TUE	to	0600 WED	
		Arisaig Loop Possession	2340 TUE	to	0600 WED	
		Mallaig Platform 2 Possession	2340 TUE	to	0600 WED	
		Glenfinnan Siding Sidings Possession	2340 TUE	to	0600 WED	
		Arisaig Engineering Sidings Sidings Possession	2340 TUE	to	0600 WED	
		Mallaig Sidings Sidings Possession	2340 TUE	to	0600 WED	

Lines Affected

Remarks

# SC145 FORT WILLIAM JN TO MALLAIG - Continued

# **ITEM 263 CONTINUED**

PROTECTION LIMITS

**RETB POSSESSION** 

Glenfinnan Up SLB - Mallaig Plat 2 & Up Sidings

TRAFFIC REMARKS

NOT TO BE MOVED BOARDS TO BE PLACED ON TRAIN IN PLATFORM 1 MALLAIG

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7220014 | Fort William | Re-railing, Re-sleepering, Track Geometry - Track Maintenance works | RRV/s ex/to Mallaig, Arisaig and Sluish gates

Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2934508 Possession Manager Scotland IMDM Glasgow

Item 264	Glenfinnan and Mallaig	Single Possession	2340 WED	to	0600 THU	Track Maintenance 14m600yds and 39m800yds W2020/7220066[Cost][AP]
		Glenfinnan Loop Possession	2340 WED	to	0600 THU	
		Arisaig Loop Possession	2340 WED	to	0600 THU	
		Mallaig Platform 2 Possession	2340 WED	to	0600 THU	
		Glenfinnan Siding Sidings Possession	2340 WED	to	0600 THU	
		Arisaig Engineering Sidings Sidings Possession	2340 WED	to	0600 THU	
		Mallaig Sidings Sidings Possession	2340 WED	to	0600 THU	

THU

PROTECTION LIMITS

**RETB POSSESSION** 

Glenfinnan Up SLB - Mallaig Plat 2 & Up Sidings

TRAFFIC REMARKS

NOT TO BE MOVED BOARDS TO BE PLACED ON TRAIN IN PLATFORM 1 MALLAIG

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

Lines Affected

Remarks

# SC145 FORT WILLIAM JN TO MALLAIG - Continued

# **ITEM 264 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/7220066 | Fort William | Re-railing, Re-sleepering, Track Geometry -Track Maintenance works | RRV/s ex/to Mallaig, Arisaig and Sluish gates

Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2934435 Possession Manager Scotland IMDM Glasgow

Item 265	Glenfinnan and Mallaig	Single Possession	2340 THU	to	0600 FRI	Track Maintenance 14m600yds and 39m800yds W2020/7220067[Cost][AP]
		Glenfinnan Loop Possession	2340 THU	to	0600 FRI	
		Arisaig Loop Possession	2340 THU	to	0600 FRI	
		Mallaig Platform 2 Possession	2340 THU	to	0600 FRI	
		Glenfinnan Siding Sidings Possession	2340 THU	to	0600 FRI	
		Arisaig Engineering Sidings Sidings Possession	2340 THU	to	0600 FRI	
		Mallaig Sidings Sidings Possession	2340 THU	to	0600 FRI	

# PROTECTION LIMITS

**RETB POSSESSION** 

Glenfinnan Up SLB - Mallaig Plat 2 & Up Sidings

TRAFFIC REMARKS

NOT TO BE MOVED BOARDS TO BE PLACED ON TRAIN IN PLATFORM 1 MALLAIG

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7220067 | Fort William | Re-railing, Re-sleepering, Track Geometry -Track Maintenance works | RRV/s ex/to Mallaig, Arisaig and Sluish gates

Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY)

## SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2766669 Possession Manager LNE Network Operations North

0835 SUN
00.1
0835
SUN
0835
SUN
3011
0835
SUN
0835
SUN

Flail Mowing Machine 4m0ch and 6m1ch W2020/7221195[AP] Structures Examination 16m13ch and 20m62ch

16m13ch and 20m62ch W2020/6800918[Cost][BP]

Structures Examination 16m13ch and 20m62ch W2020/6955575[BS]

S&T Points 33m52ch and 34m6

33m52ch and 34m63ch W2020/6832023[CP] S&T Maintenance

34m68ch and 36m55ch W2020/7148650[DP]

**S&T Points** 

38m65ch and 39m34ch W2020/6831975[EP]

Earthwork

45m50ch and 48m75ch W2020/7222471[FP]

Drainage Work 46m70ch and 47m40ch W2020/7226875[FS]

**S&T Points** 

50m37ch and 52m48ch W2020/6832025[GP]

**S&T Points** 

58m52ch and 59m67ch W2020/6832027[HP]

Track Maintenance 65m37ch and 67m45ch W2020/6767383[IP]

**S&T Points** 

65m37ch and 67m43ch W2020/6831841[IS]

Structures Examination 65m71ch and 66m46ch W2020/6802824[IS]

ISOLATION OF ELECTRICAL SECTIONS
2315 Sat To 0835 Sun
151 152 153 154 & MT1 MT2 MT3 MT4 Complete
PROTECTION LIMITS

Down Main: T621# to TW171 Up Main: TW178 to T612 Single (EJM): M139 Down Blyth and Tyne: T635 Up Blyth and Tyne: T636#

POSSESSION ADDITIONAL INFORMATION

Lines Affected

Remarks

## SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 266 CONTINUED**

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

## **SUNDAY 17 JANUARY**

Ref. No. P2020/2932866 Possession Manager SODM Scotland East

Item 267	Regional Boundary (SC147 54m 1100yds) and	All Lines Possession	0030 SUN	to	0905 SUN	Preparatory Work 52m0yds and 36m900yds W2020/6669516[AP]
	Drem Jn	Oxwellmains Down Sidings Sidings Possession Oxwellmains Up Sidings Sidings Possession	0030 SUN 0030 SUN	to to	0905 SUN 0905 SUN	Structures Work 44m429yds and 42m214yds W2020/7300878[AS] Station Construction 49m700yds and 40m0yds W2020/7235389[AS]
		Dunbar Up Sidings Sidings Possession	0030 SUN	to	0905 SUN	Prep Work (Rail Vac) 32m0yds and 27m0yds W2020/6669738[Cost][BP] Survey Work 23m1694yds and 20m550yds W2020/7236313[CP] S&T Work 31m680yds and 28m570yds

ISOLATION OF ELECTRICAL SECTIONS

0030 Sun to 0900 Sun MR1 and 2 Complete. IR1 and 2 Complete.

PROTECTION LIMITS

Down ECML: Beyond TW171 to Approach 31 pts# Up ECML: Beyond 32B pts# to Approach TW178

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

RRV/S IN USE WITHIN POSSESSION

AN EXCLUSION ZONE WILL APPLY DURING RAIL VAC WORKS 32M 0YDS AND 27M 0YDS (NRHO)

POSSESSION TO BE TAKEN AROUND 6K40 AT SIGNAL ED498 ON THE UP LINE

POSSESSION TO BE GIVEN UP 6K40 AT SIGNAL ED495 ON THE DOWN LINE

## POSSESSION ADDITIONAL INFORMATION

W2020/7235389 (SC147) BAM Nuttall: Reston: station Construction Works Assosciated with new Station Platform installation  $\hat{a}_{i,i}$  RRV/Trailers required each shift Access/Egress Reston Old Station RRAP  $\hat{a}_{i,i}$  46m 0440yds Through passage restricted.

Contact - Kevin.hall@bamnuttall.co.uk

W2020/6669516, (SC147) High Output Track Renewals Prendergest, 31201321B, Down Main

W2020/6866769[X]

Lines Affected

Remarks

## SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 267 CONTINUED**

Haughead, FD31200529, Down Main Prep: Run Out Rails / Position Rails RRVs in use Isolation Required Access Point: Reston Yard (46m 455y) Towerglen, 31201024B, Down Main Prep for CWR Drop, RRVs in use Isolation Required Access Point: Penmanshiel (40m 50y)

W2020/6669738, (SC147) High Output Track Renewals 31200423A, Chester Hall, Down Ballast Investigation Works with Rail Vac | Prep Work with Rail Vac EXCLUSION ZONES TO BE IN PLACE DURING THESE WORKS Isolation Required PT(s) 6K40 PT544043 Access Point: Oxwellmains RR

W2020/6866769 (SC147) IMDM Edinburgh - S&T Maintenance to track circuits, signals and location cabinets throughout mileage

W2020/7236313 (SC147) Babcock International Markle LC Upgrade TOPO LSI survey works Hand Tools & Hand trolley in use.

Access: Markle LC

Contact:Ben.Allen@babcockinternational.com 07989 442 597

W2020/7300878 | Story | UB001/126 - 42miles 445yards, UB001/130 â¿¿ 42 miles 971 yards & UB001/133 44 150yds: replacing of nonconformant handrail on each structure. Access/ Egress direct at both structures.

Restrictions - None

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## **SUNDAY 17 JANUARY**

Ref. No. P2020/2933001 Possession Manager SODM Scotland East

Item 268	Drem Jn and	All Lines Possession	0035 SUN	to	0850 SUN	Resignalling Work 9m1000yds and 3m <sup>2</sup> W2020/7108787[AF
	Portobello Jn (Scotland) Monktonhall Jn and Millerhill Yard	All Lines Possession	0035 SUN	to	0850 SUN	Resignalling Work 5m1711yds and 0m W2020/7108788[Co

dš and 3m1200yds 7108787[AP] ing Work dš and 0m740yds 7108788[Cost][AS]

17m1610yds and 11m1100yds W2020/7209485[BP]

## PROTECTION LIMITS

Down ECML: Beyond 31 pts# to Approach 64A pts# Up ECML: Beyond 66A pts# to Approach 32B pts# Down Goods/East Arrival: Approach EM16# East Departure/Up Goods: Beyond EM15#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

Lines Affected

Remarks

#### SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 268 CONTINUED**

POSSESSION TAKEN AROUND 6T48 AT SIGNAL EF543 ON THE DOWN ECML

POSSESSION GIVEN UP AROUND 6T48 AT SIGNAL EA563 ON THE DOWN ECML

ST.GERMAINS CCTV ON LOCAL CONTROL (IMDM EDINBURGH TO PROVIDE) PROTECTING SIGNALS AS FOLLOWS:-DOWN: SIGNAL EA561 UP: SIGNAL EA562

PLEASE NOTE: SECTION TS11.3 DISCONNECTIONS WILL BE TAKEN IN ASSOCIATION WITH THIS POSSESSION (ref: P2020/2947103) TO FACILITATE DATA CHANGEOVERS WITHIN MONKTONHALL R.R.

WHEELS FREE REQUIRED FOR THE DURATION OF THE POSSESSION (SIEMENS) SC147 9M 440YDS AND 3M 1320YDS SC155 5M 1711YDS AND 1M 0YDS

POINTS WITHIN THE ABOVE MILEAGES CAN MOVE AT ANYTIME AS ROUTES REQUIRE TO BE SET FOR TESTING

#### POSSESSION ADDITIONAL INFORMATION

W2020/7108787 (SC147) | Siemens | Work Details: Monktonhall RR Area E2R & TPWS Method 3 to Method 1 Conversions, Hand Tools, Multimeter. | Access/Egress: Monktonhall Relay Room (5m 1372y), Prestonpans Station (9m 872yds) , Millerhill Road UB 2 (1m 748yds) | OTP Access/Egress: N/A | Engineering Trains: N/A | OTM: N/A | Restrictions: WHEELS FREE REQUIRED THROUGHOUT. POINTS CAN MOVE AT ANYTIME AS ROUTES REQUIRE TO BE SET FOR TESTING. TAKEN IN CONJUNCTION WITH W2020/7108789 TS11 DISCONNECTION | ICW:SC155

W2020/7209485 (SC147) | IMDM Edinburgh | Work Details: Plain Line Tamper working on the down line between 13m 1320yds to 14m1100yds Blawearie and Spittal | Access/Egress: 6T48 PTA @ EF543 17m1601yds Drem on the down line and depart from the possession at St Germains on the down line | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6T48 (OTM541552) | Restrictions: N/A | ICW: N/A

W2020/7108788 (SC155) | Siemens | Work Details: Monktonhall RR Area E2R & TPWS Method 3 to Method 1 Conversions, Hand Tools, Multimeter. | Access/Egress: Monktonhall Relay Room (5m 1372y), Prestonpans Station (9m 872yds) , Millerhill Road UB 2 (1m 748yds) | OTP Access/Egress: N/A | Engineering Trains: N/A | OTM: N/A | Restrictions: WHEELS FREE REQUIRED THROUGHOUT. POINTS CAN MOVE AT ANYTIME AS ROUTES REQUIRE TO BE SET FOR TESTING. TAKEN IN CONJUNCTION WITH W2020/7108789 TS11 DISCONNECTION|ICW: SC147

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

SUNDAY 17 JANUARY

Ref. No. P2020/2802669 REPEATED ITEM

Item 164 SEE FULL DETAILS UNDER SC107

SUNDAY 17 JANUARY

Ref. No. P2020/2943008 Possession Manager CPMS Ltd

Item Craigentinny T&RSD All Lines 0100 to 0630 Structures Work BLOCKED To Electric Trains SLIN SLIN 0m0yds and 0m0yds

BLOCKED To Electric Trains SUN SUN 0m0yds and 0m0yds W2020/7233725[Cost][X]

ISOLATION OF ELECTRICAL SECTIONS 0115 Sun to 0630 Sun

Lines Affected

Remarks

#### SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 269 CONTINUED**

PL3A.B.C.D.E.F.G and H.

#### POSSESSION ADDITIONAL INFORMATION

W2020/7233725 | CPMS Ltd | Working: Craigentinny T&RSD No 2 reception line | Work Detail: repairing out building roof install flashing | Plant: GRP scaffold in use | Mobile Scaffold in use, No otp | Access/Egress: Craigentinny depot | SIDINGS POSSESSION BY LOCAL AGREEMENT WITH DEPOT

Late Notice Possession Possession Status : Agreed Disruptive : to passenger

#### SUNDAY 17 JANUARY

Ref. No. P2020/2947103 Possession Manager Siemens Rail Automation

 Item
 Edinburgh SC
 All Lines
 0035 to 0850
 Resignalling Work

 270
 Module TS11 Section 3
 SUN SUN W2020/7108789[Cost][X]

#### **GENERAL REMARKS**

SECTION TS11.3 DISCONNECTION WILL BE TAKEN TO FACILITATE EDINBURGH SGNALLING CENTRE DATA CHANGE FOR MONKTONHALL RELAY ROOM AREA.

ALL SIGNALS, WITHIN THE AFFECTED AREA DETAILED BELOW, WILL SHOW THEIR MOST RESTRICTIVE ASPECT ON THE GROUND AND POINTS WILL REMAIN AS SET, WITH NO PANEL INDICATIONS OR CONTROL AVAILABLE.

POINTS CAN MOVE AT ANY TIME AS ROUTES REQUIRED TO BE SET FOR TESTING.

WHEELS FREE REQUIRED THROUGHOUT.

MILEAGES IMPACTED:-SC147: 9m 440yd to 3m 1320yd SC155: 5m 1711yd to 1m 0yd

SIGNALS IMPACTED:-EM595, EM581, EM587 EM596, EM580, EM586

POINTS IMPACTED:-

52, 53 & 54 (all points in Interlocking)

TESTER-IN-CHARGE (TIC), SIGNALLER AND ANY AFFECTED ENGINEERING SUPERVISORS TO REACH A CLEAR UNDERSTANDING AS TO IMPACT, PHYSICAL EXTENT AND DURATION OF ANY DISCONNECTION, PRIOR TO COMMENCEMENT.

#### POSSESSION ADDITIONAL INFORMATION

Worksite No: W2020/7108789:- SECTION TS11.3 DISCONNECTION WILL BE TAKEN TO FACILITATE EDINBURGH SGNALLING CENTRE DATA CHANGE FOR MONKTONHALL RELAY ROOM AREA.

ALL SIGNALS, WITHIN THE AFFECTED AREA DETAILED BELOW, WILL SHOW THEIR MOST RESTRICTIVE ASPECT ON THE GROUND AND POINTS WILL REMAIN AS SET, WITH NO PANEL INDICATIONS OR CONTROL AVAILABLE.

POINTS CAN MOVE AT ANY TIME AS ROUTES REQUIRED TO BE SET FOR TESTING

WHEELS FREE REQUIRED THROUGHOUT.

MILEAGES IMPACTED:-SC147: 9M 440YDS TO 3M 1320YDS SC155:-5M 1711YDS TO 1MP

Lines Affected

Remarks

#### SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 270 CONTINUED**

SIGNALS IMPACTED:-

DOWN DIRECTION: EM595, EM581, EM587

UP DIRECTION: EM596, EM580, EM586 POINTS IMPACTED: 52, 53 & 54 (all points in Interlocking)

TESTER-IN-CHARGE (TIC), SIGNALLER AND ANY AFFECTED ENGINEERING SUPERVISORS TO REACH A CLEAR UNDERSTANDING AS TÓ IMPACT, PHYSICAL EXTENT AND DURATION OF ANY DISCONNECTION, PRIOR TO COMMENCEMENT.

Eng. Access Statement v4, Section 4

Possession Status: Agreed Disruptive : non-disruptive

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2933003 Possession Manager SODM Scotland East

Regional Boundary All Lines 2340 to 0515 ltem (SČ147 54m 1100yds) 271 Possession SUN MON and Drem Jn

> **Dunbar Up Sidings** 2340 to 0515 Sidings Possession SUN MON

S&T Work

54m500yds and 36m0yds W2020/7223439[AP]

Structures Work

44m429yds and 42m214yds W2020/7300662[AS]

Station Construction 49m700yds and 40m0yds W2020/7235394[AS]

Resignalling Work 32m400yds and 23m0yds W2020/7111039[Cost][BP]

Survey Work

22m1694yds and 20m550yds

W2020/7236524[CP]

Other E&P Work

34m50yds and 33m600yds W2020/7231805[DP]

**S&T Work** 

31m680yds and 28m570yds W2020/6866690[X]

ISOLATION OF ELECTRICAL SECTIONS

2340 Sun to 0515 Mon MR1 and 2 Complete. IR1 and 2 Complete. IL1 and 2 Complete.

PROTECTION LIMITS

Down ECML: Beyond TW171 to Approach 31 pts# Up ECML: Beyond 32B pts# to Approach TW178

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

MARKLE AHB ON LOCAL CONTROL (IMDM EDINBURGH TO PROVIDE)

POSSESSION ADDITIONAL INFORMATION

W2020/6866690 (SC147) IMDM Edinburgh - S&T Maintenance to track circuits, signals and location cabinets throughout

Lines Affected

Remarks

## SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 271 CONTINUED**

mileage

w2020/7231805 (SC147) OLE Portobello - OTHER E&P WORK INNERWICK N/SECTION MAINTENANCE REQUIRE DIST STAFF TO EARTH THE D/DROPS

RRV ACCESS INNERWICK 33M.1350Y

W2020/7111039 (SC147) | Siemens | Work Details: Dunbar E2R & TPWS Method 3 to Method 1 Conversions Pretesting, Hand Tools, Multimeter in use. | Access/Egress: Dunbar (29m 176yds), East Barnes UB96 (32m 370yds), Bank Road east Linton (23m 609yds) | Hand Tools in Use only. | OTP Access/Egress: N/A | Engineering Trains: N/A | OTM: N/A | Restrictions: N/A. | ICW: N/A W2020/7235394 (SC147) BAM Nuttall: Reston: station Construction Works Assosciated with new Station Platform Installation âij, RRV/Trailers required each shift Access/Egress Reston Old Station RRAP âij, 46m 0440yds Through

passage restricted.

Contact - Kevin.hall@bamnuttall.co.uk

W2020/7223439 (SC147) | IMWD CAPEX (WD S&T) | Work Details: S&T cable recovery | Access/Egress: Reston 46m 455yds| OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7236524 (SC147) Babcock International

Markle LC Upgrade
TOPO LSI survey works & Signalling correlation
Hand Tools & Hand trolley in use.

Access: Markle LC

Contact:Ben.Allen@babcockinternational.com 07989 442 597

W2020/7300662 | Story | UB001/126 - 42miles 445yards, UB001/130 â¿¿ 42 miles 971 yards & UB001/133 44 150yds: replacing of nonconformant handrail on each structure. Access/ Egress direct at both structures.

Restrictions - None

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

## SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2933004 Possession Manager Scotland IMDM Edinburgh

Item Drem Jn All Lines 2340 to 0530 272 and Possession SUN MON

Portobello Jn (Scotland)

Track Maintenance 12m880yds and 9m200yds W2020/7230671[Cost][AP]

PL Tamping 11m1540yds and 10m1320yds W2020/7171424[AS]

PROTECTION LIMITS

Down: Beyond 31 pts# to Approach 64A pts# Up: Beyond 66A pts# to Approach 32B pts#

**GENERAL REMARKS** 

ENGINEERING TRAIN/S IN POSSESSION

POSSESSION TAKEN AROUND 6T48 AT SIGNAL EA562 ON THE UP LINE

POSSESSION TO BE GIVEN UP 6T48 AT SIGNAL EA562 ON THE UP LINE

RRV/S IN USE WITHIN POSSESSION

ST.GERMAINS CCTV ON LOCAL CONTROL (IMDM EDINBURGH TO PROVIDE)

PROTECTING SIGNALS AS FOLLOWS:-

**DOWN: SIGNAL EA561 UP: SIGNAL EA562** 

Lines Affected

Remarks

## SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 272 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/7171424 (SC147) | IMDM Edinburgh | Work Details: Plain Line Tamper working on the up line between 10m 1660yds to 11m1320yds @ Seton | Access/Egress: 6T48 PTA @ EA562 11m963yds St Germains and Seton mains 11m1400yds on the up line | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6T48(OTM537011) | Restrictions: N/A | ICW: N/A

W2020/7230671 (SC147) IMDM Edinburgh - Track Maint -Install 42 Xing - Prestonpans TRT's in use TRT'S - PRESTONPANS STATION CAR PARK IVECO - ST GERMAINS LX

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2769889 Possession Manager LNE IMDM Newcastle

ltem 273 Berwick upon Tweed and Beal Crossovers	Up Main Possession	2315 to 0555 MON TUE	Track Maintenance 66m67ch and 59m68ch W2020/6827432[Cost][AP]
Beal Crossovers and Berwick upon Tweed	Down Main Line Blockage (Between Trains)	2315 to 0555 MON TUE	

PROTECTION LIMITS

Up Main: TW535B pts to TW134

TRAFFIC REMARKS

UP TRAINS TO TRAVEL OVER THE DOWN MAIN UNDER SIMBID WORKING

## POSSESSION ADDITIONAL INFORMATION

STRUCTURE FOR THE AMENDED TRAIN PLAN Network Rail requires Operators to prepare a revised bid:

All Operators

To bid Up trains via the Down Main line under SIMBID working

Eng. Access Statement v3, Section 5 Possession Status : Agreed Disruptive : passenger and freight

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2802846 REPEATED ITEM

Item 172 SEE FULL DETAILS UNDER SC107

## TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2769911 Possession Manager LNE IMDM Newcastle

Item Berwick upon Tweed 274 and Beal Crossovers	Up Main Possession	2315 to 1	0555 WED	Track Maintenance 66m67ch and 59m68ch W2020/6827520[Cost][AP]
Beal Crossovers and Berwick upon Tweed	Down Main Line Blockage (Between Trains)	2315 to TUE	0555 WED	

Lines Affected

Remarks

#### SC147 BERWICK TO HAYMARKET WEST JN (VIA WAVERLEY) - Continued

#### **ITEM 274 CONTINUED**

PROTECTION LIMITS

Up Main: TW535B pts to TW134

TRAFFIC REMARKS

UP TRAINS TO TRAVEL OVER THE DOWN MAIN UNDER SIMBID WORKING

POSSESSION ADDITIONAL INFORMATION

STRUCTURE FOR THE AMENDED TRAIN PLAN Network Rail requires Operators to prepare a revised bid:

All Operators

To bid Up trains via the Down Main line under SIMBID working

Eng. Access Statement v3, Section 5 Possession Status: Agreed Disruptive: passenger and freight

WEDNESDAY 20 JANUARY

Ref. No. P2020/2802847

Item 177

REPEATED ITEM

THU

**WED** 

SEE FULL DETAILS UNDER SC107

#### WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2769912 Possession Manager LNE IMDM Newcastle

Item 275	Berwick upon Tweed and Beal Crossovers	Up Main Possession	2315 to WED	to 0555 THU	Track Maintenance 66m67ch and 59m68ch W2020/6827521[Cost][AP]
	Beal Crossovers and	Down Main Line Blockage (Between Trains)	2315 to	o 0555	

Berwick upon Tweed

PROTECTION LIMITS

Up Main: TW535B pts to TW134

TRAFFIC REMARKS

UP TRAINS TO TRAVEL OVER THE DOWN MAIN UNDER SIMBID WORKING

POSSESSION ADDITIONAL INFORMATION

STRUCTURE FOR THE AMENDED TRAIN PLAN Network Rail requires Operators to prepare a revised bid:

All Operators

To bid Up trains via the Down Main line under SIMBID working

Eng. Access Statement v3, Section 5 Possession Status : Agreed Disruptive: passenger and freight

# SC155 MONKTONHALL JN TO MILLERHILL YARD (GOODS LINE)

SUNDAY 17 JANUARY

Ref. No. P2020/2933001

Item 268

REPEATED ITEM

SEE FULL DETAILS UNDER SC147

At or Between Lines Affected

SC155 MONKTONHALL JN TO MILLERHILL YARD (GOODS LINE) - Continued

SUNDAY 17 JANUARY Ref. No. P2020/2947103

REPEATED ITEM

SEE FULL DETAILS UNDER SC147 Item 270

Remarks

SC164 TWEEDBANK TO NEWCRAIGHALL NORTH JN

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2933006 Possession Manager Scotland IMDM Edinburgh

Item Newcraighall South Jn Single 2340 to 0550 Permanent Way Inspection 276 Line Blockage 5m44yds and 4m1400yds and SUN MON

Newcraighall North Jn

PROTECTION LIMITS Single: 111 pts to 107 pts **GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/6865244 (SC164) IMDM Edinburgh - PWI Track inspection and minor maintenance

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2933029 Possession Manager Scotland IMDM Edinburgh

Permanent Way Inspection 0100 to 0510 Item Tweedbank All Lines 277 Line Blockage 35m300yds and 5m0yds and TUF TUF W2020/6865337[Cost][X]

Newcraighall North Jn

PROTECTION LIMITS

Tweedbank Platform 1, Down, Up & Single: EMB241 to 107 pts

Tweedbank Platform 2: EMB243 to 520 pts

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/6865337 (SC164) IMDM Edinburgh - PWI - Foot patrols, minor maintenance and S&C inspections.

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2933031 Possession Manager Scotland IMDM Edinburgh

Tweedbank All Lines 0100 to 0510 Permanent Way Inspection Item 35m300yds and 5m0yds 278 Line Blockage and WED **WED** W2020/6865248[Cost][X]

Newcraighall North Jn

W2020/6865244[Cost][X]

Lines Affected

Remarks

## SC164 TWEEDBANK TO NEWCRAIGHALL NORTH JN - Continued

#### **ITEM 278 CONTINUED**

#### PROTECTION LIMITS

Tweedbank Platform 1, Down, Up & Single: EMB241 to 107 pts

Tweedbank Platform 2: EMB243 to 520 pts

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/6865248 (SC164) IMDM Edinburgh - PWI -Foot patrols, minor maintenance and S&C inspections.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC165 NIDDRIE SOUTH JN TO HAYMARKET WEST JN

## SUNDAY 17 JANUARY

Ref. No. P2020/2933007 Possession Manager SODM Scotland East

Item	Craiglockhart Jn	All Lines	0010 to	0840	Structures Work
279	and	Possession	SUN	SUN	1m290yds and 0m500yds
	Haymarket West Jn				W2020/7177124[Cost][AP]
	Gorgie Jn and	Single Possession	0010 to	0840 SUN	Structures Work 0m977yds and 0m400yds W2020/7177107[AS]
	Haymarket Central Jn		33.1	00.1	W2020//17/10/[A3]

#### PROTECTION LIMITS

Down Suburban: Beyond 235B pts# to Approach 197 pts# Up Suburban: Beyond 195 pts# to Approach 235C pts# Single Gorgie: Approach 189 pts#

# POSSESSION ADDITIONAL INFORMATION

W2020/7177124 (SC165) | Story | Work Details: Wheatfield Road UB016/002(0M 777YDS)& UB 016/003 Gorgie Road (0M 821YDS). Mech prep trackside & Trackside Painting | Access/Egress:0m 1119yds | ICW: W2020/7177107 SC169 W2020/7177107 (SC169) | Story | Work Details: Wheatfield Road UB016/002(0M 777YDS)& UB 016/003 Gorgie Road (0M 821YDS). Mech prep trackside & Trackside Painting | Access/Egress:0m 1119yds | ICW:W2020/7177124 SC165

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC169 GORGIE JN TO HAYMARKET CENTRAL JN

SUNDAY 17 JANUARY P2020/2933007 Ref. No.

Item 279

REPEATED ITEM

SEE FULL DETAILS UNDER SC165

Lines Affected

Remarks

# SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY)

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2933841 Possession Manager SODM Scotland East

Item Haymarket West Jn 280 and

Dalmeny Jn

All Lines Possession 0025 to 0805 SUN SUN Structures Examination 3m850yds and 4m260yds W2020/7227578[Cost][AP]

Track Maintenance 4m1191yds and 7m0yds W2020/7230729[BP]

Track Maintenance

S&T Work

33m63yds and 35m836yds W2020/7181937[CP]

PROTECTION LIMITS

Down: Beyond EH551 to Approach EY651 Up: Beyond 292B pts to Approach EH554

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7227578 (SC171) | Amey Consulting | Work Details: Examination of 090/010 3m946y Amey lights in use | Access/Egress: 4m160y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A

W2020/7230729 (SC171) | IMDM EDINBURGH Track maint - Install rail to remove 3 defects 5m 1300y 5m 1600y 6m 880y | Iveco in use, access/egress South Gyle/Turnhouse

0035 to 0800

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **SUNDAY 17 JANUARY**

Dalmeny Jn

Item

Ref. No. P2020/2934430 Possession Manager SODM Scotland East

All Lines

281	and Burntisland	Possession	SUN	SUN	9m440yds and 14m880yds W2020/7216192[AP]
	Inverkeithing Central Jn and	All Lines Possession	0035 to SUN	o 0800 SUN	In Connection With Engineering Work 0m626yds and 0m0yds W2020/7218966[AS]
	Thornton North Jn Inverkeithing North Jn and	Single Possession	0035 to	o 0800 SUN	Structures Work 9m440yds and 11m440yds W2020/6763416[AS]
	Inverkeithing East Jn Inverkeithing Central Jn and	Inverkeithing Yard Sidings Possession	0035 to	o 0800 SUN	Drainage Work 12m550yds and 13m1590yds W2020/7227842[Cost][AS]
	Thornton North Jn	ŭ	3011	3011	In Connection With Engineering Work 13m425yds and 13m1400yds W2020/7227974[AS]
					PL Tamping 14m880yds and 20m880yds W2020/7195402[BP]

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 281 CONTINUED**

Permanent Way Inspection 13m425yds and 35m836yds W2020/6493104[X]

#### PROTECTION LIMITS

Down Fife: Beyond EY651# to Approach EU475 Up Fife: Beyond EU474 to Approach 292B pts# Down Cowdenbeath/North Curve: Approach ET567# Up Cowdenbeath/South Curve: Beyond 358 pts#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6T44 AT SIGNAL EV432 ON THE UP FIFE

POSSESSION GIVEN UP AROUND 6T44 AT SIGNAL EV432 ON THE UP FIFE

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

LINE CLEAR VERIFICATION PROCESS APPLIES

HALBEATH CCTV IS LOCATED WITHIN POSSESSION PROTECTING SIGNALS AS FOLLOWS:-DOWN: SIGNAL EO729
UP: SIGNAL EO734
NO.1 DOWN GOODS LOOP: SIGNAL EO731
NO.2 DOWN GOODS LOOP: SIGNAL EO733
DOWN (WRONG-DIRECTION PLS): SIGNAL EO934
UP (WRONG -DIRECTION PLS): SIGNAL EO923
UP GOODS LOOP (WRONG-DIRECTION PLS): SIGNAL EO925

# POSSESSION ADDITIONAL INFORMATION

 $W2020/7227842 \ (SC171) \ | \ QTS \ Group \ | \ Work \ Details: \ Drainage \ work \ on \ Down \ line \ using \ x \ 1 \ RRV, \ Physical \ working \ mileage \ 13m \ 0000yds \ to \ 13m \ 0440yds. \ | \ Access/Egress: \ Staff \ Inverkeithing \ station \ 13m \ 0348yds. \ | \ OTP \ Access/Egress: \ Inverkeithing \ Yard \ 13m \ 1075yds \ (SC173) \ | \ Engineering \ Train(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ Passage \ allowed \ with \ 30 \ mins \ prior \ notice. \ | \ ICW: \ SC173 \ W2020/7227974.$ 

W2020/6763416 (SC171) Balfour Beatty working on the Forth Rail bridge between Dalmeny Yard and North Approach. Undertaking Survey Works and Prep/Paint of North Approach Wind Fence. Accessing at Dalmeny Yard.

W2020/7216192 (SC171) IMDM Edinburgh - L2 Re-stress @ Ferryhills 12m 449y Up Line. RRV & Team access/egress Inverkeithing South. Worksite contains a runaway risk with various gradients greater than 1:100.

W2020/7195402 (SC171) IMDM Edinburgh - PLT - Plain Line Tamper working on the up line between 14m1320yds to 15m1320yds @ Dalgety Bay | OTM(s): 6T44 (OTM538303)

W2020/7227974 (SC173) | QTS Group | Work Details: Drainage work on Up & Down lines fife lines, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing yard 13m 1075yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC171 W2020/7227842.

W2020/6493104 (SC173) IMDM Edinburgh - PWI - Foot patrols by teams and section supervisors and minor maintenance.

W2020/7181937 (SC173) IMDM Edinburgh - Cable Renewal of C34/2 RRV to access/egress at the RRAP at Thornton Station

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 281 CONTINUED**

W2020/7218966 (SC176) IMDM Edinburgh: In connection with SC171 worksite W2020/7216192. Worksite contains a runaway risk with various gradients greater than 1:100.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## **SUNDAY 17 JANUARY**

Ref. No. P2020/2933842 Possession Manager **SODM Scotland East** 

Item 282	Kirkcaldy and Ladybank Jn	All Lines Possession	0040 SUN	to	0735 SUN	Track Maintenance 30m540yds and 33m440yds W2020/7223873[AP]
	Thornton North Jn	North Curve Possession	0040 SUN	to	0735 SUN	In Connection With Engineering Work 0m440yds and 0m0yds W2020/7223977[AS]
	Kirkcaldy and Ladybank Jn	Kirkcaldy Yard Sidings Possession	0040 SUN	to	0735 SUN	Off Track Work 25m1000yds and 30m440yds W2020/7163451[Cost][BP] Permanent Way Inspection 25m1600yds and 39m1320yds

## **PROTECTION LIMITS**

Down Fife: Beyond EK503 to Approach EB665 Up Fife: Beyond EB666 to Approach EK504

North Curve: Beyond ET567#

#### POSSESSION ADDITIONAL INFORMATION

W2020/6492842 (SC171) IMDM Edinburgh - PWI -Foot patrols by teams and section supervisors and minor maintenance.

W2020/7163451 (SC171) |ASPRO: Lineside tree removal around SPEN OHLE|OTP: N/A|OTM: N/A|Access/Egress:Den

Road 26/1183 & Thornton 30/564 W2020/7223873 (SC171) IMDM Edinburgh - Install new RRAP at 30m 1200y. Access/egress at 30m 1200y. Trollies in

W2020/7223977 (SC173) IMDM EDINBURGH - ICW SC171 Worksite W2020/7223873. Access/egress Thornton Yard.

Eng. Access Statement v1, Section 4 Possession Status : Agreed

Disruptive : non-disruptive

## **MONDAY 18 JANUARY**

Ref. No. P2020/2934510 Possession Manager SODM Scotland East

Item 283	Dalmeny Jn and	All Lines Possession	0200 MON	Structures Work 9m440yds and 11m440yds W2020/6763447[Cost][AP]
	Dalgety Bay Inverkeithing Central Jn and Inverkeithing North Jn	All Lines Possession	0200 MON	Drainage Work 12m550yds and 13m1590yds W2020/7227854[BP] In Connection With Engineering Work 13m462yds and 13m1400yds W2020/7227931[BS]

W2020/6492842[X]

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

## **ITEM 283 CONTINUED**

Inverkeithing North In Single and Possession

0035 to 0200 MON MON

Permanent Way Inspection 9m630yds and 13m500yds W2020/6492923[X]

Inverkeithing East Jn

PROTECTION LIMITS

Down Fife: Beyond EY651 to Approach EV431# Up Fife: Beyond EV432 to Approach 292B pts# Down Cowdenbeath: Approach EV423 Up Cowdenbeath: Beyond EV422#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

#### POSSESSION ADDITIONAL INFORMATION

W2020/7227854 (SC171) | QTS Group | Work Details: Drainage work on Down line using x 1 RRV, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing station 13m 0348yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds (SC173) | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC173 W2020/727931.

W2020/6763447 (SC171) Balfour Beatty working on the Forth Rail bridge between Dalmeny Yard and North Approach. Undertaking Survey Works and Prep/Paint of North Approach Wind Fence. Accessing at Dalmeny Yard.

W2020/6492923 (SC171) IMDM Edinburgh - PWI -

Foot patrols by teams and section supervisors and minor maintenance.

W2020/7227931 (SC173) | QTS Group | Work Details: Drainage work on Up & Down lines fife lines, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing yard 13m 1075yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC171 W2020/7227854.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **MONDAY 18 JANUARY**

Thornton North Jn

Ref. No. P2020/2933843 Possession Manager Scotland IMDM Edinburgh

0340 to 0505 Item Kirkcaldv All Lines 284 and Possession MON MON Markinch Clunybridge All Lines 0340 to 0505 and Possession MON MON

Track Maintenance 30m440yds and 33m440yds W2020/7223973[Cost][AP]

In Connection With Engineering Work 0m440yds and 0m0yds

W2020/7223979[AS]

S&T Work 33m63yds and 0m540yds W2020/7182082[BP]

S&T Work 25m480yds and 30m132yds W2020/7236878[X]

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 284 CONTINUED**

#### PROTECTION LIMITS

Down Fife: Beyond EK503# to Approach ER607 Up Fife: Beyond ER606 to Approach EK504# Down Cowdenbeath/North Curve: Beyond 433B pts# Up Cowdenbeath/South Curve: Approach 433A pts#

#### **GENERAL REMARKS**

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7223973 (SC171) IMDM Edinburgh - Install new RRAP at 30m 1200y // Renew TNW RRAP 0m 220y. Access/egress at 30m 1200y / TNW RRAP. Trollies in use. W2020/7236878 (SC171) IMDM Edinburgh - FPL Testing & Points Maintenance & Position Light Maintenance W2020/7182082 (SC173) IMDM Edinburgh - Cable Renewal of C34/2 RRV to access/egress at the RRAP at Thornton Station

W2020/7223979 (SC173) IMDM EDINBURGH - ICW SC171 Worksite W2020/7223973. Access/egress Thornton Yard.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2934543 Possession Manager SODM Scotland East

Item 285	Haymarket West Jn and Kirkcaldy	All Lines Possession	0105 TUE	to	0435 TUE	Unlo 2m10 W20
	Inverkeithing Central Jn and	All Lines Possession	0105 TUE	to	0435 TUE	Unlo 8m1 W20
	Inverkeithing North Jn Inverkeithing North Jn and	Single Possession	0105 TUE	to	0435 TUE	Struc 9m4 W20
	Inverkeithing East Jn					Drai

Unload CWR 2m1078yds and 5m550yds W2020/7086963[Cost][AP] Unload CWR 8m1511yds and 11m440yds W2020/7180394[BP] Structures Work 9m440yds and 11m440yds W2020/6763448[BS]

Drainage Work 11m550yds and 14m880yds W2020/7228073[CP]

Track Maintenance 11m550yds and 14m880yds W2020/7216155[CS]

In Connection With Engineering Work 13m462yds and 13m1400yds W2020/7227895[CS]

C2 Rerail - Both Rails 15m1500yds and 20m1000yds W2020/7208734[DP]

Permanent Way Inspection 2m955yds and 9m1060yds W2020/7230832[X]

Permanent Way Inspection 13m0yds and 23m0yds W2020/6493026[X]

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 285 CONTINUED**

#### PROTECTION LIMITS

Down Fife: Beyond 203A pts# to Approach EK505 Up Fife: Beyond EK508 to Approach 203B pts# Down Cowdenbeath: Approach EV423 Up Cowdenbeath: Beyond EV422#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6K30 AT SIGNAL EH637 ON THE DOWN FIFE

POSSESSION GIVEN UP AROUND 6K30 AT SIGNAL EV413 ON THE DOWN FIFE

RRV/S IN USF WITHIN POSSESSION

AN EXCLUSION ZONE WILL APPLY DURING RDT OPERATIONS - A CLEAR PASSAGE TO BE MAINTAINED BETWEEN DROP SITES AT SOUTH GYLE AND DALMENY STATION

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

## POSSESSION ADDITIONAL INFORMATION

W2020/7086963 (SC171) | Rail Systems Alliance Scotland | Work Details: CWR Rail Drop 2x 216m Cen56 Rails at South Gyle Station 3m 1133yd - 3m 1426yd on Down Fife | Access/Egress: Dalmeny Station| OTP Access/Egress: n/a | Engineering Train (PT Noâ¿¿s):6K30 PT523949 | OTM(s) (OTM Noâ¿¿s): n/a | Restrictions: AN EXCLUSION ZONE WILL APPLY DURING RDT OPERATIONS| Wheels free requirements n/a | Signalling/Power n/a | ICW: n/a

W2020/7208734 (SC171) | Rail Systems Alliance Scotland | Work Details: Aberdour Rerailing install rail and stress | Access/Egress: RRV in use Aberdour Station Access | OTP Access/Egress: n/a | Engineering Train (PT Noâ¿¿s): n/a | OTM(s) (OTM Noâ¿¿s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW: n/a

 $W2020/7228073 \ (SC171) \ | \ QTS \ Group \ | \ Work \ Details: \ Drainage \ work \ on \ Down \ line \ using \ x \ 1 \ RRV, \ Physical \ working \ mileage \ 13m \ 0000yds \ to \ 13m \ 0440yds. \ | \ Access/Egress: \ Staff \ Inverkeithing \ station \ 13m \ 0348yds. \ | \ QTP \ Access/Egress: \ Inverkeithing \ Yard \ 13m \ 1075yds \ (SC173) \ | \ Engineering \ Train(s): \ N/A \ | \ QTM(s): \ N/A \ | \ Restrictions: \ Passage \ allowed \ with \ 30 \ mins \ prior \ notice. \ | \ ICW: \ SC173 \ W2020/7227895.$ 

W2020/6763448 (SC171) Balfour Beatty working on the Forth Rail bridge between Dalmeny Yard and North Approach. Undertaking Survey Works and Prep/Paint of North Approach Wind Fence. Accessing at Dalmeny Yard.

W2020/6493026 (SC171) IMDM Edinburgh -PWI-Track and S&C inspections by teams and section supervisors on foot.

W2020/7180394 (SC171) | Rail Systems Alliance Scotland | Work Details: Drop 2x 216m Rails on Down Fife at Dalmeny | Access/Egress: Dalmeny Station | OTP Access/Egress: n/a | Engineering Train (PT Noâ¡¿s): PT523949 | OTM(s) (OTM Noâ¡¿s): n/a | Restrictions: AN EXCLUSION ZONE WILL APPLY DURING RDT OPERATIONS | Wheels free requirements n/a | Signalling/Power n/a | ICW: n/a

W2020/7216155 (SC171) IMDM Edinburgh - Chip Pack Breathers at Inverkeithing Central & East // Forth Bridge Maintenance. RRV access/egress IGE RRAP. Team access/egress IGE RRAP / North Queensferry & Dalmeny. Worksite contains a runaway risk with various gradients greater than 1:100.

W2020/7230832 (SC171) IMDM Edinburgh - Track patrol

W2020/7227895 (SC173) | QTS Group | Work Details: Drainage work on Up & Down lines fife lines, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing yard 13m 1075yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC171 W2020/7228073.

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 285 CONTINUED**

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2933844 Possession Manager Scotland Infrastructure Maintenance Works Delivery

0045 to 0455 S&T Work Item Thornton South Jn All Lines 286 Possession and TUE TUE

Markinch

Clunybridge

and

Thornton North Jn

All Lines

Possession

0045 to 0455

TUE TUE 33m63yds and 35m836yds W2020/7182121[AP]

Follow-Up Work 0m500yds and 0m0yds W2020/7304981[Cost][AS]

In Connection With Engineering Work

30m629yds and 30m1500yds W2020/7304994[AS]

S&T Work

30m132yds and 32m562yds W2020/7236879[X]

#### PROTECTION LIMITS

Down Fife: Beyond ET553# to Approach ER603# Up Fife: Beyond ER604 to Approach ET552 Down Cowdenbeath/North Curve: Beyond 433B pts

South Curve/Up Cowdenbeath: Approach 433A pts

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7236879 (SC171) - IMDM Edinburgh - FPL Testing & Points Maintenance
Worksite NO: 7304981 (SC173) | Work Deliverer: IMWD CAPEX (WD EDINBURGH) | Work Details: Thornton
364pts follow-up work| Access/Egress: Thornton Depot | OTP Access/Egress: N/A | Engineering Train(s): N/A |
OTM(s): N/A | Restrictions: N/A ICW: sc171
Worksite NO: 7304994 (SC171) | Work Deliverer: IMWD CAPEX (WD EDINBURGH) | Work Details: In connection
with follow up works at 364Apts | Access/Egress: Thornton Depot | OTP Access/Egress: N/A | Engineering Train(s):
N/A | OTM(s): N/A | Restrictions: No passage over pts. | ICW: SC173
W2020/7182121 (SC173) - IMDM Edinburgh - Cable Renewal of C34/2
RRV to access/egress at the RRAP at Thornton Station

RRV to access/egress at the RRAP at Thornton Station

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2933862 Possession Manager Scotland IMDM Edinburgh

0055 to 0530 PL Stoneblowing Item Ladybank Jn All Lines 287 44m750yds and 47m1200yds Possession and TUE TUE

Tay Bridge South

PROTECTION LIMITS

Down: Beyond EB665 to Approach TS7 Up: Beyond TS25 to Approach EB664

W2020/7156464[Cost][AP]

228

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 287 CONTINUED**

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND 6U30 AT SIGNAL CP28 ON THE DOWN LINE

POSSESSION GIVEN UP AROUND 6U30 AT SIGNAL CP28 ON THE DOWN LINE

## POSSESSION ADDITIONAL INFORMATION

W2020/7156464 (SC171) | IMDM Edinburgh | Work Details: Plain Line Stoneblower working on the down line between 46m 440yds to 47m0yds @ Dairsie | Access/Egress: 6U35 PTA @ CP28 44m778yds Cupar and 6U35 PGU @CP28 44m778yds Cupar on the down line | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6U35 (OTM535630) | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### **WEDNESDAY 20 JANUARY**

Ref. No. P2020/2934552 Possession Manager SODM Scotland East

Item 288	Dalmeny Jn and Burntisland	All Lines Possession	0035 t WED	0440 WED	Track Maintenance 9m440yds and 14m880yds VV2020/7216195[AP]
	Inverkeithing Central Jn and	All Lines Possession	0035 t WED	0440 WED	Structures Work 9m440yds and 11m440yds W2020/6763449[AS]
	Inverkeithing North In Inverkeithing North In and	Single Possession	0035 t	o 0440 WED	Drainage Work 12m550yds and 13m1590yds W2020/7228075[AS]
	Inverkeithing East Jn				In Connection With Engineering Work 13m462yds and 13m1400yds W2020/7228078[AS]
					C2 Rerail - Both Rails 15m1500yds and 20m1000yds

## PROTECTION LIMITS

Down Fife: Beyond EY651# to Approach EU475 Up Fife: Beyond EU474# to Approach 292B pts# Down Cowdenbeath: Approach EV423 Up Cowdenbeath: Beyond EV422#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7208736 (SC171) | Rail Systems Alliance Scotland | Work Details: Aberdour Rerailing install rail and stress | Access/Egress: RRV in use Aberdour Station and Burntisland Access | OTP Access/Egress: n/a | Engineering Train (PT Noâ¿¿s): n/a | OTM(s) (OTM Noâ¿¿s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW:

229

W2020/7208736[Cost][BP]

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 288 CONTINUED**

n/a

W2020/7228075 (SC171) | QTS Group | Work Details: Drainage work on Down line using x 1 RRV, Physical working mileage 13m 0000yds to 13m 0440yds. | Access/Egress: Staff Inverkeithing station 13m 0348yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds (SC173) | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC173 W2020/7228078. W2020/6763449 (SC171) Balfour Beatty working on the Forth Rail bridge between Dalmeny Yard and North Approach. Undertaking Survey Works and Prep/Paint of North Approach Wind Fence. Accessing at Dalmeny Yard. W2020/7216195 (SC171) IMDM Edinburgh - Forth Bridge Maintenance. Team access/egress North Queensferry & Dalmeny Worksito contains a runaway risk with various gradients greater than 1:100

Dalmeny. Worksite contains a runaway risk with various gradients greater than 1:100.

W2020/7228078 (SC173) | QTS Group | Work Details: Drainage work on Up & Down lines fife lines, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing yard 13m 1075yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC171 W2020/7228075.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2933965 Possession Manager Scotland IMDM Edinburgh

Item Kirkcaldy All Lines 0040 to 0515 **S&T Work** 

289 Line Blockage 26m134yds and 32m562yds and **WED WED** W2020/7236762[Cost][X] Markinch

PROTECTION LIMITS Down: EK505 to ER603 Up: ER604 to EK508

POSSESSION ADDITIONAL INFORMATION

W2020/7236762 (SC171) IMDM Edinburgh - Signalling Maintenance

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**WEDNESDAY 20 JANUARY** 

P2020/2937041 REPEATED ITEM Ref. No.

SEE FULL DETAILS UNDER SC191 Item 315

THURSDAY 21 JANUARY

Ref. No. P2020/2933968 Possession Manager Scotland IMDM Edinburgh

Down North 0055 to 0420 Item Haymarket East Jn Permanent Way Inspection 290 Line Blockage 1m900yds and 2m1000yds THU THU W2020/6866568[Cost][X] Haymarket West Jn

Up North 0055 to 0420 Line Blockage THU THU

PROTECTION LIMITS

Down North: 176A pts to EH551 Up North: EH554 to 177A pts

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 290 CONTINUED**

#### TRAFFIC REMARKS

LINE BLOCKAGE TO BE GIVEN UP FOR THE PASSAGE OF THE CLASS 0 SLEEPERS BETWEEM EDINBURGH AND CRAIGENTINNY/MILLERHILL

#### POSSESSION ADDITIONAL INFORMATION

W2020/6866568 (SC171) IMDM Edinburgh - PWI - Foot patrols, minor maintenance and Track Section Manager inspections.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2934601 Possession Manager SODM Scotland East

Item 291	Dalmeny Jn and	All Lines Possession	0035 to THU	0440 THU
	Burntisland			
	Inverkeithing Central Jn	All Lines	0035 to	0440
	and	Possession	THU	THU
	Thornton North Jn			
	Inverkeithing North Jn	Single	0035 to	0440
	and	Possession	THU	THU
	Inverkeithing East Jn			
	Inverkeithing Central Jn		0035 to	0440
	and	Sidings Possession	THU	THU
	Thornton North Jn			

9m550yds and 14m880yds
W2020/7216293[AP]
Structures Work
9m440yds and 11m440yds
W2020/6763450[AS]
Drainage Work
12m550yds and 13m1590yds
W2020/7227888[AS]
In Connection With Engineering Work
13m462yds and 13m1400yds
W2020/7228079[AS]
C2 Rerail - Both Rails
15m1500yds and 20m1000yds

Track Maintenance

W2020/7208737[Cost][BP]
S&T Work
33m63yds and 35m836yds
W2020/7182123[CP]
Permanent Way Inspection
13m425yds and 35m836yds
W2020/6493180[X]

# PROTECTION LIMITS

Down Fife: Beyond EY651# to Approach EU475 Up Fife: Beyond EU474# to Approach 292B pts# Down Cowdenbeath/North Curve: Approach 364B pts# Up Cowdenbeath/South Curve: Beyond 358 pts#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POINTS OPERATOR REQUIRED (QTS TO PROVIDE)

LINE CLEAR VERIFICATION PROCESS APPLIES

HALBEATH CCTV IS LOCATED WITHIN POSSESSION PROTECTING SIGNALS AS FOLLOWS:-DOWN: SIGNAL EO729
UP: SIGNAL EO734

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 291 CONTINUED**

NO.1 DOWN GOODS LOOP: SIGNAL EO731 NO.2 DOWN GOODS LOOP: SIGNAL EO733 DOWN (WRONG-DIRECTION PLS): SIGNAL EO934 UP (WRONG -DIRECTION PLS): SIGNAL EO923 UP GOODS LOOP (WRONG-DIRECTION PLS): SIGNAL EO925

#### POSSESSION ADDITIONAL INFORMATION

W2020/7208737 (SC171) | Rail Systems Alliance Scotland | Work Details: Aberdour Rerailing install rail and stress | Access/Egress: RRV in use Aberdour Station and Burntisland Access | OTP Access/Egress: n/a | Engineering Train (PT Noâ¿¿s): n/a | OTM(s) (OTM Noâ¿¿s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW:

W2020/7227888 (SC171) | QTS Group | Work Details: Drainage work on Down line using x 1 RRV, Physical working mileage 13m 0000yds to 13m 0440yds. | Access/Egress: Staff Inverkeithing station 13m 0348yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds (SC173) | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC173 W2020/7228079. W2020/6763450 (SC171) Balfour Beatty working on the Forth Rail bridge between Dalmeny Yard and North Approach. Undertaking Survey Works and Prep/Paint of North Approach Wind Fence. Accessing at Dalmeny Yard. W2020/7216293 (SC171) IMDM Edinburgh - Forth Bridge Maintenance. Team access/egress North Queensferry & Dalmeny Worksite contains a runnway risk with various gradients greater than 1:100

Dalmeny. Worksite contains a runaway risk with various gradients greater than 1:100. W2020/6493180 (SC173) IMDM Edinburgh - PWI - Track and S&C inspections by teams and section supervisors and

W2020/7228079 (SC173) | QTS Group | Work Details: Drainage work on Up & Down lines fife lines, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing yard 13m 1075yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC171 W2020/7227888.
W2020/7182123 (SC173) IMDM Edinburgh - Cable Renewal of C34/2 RRV to access/egress at the RRAP at Thornton

Station

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## THURSDAY 21 JANUARY

Ref. No. P2020/2933967 Possession Manager Scotland IMDM Edinburgh

Kirkcaldy All Lines 0040 to 0515 S&T Work Item 292 26m134yds and 32m562yds and Line Blockage THU THU W2020/7236938[Cost][X] Markinch

PROTECTION LIMITS Down: EK505 to ER603 Up: ER604 to EK508

POSSESSION ADDITIONAL INFORMATION

W2020/7236938 (SC171) IMDM Edinburgh - Signalling Maintenance

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2933985 Possession Manager Scotland IMDM Edinburgh

0055 to 0510 Item Markinch All Lines Permanent Way Inspection 293 37m1200yds and 42m0yds Possession and THU THU W2020/6499276[Cost][X] Cupar

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 293 CONTINUED**

#### PROTECTION LIMITS

Down: Beyond ER605 to Approach CP28 Up: Beyond CP14 to Approach ER606

#### POSSESSION ADDITIONAL INFORMATION

W2020/6499276 (SC171) IMDM Edinburgh - PWI - Foot patrol and minor maintenance

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## FRIDAY 22 JANUARY

Ref. No. P2020/2934553 Possession Manager SODM Scotland East

Item 294	Dalmeny Jn and Burntisland	All Lines Possession	0035 FRI	to 0440 FRI
	Inverkeithing Central Jn and Inverkeithing North Jn	All Lines Possession	0035 FRI	to 0440 FRI
	Inverkeithing North Jn and Inverkeithing East Jn	Single Possession	0035 FRI	to 0440 FRI

Track Maintenance 9m440yds and 14m880yds W2020/7216294[AP] Structures Work 9m440yds and 11m440yds W2020/6763451[AS] Drainage Work

Drainage Work 12m550yds and 13m1590yds W2020/7227889[AS]

In Connection With Engineering Work 13m462yds and 13m1400yds W2020/7228080[AS]

C2 Rerail - Both Rails 15m1500yds and 20m1000yds W2020/7208738[Cost][BP]

Station Work 17m500yds and 17m948yds W2020/7236966[BS]

## PROTECTION LIMITS

Down Fife: Beyond EY651# to Approach EU475 Up Fife: Beyond EU474# to Approach 292B pts#

Down Cowdenbeath: Approach EV423 Up Cowdenbeath: Beyond EV422#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POINTS OPERATOR REQUIRED FOR INVERKEITHING CENTRAL JN (QTS GROUP TO PROVIDE)

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7208738 (SC171) | Rail Systems Alliance Scotland | Work Details: Aberdour Rerailing install rail and stress | Access/Egress: RRV in use Aberdour Station and Burntisland Access | OTP Access/Egress: n/a | Engineering Train (PT Noâ¿¿s): n/a | OTM(s) (OTM Noâ¿¿s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW:

W2020/7227889 (SC171) | QTS Group | Work Details: Drainage work on Down line using x 1 RRV, Physical working mileage 13m 0000yds to 13m 0440yds. | Access/Egress: Staff Inverkeithing station 13m 0348yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds (SC173) | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 294 CONTINUED**

30 mins prior notice. | ICW: SC173 W2020/7228080. W2020/6763451 (SC171) Balfour Beatty working on the Forth Rail bridge between Dalmeny Yard and North Approach. Undertaking Survey Works and Prep/Paint of North Approach Wind Fence. Accessing at Dalmeny Yard. W2020/7236966 (SC171) | CPMS Ltd | Aberdour Station, 17m 0748yds | Work Details: canopy cleaning | Plant: mobile

scaffold in use, can be moved with prior notice | Access/Egress: Aberdour station W2020/7216294 (SC171) IMDM Edinburgh - Forth Bridge Maintenance. Team access/egress North Queensferry & Dalmeny. Worksite contains a runaway risk with various gradients greater than 1:100. W2020/7228080 (SC173) | QTS Group | Work Details: Drainage work on Up & Down lines fife lines, Physical working mileage 13m 0000yds to 13m 0440yds.| Access/Egress: Staff Inverkeithing yard 13m 1075yds. | OTP Access/Egress: Inverkeithing Yard 13m 1075yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: SC171 W2020/72237889.

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

## FRIDAY 22 JANUARY

Ref. No. P2020/2933986 Possession Manager SODM Scotland East

0040 to 0515 Item Kirkcaldy All Lines

Survey Work 295 26m1100yds and 28m1500yds Possession and FRI FRI

W2020/7308062[Cost][AP] Markinch

S&T Work

26m134yds and 32m562yds W2020/7236983[X]

#### PROTECTION LIMITS

Down: Beyond EK503 to Approach ER603# Up: Beyond ER604# to Approach EK504

## POSSESSION ADDITIONAL INFORMATION

W2020/7236983: IMDM Edinburgh - Signalling Maintenance

W2020/7308062| Rail Systems Alliance Scotland | Work Details: Site inspection of re-railing site Sinclairtown 26m 1635 to 27m 1632 and Dysart 28m 200y to 28m 448y | Access/Egress: Sinclairtown Railway Club and Dysart Access|

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## FRIDAY 22 JANUARY

Possession Manager SODM Scotland East Ref. No. P2020/2933976

Survey Work Item Markinch All Lines 0040 to 0520

33m400yds and 37m100yds 296 Possession and FRI FRI W2020/7235804[Cost][AP]

Ladybank

#### PROTECTION LIMITS

Down: Beyond ER603 to Approach EB655 Up: Beyond EB656 to Approach ER604

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7235804 (SC171) | Rail Systems Alliance Scotland | Work Details: Rail Inspection at Kirkforthar 35m1565y-

Lines Affected

Remarks

## SC171 EDINBURGH WAVERLEY TO DUNDEE (VIA KIRKCALDY) - Continued

#### **ITEM 296 CONTINUED**

36m0550y | Access/Egress: OB119 Kirkforthar|

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC173 INVERKEITHING CENTRAL JN TO THORNTON NORTH JN (VIA COWDENBEATH)

SUNDAY 17 JANUARY

Ref. No. P2020/2934430 REPEATED ITEM

Item 281 SEE FULL DETAILS UNDER SC171

SUNDAY 17 JANUARY

Ref. No. P2020/2933842 REPEATED ITEM

Item 282 SEE FULL DETAILS UNDER SC171

MONDAY 18 JANUARY

Ref. No. P2020/2934510 REPEATED ITEM

Item 283 SEE FULL DETAILS UNDER SC171

MONDAY 18 JANUARY

Ref. No. P2020/2933843 REPEATED ITEM

Item 284 SEE FULL DETAILS UNDER SC171

TUESDAY 19 JANUARY

Ref. No. P2020/2934543 REPEATED ITEM

Item 285 SEE FULL DETAILS UNDER SC171

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934557 Possession Manager SODM Scotland East

ItemHalbeath LCAll Lines0020 to 0500Structures Work297andPossessionTHETHE22m500vds and 22m1050vd

297 and Possession TUE TUE 22m500yds and 22m1050yds Lochgelly W2020/7234465[Cost][AP]

PROTECTION LIMITS

Down: Beyond 422B pts# to Approach ET763 Up: Beyond EC762 to Approach 422A pts#

POSSESSION ADDITIONAL INFORMATION

W2020/7234465 (SC173) | AmcoGiffen | Structure Work | HCE enabling works at structure 112/026 | Access 22m 0632y Cowdenbeath | No RRV | No OTM | No Engineer Train | No restrictions.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC173 INVERKEITHING CENTRAL JN TO THORNTON NORTH JN (VIA COWDENBEATH) - Continued

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2933844 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 286

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2934552 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 288

WEDNESDAY 20 JANUARY

Ref. No. P2020/2934558 Possession Manager Scotland IMDM Edinburgh

Clunybridge All Lines 0030 to 0510 **S&T Work** Item

298 33m63yds and 35m836yds and Possession WED **WED** W2020/7182122[Cost][AP]

Thornton North Jn

PROTECTION LIMITS

Down: Beyond 433B pts to Approach 364B pts# Up: Beyond 358 pts# to Approach 433A pts

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7182122 (SC173) IMDM Edinburgh - Cable Renewal of C34/2 RRV to access/egress at the RRAP at Thornton

Station

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Ref. No. P2020/2934601 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 291

FRIDAY 22 JANUARY

Ref. No. P2020/2934553 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 294

FRIDAY 22 JANUARY

Ref. No. P2020/2934642 Possession Manager Scotland IMDM Edinburgh

**S&T Work** Item Clunybridge 0030 to 0510 All Lines

299 Possession 33m63yds and 35m836yds and FRI FRI W2020/7182088[Cost][AP]

Thornton North Jn

PROTECTION LIMITS

Down: Beyond 433B pts to Approach 364B pts# Up: Beyond 358 pts# to Approach 433A pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7182088 (SC173) IMDM Edinburgh - Cable Renewal of C34/2 RRV to access/egress at the RRAP at Thornton

Lines Affected

Remarks

# SC173 INVERKEITHING CENTRAL JN TO THORNTON NORTH JN (VIA COWDENBEATH) - Continued **ITEM 299 CONTINUED**

Station

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC176 INVERKEITHING NORTH JN TO INVERKEITHING EAST JN (INVERKEITHING CURVE)

**SUNDAY 17 JANUARY** 

Ref. No. P2020/2934430 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 281

**MONDAY 18 JANUARY** 

REPEATED ITEM Ref. No. P2020/2934510

SEE FULL DETAILS UNDER SC171 Item 283

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2934543 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 285

WEDNESDAY 20 JANUARY

Ref. No. P2020/2934552 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 288

THURSDAY 21 JANUARY

Ref. No. P2020/2934601 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 291

FRIDAY 22 JANUARY

Ref. No. P2020/2934553 REPEATED ITEM

SEE FULL DETAILS UNDER SC171 Item 294

# SC181 LADYBANK JN TO HILTON JN

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2947575 Possession Manager Scotland IMDM Edinburgh

0055 to 0505 Permanent Way Inspection Ladybank Jn All Lines Item 300 0m100yds and 14m210yds Possession and TUE TUE W2020/6493324[Cost][X]

Hilton Jn SB

PROTECTION LIMITS

Single: Beyond 381A pts# to Approach 17 pts POSSESSION ADDITIONAL INFORMATION

W2020/6493324: (SC181) IMDM Edinburgh | Track Patrolling by teams and section supervisors and minor maintenance

Lines Affected

Remarks

#### SC181 LADYBANK JN TO HILTON JN - Continued

#### **ITEM 300 CONTINUED**

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

WEDNESDAY 20 JANUARY

Ref. No. P2020/2933102 Possession Manager Scotland IMDM Edinburgh

Item Ladybank Jn 301 and

All Lines Possession 0055 to 0505 WED WED Permanent Way Inspection 0m140yds and 14m210yds W2020/7102988[Cost][X]

Hilton Jn SB

PROTECTION LIMITS

Single: Beyond 381A pts# to Approach 17 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7102988 (SC181) IMDM Edinburgh - Track Patrolling by teams and section supervisors and minor maintenance

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

THURSDAY 21 JANUARY

Hilton Jn SB

Ref. No. P2020/2933103 Possession Manager Scotland IMDM Perth

Item Ladybank Jn 302 and All Lines Line Blockage 0055 to 0505 THU THU URFDO Inspections 0m100yds and 14m210yds W2020/7231518[X]

Permanent Way Inspection 14m0yds and 45m1452yds W2020/6802090[Cost][X]

PROTECTION LIMITS

Single/Down: 381A pts to 10A pts

Up: 9 pts to 17 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7231518 (SC181) IMDM Edinburgh - Ultrasonic Inspections along route W2020/6802090 (SC181) IMDM Perth - Permanent way inspection

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

SC183 STIRLING TO CHARLESTOWN JN

SUNDAY 17 JANUARY

Ref. No. P2020/2932062

Item 198

REPEATED ITEM

SEE FULL DETAILS UNDER SC119

**MONDAY 18 JANUARY** 

Ref. No. P2020/2932038

Item 202

REPEATED ITEM

SEE FULL DETAILS UNDER SC119

Lines Affected

Remarks

#### SC183 STIRLING TO CHARLESTOWN JN - Continued

**WEDNESDAY 20 JANUARY** 

Ref. No. P2020/2933010 Possession Manager Scotland IMDM Edinburgh

Alloa West Jn Item 303

All Lines Possession

0025 to 0525

and Charlestown Jn **WED WED**  10m150yds and 14m460yds W2020/7170447[Cost][AP]

**URFDO** Inspections 0m90yds and 15m800yds W2020/6869580[X]

PL Tamping

PROTECTION LIMITS

Single: Beyond 217 pts to Approach 402B pts

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKE AROUND

6T48 AT SIGNAL EO708 ON THE SINGLE LINE (UP DIRECTION)

POSSESSION GIVEN UP AROUND

6T48 AT SIGNAL EO706 ON THE SINGLE LINE (UP DIRECTION)

POSSESSION ADDITIONAL INFORMATION

W2020/7170447 (SC183) | IMDM Edinburgh | Work Details: Plain Line Tamper working on the Single line between 12m 1600yds to 13m1200yds | Access/Egress: 6T48 PTA @ EO708 14m440yds Elbowend and PGU @ EO706 10m180yds Valleyfield on the single line in the up direction | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6T48(OTM56493) | Restrictions: N/A | ICW: N/A W2020/6869580 (SC183) IMDM Edinburgh - URFDO

Ultrasonic testing and lubrication inspections

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# SC191 DUNDEE TO ABERDEEN

SUNDAY 17 JANUARY

Ref. No. P2020/2936337 Possession Manager SODM Scotland East

Item Camperdown Jn 304 and

All Lines Possession 0235 to 0905 SUN SUN **Structures Examination** 2m1000yds and 5m0yds W2020/7225039[Cost][AP]

Barry Links

PROTECTION LIMITS

Down: Beyond D769 to Approach CA1# Up: Beyond CA18 to Approach D772

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

BROUGHTY FERRY CCTV ON LOCAL CONTROL (AMEY TO PROVIDE)

PROTECTING SIGNALS AS FOLLOWS:-

**DOWN: SIGNAL D1001** 

UP: SIGNAL D1002

POSSESSION ADDITIONAL INFORMATION

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 304 CONTINUED**

W2020/7225039 (SC191) | Amey Consulting | Work Details: Examination of 090/207 4m1210y RRV and Amey lights in use | Access/Egress: Various | OTP Access/Egress: Yacht Club 2m1231y | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

## SUNDAY 17 JANUARY

Ref. No. P2020/2936405 Possession Manager SODM Scotland East

Item Montrose North SB 305 and

All Lines Possession 0040 to 0925

Point Heater Maintenance 224m0yds and 229m0yds W2020/7225620[AP]

Newtonhill

SUN SUN

> Drainage Work 218m310yds and 219m900yds W2020/7203055[Cost][BP]

Preparatory Work

212m200yds and 217m1500yds

W2020/6825050[CP]

Drainage Work

212m200yds and 216m660yds

W2020/7233119[CS]

## PROTECTION LIMITS

Down: Beyond MN36 to Approach A223 Up: Beyond A222 to Approach MN4

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERFICATION PROCESS APPLIES

## POSSESSION ADDITIONAL INFORMATION

W2020/7203055 (SC191) | QTS Group | Work Details: Drainage work on Up & Down lines, Physical working mileage 218m 0880yds and 219m 0700yds | Access/Egress: Staff Ironies 218m 0920yds. | OTP Access/Egress: Carmont LC 219m 850y| Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: N/A W2020/7233119 (SC191) | QTS Group | Work Details: Aqua channel drain to be installed in Down Cess, Physical working mileage between 215m 1620yds and 216m 0020yds. | Access/Egress: Staff OB309 215m 0890yds | OTP Access/Egress: | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No passage allowed on down whilst works are taking place | ICW: N/A W2020/6825050 (SC191) Rail Systems Alliance Scotland: Preparatory work and lay out materials down and up lines at Cocketty plain line track renewals sites. Road railers in use access/egress at 214m 220yds and 217m 1400yds.

Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/7225620 (SC191) | IMDM Perth | Work Details: Points heater maintenance | Access/Egress: Staff @ Stonehaven OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive At or Between Lines Affected Remarks

# SC191 DUNDEE TO ABERDEEN - Continued

## SUNDAY 17 JANUARY

Ref. No. P2020/2936461 Possession Manager Scotland IMDM Perth

ItemNewtonhillAll Lines0050 to 0845PL Stoneblowing306andPossession21012101232m1540vds and

and Possession SUN SUN SUN 232m1540yds and 236m540yds W2020/7181826[Cost][AP]

PROTECTION LIMITS

Down: Beyond A223# to Approach A55# Up: Beyond A56# to Approach A222#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7181826 \ (SC191) \ | \ IMDM \ Perth \ | \ PL \ Stoneblowing \ Up \ Line \ 234.0440-236.0440 \ | \ Crew \ Relief \ Point - Portlethen \ Station, OS \ Grid \ Ref. \ NO923967; \ AB12 \ 4JS \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ Train(s): \ N/A \ | \ OTM(s): 6U35 \ (OTM537363) \ | \ Restrictions: \ N/A \ | \ ICW: \ N/A$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## SUNDAY 17 JANUARY

Ref. No. P2020/2944602 Possession Manager SODM Scotland East

	10. 12020/2711002	occooler. Manager occidend E	101			
Item 307	Craiginches and Aberdeen	Down Possession	0105 SUN	to	0830 SUN	Remove Rail Defects 239m440yds and 241m0yds W2020/7223339[Cost][AP]
		Up Possession	0105 SUN	to	0830 SUN	Preparatory Work 239m1500yds and 241m0yds W2020/7283563[AS]
		Down/Up Goods line Possession	0105 SUN	to	0830 SUN	
		Platform 3 Possession	0105 SUN	to	0830 SUN	
		Platform 4 Possession	0105 SUN	to	0830 SUN	
		Platform No.5 Possession	0105 SUN	to	0830 SUN	
		Down/Up Ferryhill Possession	0105 SUN	to	0830 SUN	
		Up Sidings Sidings Possession	0105 SUN	to	0830 SUN	
		Clayhills Sidings Sidings Possession	0105 SUN	to	0830 SUN	

At or Between Lines Affected Remarks

## SC191 DUNDEE TO ABERDEEN - Continued

## **ITEM 307 CONTINUED**

Craiginches Aberdeen Down Station Sidings 0105 to 0830 **Sidings Possession** and SUN SUN

Aberdeen

#### PROTECTION LIMITS

Down: Beyond A55# to Approach 131A pts# Up: Beyond 131B pts# to Approach A56# Down/Up Goods: Beyond A42#

Platform 3: Beyond A88# Platform 4: Beyond A86# Platform 5: Buffers

TRAFFIC REMARKS

PLATFORMS 5, 6S AND 7S TO BE KEPT CLEAR

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

## POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7223339 (SC191) | IMDM Perth | Work Details: Replace defective rail 240m 1480y to 240m 1550y Dn Line RH leg | Access/Egress: Staff @ Aberdeen Yard | OTP Access/Egress: RRV & Welders Canter @ Craiginches Up Yard | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7283563| Story | Rail delivery into Ferryhill depot. Access into the depot through 112Apts onto Ferryhill line. | RRV access from Biscuit sidings 240m 0yds

# ICW Ferryhill Depot works

Late Notice Possession Possession Status : Agreed Disruptive : to passenger

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2621622 Possession Manager SODM Scotland East

Item 308	Arbroath and	All Lines Possession	0020 to 0245 SUN SUN	Rerail Resleeper Reballast (Maintenance Only)
	Usan Junction	Arbroath Up South Siding Sidings Possession	0020 to 0515 SUN MON	16m0yds and 18m660yds W2020/6406404[AP] C11 Rerail Resleeper Reballast - Trax
	Barry Links and Usan Junction	All Lines Possession	0245 to 0045 SUN MON	21m1360yds and 27m217yds W2020/6824321[Cost][BP] Station Work 9m1300yds and 10m0yds
	Arbroath and Usan Junction	All Lines Possession	0045 to 0515 MON MON	W2020/7221359[CP]

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 308 CONTINUED**

PROTECTION LIMITS

0020 to 0245 SUN:

Down: Beyond AH47 to Approach MN39 Up: Beyond MN7 to Approach AH16

0245 SUN to 0045 MON:

Down: Beyond CA1 to Approach MN39 Up: Beyond MN7 to Approach CA18#

0045 to 0515 MON:

Down: Beyond AH47 to Approach MN39 Up: Beyond MN7 to Approach AH16

TRAFFIC REMARKS

SCOTRAIL: SSCOTRAIL: SERVICES TO START/TERMINATE AT DUNDEE AND MONTROSE. BUS REPLACEMENT SERVICE TO OPERATE FROM DUNDEE TO MONTROSE.

LNER: SERVICES START/TERMINATE AT DUNDEE. ADDITIONAL ECS MOVES BETWEEN DUNDEE/EDINBURGH/CRAIGENTINNY; WITH OVERNIGHT STABLING AT EDB ALSO REQUIRED.

XC: SERVICES START/TERMINATE AT DUNDEE.

DRS: 4A13/4N83 CANCELLED SAT & SUN

COLAS: 6D84 (SAT) TO RUN ON MON. 6R52 RETIMING TO BE CONFIRMED.

CALEDONIAN SLEEPER: CALEDONIAN SLEEPER: 1B16 (SUN) TO START AT DUNDEE. 5A25(SAT)/5B16 (SUN) TO BE DIVERTED TO/FROM POLMADIE VIA CARMYLE.

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/6824321 (SC191) RSA Scotland: C11 Rerail Resleeper Reballast - Trax at Ironshill and Lunan Bay Viaduct (Up) PLTR sites; plus preparatory work and lay out materials at Lunan Bay Viaduct (Down) PLTR site. Working: Full Possession Times.

Ballast trains in use. Tamper in use.

RRVs: ex/to Inverkeilor SB and Lunan Bay Old Station. Engineering Train (PT Noâ;¿s): 6k101 PT496478 & 6K02 PT496484 & 6K03 PT496485 & 6K04 PT496486 & 6K05 PT496487 | OTM(s): 6T40 (OTM496764 & OTM499040)

W2020/6406404 (SC191) IMWD (CAPEX) WDM Arbroath: Renew level crossing decks and beams at Arbroath LC, rerail, re-ballast and re-sleeper on down and up lines; plus associated drainage works.

Tamper in use | OTM(s): 6T42 (OTM495868)

++SHIFT TIMES: 0245 Sun to 0045 Mon approx. (dependant on final timings offered for Ironshill/LBV ETs to/from site).++

W2020/7221359 (SC191) | CPMS Ltd | Golf St Station, 9m 1540yds | Platform timber repairs, foundation, structural timber replacement, gauging works, platform deck and GRP overlay works | plant in use on platforms | track protection in place | Passage can be accommodated with prior notice | Otp: N/A | Access/Egress: Golf St station. ++SHIFT TIMES: 0245 Sun to 0045 Mon approx. (dependant on final timings offered for Ironshill/LBV ETs to/from site).++

Eng. Access Statement v1, Section 7 Possession Status : Agreed Disruptive : passenger and freight

Lines Affected

Remarks

0015 to 0515

MON

MON

## SC191 DUNDEE TO ABERDEEN - Continued

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2936489 Possession Manager **SODM Scotland East** 

Montrose North SB Item 309 and Newtonhill

All Lines Possession

0015 to 0515 Laurencekirk Down Refuge Sidings Sidings Possession MON MON Drainage Work 218m310yds and 219m900yds

W2020/7203056[Cost][AP] Remove Rail Defects

210m880yds and 214m440yds W2020/7223259[BP]

PL Stoneblowing 207m1630yds and 209m1430yds W2020/7181716[CP]

**RRAP Work** 32m1250yds and 32m1450yds W2020/7237844[DP]

Drainage Work 215m880yds and 216m660yds W2020/7233124[EP]

PROTECTION LIMITS

Down: Beyond MN36 to Approach A223 Up: Beyond A222 to Approach MN4

GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

BACK SETTLEMENT LEVEL CROSSING (R/G-X) (IMDM PERTH TO PROVIDE S&T COVER)

## POSSESSION ADDITIONAL INFORMATION

W2020/7203056 (SC191) | QTS Group | Work Details: Drainage work on Up & Down lines, Physical working mileage 218m 0880yds and 219m 0700yds | Access/Egress: Staff Ironies 218m 0920yds. | OTP Access/Egress: Carmont LC 219m 850y QTS Temp RRAP 218m 1500yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30

mins prior notice. | ICW: N/A | W2020/7223259 (SC191) | IMDM Perth | Work Details: Replace defective rail 214m 189y Up line RH leg (RAILN/17773) | Access/Egress: Staff @ Fordoun Stn | OTP Access/Egress: RRV @ Laurencekirk Sidings | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A | W2020/7233124 (SC191) | QTS Group | Work Details: Cess Drainage - Installing cascades and brick tie ins to aqua channels, Physical working mileage between 215m 1620yds and 216m 0020yds. | Access/Egress: Staff OB309 215m 0890yds | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 15 min notice. | CW: N/A | CM: N/A | CM notice | ICW: N/A

W2020/7181716 (SC191) | IMDM Perth | PL Stoneblowing Down Line 209.0000-209.1320 | Crew relief point: Back Settlement, AB30 1UG/ OS Grid: NO709709 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6U53 (OTM537365) | Restrictions: N/A | ICW: N/A

W2020/7237844 (SC191) | IMDM Perth | Repair and renew Hillside Timber RRAP. RRAP will be out of use in week 42 & 43. No On Track Plant to be used. Lineside mini digger - no runaway risk imposed. | Access/Egress Hillside RRAP OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

Lines Affected

Remarks

## SC191 DUNDEE TO ABERDEEN - Continued

#### **MONDAY 18 JANUARY**

Ref. No. P2020/2944603 Possession Manager Scotland IMDM Perth

Item 310	Craiginches and Aberdeen	Down Possession	0030 to 0500 MON MON	Welding and Grinding 239m440yds and 241m0yds W2020/7223462[Cost][AP]
		Up Possession	0030 to 0500 MON MON	
		Down/Up Goods line Possession	0030 to 0500 MON MON	
		Platform 3 Possession	0030 to 0500 MON MON	
		Platform 4 Possession	0030 to 0500 MON MON	
		Platform No.5 Possession	0030 to 0500 MON MON	
		Up Sidings	0030 to 0500	

PROTECTION LIMITS

Down: Beyond A55# to Approach 131A pts# Up: Beyond 131B pts# to Approach A56# Down/Up Goods: Beyond A42#

Sidings Possession

Down/Up Goods: Beyond A42# Platform 3: Beyond A88# Platform 4: Beyond A86# Platform 5: Buffers

TRAFFIC REMARKS

PLATFORMS 5, 6S AND 7S TO BE KEPT CLEAR

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7223462 (SC191) | IMDM Perth | Work Details: Weld defective rail 240m 1480y to 240m 1550y Dn Line RH leg and remove tie bars | Access/Egress: Staff @ Aberdeen Yard | OTP Access/Egress: RRV & Welders Canter @ Craiginches Up Yard | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

MON

MON

Late Notice Possession Possession Status : Agreed Disruptive : to passenger

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2937013 Possession Manager Scotland IMDM Perth

Item<br/>311Dundee Central Jn<br/>andDown Main<br/>Possession0120 to 0500<br/>TUERemove Rail Defects<br/>0m1100yds and 0m600yds<br/>W2020/7223864[Cost][AP]

At or Between Lines Affected Remarks

## SC191 DUNDEE TO ABERDEEN - Continued

# ITEM 311 CONTINUED

Dundee Central Jn and	Up Main Possession	0120 to 0500 TUE TUE
Camperdown Jn		
	Down Thru Line	0120 to 0500
	Possession	TUE TUE
	Up Thru Line	0120 to 0500
	Possession	TUE TUE
	Platform 2	0120 to 0500
	Possession	TUE TUE
	Platform 3	0120 to 0500
	Possession	TUE TUE

#### PROTECTION LIMITS

Down Main: Beyond D699# to Approach D769# Up Main: Beyond D772# to Approach D698#

Platform 2: Beyond D728# Platform 3: Beyond D726#

TRAFFIC REMARKS

PLATFORM NUMBERS 1 AND 4 TO BE KEPT CLEAR

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7223864 (SC191) | IMDM Perth | Work Details: Replace defective rail 59m 500y Up through road RH leg (RAILN/15920), transport rail and clear scrap | Access/Egress: Staff @ Dundee Stn | OTP Access/Egress: RRV @ Camperdown | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2936587 Possession Manager SODM Scotland East

Item Camperdown Jn 312 and Barry Links	All Lines Possession	0010 to TUE	0500 TUE	Structures Examination 3m700yds and 5m0yds W2020/7225029[Cost][AP]
--	-------------------------	----------------	-------------	--

## PROTECTION LIMITS

Down: Beyond D769 to Approach CA1# Up: Beyond CA18 to Approach D772

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

BROUGHTY FERRY CCTV IS LOCATED WITHIN THIS POSSESSION PROTECTING SIGNALS AS FOLLOWS:-DOWN: SIGNAL D1001

UP: SIGNAL D1002

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 312 CONTINUED**

#### POSSESSION ADDITIONAL INFORMATION

W2020/7225029 (SC191) | Amey Consulting | Work Details: Examination of all structures 3m900y - 4m0y hand tools and Amey lights in use | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

## **TUESDAY 19 JANUARY**

Ref. No. P2020/2936585 Possession Manager SODM Scotland East

Item Barry Links 313 and

All Lines Possession 0005 to 0515

Follow Up Tamping 16m0yds and 18m660yds W2020/6857511[AP]

Montrose

TUE TUE

Follow-Up Work 21m1360yds and 27m217yds W2020/6832669[Cost][BP]

Station Work

9m1300yds and 10m0yds W2020/7223203[CP]

PROTECTION LIMITS

Down: Beyond CA1 to Approach MN36 Up: Beyond MN4 to Approach CA18#

GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/6857511 - IMWD(CAPEX) WDM Arbroath â¿¿
PL tamping at Arbroath LC, 6T44 in use, tamper ex/to Arbroath sidings | OTM(s): 6T44 (OTM501216)
W2020/6832669 (SC191) Rail Systems Alliance Scotland: Rail Systems Alliance Scotland:
Follow up work, weld, stress and site at weeks 41 & 42 core renewal sites at Ironshill and Lunan Bay Viaduct and preparatory work and lay out materials down and up lines at Lunan Bay Viaduct weeks 44 plain line track renewals site. Road railers in use access/egress at Inverkeilor SB and Lunan Bay old station.

Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/7223203 (SC191) | CPMS Ltd | Golf St Station, 9m 1540yds | Platform timber repairs, foundation, structural timber replacement, gauging works, platform deck and GRP overlay works | plant in use on platforms | track protection in place | Passage can be accommodated with prior notice | Otp: N/A | Access/Egress: Golf St station.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **TUESDAY 19 JANUARY**

Ref. No. P2020/2936621 Possession Manager SODM Scotland East

Montrose North SB 314

All Lines Possession 0020 to 0515 TUE TUE Preparatory Work 212m200yds and 217m500yds

W2020/6825074[AP]

and

Newtonhill

Lines Affected

Remarks

### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 314 CONTINUED**

Drainage Work 213m1690yds and 216m660yds W2020/7233472[AS] RRAP Work 32m1250yds and 32m1450yds W2020/7237863[BP] Drainage Work 218m310yds and 219m900yds W2020/7203057[Cost][CP]

PROTECTION LIMITS

Down: Beyond MN36 to Approach A223 Up: Beyond A222 to Approach MN4

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7203057 (SC191) | QTS Group | Work Details: Drainage work on Up & Down lines, Physical working mileage 218m 0880yds and 219m 0700yds | Access/Egress: Staff Ironies 218m 0920yds. | OTP Access/Egress: Carmont LC 219m 850y QTS Temp RRAP 218m 1500yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: N/A W2020/7233472 (SC191) | QTS Group | Work Details: Cess Drainage - Installing cascades and brick tie ins to aqua

W2020/7233472 (\$C191) | QTS Group | Work Details: Cess Drainage - Installing cascades and brick tie ins to aqua channels, Physical working mileage between 215m 1620yds and 216m 0020yds. | Access/Egress: Staff OB309 215m 0890yds | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 15 min notice | ICW: N/A

W2020/7237863 (SC191) | IMDM Perth | Repair and renew Hillside Timber RRAP. RRAP will be out of use in week 42 & 43. No On Track Plant to be used. Lineside mini digger - no runaway risk imposed. | Access/Egress Hillside RRAP | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/6825074 (SC191) Rail Systems Alliance Scotland: Preparatory work and lay out materials down and up lines at Cocketty plain line track renewals sites.. Additional signal box hours to be confirmed.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Item 315	Dundee Central Jn and Camperdown Jn	Down Main Possession	0105 to 0515 WED WED	S&C Heavy Refurb 0m1081yds and 0m600yds W2020/7238351[Cost][AP]
		Up Main Possession	0105 to 0515 WED WED	In Connection With Engineering Work 58m1450yds and 58m1520yds W2020/7238355[AS]
		Down Thru Line Possession	0105 to 0515 WED WED	
		Up Thru Line Possession	0105 to 0515 WED WED	

Ref. No. P2020/2937041 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Remarks	Lines Affected	At or Between
---------	----------------	---------------

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 315 CONTINUED**

Dundee Central Jn	Platform 2	0105 to 0515
and	Possession	WED WED
Camperdown Jn		
	Platform 3	0105 to 0515
	Possession	WED WED
Dundee Central Jn	All Lines	0105 to 0515
	Possession	WFD WFD

## PROTECTION LIMITS

Down Main: Beyond D699 to Approach D769 Up Main: Beyond D772 to Approach D698 Platform 2: Beyond D728#

Platform 3: Beyond D726# Down Fife: Beyond 424A pts# Up Fife: Approach 424B pts#

# POSSESSION ADDITIONAL INFORMATION

W2020/7238351 (SC191) | IMWD CAPEX (WD Arbroath) | Work Details: |427pts Follow up pack 5 Access/Egress: Tesco gate 0m 1600y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: SC171

W2020/7238355 (SC171) | IMWD CAPEX (WD Arbroath) | Work Details: In connection with engineering works on sc191| Access/Egress: | ÓTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: sc191

0005 to 0530 | Station Work

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

# WEDNESDAY 20 JANUARY

Barry Links

Item

Ref. No. P2020/2936602 Possession Manager SODM Scotland East All Lines

316	and Montrose	Possession	WED WED	9m1300yds and 10m0yds W2020/7223151[AP]
		Arbroath Up South Siding Sidings Possession	0005 to 0530 WED WED	Structures Examination 10m700yds and 17m374yds W2020/7225052[BP]
		Up North Sidings Sidings Possession	0005 to 0530 WED WED	S&C Maintenance 16m880yds and 17m374yds W2020/7224122[BS]
				Follow-Up Work 16m1100yds and 17m0yds W2020/7235662[BS]
				Follow-Up Work 21m1360yds and 27m217yds W2020/6832671[Cost][CP]

PROTECTION LIMITS

Down: Beyond CA1 to Approach MN36 Up: Beyond MN4 to Approach CA18#

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 316 CONTINUED**

#### POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7224122 (SC191) | IMDM Perth | Work Details: Silver asset maint - 23A/B pts | Access/Egress: Staff @ Arbroath SB | OTP Access/Egress: RRV @ Arbroath North Sidings | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7223151 (SC191) | CPMS Ltd | Golf St Station, 9m 1540yds | Platform timber repairs, foundation, structural timber replacement, gauging works, platform deck and GRP overlay works | plant in use on platforms | track protection in place | Passage can be accommodated with prior notice | Otp: N/A | Access/Egress: Golf St station.

W2020/7235662 (SC191) | IMWD CAPEX (WD ARBROATH) | Work Details: Arbroath LX Tech Checks 16m 1100y - 17m 0y; ; plus installation of Up Cess and 4ft rail | Access/Egress: Arbroath Level Crossing 16m 1320y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7225052 (SC191) | Amey Consulting | Work Details: Examination of all structures 10m700y - 16m700y Amey INVALIGAM: N/A | OTM(s): N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICM: N/A | OTM(s) N/A | Restrictions: N/A | ICM: N/A | OTM(s) N/A | Restrictions: N/A | ICM: N/A | OTM(s) N/A | Restrictions: N/A | ICM: N/A | OTM(s) N/A | Restrictions: N/A | OTM(s) N/A | Restrictions: N/A | ICM: N/A | OTM(s) N/A | Restrictions: N/A | OTM(s) N/A | N/A | OTM(s) N/A | N/

N/A | ICW: N/A

W2020/6832671 (SC191) Rail Systems Alliance Scotland: Rail Systems Alliance Scotland:

Follow up work, weld, stress and site tidy down and up lines at weeks 41 & 42 core renewal sites at Ironshill and Lunan Bay Viaduct and preparatory work and lay out materials down and up lines at Lunan Bay Viaduct weeks 44 plain line track renewals site.

Road railers in use access/egress at Inverkeilor SB and Lunan Bay old station.

Details to be confirmed.

Additional signal box hours to be confirmed.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 JANUARY

Ref. No. P2020/2936703 Possession Manager SODM Scotland East

Montrose North SB Item All Lines 317 and Possession Newtonhill

0020 to 0515 WED WFD Preparatory Work 212m200yds and 217m1500yds W2020/6825075[AP]

Drainage Work 213m1690yds and 216m660yds W2020/7233473[AS]

**RRAP Work** 32m1250yds and 32m1450yds W2020/7237864[BP]

Drainage Work 218m310yds and 219m900yds W2020/7203058[Cost][CP]

PROTECTION LIMITS

Down: Beyond MN36 to Approach A223 Up: Beyond A222 to Approach MN4

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7203058 (SC191) | QTS Group | Work Details: Drainage work on Up & Down lines, Physical working mileage 218m 0880yds and 219m 0700yds | Access/Egress:Carmont LC 219m 850y Staff Ironies 218m 0920yds. | OTP

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 317 CONTINUED**

Access/Egress: QTS Temp RRAP 218m 1500yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage

allowed with 30 mins prior notice. | ICW: N/A W2020/6825075 (SC119) Rail Systems Alliance Scotland: Preparatory work and lay out materials down and up lines at Cocketty plain line track renewals sites.

Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/7233473 (SC191) | QTS Group | Work Details: Cess Drainage - Installing cascades and brick tie ins to aqua channels, Physical working mileage between 215m 1620yds and 216m 0020yds. | Access/Egress: Staff OB309 215m 0890yds | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 15 min notice | ICW: N/A

W2020/7237864 (SC191) | IMDM Perth | Repair and renew Hillside Timber RRAP. RRAP will be out of use in week 42 & 43. No On Track Plant to be used. Lineside mini digger - no runaway risk imposed. | Access/Egress Hillside RRAP OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2942262 Possession Manager CPMS Ltd

Item Camperdown Jn All Lines 2355 to 0500 Station Work

318 Line Blockage + Detonators 3m500yds and 3m1200yds and WED THU W2020/7224977[Cost][AP]

Barry Links

PROTECTION LIMITS Down: D769 to CA1 Up: CA18 to D772

#### POSSESSION ADDITIONAL INFORMATION

W2020/7224977 (SC191) CPMS Ltd | working at Broughty Ferry station 3m 800yds | Work Detail: slate repairs to station roof & canopy glass cleaning | Plant: grp scaffold and spider crane | Access/egress Broughty Ferry station |.NO **OTP** 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2936925 Possession Manager SODM Scotland East

Item 319	Barry Links and Montrose	All Lines Possession	2355 WED	to	0500 THU	Station Work 9m1300yds and 10m0yds W2020/7223211[AP]
		Arbroath Up South Siding Sidings Possession	2355 WED	to	0500 THU	Structures Examination 10m700yds and 17m374yds W2020/7225275[BP]
		Up North Sidings Sidings Possession	2355 WED	to	0500 THU	S&C Maintenance 16m880yds and 17m374yds VV2020/7224029[BS]
						Follow-Up Work 16m1100yds and 17m0yds W2020/7235708[BS]

Lines Affected

Remarks

### SC191 DUNDEE TO ABERDEEN - Continued

## **ITEM 319 CONTINUED**

Follow-Up Work 21m1360yds and 27m600yds W2020/6832672[Cost][CP] Survey Work 26m1300yds and 27m600yds W2020/7238241[CS] Follow Up Tamping 30m500yds and 30m1320yds W2020/6989362[DP]

PROTECTION LIMITS

Down: Beyond CA1 to Approach MN36 Up: Beyond MN4 to Approach CA18#

GENERAL REMARKS

**ENGINEERING TRAIN/S IN POSSESSION** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7225275 (SC191) | Amey Consulting | Work Details: Examination of all structures 10m700y - 16m700y Amey lights in use | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A

W2020/7223211 (SC191) | CPMS Ltd | Golf St Station, 9m 1540yds | Platform timber repairs, foundation, structural W2020/723211 (SC191) | CPMS Ltd | Golf St Station, 9m 1540yds | Platform timber repairs, foundation, structural timber replacement, gauging works, platform deck and GRP overlay works | plant in use on platforms | track protection in place | Passage can be accommodated with prior notice | Otp: N/A | Access/Egress: Golf St station.

W2020/7224029 (SC191) | IMDM Perth | Work Details: Silver asset maint - 23A/B pts | Access/Egress: Staff @ Arbroath SB | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7238241 (SC191) | IMWD CAPEX (WD ARBROATH) | Work Details: PIC Walkout| Access/Egress: Boddin Bridge 27m 200y | OTP Access/Egress: N/A Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7235708 (SC191) | IMWD CAPEX (WD ARBROATH) | Work Details: Arbroath LX Tech Checks 16m 1100y - 17m 0y, plus installation of Up Cess and 4ft cattle grids, resurfacing works and white-lining (Up line only) | Access/Egress: Arbroath Level Crossing 16m 1320y | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/6832672 (SC191) Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy down and up lines at weeks 41 & 42 core renewal sites at Ironshill and Lunan Bay Viaduct and preparatory work and lay out materials down and up lines at Lunan Bay Viaduct weeks 44 plain line track renewals site.

Road railers in use access/egress at Inverkeilor SB and Lunan Bay old station.

Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/6989362 (SC191) | IMWD CAPEX (WD ARBROATH) | Work Details: Tamping | Access/Egress: n/a | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): 6T44 (OTM539170) | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 JANUARY

Ref. No. P2020/2936785 Possession Manager SODM Scotland East

Item Montrose North SB All Lines 320 and

Possession

0020 to 0515 THU THU **Preparatory Work** 212m200yds and 217m1500yds W2020/6825076[AP]

Drainage Work 213m1690yds and 216m660yds W2020/7233474[AS]

Newtonhill

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 320 CONTINUED**

Drainage Work 218m310yds and 219m900yds W2020/7203059[Cost][AS] **RRAP Work** 32m1250yds and 32m1450yds W2020/7237865[BP]

PROTECTION LIMITS

Down: Beyond MN36 to Approach A223 Up: Beyond A222 to Approach MN4

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION.

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/7203059 (SC191) | QTS Group | Work Details: Drainage work on Up & Down lines, Physical working mileage 218m 0880yds and 219m 0700yds | Access/Egress: Staff Ironies 218m 0920yds. | OTP Access/Egress: Carmont LC 219m 850y QTS Temp RRAP 218m 1500yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 30 mins prior notice. | ICW: N/A W2020/6825076 (SC191) Rail Systems Alliance Scotland: Preparatory work and lay out materials down and up lines at

Cocketty plain line track renewals sites. Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/7233474 (SC191) | QTS Group | Work Details: Cess Drainage - Installing cascades and brick tie ins to aqua channels, Physical working mileage between 215m 1620yds and 216m 0020yds. | Access/Egress: Staff OB309 215m 0890yds | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 15 min notice | ICW: N/A

W2020/7237865 (SC191) | IMDM Perth | Repair and renew Hillside Timber RRAP. RRAP will be out of use in week 42 & 43. No On Track Plant to be used. Lineside mini digger - no runaway risk imposed. | Access/Egress Hillside RRAP | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2936841 Possession Manager SODM Scotland East

2355 to 0520 Station Work All Lines Item Barry Links 321 9m1300yds and 10m0yds and Possession THU FRI W2020/7223212[Cost][AP]

Carnoustie

#### PROTECTION LIMITS

Down: Beyond CA1 to Approach CA3 Up: Beyond CA19# to Approach CA18#

# POSSESSION ADDITIONAL INFORMATION

 $W2020/7223212 \ (SC191) \ | \ CPMS \ Ltd \ | \ Golf \ St \ Station, \ 9m \ 1540yds \ | \ Platform \ timber \ repairs, foundation, structural timber \ replacement, gauging works, platform \ deck \ and \ GRP \ overlay \ works \ | \ plant \ in \ use \ on \ platforms \ | \ track \ protection \ in \ place \ | \ Passage \ can \ be \ accommodated \ with \ prior \ notice \ | \ Otp: \ N/A \ | \ Access/Egress: \ Golf \ St \ station.$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

## SC191 DUNDEE TO ABERDEEN - Continued

#### FRIDAY 22 JANUARY

Montrose

Ref. No. P2020/2936847 SODM Scotland East Possession Manager

Carnoustie Item 322 and

All Lines Possession 0005 to 0530 FRI FRI

Structures Examination 16m900yds and 17m370yds W2020/7225391[AP]

Survey Work

16m1100yds and 17m0yds W2020/7235709[AS]

Follow-Up Work

21m1360yds and 27m217yds W2020/6832673[Cost][BP]

## PROTECTION LIMITS

Down: Beyond CA3# to Approach MN36 Up: Beyond MN4 to Approach CA19

GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION CONTAINS A RUNAWAY RISK

# POSSESSION ADDITIONAL INFORMATION

W2020/6832673 (SC191) Rail Systems Alliance Scotland: Follow up work, weld, stress and site tidy down and up lines at weeks 41 & 42 core renewal sites at Ironshill and Lunan Bay Viaduct and preparatory work and lay out materials down and up lines at Lunan Bay Viaduct weeks 44 plain line track renewals site.

Road railers in use access/egress at Inverkeilor SB and Lunan Bay old station.

Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/7225391 (SC191) | Amey Consulting | Work Details: Examinations of retaining walls R/090/016.1125U; R/090/016.1169D; R/090/016.1177U S/Arbrth Up Stop ladders and Amey lights in use | Access/Egress: Various | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s) N/A | Restrictions: N/A | ICW: N/A W2020/7235709 (SC191) | IMWD CAPEX (WD ARBROATH) | Work Details: Arbroath LX Tech Checks 16m 1100y - 17m 0y | Access/Egress: Arbroath Level Crossing 16m 1320y | OTP Access/Egress: N/A | Engineering Train(s): N/A |

OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2936773 Possession Manager SODM Scotland East

Montrose North SB Item 323 and

Newtonhill

All Lines Possession 0020 to 0515 FRI FRI

**Preparatory Work** 

212m200yds and 217m1500yds W2020/6825077[AP]

Drainage Work

213m1690yds and 216m660yds W2020/7233475[AS]

Drainage Work

218m310yds and 219m900yds W2020/7203060[Cost][BP]

PROTECTION LIMITS

Down: Beyond MN36 to Approach A223 Up: Beyond A222 to Approach MN4

**GENERAL REMARKS** 

Lines Affected

Remarks

#### SC191 DUNDEE TO ABERDEEN - Continued

#### **ITEM 323 CONTINUED**

RRV/S IN USE WITHIN POSSESSION

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7203060 (SC191) | QTS Group | Work Details: Drainage work on Up & Down lines, Physical working mileage 218m 0880yds and 219m 0700yds | Access/Egress: Staff Ironies 218m 0920yds. | OTP Access/Egress: Carmont LC 219m 850y QTS Temp RRAP 218m 1500yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with

30 mins prior notice. | ICW: N/A W2020/67825077 (SC191) Rail Systems Alliance Scotland: Preparatory work and lay out materials down and up lines at

Cocketty plain line track renewals sites. Road railers in use access/egress at 214m 220yds and 217m 1400yds.

Details to be confirmed.

Additional signal box hours to be confirmed.

W2020/7233475 (SC191) QTS Group | Work Details: Cess Drainage - Installing cascades and brick tie ins to aqua channels, Physical working mileage between 215m 1620yds and 216m 0020yds. | Access/Egress: Staff OB309 215m 0890yds | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: Passage allowed with 15 min notice | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# SC193 PERTH TO INVERNESS

#### SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2932685 Possession Manager SODM Scotland East

Item Perth Yard All Lines 2250 to 1040 Structures Work 158m100yds and 158m400yds 324 and Possession SAT **SUN** 

Stanley Jn

PROTECTION LIMITS

Down: Beyond P221 to Approach 24 pts# Up: Beyond 24 pts# to Approach P212

## POSSESSION ADDITIONAL INFORMATION

W2020/7238974 (SC193) | Amcogiffen|Structure work| Masonry and stitching repairs 133/133 158m 242yds|Scaffold in use Access is at the structure No restrictions can pass with notice

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2932741 Possession Manager SODM Scotland East

**Dunkeld and Birnam** Sinale 2230 to 1055 Vegetation Clearance ltem 325 16m1184yds and 25m1744yds and Possession SAT SUN W2020/7237137[Cost][AP]

Pitlochry

PROTECTION LIMITS

Single: Beyond 7 pts to Approach 419 pts

255

W2020/7238974[Cost][AP]

Lines Affected

Remarks

#### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 325 CONTINUED**

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

# POSSESSION ADDITIONAL INFORMATION

W2020/7237137 (SC193/HGL) | Scottish Woodlands | Work Details: Vegetation Clearance With Unimog Chipper Access/Egress: Various Approved Access Pointá¿¿s | OTP Access/Egress: Ballinluig @ 23m 990yds â¿¿ (| Isolation: N/A | Restrictions: Unable to Pass Other RRV's.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2932742 Possession Manager SODM Scotland East

Item

Carrbridge 2310 to 0945 Structures Work All Lines 326 Possession 90m0yds and 93m1550yds and SAT SUN

Slochd Loop (South

Points)

PROTECTION LIMITS

Single: Beyond HC333 to Approach 121 pts

GENERAL REMARKS

AN EXCLUSION ZONE REQUIRED OVER DULNAIN VIADUCT DURING BEARING REPLACEMENT WORKS

LINE CLEAR VERIFICATION PROCESS APPLIES

## POSSESSION ADDITIONAL INFORMATION

 $W2020/7238669 \ (SC193) \ | \ AmcoGiffen \ | \ Structures \ Work - Bearing \ replacement \ at \ UB \ 290/235 \ Dulnain \ Viaduct - 90m \ 385yds. \ | \ Access: \ Carrbridge \ Station. \ | \ ET(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ Works \ required \ to \ be \ carried \ out \ under \ N/A \ |  load free arrangements at structure.

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### SUNDAY 17 JANUARY

Ref. No. P2020/2932686 Possession Manager SODM Scotland East

Item Perth 0130 to 0600 All Lines Survey Work

327 Possession 151m1150yds and 152m440yds and SUN **SUN** W2020/7235762[Cost][AP]

Perth Yard

## PROTECTION LIMITS

Down: Beyond 394 pts# to Approach P221 Up: Beyond P212 to Approach 388B pts#

# POSSESSION ADDITIONAL INFORMATION

W2020/7235762 (SC193) | Rail Systems Alliance Scotland | Work Details: Perth North Down - development site Walkout | Access/Egress: Muiton | OTP Access/Egress: n/a | Engineering Train (PT Noâ $_{i,i}$ s): n/a | OTM(s) (OTM Noâ $_{i,i}$ s): n/a | Restrictions: n/a | Wheels free requirements n/a | Signalling/Power n/a | ICW: n/a

W2020/7238669[Cost][AP]

Lines Affected

Remarks

#### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 327 CONTINUED**

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

SUNDAY 17 JANUARY

Ref. No. P2020/2936884

Item 362

REPEATED ITEM

SEE FULL DETAILS UNDER SC203

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932690 Possession Manager SODM Scotland East

Item Perth Yard 328 and

Pitlochry

All Lines Possession 2315 to 0500 SUN MON Structures Work

158m100yds and 158m400yds W2020/7239020[Cost][AP]

**URFDO** Inspections 15m352yds and 28m81yds W2020/7220577[X]

Rail Testing and Lubrication 16m900yds and 21m900yds W2020/7207986[X]

Permanent Way Inspection 158m780yds and 28m360yds W2020/6935326[X]

PROTECTION LIMITS

Down/Single: Beyond P221 to Approach SJP254#

Up: Approach P212 GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7239020 (SC193) |Amcogiffen|Structure work| Masonry and stitching repairs 133/133 158m 242yds|Scaffold in use Access is at the structure Restrictions none can pass with notice

W2020/6935326 (SC193) | IMDM Perth - Foot patrolling
W2020/7220577 (SC193) | IMDM Perth - URFDO inspections (UTU suspect testing) with access/egress @ various locations throughout mileage - Line Blockage + EPR
W2020/7207986 (SC193) | IMDM Perth - Testing and maintaining lubricators

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932822 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Blair Atholl 2240 to 0540 Down LC Work ltem

329 Line Blockage 49m70yds and 52m449yds and SUN MON

Dalwhinnie 2240 to 0540 Up

Line Blockage SUN MON W2020/7223518[Cost][AP]

Lines Affected

Remarks

#### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 329 CONTINUED**

PROTECTION LIMITS Down: BA16 to DW17 Up: DW3 to BA6

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7223518 \ (SC193) \ | \ IMWD \ CAPEX \ (WD \ S\&T) \ | \ Work \ Details: \ S\&T \ Dalnaspidal \ Level \ Crossing \ Vamos \ snagging \ Access/Egress: \ Dalnaspidal \ UWC \ 50m \ 1320y \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ Train(s): \ N/a \ | \ OTM(s): \ N/A \ | \ Restrictions: \ N/A \ | \ ICW: \ N/A$ 

Late Notice Possession

Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932821 Possession Manager SODM Scotland East

Item Dalwhinnie Single 2205 to 0610 Structures Work

330 and Possession SUN MON 65m900yds and 66m400yds W2020/7235042[Cost][AP]

Kingussie

PROTECTION LIMITS

Single: Beyond 6 pts# to Approach 11 pts#

## POSSESSION ADDITIONAL INFORMATION

 $W2020/7235042~(SC193) \mid AmcoGiffen \mid Structure~Work \mid Steelwork~repairs~of~corroded~areas,~replace~missing~hand~rail~sections~and~painting~works~290/174~@~65m~1210yds \mid Hand~trolley~in~use~ex/to~66m~0077yds \mid Scaffold~\&~rope~access~in~use~under~structure~|~No~RRV~|~No~OTM~|~No~Engineer~Train$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932841 Possession Manager SODM Scotland East

Item Carrbridge All Lines 2145 to 0540 Structures Work

331 and Possession SUN MON 90m0yds and 93m1550yds W2020/7238670[Cost][AP]

Slochd Loop (South

Points)

PROTECTION LIMITS

Single: Beyond HC333 to Approach 121 pts

**GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES

# POSSESSION ADDITIONAL INFORMATION

W2020/7238670 (SC193) | AmcoGiffen | Structures Work - Bearing replacement at UB 290/235 Dulnain Viaduct - 90m 385yds. | Access: Carrbridge Station. | ET(s): N/A | OTM(s): N/A | Restrictions: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

## SC193 PERTH TO INVERNESS - Continued

SUNDAY 17 to MONDAY 18 JANUARY

**SODM Scotland East** Ref. No. P2020/2942282 Possession Manager

Moy Loop South Pts Item

All Lines

2325 to 0520

Survey Work

332 and Possession

SUN MON 113m400yds and 116m100yds

W2020/7262530[Cost][AP]

Cradlehall

PROTECTION LIMITS

Single/Down: Beyond HM363 to Approach I387

Up: Beyond 1384

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

 $W2020/7262530 \ (SC193) \ | \ Rail \ Systems \ Alliance \ Scotland \ | \ Work \ Details: \ Development \ walkout \ for \ upcoming \ works \ at \ Cradlehall \ | \ Access/Egress: \ OB366 \ Smithton \ |$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

**MONDAY 18 JANUARY** 

Ref. No. P2020/2936885 REPEATED ITEM

SEE FULL DETAILS UNDER SC203 Item 364

MONDAY 18 to TUESDAY 19 JANUARY

Ref. No. P2020/2932758 Possession Manager Scotland IMDM Perth

Single

Stanley Jn 333 and

Item

Line Blockage

2320 to 0400 TUE MON

Rail Testing and Lubrication 12m900yds and 15m300yds

W2020/7208021[Cost][X]

**Dunkeld SB** 

PROTECTION LIMITS Single: 24 pts to 16 pts

POSSESSION ADDITIONAL INFORMATION

W2020/7208021 (SC193) IMDM Perth - Testing and maintaining lubricators

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

MONDAY 18 to TUESDAY 19 JANUARY

Ref. No. P2020/2932802 Possession Manager Scotland IMDM Perth

2315 to 0520 Pitlochry **URFDO** Inspections Item All Lines

334 28m81yds and 34m1687yds Line Blockage + EPR and MON TUE W2020/7220582[Cost][X]

Blair Atholl

PROTECTION LIMITS Single: SJP247 to 13 pts **GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES

259

At or Between Lines Affected Remarks

#### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 334 CONTINUED**

## POSSESSION ADDITIONAL INFORMATION

W2020/7220582 (SC193) IMDM Perth - URFDO inspections (UTU suspect testing) with access/egress @ various locations throughout mileage - Line Blockage + EPR

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2932825 Possession Manager Scotland Infrastructure Maintenance Works Delivery

2240 to 0540 Blair Atholl Down LC Work Item 335 Line Blockage 49m70yds and 52m449yds and MON TUF W2020/7223336[Cost][AP] **Dalwhinnie** Up 2240 to 0540 Line Blockage MON TUE

PROTECTION LIMITS Down: BA16 to DW17 Up: DW3 to BA6

## POSSESSION ADDITIONAL INFORMATION

W2020/7223336 (SC193) | IMWD CAPEX (WD S&T) | Work Details: S&T Dalnaspidal Level Crossing Vamos Access/Egress: Dalnaspidal UWC 50m 1320y | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# MONDAY 18 to TUESDAY 19 JANUARY

Ref. No. P2020/2932844 Possession Manager SODM Scotland East

Item<br/>336Dalwhinnie<br/>andSingle<br/>Possession<br/>Kingussie2240 to 0605<br/>MONStructures Work<br/>65m900yds and 66m400yds<br/>W2020/7235043[Cost][AP]

# PROTECTION LIMITS

Single: Beyond 6 pts# to Approach 11 pts#

#### POSSESSION ADDITIONAL INFORMATION

 $W2020/7235043 \ (SC193) \ | \ AmcoGiffen \ | \ Structure \ Work \ | \ Steelwork \ repairs \ of \ corroded \ areas, \ replace \ missing \ hand \ rail \ sections \ and \ painting \ works \ 290/174 @ 65m \ 1210yds \ | \ Hand \ trolley \ in \ use \ ex/to \ 66m \ 0077yds \ | \ Scaffold \ \& \ rope \ access \ in \ use \ under \ structure \ | \ No \ RRV \ | \ No \ OTM \ | \ No \ Engineer \ Train$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

Lines Affected

Remarks

# SC193 PERTH TO INVERNESS - Continued

#### **MONDAY 18 to TUESDAY 19 JANUARY**

Slochd Loop (North

Ref. No. P2020/2932756 Possession Manager SODM Scotland East

Carrbridge Item 337

Points)

All Lines Possession 2320 to 0540

MON TUE Changing Sleepers & Timbers 89m1600yds and 95m650yds

W2020/7221422[AP]

Structures Work

90m0yds and 93m1550yds W2020/7238671[Cost][AS]

Other E&P Work 91m700yds and 94m300yds W2020/7228586[AS]

PROTECTION LIMITS

Single: Beyond HC333# to Beyond HS346#

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

## POSSESSION ADDITIONAL INFORMATION

W2020/7221422 (SC193) | IMDM Perth | Work Details: Timbers @ 118 pts Carrbridge with bogie on site | Access/Egress: Staff @ Carrbridge Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A |

Restrictions: N/A | ICW: N/A | W2020/7238671 (SC193) | AmcoGiffen | Structures Work - Bearing replacement at UB 290/235 Dulnain Viaduct - 90m 385yds. | Access: Carrbridge Station. | ET(s): N/A | OTM(s): N/A | Restrictions: N/A | W2020/7228586 (SC193) | IMWD CAPEX (WD E&P) | Work Details: E&P CARRBRIDGE LOC MILEAGES CABLE | Access: Baddengton | OTP Access/Eyress: RRV Slochd Viaduct 93m 1453yds | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

**TUESDAY 19 JANUARY** 

Ref. No. P2020/2802915

Item 207

REPEATED ITEM

SEE FULL DETAILS UNDER SC119

# TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2932868 Possession Manager SODM Scotland East

Item Blair Atholl 338 and

Kingussie

All Lines Possession 2340 to 0500 TUE **WED**  Other E&P Work

46m1200yds and 59m400yds

W2020/7232281[AP]

LC Work

49m70yds and 52m449yds W2020/7223340[AS]

Structures Work

65m900yds and 66m400yds W2020/7235528[Cost][BP]

PROTECTION LIMITS

Down/Single: Beyond BA16 to Approach 11 pts#

Up: Approach BA6# **GENERAL REMARKS** 

Lines Affected

Remarks

#### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 338 CONTINUED**

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7232281 (SC193) | Work Deliverer: IMWD CAPEX (WD E&P) | Work Details: Dalwhinnie LOC mileage cable

run out | Access/Egress: Dalwhinnie Station p Platform 58.0992 | OTP Access/Egress: Dalwhinnie Station Up Platform 58.0992 | Engineering Train(s): N/A | OTM(s): N/A | Restrictions:

N/A | ICW: N/A
W2020/7223340 (SC193) | Work Deliverer: IMWD CAPEX (WD S&T) | Work Details: S&T Dalnaspidal Level Crossing Vamos snagging Access/Egress: Dalnaspidal UWC 50m 1320y | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7235528 (SC193) | AmcoGiffen | Structure Work | Steelwork repairs of corroded areas, replace missing hand rail sections and painting works 290/174 @ 65m 1210yds | Hand trolley in use ex/to 66m 0077yds | Scaffold & rope access in use under structure | No RRV | No OTM | No Engineer Train

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 JANUARY

Ref. No. P2020/2932941 Possession Manager Scotland IMDM Perth

Stanley Jn Item 339 and

All Lines Possession 0055 to 0420

Rail Testing and Lubrication 27m650yds and 30m440yds W2020/7207932[X]

Blair Atholl

WED **WED** 

> Permanent Way Inspection 158m530yds and 35m523yds W2020/6802224[Cost][X]

PROTECTION LIMITS

Down: Beyond SJ14 to Approach BA16# Up: Beyond BA6 to Approach SJ40

**GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/6802224 (SC193) IMDM Perth - Foot patrolling W2020/7207932 (SC193) IMDM Perth - Testing and maintaining lubricators

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# **WEDNESDAY 20 JANUARY**

Ref. No. P2020/2932869 Possession Manager SODM Scotland East

Item Carrbridge 340 and

All Lines Possession 0015 to 0540

**WED** 

**WED** 

Changing Sleepers & Timbers 89m1600yds and 95m650yds W2020/7221317[AP]

Slochd Loop (North Points)

Structures Work 90m0yds and 93m1550yds W2020/7238672[Cost][AS]

Lines Affected

Remarks

### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 340 CONTINUED**

PROTECTION LIMITS

Single: Beyond HC333# to Beyond HS346#

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

#### POSSESSION ADDITIONAL INFORMATION

W2020/7221317 (SC193) | IMDM Perth | Work Details: Timbers @ 118 pts Carrbridge with bogie on site | Access/Egress: Staff @ Carrbridge Station | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A |

Restrictions: N/A | ICW: N/A W2020/7238672 (SC193) | AmcoGiffen | Structures Work - Bearing replacement at UB 290/235 Dulnain Viaduct - 90m 385yds. | Access: Carrbrídge Station. | ET(s): N/A | OTM(s): N/A | Řestrictions: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2933024 Possession Manager SODM Scotland East

Blair Atholl 2240 to 0540 Item All Lines 341 Possession and WED THU

Kingussie

Structures Work 65m900yds and 66m400yds

W2020/7235529[Cost][AP]

Other E&P Work 46m1200yds and 59m400yds W2020/7228679[BP]

LC Work

49m70yds and 52m449yds W2020/7223416[BS]

Rail Testing and Lubrication 50m1505yds and 52m450yds W2020/7208069[X]

## PROTECTION LIMITS

Single/Down: Beyond BA16 to Approach 11 pts#

Up: Approach BA6 GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

## POSSESSION ADDITIONAL INFORMATION

W2020/72350529 (SC193) | AmcoGiffen | Structure Work | Steelwork repairs of corroded areas, replace missing hand rail sections and painting works 290/174 @ 65m 1210yds | Hand trolley in use ex/to 66m 0077yds | Scaffold & rope access in use under structure | No RRV | No OTM | No Engineer Train W2020/7228679 (SC193) | IMWD CAPEX (WD E&P) | Work Details: Dalwhinnie LOC mileage cable run out |

Access/Egress: Dalwhinnie Station p Platform 58.0992 OTP Access/Egress: Dalwhinnie Station Up Platform 58.0992 Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/Ă

W2020/7223416 (SC193) | IMWD CAPEX (WD S&T) | Work Details: S&T Dalnaspidal Level Crossing Vamos snagging Access/Egress: Dalnaspidal UWC 50m 1320y | OTP Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions: N/A | ICW: N/A W2020/7208069 (SC193) IMDM Perth - Testing and maintaining lubricators

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

Lines Affected

Remarks

#### SC193 PERTH TO INVERNESS - Continued

WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2944841 Possession Manager Scotland IMDM Perth

Tomatin Loop South Item 342 Pts

All Lines Possession

2320 to 0510 **WED** THU Adjustment Switches 98m1200yds and 103m440yds W2020/7221424[Cost][AP]

and

Moy Loop North Pts

PROTECTION LIMITS

Single: Beyond HT353# to Beyond HM366#

GENERAL REMARKS

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7221424 (SC193) | IMDM Perth | Work Details: Renew 4 x adj switch timbers @ 98m 1325y with bogie on site | Access/Egress: Staff @ Tomatin RRAP | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2933021 Possession Manager SODM Scotland East

Carrbridge Item and

343

All Lines

2320 to 0515

Structures Work 90m0yds and 93m1550yds

Slochd Loop (North

Points)

Possession **WED** THU

W2020/7238673[Cost][AP]

PROTECTION LIMITS

Single: Beyond HC333 to Approach HS346

**GENERAL REMARKS** 

AN EXCLUSION ZONE REQUIRED OVER DULNAIN VIADUCT DURING BEARING REPLACEMENT WORKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

 $W2020/7238673 \ (SC193) \ | \ AmcoGiffen \ | \ Structures \ Work - Bearing \ replacement \ at \ UB \ 290/235 \ Dulnain \ Viaduct - \ 90m \ 385yds. \ | \ Access: \ Carrbridge \ Station. \ | \ ET(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ N/A$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2933023 Possession Manager Scotland IMDM Perth

2325 to 0535 Item Culloden All Lines **Ballast Regulating** 111m880yds and 116m0yds 344 Possession and **WED** THU W2020/7179187[Cost][AP]

Cradlehall

PROTECTION LIMITS

Single/Down: Beyond I373 to Approach 147A pts Up: Beyond 147B pts

Lines Affected

Remarks

#### SC193 PERTH TO INVERNESS - Continued

#### **ITEM 344 CONTINUED**

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7179187 (SC193) | IMDM Perth | Ballast Regulating Up Line 113m 0y - 115m 0y | Access/Egress: Crew Relief Point - Feabuie, IV13 7YR, NH7993329193| OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6J98 (OTM537356) | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### THURSDAY 21 JANUARY

Ref. No. P2020/2932983 Possession Manager Scotland IMDM Perth

Kincraig Loop (North Item 345

Points)

Single

0100 to 0400

Line Blockage + EPR

THU THU Rail Testing and Lubrication 82m680yds and 82m1650yds W2020/7207996[Cost][X]

**Aviemore** 

and

PROTECTION LIMITS Single: 104 pts to 108 pts **GENERAL REMARKS** 

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7207996 (SC193) IMDM Perth - Testing and maintaining lubricators

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2933081 Possession Manager Scotland IMDM Perth

Item Stanley Jn

346

All Lines Line Blockage 2325 to 0510

THU

FRI

Rail Testing and Lubrication 158m634yds and 7m405yds

W2020/7208070[Cost][X]

PROTECTION LIMITS Down/Single: SJ14 to SJ41

Up: 24 pts to SJ40

POSSESSION ADDITIONAL INFORMATION

W2020/7208070 (SC193) IMDM Perth - Rail Lubricator

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

Lines Affected

Remarks

## SC193 PERTH TO INVERNESS - Continued

#### THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2933005 Possession Manager SODM Scotland East

Blair Atholl Item 347 and

Kingussie

All Lines Possession 2340 to 0540

THU FRI Other E&P Work 46m1200yds and 59m400yds

W2020/7228590[AP] Structures Work

65m900yds and 66m400yds W2020/7235530[BP]

Structures Work

71m800yds and 71m1127yds W2020/7236738[Cost][CP]

PROTECTION LIMITS

Down/Single: Beyond BA16 to Beyond KG14/10#

Up: Approach BA6# GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

W2020/7228590 (SC193) | IMWD CAPEX (WD E&P) | Work Details: Dalwhinnie LOC mileage cable run out | Access/Egress: Dalwhinnie Station p Platform 58.0992 | OTP Access/Egress: Dalwhinnie Station Up Platform 58.0992 | Engineering Train(s): N/A | OTM(s): N/A | Restrictions:

N/A I ICW: N/Ă

W2020/7235530 (SC193) | AmcoGiffen | Structure Work | Steelwork repairs of corroded areas, replace missing hand rail sections and painting works 290/174 @ 65m 1210yds | Hand trolley in use ex/to 66m 0077yds | Scaffold & rope access in use under structure | No RRV | No OTM | No Engineer Train W2020/7236738 (SC193) CPMS Ltd | Kingussie signal box, 71m 950yds | Work Details: painting of canopy facias | Otp/plant: mobile scaffold in use | Passage: can be moved with prior notice | Access/Egress: Kingussie Station

Late Notice Possession

Possession Status: Agreed Disruptive : non-disruptive

# FRIDAY 22 JANUARY

Ref. No. P2020/2933082 Possession Manager **SODM Scotland East** 

Item Carrbridge 348 and

All Lines Possession 0025 to 0525 FRI FRI

Structures Work 90m0yds and 93m1550yds W2020/7238674[Cost][AP]

Slochd Loop (North

Points)

PROTECTION LIMITS

Single: Beyond HC333 to Approach HS346

GENERAL REMARKS

AN EXCLUSION ZONE REQUIRED OVER DULNAIN VIADUCT DURING BEARING REPLACEMENT WORKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

 $W2020/7238674 \ (SC193) \ | \ AmcoGiffen \ | \ Structures \ Work - Bearing \ replacement \ at \ UB \ 290/235 \ Dulnain \ Viaduct - \ 90m \ 385yds. \ | \ Access: \ Carrbridge \ Station. \ | \ ET(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ N/A$ 

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

Lines Affected

Remarks

## SC193 PERTH TO INVERNESS - Continued

FRIDAY 22 JANUARY

Ref. No. P2020/2933064 Possession Manager Scotland IMDM Perth

Item Tomatin Loop South 349 Pts

All Lines

0030 to 0435

98m1200yds and 103m440yds

Renew Pads / Nylons

and

Possession

FRI FRI W2020/7221360[Cost][AP]

**Ballast Regulating** 

98m1320yds and 103m440yds W2020/7179189[AS]

Moy Loop North Pts

PROTECTION LIMITS

Single: Beyond HT353# to Beyond HM366#

**GENERAL REMARKS** 

**ENGINEERING TRAIN/S IN POSSESSION** 

POSSESSION TAKEN AROUND

6J98 AT SIGNAL HT355 ON THE TOMATIN LOOP

POSSESSION GIVEN UP AROUND

6J98 AT SIGNAL HM363 ON THE SINGLE LINE IN THE DOWN DIRECTION

POSSESSION CONTAINS A RUNAWAY RISK

POSSESSION ADDITIONAL INFORMATION

W2020/7221360 (SC193) | IMDM Perth | Work Details: Renew pads and nylons 99m 1350y to 99m 212y Up Loop with bogie on site | Access/Egress: Staff @ Tomatin RRAP | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

W2020/7179189 (SC193) | IMDM Perth | Ballast Regulating 99m 330y to 101m | Crew Relief Point: Tomatin, IV2 5EQ, NH7518546643 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): 6J98 (OTM537359) | Restrictions:

N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# SC195 ABERDEEN TO INVERNESS

FRIDAY 15 to SATURDAY 16 JANUARY

Ref. No. P2020/2929552 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Inverurie North Jn Item

Single

2320 to 0620

LC Work S&T

350 and

Insch

Possession

SAT FRI

23m690yds and 26m1210yds

W2020/7205113[Cost][AP]

PROTECTION LIMITS

Single: Beyond 575A pts to Approach 6 pts

GENERAL REMARKS

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION CONTAINS A RUNAWAY RISK

NOTE: THIS POSSESSION COMMENCES IN WEEK 41 AND CONTINUES INTO WEEK 42 - PUBLISHED ITEM NUMBERS MAY DIFFER BETWEEN WON 41 AND WON 42

POSSESSION ADDITIONAL INFORMATION

Worksite NO: 7205113 | Work Deliverer: IMWD CAPEX (WD S&t) | Work Details: Lamington Farm LC -

Lines Affected

Remarks

#### SC195 ABERDEEN TO INVERNESS - Continued

#### **ITEM 350 CONTINUED**

Commissioning works. | OTP Access/Egress: Lamington Farm LC | Engineering Train(s): N/a | OTM(s): N/A |

Restrictions: N/A | ICW: N/A

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2932585 Possession Manager Scotland Infrastructure Maintenance Works Delivery

2320 to 1015 Inverurie All Lines S&T Work Item

351 Possession 23m690yds and 26m1210yds and SAT SUN W2020/7215032[Cost][AP]

Insch

PROTECTION LIMITS

Single: Beyond 575A pts to Approach 6 pts

**GENERAL REMARKS** 

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7215032 (SC195) | IMWD CAPEX (WD S&t) | Work Details: S&T commissioning work at Lamington Farm LC | Access/Egress: N/A | Engineering Train(s): N/a | OTM(s): N/A | Restrictions:

N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive: non-disruptive

**MONDAY 18 to TUESDAY 19 JANUARY** 

Ref. No. P2020/2932622 Possession Manager Scotland IMDM Perth

All Lines 2320 to 0600 **CWR Stress Management** Item Inverurie 352 Possession 16m1320yds and 24m1100yds and MON TUE W2020/7221376[Cost][AP]

Insch

PROTECTION LIMITS

Down/Single: Beyond HD7265# to Approach 6 pts#

Up: Approach HD7264# GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7221376 (SC195) | IMDM Perth | Work Details: Stress @ 20.1166 - 21.1100 | Access/Egress: Staff @ 21.0720 | OTP Access/Egress: Iveco @ Inverurie | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed

268

Lines Affected

Remarks

#### SC195 ABERDEEN TO INVERNESS - Continued

#### **ITEM 352 CONTINUED**

Disruptive: non-disruptive

#### **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2932621 Possession Manager SODM Scotland East

2310 to 0550 All Lines Earthwork Item Huntly

49m0yds and 50m440yds 353 Possession and MON TUE W2020/7208334[Cost][AP]

Keith

PROTECTION LIMITS

Single: Beyond HT22/HT24 to Approach 9 pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

## POSSESSION ADDITIONAL INFORMATION

W2020/7208334 (SC195) | QTS Group | Cess Drainage to be upgraded and repaired and the Embankment will also be Regraded and soil nails will be installed | , Physical working mileage between the 49m 0030yds and 50m 0330yds | Staff and OTP Access/Egress: at Temp RRAP at 49m 1540yd | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No Passage available through site while works are taking place.

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2932587 Possession Manager Scotland IMDM Perth

Item Inverurie All Lines 2320 to 0600 **CWR Stress Management** 354 16m1320yds and 24m1100yds and Possession TUE WED W2020/7221379[Cost][AP] Insch

PROTECTION LIMITS

Down/Single: Beyond HD7265# to Approach 6 pts#

Up: Approach HD7264# **GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

 $W2020/7221379 \ (SC195) \ | \ IMDM \ Perth \ | \ Work \ Details: \ Stress @ 20.1166 - 21.1100 \ | \ Access/Egress: \ Staff @ 21.0720 \ | \ OTP \ Access/Egress: \ Iveco @ \ Inverurie \ | \ Engineering \ Train(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ N/A \ | \ ICW: \ N/A \ | \ N$ 

Late Notice Possession Possession Status: Agreed Disruptive: non-disruptive

Lines Affected

Remarks

#### SC195 ABERDEEN TO INVERNESS - Continued

#### TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2932625 Possession Manager SODM Scotland East

Huntly All Lines 2310 to 0550 Earthwork Item

49m0yds and 50m440yds and Possession TUE WED W2020/7208335[Cost][AP]

Keith

355

PROTECTION LIMITS

Single: Beyond HT22/HT24 to Approach 9 pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7208335 (SC195) | QTS Group | Cess Drainage to be upgraded and repaired and the Embankment will also be Regraded and soil nails will be installed | , Physical working mileage between the 49m 0030yds and 50m 0330yds | Staff and OTP Access/Egress: at Temp RRAP at 49m 1540yd | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No Passage available through site while works are taking place.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2932642 Possession Manager Scotland IMDM Perth

2320 to 0600 **CWR Stress Management** ltem Inverurie All Lines 356 16m1320yds and 24m1100yds Possession and **WED** THU W2020/7221380[Cost][AP] Insch

PROTECTION LIMITS

Down/Single: Beyond HD7265# to Approach 6 pts#

Up: Approach HD7264# GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

POSSESSION ADDITIONAL INFORMATION

W2020/7221380 (SC195) | IMDM Perth | Work Details: Stress @ 20.1166 - 21.1100 | Access/Egress: Staff @ 21.0720 | OTP Access/Egress: Iveco @ Inverurie | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

# WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2932662 Possession Manager SODM Scotland East

2310 to 0550 Earthwork ltem Huntly All Lines

357 Possession 49m0vds and 50m440vds and **WED** THU

W2020/7208336[Cost][AP] Keith

Lines Affected

Remarks

#### SC195 ABERDEEN TO INVERNESS - Continued

#### **ITEM 357 CONTINUED**

PROTECTION LIMITS

Single: Beyond HT22/HT24 to Approach 9 pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7208336 (SC195) | QTS Group | Cess Drainage to be upgraded and repaired and the Embankment will also be Regraded and soil nails will be installed | , Physical working mileage between the 49m 0030yds and 50m 0330yds | Staff and OTP Access/Egress: at Temp RRAP at 49m 1540yd | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No Passage available through site while works are taking place.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2932644 Possession Manager Scotland IMDM Perth

ItemInverurieAll Lines2320 to 0600CWR Stress Management358andPossessionTHUFRI16m1320yds and 24m1100yds<br/>W2020/7221381[Cost][AP]

PROTECTION LIMITS

Down/Single: Beyond HD7265# to Approach 6 pts#

Up: Approach HD7264# GENERAL REMARKS

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

LINE CLEAR VERIFICATION PROCESS APPLIES

## POSSESSION ADDITIONAL INFORMATION

W2020/7221381 (SC195) | Work Deliverer: IMDM Perth | Work Details: Stress @ 20.1166 - 21.1100 | Access/Egress: Staff @ 21.0720 | OTP Access/Egress: Iveco @ Inverurie | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2932588 Possession Manager SODM Scotland East

 Item
 Huntly
 All Lines
 2310 to 0550
 Earthwork

 359
 and
 Possession
 THU
 FRI
 49m0yds and 50m440yds

 Keith
 W2020/7208337[Cost][AP]

PROTECTION LIMITS

Single: Beyond HT22/HT24 to Approach 9 pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION ADDITIONAL INFORMATION

At or Between Lines Affected Remarks

#### SC195 ABERDEEN TO INVERNESS - Continued

#### **ITEM 359 CONTINUED**

W2020/7208337 (SC195) | QTS Group | Cess Drainage to be upgraded and repaired and the Embankment will also be Regraded and soil nails will be installed | , Physical working mileage between the 49m 0030yds and 50m 0330yds | Staff and OTP Access/Egress: at Temp RRAP at 49m 1540yd | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: No Passage available through site while works are taking place.

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

#### FRIDAY 22 to SATURDAY 23 JANUARY

Ref. No. P2020/2932664 Possession Manager **SODM Scotland East** 

2310 to 0550 Earthwork Item Huntly All Lines

360 49m0yds and 50m440yds and Possession FRI SAT W2020/7208339[Cost][AP] Keith Jn

PROTECTION LIMITS

Single: Beyond HT22/HT24# to Approach 9 pts

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

NOTE: THIS POSSESSION COMMENCES IN WEEK 42 AND CONTINUES IN WEEK 43 - ITEM NUMBERS MAY DIFFER BETWEEN PUBLISHED WON 42 AND WON 43.

## POSSESSION ADDITIONAL INFORMATION

 $W2020/7208339 \ (SC195) \ | \ QTS \ Group \ | \ Cess \ Drainage \ to \ be \ upgraded \ and \ repaired \ and \ the \ Embankment \ will \ also \ be \ Regraded \ and \ soil \ nails \ will \ be \ installed \ | \ , \ Physical \ working \ mileage \ between \ the \ 49m \ 0030yds \ and \ 50m \ 0330yds \ | \ Staff \ and \ OTP \ Access/Egress: \ at \ Temp \ RRAP \ at \ 49m \ 1540yd \ | \ Engineering \ Train(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ No \ Passage \ available \ through \ site \ while \ works \ are \ taking \ place.$ 

Eng. Access Statement v4, Section 4 Possession Status: Agreed Disruptive : non-disruptive

# SC203 INVERNESS TO WICK

# SATURDAY 16 to SUNDAY 17 JANUARY

Ref. No. P2020/2932241 Possession Manager SODM Scotland East

2255 to 1055 Structures Work Item Georgemas Jn Sinale 361 153m1300yds and 159m700yds and Possession SAT SUN W2020/7217358[Cost][AP] Wick Georgemas Crossing Loop 2255 to 1055 Possession

SAT

SUN

PROTECTION LIMITS

PLB AND DETONATORS POSSESSION

GENERAL REMARKS

WATTEN (AOCL+B) LC ON LOCAL CONTROL (AMCO GIFFEN TO PROVIDE)

RRV/S IN USE WITHIN POSSESSION

272

Lines Affected

Remarks

### SC203 INVERNESS TO WICK - Continued

# **ITEM 361 CONTINUED**

#### POSSESSION CONTAINS A RUNAWAY RISK

#### POSSESSION ADDITIONAL INFORMATION

W2020/7217358 (SC203) | AMCO GIFFEN | Renewal of longitudinal timber way beams and associated track works at Wick Viaduct @ 159m284y | Hand Trolley in use ex/to OB363 @ 159m0075y | RRV's ex/to WATTEN LC @ 153m1496y OR Bibster UWC @ 156m572y (land access pending) | NO PASSAGE AT SITE| runaway risk

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### **SUNDAY 17 JANUARY**

Ref. No. P2020/2936884 Possession Manager Complete Paving Requirements (Scotland) Ltd

Item 362	Inverness	Platform 5 Line Blockage +Detonators	0150 to 08 SUN S	830   Station Work UN   0m0yds and 0m400yds   W2020/7232698[Cost][AP]
		Platform 6 Line Blockage +Detonators		830
		Platform 7 Line Blockage +Detonators		830 UN

# PROTECTION LIMITS

Platform 5: Buffers to 179 pts Platform 6: Buffers to 178 pts Platform 7: Buffers to 180B pts

TRAFFIC REMARKS

PLATFORM 7 TO BE KEPT CLEAR

ILLUMINATED 'NOT TO BE MOVED' BOARDS TO BE PLACED ON ANY SETS STABLED IN INVERNSS PLATFORMS 5 AND 6

## POSSESSION ADDITIONAL INFORMATION

 $W2020/7232698 \ (SC203/WCK) \ | \ CPR \ | \ Work \ Details: \ Station \ Work - Cope \ and \ surfacing \ repairs \ on \ Platform \ 7 \ | \ Access/Egress: \ Inverness \ Station \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ Train \ (with \ PT \ Noâ;¿s): \ N/A \ | \ OTM \ (with \ PT \ Noâ;¿s): \ N/A \ | \ Restrictions: \ N/A \ | \ ICW: \ N/A$ 

Late Notice Possession Possession Status : Agreed Disruptive : to passenger

## SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2962141 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item	Inverness	Single	2340 1	to 0430	Vegetation Clearance
363	and	Possession	SUN	MON	0m1000yds and 3m100yds
	Muir of Ord				W2020/7271907[Cost][AP]

PROTECTION LIMITS

Single: Beyond 181 pts# to Muir of Ord Up SLB

(PLBs AND DETONATORS POSSESSION)

Lines Affected

Remarks

### SC203 INVERNESS TO WICK - Continued

#### **ITEM 363 CONTINUED**

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

CLACHNAHARRY S.B. TO BE OPEN OUT WITH ROSTERED HOURS (QTS GROUP TO REQUEST)

# POSSESSION ADDITIONAL INFORMATION

 $W2020/7271907 \mid QTS \ on \ Behalf \ of \ IMWD \mid Vegetation \ Clearance \ between \ 0m \ 1000y \ \& \ 3m \ 0y \mid RRV \ Access/Egress \ at \ Clachnaharry \ S/B \ 1m \ 1030y \mid Restrictions: \ Unable \ to \ pass \ other \ OTP \ when \ working \ on \ Single \ line.$ 

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

## **MONDAY 18 JANUARY**

Ref. No. P2020/2936885 Possession Manager Complete Paving Requirements (Scotland) Ltd

Item	Inverness	Platform 5	0100 to 0400	Station Work
364		Line Blockage + Detonators	MON MON	0m0yds and 0m400yds W2020/7234114[Cost][AP]
		Platform 6	0100 to 0400	
		Line Blockage + Detonators	MON MON	
		Platform 7 Line Blockage +Detonators	0100 to 0400	
			MON MON	

## PROTECTION LIMITS

Platform 5: Buffers to 179 pts Platform 6: Buffers to 178 pts Platform 7: Buffers to 180B pts

TRAFFIC REMARKS

PLATFORM 7 TO BE KEPT CLEAR

ILLUMINATED 'NOT TO BE MOVED' BOARDS TO BE PLACED ON ANY SETS STABLED IN INVERNSS PLATFORMS 5 AND 6

# POSSESSION ADDITIONAL INFORMATION

W2020/7234114 (SC203/WCK) | CPR | Work Details: Station Work - Cope and surfacing repairs on Platform 7 | Access/Egress: Inverness Station | OTP Access/Egress: N/A | Engineering Train (with PT Noâ $_{i,i}$ s): N/A | OTM (with PT Noâ $_{i,i}$ s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : to passenger

#### MONDAY 18 to TUESDAY 19 JANUARY

Ref. No. P2020/2932242 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item 365	Inverness and Dingwall	Single Possession	2340 to MON	0430 TUE	Vegetation Clearance 0m1000yds and 3m100yds W2020/7271908[Cost][AP]
	g	Muir Of Ord Down Loop Possession	2340 to MON	0430 TUE	URFDO Inspections 12m1100yds and 18m500yds W2020/7220463[X]

At or Between Lines Affected Remarks

### SC203 INVERNESS TO WICK - Continued

# **ITEM 365 CONTINUED**

Muir Of Ord Up Loop 2340 to 0430 **Inverness** Possession and MON TUE

Dingwall

PROTECTION LIMITS

Single: Beyond 181 pts# to Dingwall Up SLB

(PLBs AND DETONATORS POSSESSION)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

CLACHNAHARRY S.B. TO BE OPEN OUT WITH ROSTERED HOURS (QTS GROUP TO REQUEST)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7220463 (SC203) IMDM Perth - URFDO inspections (UTU suspect testing) with access/egress @ various locations throughout miléage

W2020/7271908 | QTS on Behalf of IMWD | Vegetation Clearance between 0m 1000y & 3m 0y | RRV Access/Egress at Clachnaharry S/B 1m 1030y | Restrictions: Unable to pass other OTP when working on Single line.

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2962301 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item Inverness Single 2340 to 0430 Vegetation Clearance 366 Possession 0m1000yds and 3m100yds and TUE **WED** W2020/7271909[Cost][AP] Muir of Ord

PROTECTION LIMITS

Single: Beyond 181 pts# to Muir of Ord Up SLB

(PLBs AND DETONATORS POSSESSION)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

CLACHNAHARRY S.B. TO BE OPEN OUT WITH ROSTERED HOURS (QTS GROUP TO REQUEST)

## POSSESSION ADDITIONAL INFORMATION

 $W2020/7271909 \mid QTS \ on \ Behalf \ of \ IMWD \mid Vegetation \ Clearance \ between \ 0m \ 1000y \ \& \ 3m \ 0y \mid RRV \ Access/Egress \ at \ Clachnaharry \ S/B \ 1m \ 1030y \mid Restrictions: \ Unable \ to \ pass \ other \ OTP \ when \ working \ on \ Single \ line.$ 

Eng. Access Statement v4, Section 4

Possession Status : Agreed Disruptive : non-disruptive

At or Between Lines Affected Remarks

### SC203 INVERNESS TO WICK - Continued

#### TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2932261 Possession Manager Scotland IMDM Perth

Line Blockage +Token

Dingwall Single 2300 to 0505 **URFDO** Inspections Item Line Blockage +Token 18m600yds and 25m440yds 367 and TUE WED W2020/7220499[Cost][X] Invergordon Dingwall Down Loop 2300 to 0505 Line Blockage +Token TUE **WED** Dingwall Up Loop 2300 to 0505

#### POSSESSION ADDITIONAL INFORMATION

W2020/7220499 (SC203) IMDM Perth - URFDO inspections (UTU suspect testing) with access/egress @ various locations throughout mileage - Line Blockage + Token

TUE

**WED** 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2962166 Possession Manager Scotland Infrastructure Maintenance Works Delivery

ItemInvernessSingle2340 to 0430Vegetation Clearance 0m1000yds and 3m100yds WED368andPossessionWEDTHUTHUMuir of OrdW2020/7271944[Cost][AP]

PROTECTION LIMITS

Single: Beyond 181 pts# to Muir of Ord Up SLB

(PLBs AND DETONATORS POSSESSION)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

CLACHNAHARRY S.B. TO BE OPEN OUT WITH ROSTERED HOURS (QTS GROUP TO REQUEST)

#### POSSESSION ADDITIONAL INFORMATION

W2020/7271944 | QTS on Behalf of IMWD | Vegetation Clearance between 0m 1000y & 3m 0y | RRV Access/Egress at Clachnaharry S/B 1m 1030y | Restrictions: Unable to pass other OTP when working on Single line.

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

## WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2932262 Possession Manager Scotland IMDM Perth

2300 to 0505 **URFDO** Inspections Item Evanton 369 25m440yds and 31m1320yds and Line Blockage +Token WED THU W2020/7220575[Cost][X] Invergordon Invergordon Down Loop 2300 to 0505 Line Blockage +Token **WED** THU

At or Between Lines Affected Remarks

#### SC203 INVERNESS TO WICK - Continued

#### **ITEM 369 CONTINUED**

Invergordon Up Loop 2300 to 0505 **Evanton** Line Blockage +Token and WED THU

Invergordon

## POSSESSION ADDITIONAL INFORMATION

W2020/7220575 (SC203) IMDM Perth - URFDO inspections (UTU suspect testing) with access/egress @ various locations throughout mileage - Line Blockage + Token

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### THURSDAY 21 to FRIDAY 22 JANUARY

Ref. No. P2020/2962302 Possession Manager Scotland Infrastructure Maintenance Works Delivery

Item Inverness Single 2340 to 0430 Vegetation Clearance 370 0m1000yds and 3m100yds and Possession THU FRI W2020/7271945[Cost][AP]

Muir of Ord

PROTECTION LIMITS

Single: Beyond 181 pts# to Muir of Ord Up SLB

(PLBs AND DETONATORS POSSESSION)

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

CLACHNAHARRY S.B. TO BE OPEN OUT WITH ROSTERED HOURS (QTS GROUP TO REQUEST)

POSSESSION ADDITIONAL INFORMATION

 $W2020/7271945 \mid QTS \ on \ Behalf \ of \ IMWD \mid Vegetation \ Clearance \ between \ 0m \ 1000yd \ \& \ 3m \ 0y \mid RRV \ Access/Egress \ at \ Clachnaharry \ S/B \ 1m \ 1030y \mid Restrictions: \ Unable \ to \ pass \ other \ OTP \ when \ working \ on \ Single \ line.$ 

Eng. Access Statement v4, Section 4 Possession Status : Agreed Disruptive : non-disruptive

# SC205 DINGWALL TO KYLE OF LOCHALSH

## SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932243 Possession Manager Scotland IMDM Perth

2000 to 0750 LC Work Item Dingwall Single 371 1m0yds and 1m440yds and Possession SUN MON W2020/7221121[Cost][AP] Foderty

PROTECTION LIMITS **RETB POSSESSION** GENERAL REMARKS

DINGWALL NO 2 LC AOCL+B ON LOCAL CONTROL (IMDM PERTH TO SUPPLY)

POSSESSION ADDITIONAL INFORMATION

Lines Affected

Remarks

### SC205 DINGWALL TO KYLE OF LOCHALSH - Continued

#### **ITEM 371 CONTINUED**

W2020/7221121 (SC205) | IMDM Perth | Work Details: LC work @ Dingwall No2 LC | Access/Egress: Staff @ Dingwall No2 LC | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932263 Possession Manager Scotland IMDM Perth

Item 372	Achnasheen and Strathcarron	Single Possession	2010 to 0655 SUN MON	Move Materials 38m0yds and 46m0yds W2020/7221126[Cost][AP]
		Strathcarron Down Loop Possession	2010 to 0655 SUN MON	
		Strathcarron Up Loop Possession	2010 to 0655 SUN MON	
		Strathcarron Siding Sidings Possession	2010 to 0655 SUN MON	

PROTECTION LIMITS

**RETB POSSESSION** 

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

BALNACRA AOCL TO BE DISCONNECTED (IMDM PERTH TO PROVIDE S&T COVER)

# POSSESSION ADDITIONAL INFORMATION

W2020/7221126 (SC205) | IMDM Perth | Work Details: Move materials | Access/Egress: Staff @ Strathcarron Stn 45.1700 | OTP Access/Egress: RRV @ Strathcarron Sidings | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### SUNDAY 17 to MONDAY 18 JANUARY

Ref. No. P2020/2932222 Possession Manager Scotland IMDM Perth

ItemStrathcarronSingle2050 to 0550Fishplate Oiling373andPossessionSUNMON46m440yds and 53m500ydsKyle of LochalshKyle of LochalshW2020/7221144[Cost][AP]

PROTECTION LIMITS RETB POSSESSION

# POSSESSION ADDITIONAL INFORMATION

W2020/7221144 (SC205) | IMDM Perth | Work Details: Fishplate oiling with TB2's in use | Access/Egress: Staff @ Camalt LC 47.0490 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

At or Between Lines Affected

#### SC205 DINGWALL TO KYLE OF LOCHALSH - Continued

#### **ITEM 373 CONTINUED**

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

# **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2932244 Possession Manager Scotland IMDM Perth

Item 374	Achnasheen and Strathcarron	Single Possession	2010 to 0655 MON TUE	Move Materials 38m0yds and 46m0yds W2020/7221100[Cost][AP]
		Strathcarron Down Loop Possession	2010 to 0655 MON TUE	
		Strathcarron Up Loop Possession	2010 to 0655 MON TUE	
		Strathcarron Siding Sidings Possession	2010 to 0655 MON TUE	

Remarks

PROTECTION LIMITS

**RETB POSSESSION** 

**GENERAL REMARKS** 

RRV/S IN USE WITHIN POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

BALNACRA AOCL TO BE DISCONNECTED (IMDM PERTH TO PROVIDE S&T COVER)

# POSSESSION ADDITIONAL INFORMATION

W2020/7221100 (SC205) | IMDM Perth | Work Details: Move materials | Access/Egress: Staff @ Strathcarron Stn 45.1700 | OTP Access/Egress: RRV @ Strathcarron Sidings | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## **MONDAY 18 to TUESDAY 19 JANUARY**

Ref. No. P2020/2932223 Possession Manager SODM Scotland East

ItemStrathcarronSingle2050 to 0550Structures Work375andPossessionMONTUE46m440yds and 53m800yds<br/>W2020/7208626[Cost][AP]

Kyle of Lochalsh

Fishplate Oiling 46m880yds and 53m800yds W2020/7221275[AS]

PROTECTION LIMITS

PLB'S AND DETONARORS POSSESSION

#### POSSESSION ADDITIONAL INFORMATION

W2020/7208626 (SC205) | Amcogiffen| structure work| steel work repairs at 303/123 53m 462y| Alloy tower in use|

Lines Affected

Remarks

### SC205 DINGWALL TO KYLE OF LOCHALSH - Continued

#### **ITEM 375 CONTINUED**

Access is the structure Stromferry station| Restrictions Passage can be granted with notice. W2020/7221275 (SC205) | IMDM Perth | Work Details: Fishplate oiling with TB2's in use | Access/Egress: Staff @ Camalt LC 47.0490 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2932245 Possession Manager Scotland IMDM Perth

Item 376	Achnasheen and Strathcarron	Single Possession	2010 to 0655 TUE WED	Move Materials 38m0yds and 46m0yds W2020/7221101[Cost][AP]
		Strathcarron Down Loop Possession	2010 to 0655 TUE WED	
		Strathcarron Up Loop Possession	2010 to 0655 TUE WED	
		Strathcarron Siding Sidings Possession	2010 to 0655 TUE WED	

PROTECTION LIMITS
RETB POSSESSION

GENERAL REMARKS

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

BALNACRA AOCL TO BE DISCONNECTED (IMDM PERTH TO PROVIDE S&T COVER)

# POSSESSION ADDITIONAL INFORMATION

W2020/7221101 (SC205) | IMDM Perth | Work Details: Move materials | Access/Egress: Staff @ Strathcarron Stn 45.1700 | OTP Access/Egress: RRV @ Strathcarron Sidings | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

TUE

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

#### TUESDAY 19 to WEDNESDAY 20 JANUARY

Ref. No. P2020/2932264 Possession Manager SODM Scotland East

Item Strathcarron Single 2050 to 0550

Possession

Kyle of Lochalsh

and

377

0550 Structures Work
WED 46m440yds and 53m800yds
W2020/7208498[Cost][AP]

Fishplate Oiling

46m440yds and 53m800yds W2020/7221151[AS]

PROTECTION LIMITS
PLB'S AND DETONATORS POSSESSION

Lines Affected

Remarks

### SC205 DINGWALL TO KYLE OF LOCHALSH - Continued

#### **ITEM 377 CONTINUED**

## POSSESSION ADDITIONAL INFORMATION

W2020/7208498 (SC205) | Amcogiffen| structure work| steel work repairs at 303/123 53m 462y| Alloy tower in use| Access is the structure Stromferry station| Restrictions Passage can be granted with notice. W2020/7221151 (SC205) | IMDM Perth | Work Details: Fishplate oiling with TB2's in use | Access/Egress: Staff @ Stromeferry Stn 53.0440 | OTP Access/Egress: N/A | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW:

Late Notice Possession Possession Status: Agreed Disruptive : non-disruptive

## WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2932246 Possession Manager Scotland IMDM Perth

Item 378	Achnasheen and Strathcarron	Single Possession	2010 to 0655 WED THU	Move Materials 38m0yds and 46m0yds W2020/7221102[Cost][AP]
		Strathcarron Down Loop Possession	2010 to 0655 WED THU	
		Strathcarron Up Loop Possession	2010 to 0655 WED THU	
		Strathcarron Siding Sidings Possession	2010 to 0655 WED THU	

PROTECTION LIMITS

**RETB POSSESSION** 

**GENERAL REMARKS** 

RRV/S IN USE WITHIN THIS POSSESSION

POSSESSION CONTAINS A RUNAWAY RISK

BALNACRA AOCL TO BE DISCONNECTED (IMDM PERTH TO PROVIDE S&T COVER)

# POSSESSION ADDITIONAL INFORMATION

W2020/7221102 (SC205) | IMDM Perth | Work Details: Move materials | Access/Egress: Staff @ Strathcarron Stn 45.1700 | OTP Access/Egress: RRV @ Strathcarron Sidings | Engineering Train(s): N/A | OTM(s): N/A | Restrictions: N/A | ICW: N/A

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive

## WEDNESDAY 20 to THURSDAY 21 JANUARY

Ref. No. P2020/2932224 Possession Manager Scotland IMDM Perth

Item Strathcarron Single 2050 to 0550 Fishplate Oiling 46m440yds and 53m500yds and Possession **WED** THU W2020/7221152[Cost][AP] Kyle of Lochalsh

PROTECTION LIMITS **RETB POSSESSION** 

Lines Affected

Remarks

# SC205 DINGWALL TO KYLE OF LOCHALSH - Continued

# ITEM 379 CONTINUED

# POSSESSION ADDITIONAL INFORMATION

 $W2020/7221152 \ (SC205) \ | \ IMDM \ Perth \ | \ Work \ Details: Fishplate \ oiling \ with \ TB2's \ in \ use \ | \ Access/Egress: Staff @ Stromeferry \ Stn \ 53.0440 \ | \ OTP \ Access/Egress: \ N/A \ | \ Engineering \ Train(s): \ N/A \ | \ OTM(s): \ N/A \ | \ Restrictions: \ N/A \ | \ ICW: \ N/A$ 

Late Notice Possession Possession Status : Agreed Disruptive : non-disruptive



## SECTION C - SIGNALLING AND PERMANENT WAY ALTERATIONS

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

**NEW ITEMS (SC)** 

**NO ITEMS** 

## Page C2

#### SECTION C - SIGNALLING AND PERMANENT WAY ALTERATIONS

\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

## **DETAILS OF WORK ALREADY CARRIED OUT (SC)**

#### SC031 GRETNA JN TO GLASGOW CENTRAL (VIA KILMARNOCK)

## ANNAN STATION, PLATFORM 2 AT 107m 480ch, ELR – GSW UNTIL 0600 HOURS ON SUNDAY 07 FEBRUARY 2021

76 yards (70 metres) of Platform 2 is out of use (OOU) from the South end of the platform between 107 miles 480 yards and 107 miles 404 yards to facilitate the construction of a new platform.

The 2/4 Car stop markers will move to 2 meters from top of ramp (TOR) north end of platform 2.

(C/5668 - C11059) (11/01/21) (44)

# SC107 EDINBURGH WAVERLEY TO GLASGOW QUEEN STREET (VIA FALKIRK HIGH)

#### \*\*\* GREENHILL AREA

The SDA/SANOS Project has undertaken signalling works in the Greenhill area.

This work involved:

- Commissioning of indication only axle counters in the Down Goods Loop at Greenhill Upper.
- Existing Down Branch Goods Loop on the Greenhill branch is upgraded to a passenger loop and renamed as the Down Greenhill Branch Loop.
- Installation of speed board at 0m 39ch (853yds) on the down Greenhill Branch facing in the down direction for the previously unsigned 15mph PSR into the Down Greenhill Branch Loop.
- The position light signal on Signal GJ432 at 107m 18ch (398yds) on the Down Greenhill Branch facing in the Up direction will be removed. The position 1 junction indicator (already installed) will be commissioned to give a main class route into the Down Greenhill Branch Loop.

(C/5664 - C11060) (27/12/20) (42)

#### CADDER (WEST END) TO CADDER (EAST END)

As part of the Cadder East & West S&C Renewals project the following changes have been made:

The Up direction turnout speed for routes from the Up Main to the Up Passenger Loop at 4m 45ch has changed from 30 to 40mph. There is a new Up direction 30 mph commencement speed board in the Up Passenger Loop at 5m 20ch mounted on CG214 Signal. The existing Up direction 30mph speed board with Right Arrow in the Up Passenger Loop at 5m 35ch has been removed. 711A points in the Down Passenger Loop has been renewed and repositioned 46m towards Bishopbriggs. 711B trap points in the Down Arrival has also been renewed and repositioned 72 metres towards Bishopbriggs.

The Down direction turnout speed for routes from the Down Passenger Loop to the Down Arrival at 5m 31ch has been changed from 15mph to 25mph and repositioned to 5m 29ch in conjunction with the movement of 711A Points. CG506 Ground Position Lit Signal in the Down Arrival has been elevated to a height of 2 metres and repositioned 84 metres towards Bishopbriggs to 5m 22ch in conjunction with 711B Points movement. CG508 Signal in the Down Arrival/ Departure at 4m 76ch has been elevated to a height of 2 metres in its existing position. CE513 Signal in the Down Arrival/ Departure at 4m 58ch has been elevated to a height of 2 metres in its existing position. The Down direction Notice Board (Down Arrival) at 4m 76ch has been renamed Cadder East Stop Board and the Up direction Notice Board (Down Departure) at 4m 62ch has been renamed Cadder West Stop Board.

Your attention is drawn to the associated Table A in Section D of this document.

(C/5650 - C11036) (02/01/20) (43)

### SC109 POLMONT JN TO GREENHILL UPPER JN (VIA FALKIRK GRAHAMSTON)

#### \*\*\* GREENHILL AREA

The SDA/SANOS Project has undertaken signalling works in the Greenhill area.

This work involved:

- Commissioning of indication only axle counters in the Down Goods Loop at Greenhill Upper.
- Existing Down Branch Goods Loop on the Greenhill branch is upgraded to a passenger loop and renamed as the Down Greenhill Branch Loop.
- Installation of speed board at 0m 39ch (853yds) on the down Greenhill Branch facing in the down direction for the previously unsigned 15mph PSR into the Down Greenhill Branch Loop.
- The position light signal on Signal GJ432 at 107m 18ch (398yds) on the Down Greenhill Branch facing in the Up direction will be removed. The position 1 junction indicator (already installed) will be commissioned to give a main class route into the Down Greenhill Branch Loop.

(C/5664 - C11060) (27/12/20) (42)

#### OFFICIAL Page C3

#### SECTION C - SIGNALLING AND PERMANENT WAY ALTERATIONS

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

## DETAILS OF WORK ALREADY CARRIED OUT - Continued SC119 GREENHILL UPPER JN TO DUNDEE

#### \*\*\* GREENHILL AREA

The SDA/SANOS Project has undertaken signalling works in the Greenhill.

This work involved:

- Commissioning of indication only axle counters in the Down Goods Loop at Greenhill Upper.
- Existing Down Branch Goods Loop on the Greenhill branch is upgraded to a passenger loop and renamed as the Down Greenhill Branch Loop.
- Installation of speed board at 0m 39ch (853yds) on the down Greenhill Branch facing in the down direction for the previously unsigned 15mph PSR into the Down Greenhill Branch Loop.
- The position light signal on Signal GJ432 at 107m 18ch (398yds) on the Down Greenhill Branch facing in the Up direction will be removed. The position 1 junction indicator (already installed) will be commissioned to give a main class route into the Down Greenhill Branch Loop.

(C/5664 - C11060) (27/12/20) (42)

#### **CORNTON MCB-OD UPGRADE**

Controlled 3 aspect signal SN47 situated at 118m 1342yards (61 chains) on the Up Main has had its existing position 1 junction indicator replaced with a position 1 and position 2 junction indicator and a new offset position light signal has been installed.

The new position 2 junction indicator and offset position light signal are bagged out of use until future commissioning date.

(C11097) (02/01/21) (43)

#### \*\* CORNTON MCB OD UPGRADE

A new signal structure has been erected on the up main at 119m 537yds (24 chains). The signal has been hooded with a black bag displaying a white cross until it is commissioned.

(C11070) (26/12/2020) (42)

#### **SC133 WESTERTON JUNCTION TO MILNGAVIE**

#### \*\* MILNGAVIE PLATFORM EXTENSION PROJECT

Platform 1 at Milngavie Station is extended to 206 metres and brought into operational use. Platform 2 at Milngavie Station is extended to 207 metres and brought into operational use.

The position of the existing TRTS units has been altered and 2 new TRTS units have been installed on each platform. The new positions are shown below:-

Platform 1		
Signal	TRTS Unit	Distance from Buffer (m)
YH410	1	18
YH410	2	75
YH410	3	143
YH410	4	203
Platform 2	•	·
Signal	TRTS Unit	Distance from Buffer (m)
YH408	1	18
YH408	2	75
YH408	3	143
YH408	4	203

The new signal post telephone for YH410 signal positioned at the end of Platform 1 is brought into operational use.

The new signal post telephone for YH408 signal positioned at the end of Platform 2 is brought into operational use.

(C11068) (26/12/2020) (42)

#### **SC195 ABERDEEN TO INVERNESS**

#### LAMINGTON FARM LC (UWC) AT 25m 57ch, ELR - ANI1

Lamington Farm UWC - User Worked Crossing with a Telephone, 25 miles 57 chains has been upgraded to a R/G - Red and Green Crossing by the installation of VaMos

Your attention is drawn to the Table A published in Section D of this notice.

(C/5670 - C11066) (15/01/21) (44)

#### **SECTION D - GENERAL INSTRUCTIONS AND NOTICES**

\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

## AMENDMENTS TO OPERATING PUBLICATIONS (SC)

#### **RULE BOOK AMENDMENTS**

RULE BOOK AMENDMENTS FROM 00:01 HOURS ON SATURDAY 05 DECEMBER 2020

New section for inclusion in GERT8000 - TS1

13.2 COSS, IWA, PC or SWL blocking a line

13.2.2 Agreeing the Arrangements

You must agree with the COSS, IWA, PC or SWL:

- the line to be blocked
- · the nature of the work
- the locations between which the work will take place
- · the amount of time needed to do the work
- the time after which permission can be given for the line blockage to start
- · which signals or block markers will protect the activity, including those in both directions on a single or bi-directional line
- any additional protection needed if the work will affect the safety of the line
- the arrangements if single line working is taking place
- the arrangements at any level crossings affected by the line blockage.

If the location of the work will be beyond any points or crossover, you may set the route for an unaffected line as long as you have agreed this with the COSS, IWA, PC or SWL. See *diagram TS1.2* on page 45 and *diagram TS1.3* on page 46.

If the site of the work will be less than 200 metres from the protecting signal or block marker, and the work will affect the safety of the line, the COSS, IWA, PC or SWL will tell you and you must also keep the previous signal at danger or the route closed at the previous block marker unless the route can be set for an unaffected line. See diagram TS1.4 on page 47 and diagram TS1.5 on page 48.

If this signal or block marker is controlled by another signaller, you must get confirmation from that signaller that this has been done.

If you have told the COSS, IWA, PC or SWL, you can allow the signal to be passed at danger or the EoA to be passed without an MA so that a train can reach a:

- station
- siding
- · crossover being used for single line working.

See diagram TS1.6 on page 49 and diagram TS1.7 on page 50.

troute closed at the previous block marker unless the route can be set for an unaffected line. See diagram TS1.4 on page 47 and diagram TS1.5 on page 48.

If this signal or block marker is controlled by another signaller, you must get confirmation from that signaller that this has been done.

If you have told the COSS, IWA, PC or SWL, you can allow the signal to be passed at danger or the EoA to be passed without an MA so that a train can reach a:

- station
- siding
- · crossover being used for single line working.

See diagram TS1.6 on page 49 and diagram TS1.7 on page 50.

If the work will affect the operation of any level crossing, you must carry out the regulations in module TS9 Level crossings - signallers' regulations.

If any crossing keepers will be affected by the protection arrangements or the work, you must tell them.

(ITEM CONTINUED NEXT PAGE)

#### SECTION D - GENERAL INSTRUCTIONS AND NOTICES

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued**




Diagram TS1.2
Work taking place beyond points that will be used

(ITEM CONTINUED NEXT PAGE)

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued**




Diagram TS1.5
Work taking place close to a block marker

(D17511) (05/12/2020) (48)

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued**

# NETWORK RAIL SCOTLAND ROUTE SECTIONAL APPENDIX DATED 03 OCTOBER 2009

#### PREVIOUSLY AMENDED GENERAL INSTRUCTIONS

Page No	Instruction Name and Sub Heading (if required)	Explanation of Change	Ref	Date Last Published
TBA	AUTOMATIC EXTERNAL DEFIBRILLATOR	Addition: Addition of a new General Instruction	D17439	21/11/20

Copies of the latest General Instructions are currently published on the National Electronic Sectional Appendix (NESA).

If you are a Network Rail employee and do not currently have access to NESA you can request access by going to the Connect IT Helpdesk (Miscellaneous requests).

If you are non-Network Rail employee and would like access to NESA please email your request to NESA@networkrail.co.uk.

Alternatively you can obtain a copy of these or any other General Instructions by contacting the PlanningPublications@networkrail.co.uk.

(D11599) (16/04/16) (UFN)

## MODULE SC1 GENERAL INSTRUCTIONS

**NO ITEMS** 

\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued**

#### NETWORK RAIL SCOTLAND ROUTE SECTIONAL APPENDIX DATED 03 OCTOBER 2009 - Continued

#### PREVIOUSLY AMENDED TABLE A DIAGRAMS

LOR	Seq	Line of Route Description	Explanation of Change	Ref	Date Published
SC143	009	Crainlarich to Oban	Permissive working for attaching and detaching is introduced at Oban	D17473	22/11/202 0
SC001	003	Gretna Jn to Glasgow Central (Via Beattock)	entral Commissioning of Train Operated Parning Systems (TOWS) - Kirtlebridge (Lockerbie)		22/11/202 0
SC001	005	Gretna Jn to Glasgow Central (Via Beattock)	Commissioning of Train Operated Warning Systems (TOWS) - Lockerbie South,Lockerbie North- Wamphray (Beattock)	D17477	22/11/202 0
SC001	006	Gretna Jn to Glasgow Central (Via Beattock)	Commissioning of Train Operated Warning Systems (TOWS) - Beattock South, Beattock North	D17477	22/11/202 0
SC001	800	Gretna Jn to Glasgow Central (Via Beattock)	Commissioning of Train Operated Warning Systems (TOWS)- Summit North, Summit South	D17477	22/11/202 0
SC001	009	Gretna Jn to Glasgow Central (Via Beattock)	Update: Commissioning of Train Operated Warning Systems (TOWS) - Abington North. Abington South	D17477	22/11/202 0
SC001	011	Gretna Jn to Glasgow Central (Via Beattock)	Commissioning of Train Operated Warning Systems (TOWS) - Symington (Carstairs).	D17477	22/11/202 0
SC059	024	Glasgow Central to Stranraer	Challoch UWC has been formally closed	D17573	12/12/202 0
SC107	013	EDINBURGH, WAVERLEY TO GLASGOW QUEEN STREET (VIA FALKIRK)	Change of loop name/addition of note to state DGL – axle counter for indication.	D17583	27/12/20
SC107	013	EDINBURGH, WAVERLEY TO GLASGOW QUEEN STREET (VIA FALKIRK)	Change of loop name and Upgrade to passenger use. Removal of dash on 15mph speed – now will be signed on the ground.	-D17563	02/01/202 0
SC109	005	POLMONT JN TO GREENHILL UPPER JN (VIA FALKIRK GRAHAMSTON	Change of loop name and Upgrade to passenger use.	D17583	27/12/20
SC119	001	GREENHILL UPPER JN TO DUNDEE	Change of loop name and Upgrade to passenger use. Removal of dash on 15mph speed – now will be signed on the ground. Erroneous PSR into DGBL corrected.	D17583	27/12/20

Copies of the latest drawings are currently published on the National Electronic Sectional Appendix (NESA)

If you are a Network Rail employee and do not currently have access to NESA you can request access by going to the Connect IT Helpdesk (Miscellaneous requests)

If you are non Network Rail and would like access to NESA please email your request to NESA@networkrail.co.uk

Alternatively you can obtain a copy of these or any other Table A diagrams by contacting the <a href="mailto:PlanningPublications@networkrail.co.uk">PlanningPublications@networkrail.co.uk</a>

(UFN)

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items


#### NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued

#### NETWORK RAIL SCOTLAND ROUTE SECTIONAL APPENDIX DATED 03 OCTOBER 2009 - Continued

#### **MODULE SC6 - TABLE A DIAGRAM**

#### SC107 EDINBURGH, WAVERLEY TO GLASGOW QUEEN STREET (VIA FALKIRK)

\*\*\* Explanation of change: EGM1 Cadder S&C Renewals .



\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued

#### NETWORK RAIL SCOTLAND ROUTE SECTIONAL APPENDIX DATED 03 OCTOBER 2009 - Continued

# MODULE SC14 – TABLE A DIAGRAM SC195 ABERDEEN TO INVERNESS

 $^{\mbox{\scriptsize ***}}$  Explanation of change: Lamington Farm LC upgraded to a R/G crossing ..

Route Last Updated	Scotland 15/01/2021	Signalling & Remarks	TCB Insch SB (IH)	Axle Counter Area			DRS 754f (230m) (35 SLU's)		AB Insch SB (IH)			TB (SC) Kennethmont SB (KN)		
ELR	ANI1	Running lines & speed restrictions	02	-	*-	* <del>-</del> - 02	1 DRS (00U)	6 - 00		Down	Sidings	9/	_	
escription	/erness	Mileage M Ch	25 37 T	22	25 69 <b>*</b>	26 13 <b>*</b>	27 33 *	27 42	27 47	28 64 T	32 61 T	32 71		
LOR   Seq.   Line of Route Description		Location	Buchanstone LC (UWC)	Lamington Farm LC (R/G)		Drakewell Farm LC (UWC)		INSCH	Insch SB and LC (MCB)	Shevock LC (UWC)	Kennethmont Station LC (UWC)	Kennethmont SB		

\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued**

#### NETWORK RAIL SCOTLAND ROUTE SECTIONAL APPENDIX DATED 03 OCTOBER 2009 - Continued

#### LOCAL INSTRUCTIONS

**NO ITEMS** 

## PREVIOUSLY AMENDED EXCEPTIONAL POOR RAIL ADHESION, SPECIAL WORKING ARRANGEMENTS AND LOCAL INSTRUCTIONS

Page No	LOR and Sub Heading	Explanation of Change	Ref	Date Last Published
TBA	SC143 – CRIANLARICH TO OBAN	Replace: the instruction for Oban	D17473	22/11/2020
		TEP in its entirety with the following		

Copies of the latest Local Instructions are currently published on the National Electronic Sectional Appendix (NESA).

If you are a Network Rail employee and do not currently have access to NESA you can request access by going to the Connect IT Helpdesk (Miscellaneous requests).

If you are non-Network Rail employee and would like access to NESA please email your request to NESA@networkrail.co.uk.

Alternatively you can obtain a copy of these or any other Exceptional Poor Rail Adhesion, Special Working Arrangements or Local Instructions by contacting the PlanningPublications@networkrail.co.uk.

(UFN)

## EXCEPTIONALLY POOR RAIL ADHESION AND SPECIAL WORKING ARRANGEMENTS

**NO ITEMS** 

#### PREVIOUSLY AMENDED ROUTE CLEARANCE TABLES

Tabl e	Explanation of Change	Ref	Date of change
N/A	N/A	N/A	N/A

Copies of these updated Route Clearance Tables are currently published on the National Electronic Sectional Appendix (NESA).

If you are a Network Rail employee and do not currently have access to NESA you can request access by going to the Connect IT Helpdesk (Miscellaneous requests)

If you are non Network Rail and would like access to NESA please email your request to NESA@networkrail.co.uk

Alternatively you can obtain a copy of these or any other Route Clearance tables by contacting the <a href="mailto:PlanningPublications@networkrail.co.uk">PlanningPublications@networkrail.co.uk</a>

(UFN)

\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **NOTICES AND AMENDMENTS BY LINE OF ROUTE - Continued**

#### NETWORK RAIL SCOTLAND ROUTE SECTIONAL APPENDIX DATED 03 OCTOBER 2009 - Continued

#### **MODULE SCRC - ROUTE CLEARANCE**

Hard Copy Sectional Appendix Page ???

Table D4A - Route clearance of locomotive

Amend the clearances as shown below:

Line of route	ELR	Line of Route / Sector Description	M	Ch	M	Ch	RA	80	09	20	31/1 31/6	31/4	33	37/0 37/3 37/4 37/6		37/7 37/9	Notes
														3//6			
SC193	HGL2	Stanley Jn – Milburn Jn	7	07	143	39	8	Υ	Υ	Υ	Υ	Υ	Y	Υ	Υ	Υ	

(D16822) (30/05/20) (48)

Hard Copy Sectional Appendix Page ???

Table D4B - Route clearance of locomotive

Amend the clearances as shown below:

Line of route	ELR	Line of Route / Sector Description	M	Ch	М	Ch	RA	43	47/2	47/4	47/7	56	57	58	Notes
SC193	HGL2	Stanley Jn – Milburn Jn	7	07	143	39	8	Y	Y	Y	Y	Y	Y	Y	)

(D16822) (30/05/20) (48)

Hard Copy Sectional Appendix Page ???

Table D4C - Route clearance of locomotive

Amend the clearances as shown below:

Line of route	ELR	Line of Route / Sector Description	М	Ch	M	Ch	RA	60	66	67	68	70	73	97/3	Notes
SC193	HGL2	Stanley Jn – Milburn Jn	7	07	143	39	8	Y	1	R1 R2	Y	Y	Y	Y	R1 60mph over bridge 86T (Banavie Burn near Blair Atholl) (35m 21ch)
															R2 60mph over 191 (Gynack Burn near Kingussie) (71m 53ch)

(D16822) (30/05/20) (48)

SECTION D – GENERAL INSTRUCTIONS AND NOTICES

\*\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned
A thick vertical line denotes new or amended items

## **NOTICES & AMENDMENTS BY LINE OF ROUTE CODE (SC)**

#### SC119 GREENHILL UPPER JUNCTION TO DUNDEE

## ADVANCED NOTICE OF NR/SC/113 SUPPLEMENTARY NOTICE OF SIGNALLING AND PERMANENT WAY ALTERATIONS

The above notice is being produced to advise of alterations made by the Cornton Project which will become effective

- at 0435hrs on Tuesday 4th May 2021 for Stage 3 alterations
- and at 0435hrs on Monday 10th May 2021 for Stage 4 alterations.

If you require a copy of this notice please email <a href="mailto:craig.mcgillivray@networkrail.co.uk">craig.mcgillivray@networkrail.co.uk</a>.

Unless specifically requested, it will be assumed that you require an electronic copy in PDF format.

If you require paper copies, please provide the quantity required and delivery details including recipients name, address and postcode no later than **Friday 19th February 2021**.

(D/4507 - D17626) (16/01/2021) (45)

#### **SC183 STIRLING TO CHARLESTOWN JUNCTION**

## ADVANCED NOTICE OF NR/SC/113 SUPPLEMENTARY NOTICE OF SIGNALLING AND PERMANENT WAY ALTERATIONS

The above notice is being produced to advise of alterations made by the Cornton Project which will become effective

- at 0435hrs on Tuesday 4th May 2021 for Stage 3 alterations
- and at 0435hrs on Monday 10th May 2021 for Stage 4 alterations.

If you require a copy of this notice please email <a href="mailto:craig.mcgillivray@networkrail.co.uk">craig.mcgillivray@networkrail.co.uk</a>.

Unless specifically requested, it will be assumed that you require an electronic copy in PDF format.

If you require paper copies, please provide the quantity required and delivery details including recipients name, address and postcode no later than **Friday 19th February 2021**.

(D/4507 - D17626) (16/01/2021) (45)

## **MISCELLANEOUS INSTRUCTIONS (SC)**

#### **DISCONNECTION NOTICES**

**NO ITEMS** 

#### MULTI SPAD SIGNALS SCOTLAND ROUTE

The following signals have been passed at Danger without authority two or more occasions in the last 5 years.

Signal	Location	Line	ELR	Signalbox	Date of latest SPAD	Event s since 1985	Events in current 5 years	TPWS fitted at signal
	South Gyle				08/05/201			
EAL1001	Station	Down Fife		Edinburgh Sc	9	2	2	N
	Smithy Lye				10/12/202			
GG5831	Junction	Down Ayr		Wssc	0	4	4	Υ
GMM379/		-			06/04/201			
M377	Motherwell Tmd	Down Coatbridge		Motherwell	9	2	2	N
					12/06/201			
LK18	Laurencekirk	Down Main Line		Laurencekirk	9	3	2	N
					13/05/201			
P128	Perth	Platform 4		Perth	9	3	2	Y
					03/11/201			
P61	Perth	Down Perth		Perth	9	2	2	Υ
			YKR0		30/09/201			
YY549	Dalmuir	Down Main		Yoker	9	10	3	Υ

Last Updated: 09 January 2021

(D17605) (09/01/21) (UFN)

#### SECTION D - GENERAL INSTRUCTIONS AND NOTICES

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

**MISCELLANEOUS INSTRUCTIONS - Continued** 

#### **DISRUPTION TO GSM-R COVERAGE**

#### SC107 EDINBURGH WAVERLY TO GLASGOW QUEEN STREET (VIA FALKIRK HIGH)

GLASGOW QUEEN STREET TUNNEL NORTH
FROM 0001 HOURS ON SATURDAY 5 DECEMBER 2020
UNTIL 2350 HOURS ON SATURDAY 6 JUNE 2021

The following area around Glasgow Queen Street Tunnel North, ELR=EGM1 0m 60ch / LOR=SC107 has encountered a reduction in radio coverage with the GSM-R system which may result in registration problems and hinder the ability of the driver to contact the signaller. This will be presented to the Driver on the DCP as 'Searching for network'. The radio should recover when the train has moved out of the affected area. Mitigation Measures are in process with an estimated completion August 2021.

Site Contact: B Cluderay 07730353273

(D/4444 - D17495) (05/12/2020) (09)

#### SECTION D - GENERAL INSTRUCTIONS AND NOTICES

\*\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

#### **MISCELLANEOUS INSTRUCTIONS – Continued**

#### STANDBY POWER SUPPLY TESTS

\*\_\*

Tests will be carried out on the date shown at the under noted locations, at a time to be agreed with the signaller concerned between the hours specified:

DATE	TIMES	SIGNAL BOX	LOCATION OF TEST	REMARKS
OATUBE WAY	2000 2105	CONCERNED	01.400.014; 0.25; 2.25	PURING A OFFICE ATTENDED
SATURDAY 16 JANUARY 2021	0030 – 0130	GLASGOW CENTRAL STN	GLASGOW CENTRAL STN	DURING A GENERATOR LOAD TEST, THE FOLLOWING SUPPLIES ARE BRIEFLY AFFECTED DURING EACH POWER CHANGEOVER 1. FIRE ALARM SYSTEM 2. TRAINING CENTRE & SIMULATOR 3. GORDON ST ENTRANCE AND MAIN CONCOURSE LIGHTING 4. PLATFORM LIGHTING (PARTLY) 5. MIDLAND ST PUMPS
SATURDAY 16 JANUARY 2021	0030 – 0130	WAVERLEY STN	WAVERLEY STN PSP	SUPPLIES DUTY MANAGERS AND COMMS SWITCHBOARD [DB's 1&2], CENTRAL TELECOMS ROOM DB, PLATFORM 10 DB-LP2, OPS DEPOT SUPPLY, STATION LIGHTING DB 'F', PLATFORM 20/21 DB-LP1 AND SUB SWITCHBOARD 'G' [WHICH SERVES BTP DB, STATION LIGHTING DB 'G' AND CIS DB]
SATURDAY 16 JANUARY 2021	0200 – 0330	EDINBURGH SC	WAVERLEY SC PSP	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERUPPTIONS AND CHANGEOVERS. THE AREA AFFECTED IS TO THE BOUNDARIES WITH PORTOBELLO AND HAYMARKET INTERLOCKINGS. ALSO AFFECTS SIGNALLING CENTRE BUILDING.
SATURDAY 16 JANUARY 2021	0400 – 0500	EDINBURGH SC	HAYMARKET RR	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
SUNDAY 17 JANUARY 2021	0200 - 0330	WSSC	WSSC PSP	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
MONDAY 18 JANUARY 2021	1200 - 1300	ANNAN SB	ANNAN PSP	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS. S&T TO BE IN ATTENDANCE.
MONDAY 18 JANUARY 2021	1400 – 1500	DUMFRIES PSB	DUMFRIES PSP	
TUESDAY 19 JANUARY 2021	0030 - 0100	WSSC	HUNTERSTON RR	STANDBY SUPPLY PROVIDED FROM OLE
TUESDAY 19 JANUARY 2021	0100 – 0200	ABERDEEN SC	ABERDEEN PSP	
TUESDAY 19 JANUARY 2021	0200 – 0230	WSSC	KILWINNING RR	STANDBY SUPPLY PROVIDED FROM OLE. UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
TUESDAY 19 JANUARY 2021	0300 - 0400	ABERDEEN SC	PORTLETHEN PSP	

(Item continued on next page)

#### OFFICIAL Page D13

#### SECTION D - GENERAL INSTRUCTIONS AND NOTICES

\*\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned A thick vertical line denotes new or amended items

# MISCELLANEOUS INSTRUCTIONS – Continued STANDBY POWER SUPPLY TESTS – Continued

DATE	TIMES	SIGNAL BOX	LOCATION OF TEST	REMARKS
		CONCERNED		
TUESDAY 19 JANUARY 2021	1000 – 1100	THORNHILL SB	THORNHILL PSP	S&T TO BE IN ATTENDANCE.
TUESDAY 19	1300 -	KIRKCONNEL SB	KIRKCONNEL PSP	
JANUARY 2021	1400	KIKKCONNEL 3D	KIKKCONNELTOI	
WEDNESDAY 20 JANUARY 2021	0030 - 0100	WSSC	BARASSIE RR	STANDBY SUPPLY PROVIDED FROM OLE. UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER
				INTERRUPTIONS AND CHANGEOVERS
WEDNESDAY 20	0200 -	WSSC	AYR RR	STANDBY SUPPLY PROVIDED
JANUARY 2021	0230			FROM OLE.
WEDNESDAY 20 JANUARY 2021	0330 – 0400	WSSC	GLENGARNOCK RR	STANDBY SUPPLY PROVIDED FROM OLE.
WEDNESDAY 20	0800 –	FORT WILLIAM	FORT WILLIAM PSP	
JANUARY 2021	1000	SB	B 44141 (15 5 5 5 5	
WEDNESDAY 20 JANUARY 2021	1030 – 1200	BANAVIE SC	BANAVIE PSP	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
THURSDAY 21 JANUARY 2021	0100 – 0200	BLAIR ATHOLL SB	BLAIR ATHOLL RR	
THURSDAY 21 JANUARY 2021	0300 - 0400	EDINBURGH SC	COWLAIRS PSP	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
THURSDAY 21 JANUARY 2021	0300 - 0400	STANLEY SB	PITLOCHRY	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
FRI 22 JANUARY 2021	0100 - 0200	EDINBURGH SC	NEWBRIDGE RR	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS
FRI 22 JANUARY 2021	0300 - 0400	EDINBURGH SC	LINLITHGOW RR	UPS AT SITE PROVIDES CONTINUOUS SUPPLY TO SIGNALLING EQUIPMENT DURING POWER INTERRUPTIONS AND CHANGEOVERS

(D16733) (16/01/21) (42)

#### **PUBLICATION MANAGER**

#### IMPORTANT GUIDELINES FOR SUBMITTING SAFETY, 'C' OR 'D' ITEMS

All submissions must be made using Section C and/or D electronic forms from this link <a href="https://www.railnotices.net">www.railnotices.net</a>. All submissions must be made 19 days before the start date.

If items are received for inclusion in specific WONs after the 'submitted by' date they will be deemed to have missed the publication deadline for the WON they were submitted for. It is the responsibility of the 'proposer' to ensure that all required information is provided with the submission. Network Rail's Publications Manager reserves the right to refuse any late, inaccurate or incomplete submission.

Any queries relating to submissions or you require a copy of the Submission Guidelines please e-mail PlanningPublications@networkrail.co.uk.

This Publication is produced by:

Planning Publications at Network Rail, The Quadrant:MK, Elder Gate, Milton Keynes, MK9 1EN

Email: PlanningPublications@networkrail.co.uk.

## \*\*\* **ATTENTION** \*\*\*

Would you like to receive this publication electronically via e-mail instead of a printed copy, receive it earlier and become friendlier to the environment?

Are there any Sections that you do not require and can be omitted from this Bespoke WON?

Do you receive additional printed copies that are not required?

If your answer to any of the above questions is YES, please contact us at PlanningPublications@networkrail.co.uk. with the details.

#### **Printer Details**

This publication is supplied by Office Depot. If this publication is not received by 1500 hours Thursday (or if you have any printing or distribution issues), please contact The Office Depot Helpdesk (8am-6pm) 020 8269 3735 or email: <a href="mailto:nRPublications.helpdesk@officedepot.eu">NRPublications.helpdesk@officedepot.eu</a>.

Out of hours (6pm-8am) 01793 432 913.

An electronic copy is a more efficient and speedier way to receive any publication and especially during adverse weather condition when this may be the only option to receive it.

#### Section C&D and Safety Notices

For queries regarding the content of sections C&D and Safety Notices of this publication contact Planning Publications Team at:

PlanningPublications@networkrail.co.uk.

#### **Electronic Storage for Network Rail Users Only**

Electronic Copies of all WON's are available from our shared drive V:\MK\NC1FG03-GGroups\Planning Publications\Publications